



# Martin Place Metro Station Deed of Variation (Pending Changes) Station Delivery Deed

Sydney Metro
ABN 12 354 063 515

and

Macquarie Group Limited
ABN 94 122 169 279

in relation to the Martin Place Metro Station Project Station Delivery Deed (Contract No. 507)

# CONTENTS

CLAUS	BE .	PAC	ЗE
1.	INTER	PRETATION	. 3
	1.1 1.2 1.3	Definitions	. 5
2.	CONSI	DERATION	. 5
3.	AMEND	DMENT	. 5
	3.1 3.2	Amendment to Initial SDD Effect of amendment	
4.	ACKNO	WLEDGEMENTS	. 6
	4.1 4.2 4.3 4.4 4.5 4.6 4.7 4.8 4.9 4.10 4.11 4.12 4.13 4.14 4.15 4.16 4.17 4.18	Pending Changes Activities Interim PC Amount Pending Changes Amount No time or Delay Costs entitlement SDD Program Interim Pending Changes Letter Western Pillar Works TSE Adjustment Works documentation Requirements for scope undertaken by TSE Contractor Commercially Sensitive Information Updated Project Plans Bank Guarantee. Draft BMS, Draft Subdivision Plan and Draft Section 88B Instrument Amended Design Documentation Approvals Variations to the Initial SDD Encumbrances	.7 .8 .8 .9 11 12 12 13 13
5.		DENTIALITY AND PERMITTED DISCLOSURE	
6.	6.1 6.2 6.3	SENTATIONS AND WARRANTIES	14 14
7.	GENER	AL	15
	7.1 7.2 7.3 7.4 7.5 7.6 7.7	Governing law Liability for expenses Giving effect to this deed Operation of this deed Exclusion of contrary legislation Amendment Counterparts	16 16 16 16 16
Sched	ule		
1 2 3 4	Amend Amend Amend Amend	Iments to the General Conditions	18 19

6	Amendments to Schedule A22 of the Initial SDD	22
7	New Schedule A24 of the Revised SDD	23
8	Amendments to Schedule B1 of the Initial SDD	24
9	Amendments to Schedule C1 of the Initial SDD	25
10	Amendments to Schedule E1 of the Initial SDD	26
11	Amendments to Schedule E4 of the Initial SDD	27
12	New Schedule E9 of the Revised SDD	28
13	Amendments to Schedule F1 of the Initial SDD	29
14	Amendments to Annexure B of the Initial SDD	30
15	Amendments to Annexure D of the Initial SDD	
16	Interim PC Amount	32
17	Initial Commercially Sensitive Information	33

THIS DEED is made on

20 November 2019

#### **BETWEEN:**

- (1) **Sydney Metro** ABN 12 354 063 515, a New South Wales Government agency constituted by section 38 of the *Transport Administration Act 1988* (NSW) and located at Level 43, 680 George Street, Sydney New South Wales 2000 (**Principal**); and
- (2) **Macquarie Group Limited** ABN 94 122 169 279 of Level 6, 50 Martin Place, Sydney New South Wales 2000 (**Macquarie**).

#### **RECITALS:**

- (A) The Principal and Macquarie have entered into the Initial SDD for the design, construction and completion of the Martin Place Metro Station.
- (B) The parties wish to amend the Initial SDD in the manner set out in this deed.

#### THE PARTIES AGREE AS FOLLOWS:

#### 1. INTERPRETATION

#### 1.1 Definitions

The following definitions apply in this deed:

Corporations Act means the Corporations Act 2001 (Cth).

**Corresponding Variation (PC)** has the meaning given to that term in the Initial OSD PDA.

Effective Date means the date of this deed.

**ESL** means the eastern suburbs train line.

**General Conditions** means clauses 1 to 60 (inclusive) of the Initial SDD.

**Initial Commercially Sensitive Information** means the Commercially Sensitive Information described in Schedule B1 to the Initial SDD as set out in Schedule 17 (*Initial Commercially Sensitive Information*) of this deed.

Initial OSD PDA has the meaning given to that term in the OSD PDA Deed of Variation.

**Initial SDD** means the Sydney Metro City & Southwest Martin Place Metro Station Project Station Delivery Deed (Contract No. 507) between the Principal and Macquarie dated 12 September 2018, without the amendments effected by this deed.

**Interim PC Amount** means the amount of (excluding GST) paid by the Principal to Macquarie in relation to the Pending Changes Activities prior to the Effective Date, as set out in Schedule 16 (*Interim PC Amount*) of this deed, but not including the Upfront Design Payment.

**Interim Pending Changes Letter** means the deed entered into between the Principal and Macquarie dated 2 August 2019 regarding the Pending Changes, Corresponding Variations (PC) and process for execution of this deed, as amended by the negotiation period extension letters dated 27 September 2019, 24 October 2019 and 13 November 2019.

**Level B2 Escalators** means the escalators to be located at Level B2 of the southern concourse in the Martin Place Metro Station.

**OSD PDA Deed of Variation** means the deed entered into between the Principal and Macquarie titled "Martin Place Metro Station Deed of Variation (Pending Changes) – Over Station Development Project Delivery Agreement" dated on or about the date of this deed regarding amendments to the Initial OSD PDA.

Pending Changes has the meaning given to that term in the Initial SDD.

**Pending Changes Activities** means those activities carried out by Macquarie in connection with the Pending Changes Works prior to the Effective Date.

**Pending Changes Amount** means the amount of to be paid by Sydney Metro to Macquarie as part of Core Payment 2 for the performance of the Pending Changes Works under the Revised SDD, but not including the Upfront Design Payment.

#### Pending Changes Works means:

- (a) the physical works which Macquarie must design, construct and complete under the Revised SDD in relation to the Pending Changes as specified in:
  - (i) section 2.2.2(a)(xxv) of the SWTC;
  - (ii) section 2.2.2(a)(xxvi) of the SWTC;
  - (iii) section 2.2.9(a)(i) of the SWTC; and
  - (iv) section 2.2.9(a)(ii) of the SWTC,

in each case from the Effective Date;

- (b) any other changes to or impacts on:
  - (i) Macquarie's construction methodology, sequencing, programming or design of the Project Works or OSD Works; or
  - (ii) any other of Macquarie's Activities

(in each case, as existed at the Commencement Date) that are required in order to accommodate the scope of the TSE Adjustment Works;

- (c) the Temporary Works to B2 required to distribute the B1 and ground floor construction loads either side of each ESL tunnel; and
- (d) all activities associated with the works described in paragraph (a) or paragraph (b) that Macquarie performs, or is required to perform, to comply with its obligations under the Revised SDD, including the Pending Changes Activities.

Revised OSD PDA has the meaning given to that term in the OSD PDA Deed of Variation.

**Revised SDD** means the Initial SDD, as amended by this deed.

South Shaft has the meaning given to that term in Schedule A16 of the Revised SDD.

**Upfront Design Payment** means the amount of paid by Sydney Metro to Macquarie prior to the Effective Date pursuant to clause 35.17(a)(v) of the Initial SDD.

**Western Pillar Works** means the excavation and construction of a rock replacement pillar as part of the Concourse Link Works.

#### 1.2 Terms defined in the Revised SDD

A term (other than a term defined in clause 1.1) that is defined in the Revised SDD has the same meaning in this deed.

#### 1.3 Rules for interpreting this deed

Clause 1.2 of the Revised SDD will apply to the interpretation of this deed as if set out in full in this deed.

#### 2. **CONSIDERATION**

Each party acknowledges that it has received valuable consideration for entering into this deed.

#### 3. **AMENDMENT**

#### 3.1 Amendment to Initial SDD

- (a) On and from the Effective Date, the Initial SDD is amended as follows:
  - (i) the General Conditions are amended as set out in Schedule 1 (Amendments to the General Conditions) of this deed;
  - (ii) Schedule A2 (*Portions and Milestones*) is amended as set out in Schedule 2 (*Amendments to Schedule A2 of the Initial SDD*) of this deed;
  - (iii) Schedule A6 (*Interface Management Services*) is amended as set out in Schedule 3 (*Amendments to Schedule A6 of the Initial SDD*) of this deed;
  - (iv) Schedule A16 (*TSE Adjustment Works*) is amended as set out in Schedule 4 (*Amendments to Schedule A16 of the Initial SDD*) of this deed;
  - (v) Schedule A21 (*TSE Adjustment Works Risk Allocation*) is amended as set out in Schedule 5 (*Amendments to Schedule A21 of the Initial SDD*) of this deed;
  - (vi) Schedule A22 (*Pending Changes*) is deleted as set out in Schedule 6 (*Amendments to Schedule A22 of the Initial SDD*) of this deed;
  - (vii) a new Schedule A24 (*Area 6 Handover Items*) is added to the Initial SDD as set out in Schedule 7 (*New Schedule A24 of the Revised SDD*) of this deed;
  - (viii) Schedule B1 (Commercially Sensitive Information) is amended as set out in Schedule 8 (Amendments to Schedule B1 of the Initial SDD) of this deed;
  - (ix) Schedule C1 (Scope of Works and Technical Criteria) is amended as set out in Schedule 9 (Amendments to Schedule C1 of the Initial SDD) of this deed;
  - (x) Schedule E1 (*Payment Schedule*) is amended as set out in Schedule 10 (*Amendments to Schedule E1 of the Initial SDD*) of this deed;
  - (xi) Schedule E4 (*Delay Costs*) is amended as set out in Schedule 11 (*Amendments to Schedule E4 of the Initial SDD*) of this deed;

- (xii) a new Schedule E9 (Optional Conditions) is added to the Initial SDD as set out in Schedule 12 (New Schedule E9 of the Revised SDD) of this deed;
- (xiii) Schedule F1 (*Electronic Files*) is amended as set out in Schedule 13 (*Amendments to Schedule F1 of the Initial SDD*) of this deed;
- (xiv) Annexure B (*Information Documents*) is amended as set out in Schedule 14 (*Amendments to Annexure B of the Initial SDD*) of this deed; and
- (xv) Annexure D (Site Access Schedule) is amended as set out in Schedule 15 (Amendments to Annexure D of the Initial SDD) of this deed.
- (b) The parties acknowledge and agree that:
  - (i) except to the extent provided for in the remainder of this clause 3.1(b), clause 4.2 and clause 4.3, clause 3.1(a) does not affect any right or obligation of either party that arose pursuant to the Initial SDD before the Effective Date;
  - (ii) all obligations in relation to Pending Changes and Corresponding Variations (PC) have either been satisfied prior to the Effective Date and/or satisfied by the entry into this deed and the OSD PDA Deed of Variation;
  - (iii) the Principal is not and shall not be in breach of the Initial SDD or Initial OSD PDA arising out of or in connection with the Principal not issuing one or more Variation Orders for the Pending Changes or Corresponding Variations (PC) before the Effective Date; and
  - (iv) despite clause 3.1(b)(i):
    - (A) any Variation Order issued by the Principal to Macquarie in relation to the Pending Changes Works prior to the Effective Date will, on and from the Effective Date, cease to have effect as if the Variation Order had never been issued; and
    - (B) Macquarie must, on and from the Effective Date, comply with the Revised SDD notwithstanding any Variation Order issued prior to the Effective Date in relation to the Pending Changes Works.

#### 3.2 Effect of amendment

Except as expressly amended by this deed, no changes to the Initial SDD are to be inferred or implied, and in all other respects the Initial SDD is confirmed and remains in full force and effect.

#### 4. **ACKNOWLEDGEMENTS**

#### 4.1 Pending Changes Activities

The parties acknowledge that prior to the Effective Date:

- (a) the Initial SDD included a regime for finalising the Pending Changes, including in respect of a process for the determination of the scope of works for, and the time and cost impacts of, the Pending Changes;
- (b) pursuant to clause 35.17 of the Initial SDD and clause 26.15 of the Initial OSD PDA, Macquarie submitted Variation Impact Proposals in relation to the Pending Changes and Corresponding Variations (PC);

- (c) following the issuance by Macquarie of Variation Impact Proposals in relation to the Pending Changes and Corresponding Variations (PC), the parties worked together to reach an in principle agreement on "Commercial Principles" (as defined in the Interim Pending Changes Letter) in respect of the Pending Changes and Corresponding Variations (PC); and
- (d) the parties agreed to enter into this deed and that the relevant parties enter into the OSD PDA Deed of Variation to record the terms of the agreement reached between the parties in respect of the Pending Changes and Corresponding Variations (PC).

#### 4.2 Interim PC Amount

- (a) The parties acknowledge and agree that:
  - (i) prior to the Effective Date, Macquarie carried out the Pending Changes Activities pursuant to the Interim Pending Changes Letter;
  - (ii) the Pending Changes Activities form part of the Pending Changes Works and shall be treated as though they had been performed by and on behalf of Macquarie under the Revised SDD;
  - (iii) the Principal paid Macquarie the Interim PC Amount prior to the Effective Date as payment for the performance of the Pending Changes Activities;
  - (iv) the Interim PC Amount will be treated as if such amount was paid by the Principal to Macquarie under the Revised SDD in relation to Core Payment 2 (as amended); and
  - (v) the Interim PC Amount forms part of the Pending Changes Amount such that the payments in relation to the Pending Changes Works after the Effective Date will not exceed
- (b) Subject to clause 4.2(c) of this deed and clause 38.4 of the Revised SDD, Macquarie acknowledges and agrees that Macquarie will not be entitled to, and the Principal will not be liable for, any further payment arising out of or in connection with the Pending Changes Activities under the Revised SDD or otherwise.
- (c) The parties acknowledge and agree that:
  - (i) the Interim PC Amount does not include an amount in respect of the Pending Changes Activities that are the subject of a payment claim which Macquarie submitted in accordance with clause 34 of the Initial SDD prior to the Effective Date but which has not been paid by the Principal prior to the Effective Date; and
  - (ii) any amount referred to in clause 4.2(c)(i) is included in the Pending Changes Amount.

#### 4.3 **Pending Changes Amount**

- (a) Subject to clause 23.9, clause 24, clause 35 and clause 38 of the Revised SDD, the parties acknowledge and agree that:
  - (i) the Pending Changes Amount and the Upfront Design Payment reflects full payment by the Principal to Macquarie for all Liabilities in connection with the Pending Changes, the Pending Changes Works and the Corresponding Variations (PC) and (subject to clause 4.2 and clause 4.3(b)) such amount

will be paid pursuant to clause 34 of the Revised SDD following the Effective Date;

- (ii) except as expressly provided in clause 4.3(a)(i), Macquarie is not entitled to any payment and Macquarie is not entitled to make, and the Principal will not be liable for, any Claim, whether under the Revised SDD or otherwise, arising out of or in connection with:
  - (A) the adjustment to the scope of works under the Revised SDD to address the Pending Changes Works; or
  - (B) the amendments to the Initial SDD or Initial OSD PDA to account for the deletion of the provisions relating to Pending Changes and Corresponding Variations (PC).
- (b) The parties acknowledge and agree that the Upfront Design Payment was paid by the Principal to Macquarie prior to the Effective Date and is not included in the Pending Changes Amount.

#### 4.4 No time or Delay Costs entitlement

Except as expressly provided in the Revised SDD, Macquarie is not entitled to make, and the Principal is not liable upon, any Claim under clause 23.9 or clause 24 of the Initial SDD or the Revised SDD arising out of or in connection with the Pending Changes, a Corresponding Variation (PC) or any other matter in connection with this deed.

#### 4.5 SDD Program

The parties acknowledge and agree that:

- (a) the SDD Program has not been updated on or prior to the Effective Date to reflect amendments to the program for Macquarie's Activities in connection with the Pending Changes Works;
- (b) without limiting clause 4.5(c), Macquarie is not in breach of the Initial SDD or the Revised SDD solely as a consequence of not updating the SDD Program on or prior to the Effective Date to reflect amendments to the program for Macquarie's Activities in connection with the Pending Changes Works; and
- (c) Macquarie must, within 20 Business Days of the Effective Date prepare and submit to the Principal an updated SDD Program to reflect amendments to the program for Macquarie's Activities in connection with the Pending Changes Works as if Macquarie had been required to do so in accordance with clause 23.4 of the Revised SDD.

# 4.6 **Interim Pending Changes Letter**

The parties acknowledge and agree that the Interim Pending Changes Letter is terminated on and from the Effective Date and will have no further effect.

#### 4.7 Western Pillar Works

- (a) The parties acknowledge and agree that the Pending Changes included the Western Pillar Works but such works are not included in the Revised SDD by virtue of this deed.
- (b) Macquarie warrants that the Western Pillar Works are not required for the purposes of the Project Works or OSD Works (as defined in the Revised OSD PDA).

(c) Notwithstanding any other provision of the Revised SDD, Macquarie will not be relieved of its obligations under the Project Documents, including in relation to its fitness for purpose warranties under the Revised SDD, by reason of Macquarie not carrying out the Western Pillar Works.


# 4.8 TSE Adjustment Works documentation


The parties acknowledge and agree that prior to the Effective Date, the Principal:


- (a) fulfilled its obligations under clause 3(i) of Schedule A21 to the Initial SDD; and
- (b) provided Macquarie with all of the documentation listed in Attachment C to Schedule A21 of the Initial SDD prior to the Effective Date.



# 4.9A Escalator run-off and loading requirements







# 4.10 **Commercially Sensitive Information**

The parties acknowledge and agree that the Initial Commercially Sensitive Information will, on and from the Effective Date, remain "Commercially Sensitive Information" for the purposes of clause 48.2 of the Revised SDD despite the operation of clause 3.1(a)(viii).

#### 4.11 Updated Project Plans

Macquarie must review and, if necessary, update each Project Plan to account for the Pending Changes Works within 60 Business Days of the Effective Date and submit the updated Project Plans to the Principal as if Macquarie had been required to do so in accordance with clause 7.3 of the Revised SDD.

#### 4.12 Bank Guarantee

The parties acknowledge and agree that:

- (a) prior to Financial Close, Macquarie provided to the Principal a Bank Guarantee in accordance with clause 6 of the Initial SDD for of the Total Project Sum for Bank Guarantees; and
- (b) Macquarie will not be in breach of its obligations under clause 6.1 of the Revised SDD by virtue of not providing, and nothing in this deed requires Macquarie to provide, an additional or replacement Bank Guarantee in connection with any amounts payable in relation to the Pending Changes, Pending Change Activities or Pending Change Works.

#### 4.13 Draft BMS, Draft Subdivision Plan and Draft Section 88B Instrument

- (a) The parties acknowledge and agree that:
  - (i) the Draft BMS attached as Annexure A to the Initial SDD, the Draft Subdivision Plan attached as Annexure I to the Initial SDD and the Draft Section 88B Instrument attached as Annexure J to the Initial SDD do not reflect the impacts of the Pending Changes Works (if any); and
  - (ii) subject to clause 38.4 of the Revised SDD, and to the extent any updates to the Draft BMS, the Draft Subdivision Plan and the Section 88B Instrument are required to reflect the impacts of the Pending Changes Works (if any), Macquarie is not entitled to make, and the Principal will not be liable upon, any Claim for Liabilities, Losses, damages or extensions of time under clause 23.9 of the Revised SDD or clause 19.7 of the Revised OSD PDA arising out of or in connection with any such updates to the Draft BMS, the Draft Subdivision Plan and the Section 88B Instrument.
- (b) Nothing in this deed affects:
  - a party's obligation to pay any costs for which it is liable under (or to otherwise perform its obligations under) the Building Management Statement or the Section 88B Instrument once finalised pursuant to clause 31 of the Revised SDD; or
  - (ii) a party's rights in respect of a breach of the obligations referred to in clause 4.13(b)(i).

# 4.14 Amended Design Documentation

- (a) The parties acknowledge and agree that:
  - (i) Macquarie has progressed the Design Documentation forming the Revised Design Stage 1 since submission of the relevant Design Documentation to the Principal in accordance with clause 20.4(c) of the Initial SDD to incorporate the design of the Pending Changes Works (Amended Revised Design Stage 1);

- the list of drawings included in Schedule 18 (ARDS1 Drawings) (ARDS1 Drawings) is included to illustrate the spatial planning of Amended Revised Design Stage 1;
- (iii) the Amended Revised Design Stage 1 has not been submitted by Macquarie to the Principal pursuant to clause 20 of the Initial SDD and, subject to clause 4.14(a)(iv) Macquarie is not in breach of the Initial SDD or the Revised SDD solely as a consequence of not submitting to the Principal the Amended Revised Design Stage 1 pursuant to clause 20 of the Initial SDD; and
- (iv) the Design Stage 2 Design Documentation required pursuant to clause 20.4 of the Revised SDD must include design in relation to the Pending Changes Works.
- (b) Macquarie acknowledges and agrees that:
  - (i) the list of ARDS1 Drawings have been included in this deed solely for purpose of capturing the progress of Macquarie's design development in respect of the Pending Changes Works as at the Effective Date;
  - (ii) the inclusion of the ARDS1 Drawings in this deed does not limit or otherwise affect the Principal's rights or Macquarie's obligations under the Revised SDD or otherwise, including in relation to clause 20 of the Revised SDD;
  - (iii) the Principal does not warrant, guarantee, assume any duty of care or other responsibility for or make any representation about the accuracy, adequacy, suitability or completeness of the Amended Revised Design Stage 1 or the ARDS1 Drawings; and
  - (iv) the Principal does not assume a duty or owe any duty to Macquarie to review the Amended Revised Design Stage 1 or the ARDS1 Drawings for errors, omissions or compliance with the requirements of the Revised SDD or to consult with Macquarie or make any comments regarding the Amended Revised Design Stage 1 or the ARDS1 Drawings.
- (c) The Principal will not be liable upon any Claim by Macquarie or its Associates arising out of or in any way in connection with the provision of, or the purported reliance upon, or use of the Amended Revised Design Stage 1 or the ARDS1 Drawings to or by Macquarie or its Associates.

# 4.15 Approvals

Macquarie acknowledges and agrees that it is not entitled to make, and the Principal is not liable upon, any Claim arising out of or in connection with any modification, amendment, withdrawal or replacement of any Approvals or applications for Approvals for the Pending Changes or Pending Changes Works.

#### 4.16 Variations to the Initial SDD

Subject to clause 3.1(b)(iv)(A), the parties acknowledge and agree that:

- (a) the adjustment to the scope of works under the Initial SDD to address the Pending Changes Works;
- (b) the amendments to the Initial SDD and Initial OSD PDA to account for the deletion of the provisions relating to Pending Changes and Corresponding Variations (PC); and

(c) this deed,

do not reflect or incorporate any Variations that do not relate to Pending Changes under the Initial SDD prior to the Effective Date.

#### 4.17 Encumbrances

Macquarie acknowledges and agrees that it is not entitled to make, and the Principal is not liable upon, any Claim under clause 19.1 of the Revised SDD arising out of or in connection with the Pending Changes or the Pending Changes Works.

4.18

The parties acknowledge and agree that nothing in this deed operates to limit the effect of clause 26.6B of the Revised OSD PDA and clause 38.4 of the Revised SDD.

#### 5. **CONFIDENTIALITY AND PERMITTED DISCLOSURE**

The parties acknowledge and agree that clause 48 of the Initial SDD applies to this deed as if set out in full in this deed.

# 6. REPRESENTATIONS AND WARRANTIES

#### 6.1 Representations and warranties of the Principal

The Principal represents and warrants for the benefit of Macquarie that:

- (a) it is a NSW government agency validly constituted and existing under the Transport Administration Act;
- (b) it has or will have in full force and effect all authorisations necessary under its constituent legislation to enter into and perform its obligations under this deed (or will have them in full force and effect at the time the obligation is to be performed);
- (c) this deed constitutes a valid and legally binding obligation of it in accordance with its terms; and
- (d) the execution, delivery and performance of this deed by the Principal does not violate any Law, or any document or agreement to which it is a party or which is binding on it or its assets.

# 6.2 Representations and warranties of Macquarie

Macquarie represents and warrants for the benefit of the Principal that:

- (a) it has been incorporated as a company limited by shares in accordance with the Law of its place of incorporation, is validly existing under that Law and has power and authority to carry on its business as it is now being conducted;
- (b) it is duly registered and remains in existence;
- (c) it has power to enter into this deed and comply with its obligations under it;
- (d) it has in full force and effect the authorisations necessary for it to enter into this deed, to comply with its obligations under it and to allow it to be enforced;
- (e) its obligations under this deed are valid and binding and are enforceable against it in accordance with its terms;

- (f) this deed and the transactions under it which involve it do not contravene its constituent documents or any Law or obligation by which it is bound or to which any of its assets are subject or cause a limitation on its powers or the powers of its directors to be exceeded;
- (g) there are no reasonable grounds to suspect that it is unable to pay its debts as and when they become due and payable;
- (h) it is not in breach of a Law or obligation affecting it or its assets in a way which is, or is likely to have, a material adverse effect on its ability to comply with its obligations under this deed;
- (i) no Macquarie Event of Default has occurred or is subsisting;
- (j) it is not in default of its material obligations under this deed or any Principal Project Document;
- (k) it does not have immunity from the jurisdiction of a court of Australia or from Australian legal process (whether through service of notice, attachment prior to judgment, attachment in aid of execution, execution or otherwise);
- (I) there has been no material change in the financial condition of Macquarie (since the Commencement Date) which would prejudice the ability of Macquarie to perform its obligations under this deed or the Project Documents;
- (m) it is not aware of any material facts or circumstances relating to Macquarie that have not been disclosed to the Principal and which might, if disclosed, materially adversely affect the decision of a prudent person considering whether Macquarie has the financial or technical capabilities to adhere to its obligations and deliver on its commitments under this deed;
- (n) no litigation, arbitration, mediation, conciliation, criminal or administrative procedures are current, pending or to its knowledge, threatened, which, if adversely determined, would or could have a material adverse effect on it or its ability to perform its financial or other obligations under this deed;
- (o) the Treasurer cannot prohibit and has not prohibited the grant of this deed under the FIRB Act; and
- (p) the execution by it of this deed, and the carrying out by it of the transactions that this deed contemplates, is for its corporate benefit and in its commercial interests.

#### 6.3 Reliance on representations and warranties

Each party acknowledges that the other has executed this deed and agreed to take part in the transactions that it contemplates in reliance of the representations and warranties that are made in this clause 6.

#### 7. **GENERAL**

# 7.1 Governing law

- (a) This deed is governed by and must be construed according to the law applying in New South Wales.
- (b) Each party submits to the exclusive jurisdiction of the courts of New South Wales and courts of appeal from them, in respect of any proceedings arising out of or in connection with this deed.

#### 7.2 Liability for expenses

Each party must pay its own expenses incurred in negotiating, executing, stamping and registering this deed.

#### 7.3 Giving effect to this deed

Each party must do anything (including execute any document), and must ensure that its employees and agents do anything (including execute any document), that the other party may reasonably require to give full effect to this deed.

#### 7.4 Operation of this deed

- (a) Subject to clause 7.4(b), this deed contains the entire agreement between the parties about its subject matter. Any previous understanding, agreement, representation or warranty relating to that subject matter is replaced by this deed and has no further effect.
- (b) Any right that a person may have under this deed is in addition to, and does not replace or limit, any other right that the person may have.
- (c) Any provision of this deed which is unenforceable or partly unenforceable is, where possible, to be severed to the extent necessary to make this deed enforceable, unless this would materially change the intended effect of this deed.

# 7.5 Exclusion of contrary legislation

Any legislation that adversely affects an obligation of a party, or the exercise by a party of a right or remedy, under or relating to this deed is excluded to the full extent permitted by law.

# 7.6 **Amendment**

This deed can only be amended or replaced by another deed executed by or on behalf of both the Principal and Macquarie.

# 7.7 **Counterparts**

This deed may be executed in counterparts.

# SCHEDULE 1

# **Amendments to the General Conditions**

With effect from the Effective Date, the General Conditions of the Initial SDD are deleted and replaced with the version **included** in this Schedule 1, with the amendments to the General Conditions of the Initial SDD shown in mark-up.



# EXECUTION VERSIONSchedule 1 - Amendments to the General Conditions

# Martin Place Metro Station Project Station Delivery Deed

Contract No: 507

Sydney Metro
ABN 12 354 063 515

and

Macquarie Group Limited
ABN 94 122 169 279

# CONTENTS

CLA	USE		PAGE
1.	DEFIN	NITIONS AND INTERPRETATION	1
	1.1	Definitions	
	1.2	Interpretation	
	1.3	Resolution of ambiguities	
	1.4	No bias against drafter	
	1.5	Business Day	
	1.6	Excluding liability	
	1.7	Severability	
	1.8	Authorities	
	1.9	Best or reasonable endeavours	
	1.10	Macquarie's Associates	
	1.11	Electronic files	
	1.12		70
2.	COND	DITIONS PRECEDENT	70
	2.1	Conditions Precedent	
	2.2	Satisfaction of Conditions Precedent	70
	2.3	Waiver of Conditions Precedent	
	2.4	Condition Precedent Deadline Dates	71
3.	OBJEC	CTIVE AND RISKS	71
	3.1	Objectives for Sydney Metro City & Southwest	71
	3.2	Project objectives	
	3.3	Customer is at the centre	
	3.4	Achievement of Project Values	
	3.5	Macquarie's primary obligations	
	3.6	Principal's primary obligations	
	3.7	Thicpars printing obligations	
	3.8	Principal's rights do not affect risk allocation	
4		RNANCE	
4.			
	4.1	Principal's Representative	76
	4.2	Appointees of the Principal's Representative	
	4.3	Macquarie's Representative	
	4.4	Independent Certifier	
	4.5	Proof Engineer	
	4.6	Project Control Group	
	4.7	Working Groups	
	4.8	Risk management meetings	
	4.9	No legal effect	85
	4.10	Independent Property Impact Assessment Panel	85
5.	LAW A	AND APPROVALS	86
	5.1	Compliance with Laws	86
	5.2	Approvals	86
	5.3	Modifications to Planning Approvals	88
	5.4	Legal challenge to Planning Approvals	
	5.5	Environment Protection Licence	
	5.6	Crown Building Work	
	5.7	Environmental Representative	
	5.8	Long service leave levy	
	DANIE	CHARANTEE	

	6.1	Macquarie to give Bank Guarantee9
	6.2	Calling on a Bank Guarantee9
	6.3	Returning the Bank Guarantee9
	6.4	Replacement of expiring Bank Guarantee92
	6.5	Replacement of Bank Guarantee where issuer ceases to have the Required
		Rating 93
	6.6	No injunction93
	6.7	No interest93
	6.8	No trust93
7.	PROJE	CT PLANS94
	7.1	Purpose94
	7.2	Initial Project Plans 94
	7.3	Updated Project Plans
	7.4	Fitness for purpose 99
	7.5	Review of Project Plans
	7.6	Principal may request updates 96
	and the second	
	7.7	Implementation and compliance
8.	SUBCC	NTRACTING96
	8.1	Subcontracting by Macquarie9
	8.2	Significant Subcontracts93
	8.3	Lifts and escalators
	8.4	Framework arrangements
9.	MACQU	JARIE'S GENERAL OBLIGATIONS103
	9.1	All work included
	9.2	Principal contractor
	9.3	Protection of persons and property
	9.4	Work health and safety
	9.5	Application of Sydney Metro Principal Contractor Health and Safety Standard 100
	9.6	Project Health and Safety Management Plan
	9.7	Rail Safety 100
	9.8	Engineering Authorisation and ASA compliance
	9.9	Performance of Macquarie's Activities
	9.10	Control of traffic
	9.11	
	10.07	Industrial relations
	9.12	Workforce development and industry participation
	9.13	Australian Jobs Act
	9.14	Community relations
	9.15	Personnel
	9.16	<u>Services</u>
	9.17	Project Documentation
	9.18	Sustainability
10.	INTER	FACE WITH RAIL CONTRACTORS
	10.1	Rail Contractors
	10.2	Cooperation and Integration Deeds 11
	10.3	Cooperation and coordination with Rail Contractors
	10.4	Line-wide Contractors' design team meetings
	10.5	Disputes between Macquarie and Rail Contractors
	10.6	Indemnity
	10.7	No Claims arising out of Rail Contractors' Work
	10.8	Excusable Causes of Delay
	10.8	
	10.8 10.9 10.10	Excusable Causes of Delay       12         Interface Management Services       12         Master Interface Protocols Deed Poll       12

11.	TSE CO	<u>DNTRACT</u> 126
	11.2	Principal initiated TSE Works Change
	11.3	MLC Pedestrian Link
	11.5	PIEC I CUCSCIUM EMIK
	V.	
	11.5	Macquarie bears risks
	11.6	TSE Works design team meetings
	11.7	TSE Works Design Documentation
	11.8	TSE Works Asset Management Information
	11.9	Inspection of TSE Works
	11.10	TSE Works documentation
	11.11	Care and maintenance of TSE Works
	11.15	Access by TSE Contractor
	11.13	Access by 13E Contractor
	11.18	TSE Handover Works
	11.20	Access by TSE Contractor to Principal Construction Site
	11.20	
12.		
	12.2	Existing Operations
	12.3	Pedestrian links proposed by Macquarie
13.	INTER	FACE WITH OSD AND RETAIL LESSEE
	13.1	Acknowledgements regarding OSD and Retail Lease interface
	13.2	Procuring access to the OSD Construction Site
	13.4	OSD Step-in Events
	13.5	Inconsistency
14.	NSW C	CODE AND NSW GUIDELINES 146
	14.1	NSW Code and NSW Guidelines
	14.2	Primary obligation
	14.3	Access and information
	14.4	Sanctions
	14.5	Compliance
15.	AUSTR	ALIAN GOVERNMENT REQUIREMENTS
	15.1	Building Code
	15.2	WHS Accreditation
10	77.7	MATION DOCUMENTS AND ENVIRONMENTAL ISSUES
16.		
	16.1	Physical conditions
	16.2	Information Documents
	16.3	Contamination 153
	16.4	Contamination
	16.5 16.6	Environmental compliance
	16.7	Liability under the NGER Legislation
	16.8	Provision of Emissions and Energy Data to the Principal
	16.9	Reporting Emissions and Energy Data
4		
17.	COMM	ENCEMENT OF WORKS AND ACCESS 160

	17.1 Interim Access Licence and interface coordination	160
	17.2 Construction Licence	162
	17.3 Access to and use of the Principal Construction Site	
	17.4 Variation of the Principal Construction Site	
	17.5 Conditions precedent to access the Principal Construction Site	
	17.6 Licence over Macquarie Construction Site	
	17.7 Property Works	
	17.8 Native Title Applications and Threatened Species Claims	
	17.10 Working hours	
	17.10 Working hours	
	17.11 Extra Land 17.12 Permitted use	
	17.13 Value Engineering	
	17.14	
	17.15 South Tower OSD Access	
18.	PORTIONS	
.0.		
	18.1 Principal's Representative may direct Portions	
19.	ENCUMBRANCES	176
	19.1 Principal's Land	
	19.2 Macquarie Land	177
20.	DESIGN AND DESIGN DOCUMENTATION	178
	20.1 Design obligations	178
	20.2 Design Stage 1	178
	20.3 Design warranties	179
	20.4 Preparation and submission of Design Documentation	181
	20.5 Third Party Works	182
	20.6 Certification of Design Documentation	182
	20.7 Explanation of Design Documentation	
	20.8 Review of Design Documentation	183
	20.9 Design Review Panel	186
	20.10 Rail Contractors	
	20.11 Design Documentation for construction	
	20.12 Amendments to Final Design Documentation by Macquarie	189
	20.13 Amendments to Final Design Documentation required by Follow-on	
	Contractors	
	20.14 No duty to review	
	20.15 Ownership of documentation	
	20.16 Delivery up of Design Documentation	
	20.17 Reference design	
24	CONSTRUCTION	
21.		
	21.1 Construction obligations	
	21.2 Construction warranties	
	21.4 All work included	
	21.5 Incident management	
	21.6 Instructions from Authorities	
	21.7 Survey	
	21.8 Cleaning up	
	21.9 Work methods	
	21.10 Asset Management Information	
	21.11 As-built drawings	
	21 12 Training	204

	21.13	Area 6 Handover Items
22.	QUALI	TY205
	22.1	Quality Management System
	22.2	Quality management, verification and certification
	22.3	Project quality non-conformance
23.		
25.		
	23.1	Commencement
	23.2	Dates for Milestone Achievement, Construction Completion and Completion 207 Importance of Milestone Achievement, Construction Completion and
	23.3	Completion on time
	23.4	SDD Program
	23.5	Acceleration by Macquarie
	23.6	Suspension 209
	23.7	Delays 209
	23.8	Corrective action plan
	23.9	Claim for extension of time
	23.10	
	23.11	
	23.12	
	23.13	
	23.14	
	23.15	
	23.16	
24.	COMPE	ENSATION EVENTS
24.	COMPE	INSATION EVENTS 222
	24.2	Claim for compensation
	24.3	Continuing Compensation Events
	24.4	Condition precedent to compensation
	24.5	Delay Costs and
	24.6	Limitation on Delay Costs
	24.7	Mitigation
25.	MILES	TONE ACHIEVEMENT
	25.1	Milestone Achievement
	25.2	Effect of Notice of Milestone Achievement
	25.3	Access for Follow-on Contractors
26.	TESTI	NG AND COMMISSIONING228
	26.1	Testing and Commissioning Plan 228
	26.2	Test Procedures
	26.3	Notice of Tests 228
	26.4	Conduct of Tests
	26.5	Test Reports
	26.6	Failure of Test
	26.7	Non-compliant Test Report
	26.8	Additional testing by the Principal
27.	CONST	TRUCTION COMPLETION
	27.1	Construction Completion
	27.3	Effect of Notice of Construction Completion
28.	COMPL	_ETION234
	28.1	Completion

	28.2	Effect of Notice of Completion	36
29.	POST-	COMPLETION ARRANGEMENTS 23	36
	29.1	Access following Completion of a Portion	36
	29.2	Interface Management Services after Completion	
30.		TS RECTIFICATION	
50.			
	30.1	Defects	
	30.2	Principal's Representative's Direction	
	30.3	Correction of Defect or Change	
	30.4	Acceptance of work or rectification by others	
	30.5	Changes under other contracts to overcome Defects 24	
	30.6	Works	
	30.7	Local Area Works 24	41
	30.8	Service Works 24	43
	30.9	Property Works24	44
	30.10	Rights not affected24	44
	30.11	Warranties by others24	45
	30.12	Use of defective facilities	45
	30.13		
	30.14	Final inspections of Third Party Works	45
1.	SUBDI	VISION24	
	31.1	Subdivision requirements	
	31.2	Amendments to draft Subdivision Documents	
	31.3	Subdivision Proposal	
	31.4	Preparation of Subdivision Documents for the Subdivision Proposal 25	
	31.5	Determination of Shared Facilities and shared costs	
	31.6	Minor adjustments by the Principal to boundaries	
	31.7	Macquarie bound by Encumbrances	
	31.8	Two stage subdivision 25	
	31.9	Licence to use Loading Dock	
	31.10	Notice of creation of Development Lots	56
	31.11		
	31.12		
	31.13	ESL Easement Instruments 25	58
	31.14	Operation of the registered Building Management Statement 25	59
	31.15	Survival	59
2.	RETAIL	_ LEASES	59
33.	MACOL	JARIE PAYMENT	60
	33.1	Station Works D&C Savings	
	33.2	Payment of Macquarie Payment	
	33.3	Interest on unpaid Macquarie Payments	
		Macquarie Payments are non-refundable	
	33.4 33.5	Incorrect amount paid	
84.	PRINC	IPAL PAYMENTS	61
	34.1	Core Payment 2	
	34.2	Payment claims 20	
	34.3	Effect of payment schedules and payments	
	34.4	Provision of documentation and other requirements	
	34.5	Payment of Subcontractors, workers compensation and payroll tax	
	34.6	Payment for unfixed Construction Materials	
	34.7	SOP Act	
	34.8	Right of set-off2	
	34.9	Not used2	

34.10	Interest	272
34.11	Title	272
34.12	Payments	272
 PRINC	IPAL INITIATED VARIATIONS	274
35.1	Variation Impact Request	274
35.2	Variation Impact Proposal	274
35.3	Cost of preparing Variation Impact Proposal	276
35.4	Election by the Principal	
35.5	Principal must consult with Macquarie in relation to Material Impacts	277
35.6	Principal accepts Variation Impact Proposal	
35.7	Principal rejects Variation Impact Proposal	
35.8	Parties reach agreement	
35.9	If parties fail to reach agreement	
	Principal may direct that Variation proceed	
35.11	Principal options following determination	
35.12		
35.13		
2 4 - 1 4 7 4 7	Omissions	
35.15		
35.16		
	Not used	
35.18	Variations required as a consequence of OSD Variations	286
MACQU	JARIE INITIATED VARIATIONS	287
36.1	Macquarie may propose a Variation	287
36.2	Principal may approve or reject	
36.3	Variation required as a result of a Change in Law or Planning Approval	
-	modification	288
36.4	Macquarie to bear risks and costs	
VARIA	TION COSTS AND VARIATION SAVINGS	289
OPTIO	NAL CONDITIONS	291
		292
		292
		299
CHANG	GE IN LAW	200
39.1	Change in Codes and Standards	
39.2	Changes in Law	200
39.3	Implementation of Change in Law	
39.3	Implementation of Change in Law TISING AND SIGNAGE	300
39.3	TISING AND SIGNAGE	300
39.3 ADVER	- 1761 - 1 - 1761 - 1 - 1761 -	300 300
39.3 ADVER 40.1 40.2	TISING AND SIGNAGE  Advertising and signage  Electronic signage	300 300 300
39.3 ADVER 40.1 40.2 RISKS	Advertising and signage  Electronic signage  AND INSURANCE	300 300 300 301
39.3 ADVER 40.1 40.2 RISKS 41.1	TISING AND SIGNAGE  Advertising and signage  Electronic signage  AND INSURANCE  Responsibility for care of the Project Works	300 300 300 301 302
39.3 ADVER 40.1 40.2 RISKS 41.1 41.2	Advertising and signage  Electronic signage  AND INSURANCE  Responsibility for care of the Project Works  Principal's insurance	300 300 301 302 302 303
39.3 ADVER 40.1 40.2 RISKS 41.1 41.2 41.3	Advertising and signage  Electronic signage  AND INSURANCE  Responsibility for care of the Project Works  Principal's insurance  Macquarie's Insurance obligations	300 300 301 302 302 303
39.3 ADVER 40.1 40.2 RISKS 41.1 41.2 41.3 41.4	Advertising and signage  Electronic signage  AND INSURANCE  Responsibility for care of the Project Works  Principal's insurance  Macquarie's Insurance obligations  Workers compensation insurance	300 300 300 301 302 302 303 304 304
39.3 ADVER 40.1 40.2 RISKS 41.1 41.2 41.3 41.4 41.5	Advertising and signage  Electronic signage  AND INSURANCE  Responsibility for care of the Project Works  Principal's insurance  Macquarie's Insurance obligations  Workers compensation insurance  Asbestos liability insurance	300 300 300 301 302 302 303 304 304 304
39.3 ADVER 40.1 40.2 RISKS 41.1 41.2 41.3 41.4	Advertising and signage  Electronic signage  AND INSURANCE  Responsibility for care of the Project Works  Principal's insurance  Macquarie's Insurance obligations  Workers compensation insurance	300 300 300 301 302 303 304 304 304 305

41.9	Periods of Insurance	305
41.10	Evidence of policies	
41.11		
41.12	Premiums	
	Undertaking to inform	
	Reinstatement	
	Application of Principal's Insurance proceeds	
41.16	Damage to property	310
41.18	DSU Insurance	
41.19	Liabilities of Macquarie not affected	311
41.20	No merger	311
INDEM	INITY AND LIABILITY EXCLUSIONS	312
42.1	Indemnity from Macquarie	312
42.6	Procedure for Third Party Claims	
42.7	Obligations not affected.	
		317
		318
DEFAU	LT	318
10 B		
43.1	Macquarie Event of Default	
43.2	Default Notice	318
43.3		
- T	Cure Plan	
43.4	Prevention Plan	
43.4		320
43.4 STEP-I	Prevention Plan	320
43.4 STEP-I	Prevention Plan  IN  Step-in Events	320
43.4 STEP-I 44.1 44.2	Prevention Plan  [N	. 320 . 321 . 321 . 322
43.4 STEP-I 44.1 44.2 44.3	Prevention Plan  IN	321 321 321 322 322
43.4 STEP-I 44.1 44.2 44.3 44.4	Prevention Plan  N.  Step-in Events.  Step-in Rights.  Step-in Powers.  Macquarie's obligations.	. 321 . 321 . 322 . 322 . 323
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5	Prevention Plan  N  Step-in Events Step-in Rights Step-in Powers Macquarie's obligations. Principal's obligations	. 321 . 321 . 322 . 322 . 323
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6	Prevention Plan  N  Step-in Events  Step-in Rights  Step-in Powers  Macquarie's obligations.  Principal's obligations  No liability	. 320 . 321 . 322 . 322 . 323 . 323
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7	Prevention Plan  Step-in Events Step-in Rights Step-in Powers Macquarie's obligations. Principal's obligations No liability Step-out	. 320 . 321 . 322 . 322 . 323 . 323 . 323
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8	Prevention Plan  IN	320 321 322 322 323 323 323 324
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8	Prevention Plan  IN.  Step-in Events. Step-in Rights Step-in Powers Macquarie's obligations Principal's obligations No liability Step-out Principal's Costs	. 320 . 321 . 322 . 322 . 323 . 323 . 324 . 324
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8	Prevention Plan  IN	. 320 . 321 . 322 . 322 . 323 . 323 . 324 . 324
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI	Prevention Plan  IN	. 320 . 321 . 322 . 322 . 323 . 323 . 324 . 324 . 324
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI 45.1	Prevention Plan  IN	. 320 . 321 . 321 . 322 . 323 . 323 . 323 . 324 . 324 . 325 . 325
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI 45.1 45.2	Prevention Plan  IN	. 320 . 321 . 322 . 323 . 323 . 323 . 324 . 324 . 324 . 325 . 325 . 325
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI 45.1 45.2 45.3	Prevention Plan  IN	. 320 . 321 . 321 . 322 . 323 . 323 . 324 . 324 . 324 . 325 . 325 . 325
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI 45.1 45.2 45.3 45.4 45.5	Prevention Plan  IN	. 320 . 321 . 322 . 323 . 323 . 323 . 324 . 324 . 324 . 325 . 326 . 326
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI 45.1 45.2 45.3 45.4 45.5	Prevention Plan  IN.  Step-in Events Step-in Rights Step-in Powers Macquarie's obligations Principal's obligations No liability Step-out Principal's Costs  NATION  Macquarie Termination Events Notice of Macquarie Termination Event Termination for Macquarie Termination Event Principal Termination Events Termination for Principal Termination Event Termination for Principal Termination Event Termination of OSD PDA.	. 320 . 321 . 322 . 323 . 323 . 323 . 324 . 324 . 324 . 325 . 325 . 326 . 326
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI 45.1 45.2 45.3 45.4 45.5 45.7	Prevention Plan  IN.  Step-in Events.  Step-in Rights.  Step-in Powers.  Macquarie's obligations.  Principal's obligations.  No liability.  Step-out.  Principal's Costs.  NATION.  Macquarie Termination Events.  Notice of Macquarie Termination Event  Termination for Macquarie Termination Event  Principal Termination Events  Termination for Principal Termination Event	. 320 . 321 . 322 . 323 . 323 . 324 . 324 . 324 . 325 . 326 . 326
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI 45.1 45.2 45.3 45.4 45.5 45.7 45.8 45.9	Prevention Plan  IN.  Step-in Events.  Step-in Rights.  Step-in Powers.  Macquarie's obligations.  Principal's obligations.  No liability.  Step-out.  Principal's Costs.  NATION.  Macquarie Termination Events.  Notice of Macquarie Termination Event  Termination for Macquarie Termination Event  Principal Termination Events.  Termination for Principal Termination Event  Termination of OSD PDA  Principal not entitled to give notice  Consequences of termination	. 320 . 321 . 322 . 323 . 323 . 324 . 324 . 324 . 325 . 326 . 326 . 328 . 328 . 328
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI 45.1 45.2 45.3 45.4 45.5 45.7 45.8 45.9 45.10	Prevention Plan  Step-in Events Step-in Rights Step-in Powers Macquarie's obligations Principal's obligations No liability Step-out Principal's Costs  NATION  Macquarie Termination Events Notice of Macquarie Termination Event Termination for Macquarie Termination Event Principal Termination Events Termination for Principal Termination Event Termination of OSD PDA Principal not entitled to give notice Consequences of termination Termination payment	. 320 . 321 . 322 . 323 . 323 . 324 . 324 . 324 . 325 . 326 . 328 . 328 . 328 . 328 . 328 . 328 . 328
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI 45.1 45.2 45.3 45.4 45.5 45.7 45.8 45.9 45.10 45.11	Prevention Plan  Step-in Events. Step-in Rights Step-in Powers Macquarie's obligations Principal's obligations No liability Step-out. Principal's Costs.  NATION  Macquarie Termination Events Notice of Macquarie Termination Event Termination for Macquarie Termination Event Principal Termination Events Termination for Principal Termination Event Termination for Principal Termination Event Termination for Principal Termination Event  Termination of OSD PDA Principal not entitled to give notice Consequences of termination Termination payment Other matters relevant to termination	. 320 . 321 . 322 . 323 . 323 . 324 . 324 . 324 . 326 . 326
43.4 STEP-I 44.1 44.2 44.3 44.4 44.5 44.6 44.7 44.8 TERMI 45.1 45.2 45.3 45.4 45.5 45.7 45.8 45.9 45.10	Prevention Plan  Step-in Events Step-in Rights Step-in Powers Macquarie's obligations Principal's obligations No liability Step-out Principal's Costs  NATION  Macquarie Termination Events Notice of Macquarie Termination Event Termination for Macquarie Termination Event Principal Termination Events Termination for Principal Termination Event Termination of OSD PDA Principal not entitled to give notice Consequences of termination Termination payment	320 321 322 322 323 323 324 324 324 326 326 326 326 326 326 326 326 326 326


	46.1	Principal's right of entry332
	46.2	Access to third parties' information
	46.3	Macquarie to cooperate
47.	RECO	RDS AND REPORTING OBLIGATIONS
	47.1	Records
	47.2	Financial reporting
	47.3	Early warning risk register
	47.4	Notices under Project Documents
	47.5	Advice on rights of third parties under Project Documents
	47.6	ASIC and ASX notices
	47.7	Other information
	47.8	Retention of records
48.	CONFI	DENTIALITY AND PERMITTED DISCLOSURE
	48.1	Confidentiality
	48.2	Principal's Public Disclosure Obligations
	48.3	Media Requests 337
49.	FINAN	CING AND REFINANCING
	49.1	Financing documents
	49.2	Negotiating terms of financing documents
50.	NOT U	ISED
51.	ASSIG	NMENT AND CHANGE IN OWNERSHIP
	51.1	Change in ownership
	51.2	Permitted Changes in Ownership
	51.3	Assignment 340
52.	DISPU	TE RESOLUTION
	52.1	Disputes generally
	52.2	Independent Dispute Avoidance and Resolution Panel 341
	52.3	Consultation
	52.4	Recommendation
	52.5	Expert determination
	52.6	Notice of dissatisfaction
	52.7	Final and binding decision
	52.8	Litigation or arbitration
	52.9	Arbitration rules
		Exclusion from determination or award
		Payments
	52.12	
		Urgent relief
	52.14	Dispute under related contracts
		Disputes with Significant Subcontractors
		Survive termination
53.	REPRE	SENTATIONS AND WARRANTIES
	53.1	Principal's representations and warranties
	53.2	Macquarie representations and warranties
	53.3	Repetition of representation and warranties
	53.4	Obligations not affected
	53.5	Undertakings by Macquarie
54.	NOTIC	CE OF CLAIMS
	54.1	Notice of Variation
	54.2	Notices of other Claims

	54.3	Prescribed notices	
	54.4	Continuing events	
	54.5	Time bar  Temporary waiver of notification requirements	
	<u>54.6</u> 54.7	Other provisions unaffected	
55.	PROPO	ORTIONATE LIABILITY	352
	55.1	Exclusion of proportionate liability scheme	352
	55.2	Macquarie not to apply proportionate liability scheme	
	55.3	Subcontracts	353
56.	COSTS	5	353
	56.1	Obligations of Macquarie	353
	56.2	Costs of negotiating this deed	
	56.3	Each party to pay its Costs	
57.	TAXES		354
	57.1	Liability for Taxes	354
58.			
50.			
	<u>58.1</u> 58.2	Payment of GST	
	58.3	Tax invoice/adjustment note	
	58.4	Recipient created tax invoice/recipient created adjustment note	
	58.5	Indemnities and reimbursement	
59.		ES	
50.	GENER	AL	
	60.1	Governing Law and jurisdiction	
	60.2	Amendments	
	60.3	Waiver	
	60.4	Survival of certain provisions; no merger	
	60.5	Further acts and documents	
	60.6	Consents	
	60.7	No representation or reliance	
	60.8	Exercise of remedies	
	60.9	Entire agreement	
	60.10	Indemnities	
	60.11	Counterparts	
	60.12	Attorneys	
		Relationship between the Principal and Macquarie	
		Principal not liable	
		Supervening legislation	
		Set off	
	60.17	Continuing breaches	361
		Antecedent obligations	
	60.19	Vienna Convention	362
	60.20	Transfer of functions or Public Transport Agency assets	362
1.	DEFIN	ITIONS AND INTERPRETATION	1
	1.1	-Definitions	1
	1.2	- Interpretation	
	1. 1 6		
	1.3	Resolution of ambiguities	64
	1.3		
	1.3 1.4 1.5	No bias against drafter	65
	1.3 1.4 1.5 1.6		65

	1.8	-Authorities 66		
	1.9	Best or reasonable endeavours66		
	1.10	—Macquarie's Associates 67		
	1.11	Electronic files		
	1.12	Sydney Metro Northwest Augmentation		
	COND	ITIONS PRECEDENT68		
	2.1	—Conditions Precedent68		
	2.2	—Satisfaction of Conditions Precedent		
	2.3	—Waiver of Conditions Precedent68		
	2.4	Condition Precedent Deadline Dates		
	OBJECTIVE AND RISKS 69			
	3.1	Objectives for Sydney Metro City & Southwest69		
	3.2	—Project objectives 69		
	3.3	Customer is at the centre71		
	3.4	—Achievement of Project Values71		
	3.5	—Macquarie's primary obligations71		
	3.6	— <u>Principal's pri</u> mary obligations		
	3.7	— J		
	3.8	Principal's rights do not affect risk allocation		
•	GOVE	RNANCE		
	4.1	Principal's Representative		
	4.2	-Appointees of the Principal's Representative75		
	4.3	—Macquarie's Representative75		
	4.4	-Independent Certifier		
	4.5	Proof Engineer		
	4.6	Project Control Group80		
	4.7	Working Groups81		
	4.8	Risk management meetings 82		
	4.9	—No legal effect82		
	4.10	Independent Property Impact Assessment Panel		
	LAW AND APPROVALS83			
	5.1-	Compliance with Laws83		
	5.2	<del> Approvals</del>		
	5.3	—Modifications to Planning Approvals85		
	5.4	—Legal challenge to Planning Approvals86		
		Environment Protection Licence86		
		-Crown Building Work86		
		Environmental Representative		
	5.8	Long service leave levy		
•	BANK GUARANTEE88			
	6.1	Macquarie to give Bank Guarantee		
	6.2	—Calling on a Bank Guarantee88		
	6.3	Returning the Bank Guarantee89		
	6.4	Replacement of expiring Bank Guarantee89		
	6.5	Replacement of Bank Guarantee where issuer ceases to have the Required		
		Rating 90		
	6.6	No injunction		
	6.7	No interest		
	6.8	No trust		
	PROJECT PLANS91			
	7.1	Purpose 91		

	7.3	Updated Project Plans91			
	7.4	Fitness for purpose92			
	7.5	Review of Project Plans92			
	7.6	—Principal may request updates93			
	7.7	—Implementation and compliance			
_	—SUBCONTRACTING94				
	8.1	Subcontracting by Macquarie94			
	8.2	Significant Subcontracts			
	8.3	Lifts and escalators95			
	8.4	Framework arrangements 98			
_	MACQ	UARIE'S GENERAL OBLIGATIONS99			
	9.1	All work included99			
	9.2	—Principal contractor			
	9.3	—Protection of persons and property 102			
	9.4	Work health and safety 102			
	9.5	Application of Sydney Metro Principal Contractor Health and Safety Standard 103			
	9.6	Project Health and Safety Management Plan			
	9.7-	Rail Safety			
	9.8	Engineering Authorisation and ASA compliance			
	9.9	Performance of Macquarie's Activities			
	9.10				
	9.11	Industrial relations 109			
	9.12	—Workforce development and industry participation			
	9.13	—Australian Jobs Act			
	9.14	Community relations 110			
	9.15	Personnel 110			
	9.16	Services			
	9.17	Project Documentation 113			
	9.18	Sustainability			
		FACE WITH RAIL CONTRACTORS			
).—					
	10.1				
		Cooperation and Integration Deeds			
	10.3				
	10.4	—Line-wide Contractors' design team meetings 118			
	10.5				
	10.6	—Indemnity			
		—No Claims arising out of Rail Contractors' Work 118			
	10.8	—Excusable Causes of Delay			
		—Interface Management Services			
	10.10	—Master Interface Protocols Deed Poll 121			
	10.11	Collateral Warranty Deed Poll 122			
	TSE C	ONTRACT 122			
		—Principal initiated TSE Works Change			
	11.3	—MLC Pedestrian Link			
	11.5	Macquarie bears risks			
		TSE Works design team meetings			
	11.6				
		TSE Works Design Documentation 128			
	11.7	TSE Works Design Documentation			
	11.7 11.8	TSE Works Asset Management Information			
	11.7 11.8 11.9				

	11.15—Access by TSE Contractor	
	11.18—TSE Handover Works	133
	11.20 Access by TSE Contractor to Principal Construction Site	134
		134
	12.2 Existing Operations	138
	12.3 Pedestrian links proposed by Macquarie	
_	INTERFACE WITH OSD AND RETAIL LESSEE	
	12.4	1.40
	13.1 Acknowledgements regarding OSD and Retail Lease interface	
	13.2 Procuring access to the OSD Construction Site	141
	13.4 OSD Step in Events	147
	13.5 Inconsistency	
	NSW CODE AND NSW GUIDELINES	142
	14.1 NSW Code and NSW Guidelines	142
	14.2 Primary obligation	
	14.3 Access and information	
	14.4—Sanctions	143
	14.5 Compliance	143
	AUSTRALIAN GOVERNMENT REQUIREMENTS	144
	15.1 Building Code	144
	15.2 WHS Accreditation	
_	- INFORMATION DOCUMENTS AND ENVIRONMENTAL ISSUES	
		146
	16.1 Physical conditions	
	16.1—Physical conditions	
		146
	16.2 Information Documents	146
	16.2 Information Documents  16.3 Condition of the Construction Site  16.4 Contamination	146 147 149
	16.2—Information Documents  16.3—Condition of the Construction Site  16.4—Contamination  16.5—Environmental compliance	147 147 150
	16.2—Information Documents  16.3—Condition of the Construction Site  16.4—Contamination  16.5—Environmental compliance  16.6—Environmental Management Plans	146 147 150 152
	16.2 Information Documents  16.3 Condition of the Construction Site	146 147 150 152 154 155
	16.2—Information Documents  16.3—Condition of the Construction Site  16.4—Contamination  16.5—Environmental compliance  16.6—Environmental Management Plans  16.7—Liability under the NGER Legislation  16.8—Provision of Emissions and Energy Data to the Principal	146 147 150 152 154 155 155
	16.2 Information Documents  16.3 Condition of the Construction Site  16.4 Contamination  16.5 Environmental compliance  16.6 Environmental Management Plans  16.7 Liability under the NGER Legislation  16.8 Provision of Emissions and Energy Data to the Principal  16.9 Reporting Emissions and Energy Data	146 147 156 157 154 155 155 155
	16.2—Information Documents  16.3—Condition of the Construction Site  16.4—Contamination  16.5—Environmental compliance  16.6—Environmental Management Plans  16.7—Liability under the NGER Legislation  16.8—Provision of Emissions and Energy Data to the Principal  16.9—Reporting Emissions and Energy Data	146 147 150 152 154 155 155 156
	16.2 Information Documents  16.3 Condition of the Construction Site  16.4 Contamination  16.5 Environmental compliance  16.6 Environmental Management Plans  16.7 Liability under the NGER Legislation  16.8 Provision of Emissions and Energy Data to the Principal  16.9 Reporting Emissions and Energy Data  COMMENCEMENT OF WORKS AND ACCESS  17.1 Interim Access Licence and interface coordination	146 147 156 152 155 156 156 156
	16.2 Information Documents  16.3 Condition of the Construction Site  16.4 Contamination  16.5 Environmental compliance  16.6 Environmental Management Plans  16.7 Liability under the NGER Legislation  16.8 Provision of Emissions and Energy Data to the Principal  16.9 Reporting Emissions and Energy Data  COMMENCEMENT OF WORKS AND ACCESS  17.1 Interim Access Licence and interface coordination  17.2 Construction Licence	146 147 150 152 155 156 156 156
	16.2 Information Documents 16.3 Condition of the Construction Site 16.4 Contamination 16.5 Environmental compliance 16.6 Environmental Management Plans 16.7 Liability under the NGER Legislation 16.8 Provision of Emissions and Energy Data to the Principal 16.9 Reporting Emissions and Energy Data  COMMENCEMENT OF WORKS AND ACCESS  17.1 Interim Access Licence and interface coordination 17.2 Construction Licence 17.3 Access to and use of the Principal Construction Site	146 147 156 152 155 156 156 156 156
	16.2 Information Documents 16.3 Condition of the Construction Site 16.4 Contamination 16.5 Environmental compliance 16.6 Environmental Management Plans 16.7 Liability under the NGER Legislation 16.8 Provision of Emissions and Energy Data to the Principal 16.9 Reporting Emissions and Energy Data  COMMENCEMENT OF WORKS AND ACCESS  17.1 Interim Access Licence and interface coordination 17.2 Construction Licence 17.3 Access to and use of the Principal Construction Site	146 147 150 152 154 155 156 156 156 166 166
	16.2 Information Documents 16.3 Condition of the Construction Site 16.4 Contamination 16.5 Environmental compliance 16.6 Environmental Management Plans 16.7 Liability under the NGER Legislation 16.8 Provision of Emissions and Energy Data to the Principal 16.9 Reporting Emissions and Energy Data 16.9 Reporting Emissions and Energy Data 17.1 Interim Access Licence and interface coordination 17.2 Construction Licence 17.3 Access to and use of the Principal Construction Site 17.4 Variation of the Principal Construction Site 17.5 Conditions precedent to access the Principal Construction Site	146 147 156 156 156 156 166 166
	16.2 Information Documents  16.3 Condition of the Construction Site  16.4 Contamination  16.5 Environmental compliance  16.6 Environmental Management Plans  16.7 Liability under the NGER Legislation  16.8 Provision of Emissions and Energy Data to the Principal  16.9 Reporting Emissions and Energy Data  COMMENCEMENT OF WORKS AND ACCESS  17.1 Interim Access Licence and interface coordination  17.2 Construction Licence  17.3 Access to and use of the Principal Construction Site  17.4 Variation of the Principal Construction Site  17.5 Conditions precedent to access the Principal Construction Site  17.6 Licence over Macquarie Construction Site	146 147 156 156 156 156 156 166 166
	16.2 Information Documents  16.3 Condition of the Construction Site  16.4 Contamination  16.5 Environmental compliance  16.6 Environmental Management Plans  16.7 Liability under the NGER Legislation  16.8 Provision of Emissions and Energy Data to the Principal  16.9 Reporting Emissions and Energy Data  COMMENCEMENT OF WORKS AND ACCESS  17.1 Interim Access Licence and interface coordination  17.2 Construction Licence  17.3 Access to and use of the Principal Construction Site  17.4 Variation of the Principal Construction Site  17.5 Conditions precedent to access the Principal Construction Site  17.6 Licence over Macquarie Construction Site  17.7 Property Works	146 147 152 154 155 156 156 156 166 166 166 166 166
	16.2 Information Documents 16.3 Condition of the Construction Site 16.4 Contamination 16.5 Environmental compliance 16.6 Environmental Management Plans 16.7 Liability under the NGER Legislation 16.8 Provision of Emissions and Energy Data to the Principal 16.9 Reporting Emissions and Energy Data  COMMENCEMENT OF WORKS AND ACCESS  17.1 Interim Access Licence and interface coordination 17.2 Construction Licence 17.3 Access to and use of the Principal Construction Site 17.4 Variation of the Principal Construction Site 17.5 Conditions precedent to access the Principal Construction Site 17.6 Licence over Macquarie Construction Site 17.7 Property Works 17.8 Native Title Applications and Threatened Species Claims	146 147 150 152 154 155 156 156 166 167 167 167 167
	16.2 Information Documents  16.3 Condition of the Construction Site  16.4 Contamination  16.5 Environmental compliance  16.6 Environmental Management Plans  16.7 Liability under the NGER Legislation  16.8 Provision of Emissions and Energy Data to the Principal  16.9 Reporting Emissions and Energy Data  COMMENCEMENT OF WORKS AND ACCESS  17.1 Interim Access Licence and interface coordination  17.2 Construction Licence  17.3 Access to and use of the Principal Construction Site  17.4 Variation of the Principal Construction Site  17.5 Conditions precedent to access the Principal Construction Site  17.6 Licence over Macquarie Construction Site  17.7 Property Works  17.8 Native Title Applications and Threatened Species Claims  17.9 Finding of Artefacts	146 147 150 152 156 156 156 166 167 166 166 166 166 166 166 166 166
	16.2 — Information Documents  16.3 — Condition of the Construction Site  16.4 — Contamination  16.5 — Environmental compliance  16.6 — Environmental Management Plans  16.7 — Liability under the NGER Legislation  16.8 — Provision of Emissions and Energy Data to the Principal  16.9 — Reporting Emissions and Energy Data  COMMENCEMENT OF WORKS AND ACCESS  17.1 — Interim Access Licence and interface coordination  17.2 — Construction Licence  17.3 — Access to and use of the Principal Construction Site  17.4 — Variation of the Principal Construction Site  17.5 — Conditions precedent to access the Principal Construction Site  17.6 — Licence over Macquaric Construction Site  17.7 — Property Works  17.8 — Native Title Applications and Threatened Species Claims  17.9 — Finding of Artefacts  17.10 — Working hours	146 147 149 150 150 150 150 150 150 150 150 160 160 160 160 160 160 160 160 160 16
	16.2 Information Documents  16.3 Condition of the Construction Site	146 147 149 156 156 156 166 166 166 166 166 166 166
	16.2 — Information Documents  16.3 — Condition of the Construction Site  16.4 — Contamination  16.5 — Environmental compliance  16.6 — Environmental Management Plans  16.7 — Liability under the NGER Legislation  16.8 — Provision of Emissions and Energy Data to the Principal  16.9 — Reporting Emissions and Energy Data  COMMENCEMENT OF WORKS AND ACCESS  17.1 — Interim Access Licence and interface coordination  17.2 — Construction Licence  17.3 — Access to and use of the Principal Construction Site  17.4 — Variation of the Principal Construction Site  17.5 — Conditions precedent to access the Principal Construction Site  17.6 — Licence over Macquaric Construction Site  17.7 — Property Works  17.8 — Native Title Applications and Threatened Species Claims  17.9 — Finding of Artefacts  17.10 — Working hours	146 147 149 150 150 150 150 150 150 150 150 160 160 160 160 160 160 160 160 160 16



	23.6	Suspension	203
	23.7	Delays	203
		Corrective action plan	
		Claim for extension of time	
	23 10	Conditions precedent to extension	206
		Grant of extension of time	
		—Liquidated damages for delay	
		Extension to Site Access Expiry Date	
		Unilateral extension	
		Concurrent delays	
		Progress Reports	
24.	COMP	ENSATION EVENTS	215
	24.2-	Claim for compensation	216
	24.3	Continuing Compensation Events	
		Condition precedent to compensation	
		— Delay Costs and	
		Limitation on Delay Costs	
		— Mitigation	
	27.7	ritigation	210
		TONE LOUISIEUS	240
25.	MILES	STONE ACHIEVEMENT	219
	25.1		
	25.2	Effect of Notice of Milestone Achievement	220
	25.3	—Access for Follow-on Contractors	220
26.	TESTI	NG AND COMMISSIONING	221
		Testing and Commissioning Plan	
		Test Procedures	
	26.3		
	26.4	Conduct of Tests	. 222
		Test Reports	. 222
		Failure of Test	
		Non-compliant Test Report	
	26.8	—Additional testing by the Principal	223
27.	CONS	TRUCTION COMPLETION	224
	27.1	Construction Completion	. 224
	27.1	construction completion	221
	27.3	Effect of Notice of Construction Completion	. 227
28.	COMP	LETION	227
		Completion	
	20.2	Effect of Notice of Completion	. 229
29.	POST	COMPLETION ARRANGEMENTS	. 229
	29.1-	Access following Completion of a Portion	229
		Interface Management Services after Completion	
30.	DEFE(	CTS RECTIFICATION	. 230
	30.1	Defects	. 230
	30.2	Principal's Representative's Direction	
		Correction of Defect or Change	
	30.4		
	30.5		
	30.5	- Works	224
	30.7		224
	30.7	LOCAL FAICA WOLKS	. 237

	30.8 Service Works	<del>. 236</del>
	30.9 Property Works	. 237
	30.10 Rights not affected	. 237
	30.11—Warranties by others	
	30.12—Use of defective facilities	
	30.13 Final inspections of Project Works (other than Third Party Works)	
	30.14—Final inspections of Third Party Works	
2.0		
31.	—SUBDIVISION	. 238
	31.1—Subdivision requirements	. 238
	31.2 Amendments to draft Subdivision Documents	240
	31.3 — Subdivision Proposal	
	31.4 Preparation of Subdivision Documents for the Subdivision Proposal	
	31.5 Determination of Shared Facilities and shared costs	245
	31.6 Minor adjustments by the Principal to boundaries	
	31.7 Macquarie bound by Encumbrances	
	31.8 Two stage subdivision	
	31.9 Licence to use Loading Dock	
	31.10 Notice of creation of Development Lots	
	31.11—Transfer of substratum land from the Principal to Macquarie Bank Limited	
	31.12—Transfer of substratum land from Macquarie Bank Limited to the Principal	
	31.13 ESL Easement Instruments	
	31.14 Operation of the registered Building Management Statement	
	31.15—Survival	. 252
32.	RETAIL LEASES	. 252
33.	MACQUARIE PAYMENT	252
33.		
	33.1—Station Works D&C Savings	
	22 2—Payment of Macquario Payment	252
	33.2—Payment of Macquarie Payment	. 253
	33.3 Interest on unpaid Macquarie Payments	
	33.3 Interest on unpaid Macquarie Payments	. 254
		. 254 . 254
24	33.3 Interest on unpaid Macquarie Payments  33.4 Macquarie Payments are non-refundable  33.5 Incorrect amount paid	. 254 . 254 . 254
34.	33.3 — Interest on unpaid Macquarie Payments	. 254 . 254 . 254
34.	33.3 Interest on unpaid Macquarie Payments  33.4 Macquarie Payments are non-refundable  33.5 Incorrect amount paid	. 254 . 254 . 254 . 254
34.	33.3—Interest on unpaid Macquarie Payments 33.4—Macquarie Payments are non refundable 33.5—Incorrect amount paid  PRINCIPAL PAYMENTS  34.1—Core Payment 2	. 254 . 254 . 254 . 254 . 254
34.	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non-refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2	. 254 . 254 . 254 . 254 . 254 . 255
34.	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non-refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments	. 254 . 254 . 254 . 254 . 254 . 255 . 258
34.	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non-refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements	. 254 . 254 . 254 . 254 . 254 . 255 . 258 . 259
34.	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2  34.2 Payment claims  34.3 Effect of payment schedules and payments  34.4 Provision of documentation and other requirements  34.5 Payment of Subcontractors, workers compensation and payroll tax	. 254 . 254 . 254 . 254 . 254 . 255 . 258 . 259 . 259
34.	33.3 — Interest on unpaid Macquarie Payments 33.4 — Macquarie Payments are non refundable 33.5 — Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 — Core Payment 2	. 254 . 254 . 254 . 254 . 254 . 255 . 258 . 259 . 259
<del>34.</del>	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2  34.2 Payment claims  34.3 Effect of payment schedules and payments  34.4 Provision of documentation and other requirements  34.5 Payment of Subcontractors, workers compensation and payroll tax  34.6 Payment for unfixed Construction Materials  34.7 SOP Act	. 254 . 254 . 254 . 254 . 254 . 255 . 258 . 259 . 259 . 260 . 261
<del>34,</del> —	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off	. 254 . 254 . 254 . 254 . 255 . 258 . 259 . 259 . 260 . 261 . 264
<del>34,</del> —	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used	. 254 . 254 . 254 . 254 . 255 . 259 . 259 . 260 . 261 . 264
<del>34.</del> —	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non-refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest	. 254 . 254 . 254 . 254 . 255 . 258 . 259 . 260 . 261 . 264 . 264
<del>34.</del> —	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non-refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest 34.11 Title	. 254 . 254 . 254 . 254 . 255 . 258 . 259 . 260 . 261 . 264 . 264 . 264 . 265
34.	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non-refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest	. 254 . 254 . 254 . 254 . 255 . 258 . 259 . 260 . 261 . 264 . 264 . 264 . 265
34.	33.3 — Interest on unpaid Macquarie Payments 33.4 — Macquarie Payments are non refundable 33.5 — Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 — Core Payment 2 34.2 — Payment claims 34.3 — Effect of payment schedules and payments 34.4 — Provision of documentation and other requirements 34.5 — Payment of Subcontractors, workers compensation and payroll tax 34.6 — Payment for unfixed Construction Materials 34.7 — SOP Act 34.8 — Right of set off 34.9 — Not used 34.10 — Interest 34.11 — Title 34.12 — Payments	. 254 . 254 . 254 . 254 . 255 . 259 . 259 . 260 . 261 . 264 . 264 . 265 . 265
34.	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non-refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest 34.11 Title	. 254 . 254 . 254 . 254 . 255 . 259 . 259 . 260 . 261 . 264 . 264 . 265 . 265
	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest 34.11 Title 34.12 Payments	. 254 . 254 . 254 . 254 . 255 . 259 . 259 . 260 . 261 . 264 . 264 . 265 . 265
	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2  34.2 Payment claims  34.3 Effect of payment schedules and payments  34.4 Provision of documentation and other requirements  34.5 Payment of Subcontractors, workers compensation and payroll tax  34.6 Payment for unfixed Construction Materials  34.7 SOP Act  34.8 Right of set off  34.9 Not used  34.10 Interest  34.11 Title  34.12 Payments  PRINCIPAL INITIATED VARIATIONS  35.1 Variation Impact Request	. 254 . 254 . 254 . 254 . 255 . 259 . 259 . 260 . 261 . 264 . 264 . 265 . 265 . 267
	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest 34.11 Title 34.12 Payments  PRINCIPAL INITIATED VARIATIONS  35.1 Variation Impact Request 35.2 Variation Impact Proposal	. 254 . 254 . 254 . 254 . 255 . 259 . 259 . 260 . 261 . 264 . 264 . 265 . 265 . 267
	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest 34.11 Title 34.12 Payments  PRINCIPAL INITIATED VARIATIONS  35.1 Variation Impact Request 35.2 Variation Impact Proposal 35.3 Cost of preparing Variation Impact Proposal	. 254 . 254 . 254 . 254 . 255 . 259 . 259 . 260 . 261 . 264 . 265 . 265 . 267 . 267 . 267 . 267
	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest 34.11 Title 34.12 Payments  PRINCIPAL INITIATED VARIATIONS  35.1 Variation Impact Request 35.2 Variation Impact Proposal 35.3 Cost of preparing Variation Impact Proposal 35.4 Election by the Principal	. 254 . 254 . 254 . 254 . 255 . 259 . 259 . 260 . 261 . 264 . 265 . 265 . 267 . 267 . 267 . 267 . 269 . 269
	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest 34.11 Title 34.12 Payments  PRINCIPAL INITIATED VARIATIONS  35.1 Variation Impact Request 35.2 Variation Impact Proposal 35.3 Cost of preparing Variation Impact Proposal 35.4 Election by the Principal 35.5 Principal must consult with Macquarie in relation to Material Impacts	. 254 . 254 . 254 . 254 . 255 . 259 . 259 . 260 . 261 . 264 . 265 . 265 . 267 . 267 . 267 . 269 . 269
	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest 34.11 Title 34.12 Payments  PRINCIPAL INITIATED VARIATIONS  PRINCIPAL INITIATED VARIATIONS  35.1 Variation Impact Request 35.2 Variation Impact Proposal 35.3 Cost of preparing Variation Impact Proposal 35.4 Election by the Principal 35.5 Principal must consult with Macquarie in relation to Material Impacts 35.6 Principal accepts Variation Impact Proposal	. 254 . 254 . 254 . 254 . 255 . 259 . 259 . 260 . 264 . 264 . 265 . 265 . 267 . 267 . 267 . 269 . 269 . 269 . 271
	33.3 Interest on unpaid Macquarie Payments 33.4 Macquarie Payments are non refundable 33.5 Incorrect amount paid  PRINCIPAL PAYMENTS  34.1 Core Payment 2 34.2 Payment claims 34.3 Effect of payment schedules and payments 34.4 Provision of documentation and other requirements 34.5 Payment of Subcontractors, workers compensation and payroll tax 34.6 Payment for unfixed Construction Materials 34.7 SOP Act 34.8 Right of set off 34.9 Not used 34.10 Interest 34.11 Title 34.12 Payments  PRINCIPAL INITIATED VARIATIONS  35.1 Variation Impact Request 35.2 Variation Impact Proposal 35.3 Cost of preparing Variation Impact Proposal 35.4 Election by the Principal 35.5 Principal must consult with Macquarie in relation to Material Impacts	. 254 . 254 . 254 . 254 . 255 . 258 . 259 . 260 . 261 . 264 . 265 . 265 . 267 . 267 . 267 . 269 . 269 . 269 . 269 . 271 . 271

	35.9 If parties fail to reach agreement	
	35.10 Principal may direct that Variation proceed	
	35.11—Principal options following determination	273
	35.12—Macquarie to implement Variation	273
	35.13 Instruction to proceed	273
	35.14 Omissions	274
	35.15 No liability unless Variation Order	274
	35.16 Template	
	35.17—Pending Changes	
	35.18 Variations required as a consequence of OSD Variations	
-	MACQUARIE INITIATED VARIATIONS	279
	36.1 Macquarie may propose a Variation	279
	36.2 Principal may approve or reject	
	36.3 Variation required as a result of a Change in Law or Planning Approval	
	modification	280
	36.4 Macquarie to bear risks and costs	
,	VARIATION COSTS AND VARIATION SAVINGS	281
_	PAYMENTS FOR PENDING CHANGES	283
_	CHANGE IN LAW	200
	CHANGE IN LAW	286
	39.1 Change in Codes and Standards	286
	39.2 Changes in Law	
	39.3 Implementation of Change in Law	
	—ADVERTISING AND SIGNAGE	287
	40.1 Advertising and signage	287
	40.2 Electronic signage	
•	RISKS AND INSURANCE	
	41.1 Responsibility for care of the Project Works	288
	41.2 Principal's insurance	
	41.3 Macquarie's Insurance obligations	
	41.4 Workers compensation insurance	
	41.5 Asbestos liability insurance	
	41.6 Professional indemnity insurance	
	41.7 Construction Plant insurance	
	41.8 Motor vehicle insurance	
	41.9 Periods of Insurance	
	41.10 Evidence of policies	
	41.11 Provisions in policies	
	41.12 Premiums	
	41.13—Undertaking to inform	
	41.14—Reinstatement	
	41.15 Application of Principal's Insurance proceeds	296
	41.16 Damage to property	
	41.18—DSU Insurance	200
	41.19 Liabilities of Macquarie not affected	
	41.20 No merger	
	INDEMNITY AND LIABILITY EXCLUSIONS	299

	42.1	Indemnity from Macquarie
	42.6	Procedure for Third Party Claims
		Obligations not affected 304
	72.7	Obligations not unceted
		305
40	DEEN	
43.		JLT305
	43.1	Macquarie Event of Default
	43.2	Default Notice
	43.3	
	43.4	Prevention Plan 307
44.	STEP	IN
		Step in Events
		Step in Rights
		Step in Powers
		Macquarie's obligations
		Principal's obligations
		Step-out 311
		Principal's Costs
		The second secon
45.	TERMI	NATION
	45.1	—Macquarie Termination Events
	45.2	
	45.3	
	45.4	Principal Termination Events
	45.5	Termination for Principal Termination Event
		Termination of OSD PDA315
		—Principal not entitled to give notice
		Consequences of termination
		Termination payment
	10,11	Other matters relevant to termination
		Preservation of rights
		No other termination rights
		Survival319
46.	ACCES	SS, INSPECTIONS AND AUDITS319
	46.1	Principal's right of entry319
	46.2	Access to third parties' information
		Macquarie to cooperate
47.	-RECOF	RDS AND REPORTING OBLIGATIONS
	47.1	Records 321
		Financial reporting
	47.3	Early warning risk register
		Notices under Project Documents
		Advice on rights of third parties under Project Documents
	47.6	ASIC and ASX notices
		Other information
	47.8	Retention of records322

48.	CONFIDENTIALITY AND PERMITTED DISCLOSURE	322
	48.1 Confidentiality	322
	48.2 Principal's Public Disclosure Obligations	
	48.3 Media Requests	
49.	FINANCING AND REFINANCING	325
	49.1 Financing documents	325
	49.2 Negotiating terms of financing documents	
<del>.</del>	NOT USED	
51.	ASSIGNMENT AND CHANGE IN OWNERSHIP	326
	51.1 Change in ownership	
	51.2 Permitted Changes in Ownership	326
	51.3 Assignment	327
52.	DISPUTE RESOLUTION	327
	52.1 Disputes generally	327
	52.2 Independent Dispute Avoidance and Resolution Panel	
	52.3 Consultation	
	52.4 Recommendation	
	52.5 Expert determination	
	52.6 Notice of dissatisfaction	
	52.7 Final and binding decision	
	52.9 Arbitration rules	
	52.10 Exclusion from determination or award	
	52.11 Payments	
	52.12 Macquarie to continue performing obligations	
	52.13 Urgent relief	
	52.14—Dispute under related contracts	333
	52.15—Disputes with Significant Subcontractors	333
	52.16 Survive termination	334
53.	REPRESENTATIONS AND WARRANTIES	334
	53.1 Principal's representations and warranties	334
	53.2 Macquarie representations and warranties	
	53.3 Repetition of representation and warranties	
	53.4 Obligations not affected	
	53.5 Undertakings by Macquarie	335
	NOTICE OF CLAIMS	
54.		
	54.1 Notice of Variation	
	54.2 Notices of other Claims	
	54.3 Prescribed notices	
	54.4 Continuing events	
	54.5 Time bar	
	54.6 Temporary waiver of notification requirements	
	54.7 Other provisions unaffected	339
5.	PROPORTIONATE LIABILITY	339
	55.1 Exclusion of proportionate liability scheme	339
	55.2 Macquarie not to apply proportionate liability scheme	
	55.3 Subcontracts	
56.	COSTS	340
466	56.1 Obligations of Macquarie	
	56.2 Costs of negotiating this deed	540

	56.3 Each party to pay its Costs	341
57.	TAXES	341
	57.1 Liability for Taxes	341
58.	GST	341
	58.1 Payment of GST	341
	58.2 Later adjustment to price or GST	
	58.3 Tax invoice/adjustment note	341
	58.4 Recipient created tax invoice/recipient created adjustment note	341
	58.5 Indemnities and reimbursement	
9.	NOTICES	342
60.	GENERAL	345
	60.1 Governing Law and jurisdiction	345
	60.2—Amendments	345
	60.3 Waiver	345
	60.4—Survival of certain provisions; no merger	346
	60.5 Further acts and documents	346
	60.6 Consents	346
	60.7 No representation or reliance	346
	60.8 Exercise of remedies	346
	60.9 Entire agreement	347
	60.10 Indemnities	
	60.11—Counterparts	
	60.12—Attorneys	
	60.13—Relationship between the Principal and Macquarie	348
	60.14 Principal not liable	348
	60.15—Supervening legislation	348
	60.16 Set off	249
	60.17 Continuing breaches	240
	60.18—Antecedent obligations	240
	CO 10 Minute Constanting	349
	60.20 Transfer of functions or Public Transport Agency assets	

#### BETWEEN:

- (1) Sydney Metro ABN 12 354 063 515, a NSW Government agency constituted by section 38 of the Transport Administration Act 1988 (NSW) and located at Level 43, 680 George Street, Sydney NSW 2000 (Principal); and
- (2) Macquarie Group Limited ABN 94 122 169 279 of Level 6, 50 Martin Place, Sydney NSW 2000 (Macquarie).

#### RECITALS:

- (A) On 16 February 2017, MCH submitted an unsolicited proposal to the NSW Government for the design, construction and completion of:
  - (1) Martin Place Metro Station; and
  - (2) two commercial towers above Martin Place Metro Station.
- (B) On 15 March 2017, the NSW Government invited MCH to enter into negotiations to finalise all outstanding issues in relation to MCH's unsolicited proposal and to enable MCH to submit the Binding Offer.
- (C) On the Commencement Date, the NSW Government accepted the Binding Offer.
- (D) The Principal and Macquarie now wish to enter into this deed to set out the terms and conditions on which Macquarie will:
  - investigate, finance, fund, plan, design, construct, test and commission the Project Works;
  - interface and coordinate Macquarie's Activities with the Rail Contractors' Activities and the OSD Developer's Activities; and
  - (3) hand over the completed Martin Place Metro Station to the Principal.
- (E) The Principal and the OSD Developer will separately enter into the OSD PDA in respect of the OSD.

## THE PARTIES AGREE AS FOLLOWS:

# 1. DEFINITIONS AND INTERPRETATION

# 1.1 Definitions

The following definitions apply in this deed.

**50 Martin Place Ancillary Amenities Lot** means the stratum lot shown as Lot 2 in the Draft Subdivision Plan which will be created by way of subdivision pursuant to clause 31 and in which the end of trip facilities for 50 Martin Place, Sydney and the north south concourse link will sit.

50 Martin Place Works has the meaning given to that term in Schedule E9.

**50 MP Tenant** means every tenant, lessee, sub-tenant, sub-lessee, licensee or other occupier of the Macquarie Land or any building on the Macquarie Land, other than Macquarie Bank Limited or a Related Entity of Macquarie Bank Limited.

**ABC Commissioner** means the commissioner of the Australian Building and Construction Commission referred to in subsection 15(1) of the BCIIP Act.

ABCC means the body referred to in subsection 29(2) of the BCIIP Act.

**Aboriginal Participation Plan** means the Project Plan referred to as the Aboriginal Participation Plan in Appendix 54 to the SWTC, as updated from time to time in accordance with clause 7.

## Accepted Defect means:

- (a) with respect to a Milestone, a Defect (other than a Minor Defect) in that Milestone in relation to which the Principal has issued a direction under clause 30.2(a)(iii), 30.2(a)(iv) or 30.2(a)(v)(B) prior to the Date of Milestone Achievement of that Milestone;
- (b) with respect to Portion 1, a Defect (other than a Minor Defect) in that Portion in relation to which the Principal has issued a direction under clause 30.2(a)(iii), 30.2(a)(iv) or 30.2(a)(v)(B) prior to the Date of Construction Completion of that Portion; and
- (c) with respect to any Portion other than Portion 1, a Defect (other than a Minor Defect) in any Project Works forming part of that Portion which have been carried out:
  - (i) prior to the Date of Construction Completion of that Portion, in relation to which the Principal has issued a direction under clause 30.2(a)(iii), 30.2(a)(iv) or 30.2(a)(v)(B) prior to the Date of Construction Completion of that Portion; or
  - (ii) after the Date of Construction Completion of that Portion, in relation to which the Principal has issued a direction under clause 30.2(a)(iii), 30.2(a)(iv) or 30.2(a)(v)(B) prior to the Date of Completion of that Portion.

**Accessible** means, in respect of a part of the TSE Site, that Macquarie's access to that part of the TSE Site is safe, clean and clear.

**Accreditation** means accreditation (including provisional accreditation, conditions or restrictions in respect of accreditation or any variation to the accreditation) under Part 3 of the Rail Safety National Law (or an exemption from the same).

#### Act of Prevention means:

- (a) a breach by the Principal of this deed or any other Project Document to which it is a party; or
- (b) an act or omission by the Principal or its Associates, not being an act or omission:
  - (i) permitted or allowed by any of the Project Documents;
  - (ii) which is within a timeframe expressly permitted or allowed by any of the Project Documents;

- (iii) to the extent the act or omission is caused or contributed to by a breach by Macquarie of any Project Document or any negligent or unlawful act or omission of Macquarie or its Associates; or
- (iv) being the exercise by the Principal of any of its functions and powers pursuant to any Law.



## Additional SDD Scope means:

- (a) the physical works which Macquarie must design, construct and complete under this deed as set out in:
  - (i) section 2.2.2(a)(xxv) of the SWTC;
  - (ii) section 2.2.2(a)(xxvi) of the SWTC;
  - (iii) section 2.2.9(a)(i) of the SWTC; and
  - (iv) section 2.2.9(a)(ii) of the SWTC;



(d) all activities associated with the works described in paragraph (a) or paragraph (b) that Macquarie performs, or is required to perform, to comply with its obligations under this deed.

Additional Third Party Agreement has the meaning given in clause 12.1(a)(iii).

Adjoining Property Easements has the meaning given to that term in Schedule D6.

Adjusted Total Cost means the Total Cost adjusted to reflect the payments and liabilities referred to in clause 38.1.

**AEO** or **Authorised Engineering Organisation** means an organisation providing a defined engineering service or product that has been assessed and granted authorised engineering status for the Sydney Metro City & Southwest.

#### Agreed Defect means:

- (a) with respect to a Milestone, a Defect (other than a Minor Defect) in that Milestone that:
  - (i) the Principal and Macquarie agree in writing; or
  - (ii) the Principal's Representative otherwise directs,

does not need to be rectified in order to achieve Milestone Achievement of that Milestone;

- (b) with respect to Portion 1, a Defect (other than a Minor Defect) in that Portion that:
  - (i) the Principal and Macquarie agree in writing; or
  - (ii) the Principal's Representative otherwise directs,

does not need to be rectified in order to achieve Construction Completion of that Portion; and

- (c) with respect to any Portion other than Portion 1, a Defect (other than a Minor Defect) in any Project Works forming part of that Portion which have been carried out:
  - (i) prior to the Date of Construction Completion of that Portion, that:
    - (A) the Principal and Macquarie agree in writing; or
    - (B) the Principal's Representative otherwise directs,

does not need to be rectified in order to achieve Construction Completion of that Portion; and

- (ii) after the Date of Construction Completion of that Portion, that:
  - (A) the Principal and Macquarie agree in writing; or
  - (B) the Principal's Representative otherwise directs,

does not need to be rectified in order to achieve Completion of that Portion.

Applicable Cure Period has the meaning given to that term in clause 43,3(c)(i).

**Appointed Principal Contractor** means Lendlease Building Pty Ltd ABN 97 000 098 162.

**Approval** means any licence, permit, consent, approval, determination, exemption, certificate or permission from any Authority or under any Law, or any requirement made under any Law, which must be obtained or satisfied (as the case may be):

- (a) to perform Macquarie's Activities;
- (b) in connection with the Construction Site or the Extra Land;
- (c) for the use and occupation of the Project Works or Martin Place Metro Station; and
- (d) otherwise to comply with any Law;

#### and includes:

- (e) the Planning Approval; and
- (f) any Environment Protection Licence which applies to Macquarie's Activities,

#### but does not include:


- (g) any Direction given by the Principal or the Principal's Representative pursuant to this deed; or
- (h) the exercise by the Principal of its rights under this deed or any other Project Document.

**Approved Cure Plan** has the meaning given to that term in clause 43.3(c).

# Approved TSE Works Change means any TSE Works Change:

- (a) notified to Macquarie under clause 11.2(a) and in respect of which:
  - (i) clause 11.2(e) applies; or
  - (ii) a Variation has been implemented under clause 11.2(d)(ii)(B); or
- (b) proposed by Macquarie and implemented by the Principal pursuant to clause 11.4.

**Area 4 Notice** has the meaning given to that term in clause 17.2(1).



Area 6 Handover Items means the items set out in Schedule A24.

Area 6 Licence Event means a day where the Principal has failed to provide any access to Construction Site (Area 6) to Macquarie where such day is:

- (a) after the Construction Licence Commencement Date for Construction Site (Area 6); and
- (b) occurs in the period commencing on and expiring on

## Area 6 PC Date means the earlier of:

- (a) the day after the TSE Portion 14 Date of Construction Completion; and
- (b) the day after the Principal notifies Macquarie and the D&C Contractor that the Appointed Principal Contractor is engaged as the principal contractor in respect of Macquarie's Activities and any Construction Site Interface Work carried out on Construction Site (Area 6).

Area 6 Site Access Event means a failure by the Principal to provide Macquarie with access to Construction Site (Area 6) on or before the relevant Site Access Date.

**Artefact** means any fossils, bones, artefacts, coins, articles of antiquity, structures or other remains or things of scientific, geological, historical or archaeological interest.

**ASA Authorisation** means an authorisation issued by the ASA to a legal entity which verifies that it has the relevant systems in place to carry out the class of Asset Lifecycle work specified in the authorisation, subject to any specified conditions of the authorisations.

**ASA Charter** means the document which identifies the ASA's objectives, functions, powers and governance and the duties of Public Transport Agencies and AEOs in relation to the ASA (as amended from time to time), a copy of which can be found on <a href="https://www.asa.transport.nsw.gov.au">www.asa.transport.nsw.gov.au</a>.

ASA Requirements has the meaning given to that term in the ASA Charter.

Asset Lifecycle has the meaning assigned to it in the ASA Charter.

**Asset Lifecycle Services** means the aspects of Macquarie's Activities, if any, which relate to the Asset Lifecycle of Transport Assets.

**Asset Management Information** means the information and documents relating to the operation and maintenance of the assets forming the Project Works as required by section 8A of the SWTC.

**Asset Standards Authority** or **ASA** means the independent unit of that name established within TfNSW, the functions of which include setting, controlling, maintaining, owning and publishing the network and asset standards for Transport Assets for the Asset Lifecycle.

Associate means:

- (a) in respect of the Principal, the Principal's Representative and any of the employees, agents, contractors or officers of the Principal or the Principal's Representative, but excludes:
  - (i) the Independent Certifier;
  - (ii) the TSE Independent Certifier;
  - (iii) the Environmental Representative;
  - (iv) Macquarie and each person listed in paragraph (b) of this definition;
  - (v) any Rail Contractor;
  - (vi) the Operator; and
  - (vii) the employees, agents, consultants and officers of the persons listed in paragraphs (a)(i) to (vi) (inclusive) of this definition; and
- (b) in respect of Macquarie:
  - (i) DevCo;
  - (ii) Macquarie's Subcontractors;
  - (iii) the D&C Guarantor;
  - (iv) the OSD Developer and OSD Developer's Associates;
  - (v) the Retail Lessee and any Sub-Tenants; and
  - (vi) each of the employees, agents, contractors or officers of Macquarie, the Subcontractors, the D&C Guarantor, the OSD Developer or the OSD Developer's Associates, the Retail Lessee or any Sub-Tenants (excluding any Rail Contractors and the Independent Certifier and its employees, agents, consultants and officers).



## Authority means:

- (a) any governmental, semi-governmental or local government authority, administrative or judicial body or tribunal, department, commission, public authority, agency, minister, statutory corporation or instrumentality;
- (b) any other person having a right to impose a requirement, or whose consent is required, under Law with respect to any part of Macquarie's Activities; or
- (c) any other person having jurisdiction over, or ownership of, any Services, the Service Works, any Local Areas or the Local Area Works undertaken on Local Areas, excluding the Operator.

**Bank Bill** means a bill of exchange (under the *Bills of Exchange Act 1909* (Cth)) which has been accepted by any bank authorised under a Law of the Commonwealth or any State to carry on banking business.

# Bank Bill Rate is, for the relevant period:

- (a) the rate, expressed as a yield percent per annum (rounded downwards to 2 decimal places) quoted as the average bid rate on the Reuters monitor system page BBSY (or any page which replaces that page) at about 10:30am (Sydney time) on the first day of the relevant period, for Bank Bills having a tenor of approximately 90 days; or
- (b) if there is a manifest error in the calculation of the average bid rate under paragraph (a) of this definition or if no average bid rate is published for Bank Bills of that tenor in accordance with paragraph (a) of this definition, the bid rate agreed in good faith by the parties having regard to the rates otherwise bid for Bank Bills having a tenor as described above at or around that time.

**Bank Guarantee** means an irrevocable and unconditional undertaking by an Australian bank to pay on demand the guaranteed amount.

**BCIIP Act** means the *Building and Construction Industry (Improving Productivity) Act* 2016 (Cth).

**Binding Offer** means the binding offer submitted by Macquarie to the NSW Government on or about as amended, in accordance with the NSW Government's Unsolicited Proposals: Guide for Submission and Assessment dated February 2014.

**Building Code** means the *Code for Tendering and Performance of Building Work 2016* (Cth), or any subsequent code of practice which takes effect and supersedes that Code.

**Building Management Statement** means a document substantially in the form of Annexure A which has been amended in accordance with clause 31 so that it is in a form acceptable to the Principal and Macquarie (each acting reasonably).

**Building Work** has the meaning given to that term in subsection 3(4) of the Building Code.

**Business Day** means a day on which banks are open for general banking business in Sydney (not being a Saturday, Sunday, public holiday or 27, 28, 29, 30 or 31 December).

## Call Option Deed means each of the following:

- (a) the Call Option Deed (Retail Lot North); and
- (b) the Call Option Deed (Retail Lot South).

**Call Option Deed (Retail Lot North)** means the deed titled "Call Option Deed (Retail Lot North)" between the Principal as grantor and the Retail (North) Lessee as grantee, in substantially the same form as Annexure K.

**Call Option Deed (Retail Lot South)** means the deed titled "Call Option Deed (Retail Lot South)" between the Principal as grantor and the Retail (South) Lessee as grantee, in substantially the same form as Annexure L.

Cash Deposit has the meaning given to that term in clause 6.4(b).

Cash Deposit Account has the meaning given to that term in clause 6.4(b).

CCB2 means the Configuration Control Board control gate 2.

CCB3 means the Configuration Control Board control gate 3.



**Chain of Responsibility Provisions** refers to any section of the Heavy Vehicle National Law under which Macquarie is "a party in the chain of responsibility" (within the meaning given to that term under the Heavy Vehicle National Law).

**Chair** means the chairperson of the IDAR Panel as appointed under the IDAR Panel Agreement from time to time.

#### Change in Codes and Standards means:

- (a) a change in the Codes and Standards (including any new code, standard, specification or guideline which replaces a Code and Standard); or
- a change in any NSW Government Policy (including any new NSW Government guidelines or requirements which replaces a NSW Government Policy),

which takes effect after the Commencement Date, excluding a change in the Codes and Standards or change in NSW Government Policy which, as at the Commencement Date:

- (c) was published or of which public notice had been given (even as a possible change in the Codes and Standards or possible change in NSW Government Policy); or
- (d) a person experienced and competent in the delivery of works and services similar to Macquarie's Activities would have reasonably foreseen or anticipated,

in substantially the same form as the change in Codes and Standards or change in NSW Government Policy occurring after the Commencement Date.

**Change in Disability Law** means a Change in Law the terms of which impose requirements relating to the ability of disabled persons to access and use rail facilities.

# Change in Environmental Law means a Change in Law:

- (a) relating to the storage, handling or transportation of waste, dangerous goods or hazardous chemicals;
- (b) relating to work health and safety; or
- (c) the purpose of which relates specifically to the protection of the Environment.

**Change in Rail Safety Law** means a Change in Law the terms of which impose requirements relating to rail safety.

**Change in Law** means any of the following to take effect on or after the Commencement Date:

- (a) the amendment, repeal or change of an existing Law (other than an Approval);
- (b) a new Law (other than an Approval); or
- (c) a judgment of a court of law which changes a binding precedent,

but excludes an amendment, repeal or change of an existing Law or a new Law or judgment:

- (d) in respect of Tax;
- (e) which was caused or contributed to by any act or omission of Macquarie; or
- (f) which, as at the Commencement Date:
  - (i) was published or of which public notice had been given (even as a possible amendment, repeal or change of an existing Law or a possible new Law or judgment); or
  - (ii) a person experienced and competent in the delivery of works and services similar to Macquarie's Activities would have reasonably foreseen or anticipated,

in substantially the same form as the amendment, repeal or change of an existing Law or new Law or judgment occurring after the Commencement Date.

City of Sydney means The Council of the City of Sydney ABN 22 636 550 790.

**Claim** means a claim, action, proceeding or demand, however it arises and whether it is present or future, fixed or unascertained, actual or contingent.

**Clean Energy Regulator** means the Clean Energy Regulator established under the *Clean Energy Regulator Act 2011* (Cth).

**Codes of Practice** means a code of practice which has been approved as a code of practice for the purposes of the WHS Legislation.

**Codes and Standards** means the codes, standards, specifications and guidelines referred to in Appendix 57 of the SWTC.

Collateral Warranty Deed Poll means the deed poll entitled "Collateral Warranty Deed Poll" to be executed by

Commencement Date means the date of this deed.

# Commercially Sensitive Information means the information:

- (a) relating to Macquarie's cost structure or profit margins;
- (b) relating to any of Macquarie's Intellectual Property Rights; or
- (c) which is commercially sensitive in that it provides a competitive advantage or has a unique characteristic to Macquarie or its shareholders or Subcontractors,

and which is described in Schedule B1.

Commonwealth means the Commonwealth of Australia.

**Community Communications Strategy** means the Project Plan referred to as the Community Communications Strategy in Appendix 54 to the SWTC, as updated from time to time in accordance with clause 7.

## Compensable Change in Law means:

- (a) a Project-Specific Change in Law (other than a Project-Specific Change in Law of the Commonwealth with respect to Tax);
- (b) a Change in Disability Law;
- (c) a Change in Environmental Law;
- (d) a Change in Rail Safety Law; or
- (e) a General Change in Law (other than with respect to Tax).

# Compensation Event means each of the following:

- (a) a breach by the Principal of its obligations under a Project Document, including a failure by the Principal to provide Macquarie with access to part of the Principal Construction Site by the relevant Site Access Date, but in each case excluding an Area 6 Site Access Event and an Area 6 Licence Event;
- (b) where:
  - there is a legal challenge brought about by way of commencement of court proceedings in relation to the Planning Approval; or

 the Planning Approval is modified, withdrawn, revoked, replaced, invalidated or suspended,

except to the extent that the legal challenge, modification, withdrawal, revocation, replacement, invalidation or suspension relates to or arises out of or in connection with (or, in the case of a legal challenge, is upheld due to):

- (lii) a Variation requested by Macquarie;
- (iv) the Project Planning Approval Modification; or
- (v) any of the approvals referred to in clause 5 of the OSD PDA;
- (d) a direction by the Principal's Representative under clause 23.6 requiring Macquarie to suspend the performance of any of Macquarie's Activities;
- (e) the occurrence of a Compensable Change in Law;
- a Step-in Party exercises all or any of the Step-in Powers in respect of a Step-in Event, except to the extent that the Step-in Event was an event referred to in clause 44.1(a);

- (h) a Native Title Application with respect to the Principal Construction Site which results in Macquarie being directed, ordered or required by the Principal, the Principal's Representative, a court or tribunal or by Law to suspend or cease to perform Macquarie's Activities (or to change the way it does so);
- (i) the discovery of an Artefact on the Principal Construction Site, to the extent that the discovery of that Artefact results in Macquarie being directed, ordered or required by the Principal, the Principal's Representative, an Authority, a court or tribunal or by Law to suspend or cease to perform Macquarie's Activities in, on or under the Principal Construction Site for more than

(m) the issuance of a direction or notice (as applicable) from the Principal under clauses

7.2, 7.3 or 10.1 of the Independent Certifier Deed to change the Core Services,

suspend the Core Services or terminate the appointment of the Independent Certifier (as applicable), unless Macquarie confirmed (acting reasonably) its agreement with such direction or notice under clauses 7.2, 7.3 or 10.1 of the Independent Certifier Deed,

except to the extent that an event in paragraphs (a) to (m) (inclusive) (or its effects) occurs or arises as a result of:

- (m) an act or omission of Macquarie or an Associate of Macquarie which was undertaken fraudulently, recklessly, unlawfully, negligently or maliciously; or
- (n) a failure by Macquarie or a Related Entity of Macquarie to comply with their obligations under a Project Document or a failure of the OSD Developer to comply with its obligations under an OSD Project Document or a failure of the D&C Contractor to comply with its obligations under any Project Cooperation and Integration Deed.

Completion has the meaning given to that term in paragraph 1 of Schedule A18.

**Concourse Link Easement** has the meaning given to that term in paragraph 2.1(b)(ii) of the Subdivision Principles.

**Concourse Link Works** means the physical works which Macquarie must design, construct and complete to deliver the pedestrian link to be situated on basement level 3 of the 50 Martin Place Ancillary Amenities Lot and Retail Lot South linking the Retail Lot North and the Retail Lot South (and including, to the extent relevant to such works, Variations directed or approved in accordance with this deed).

Condition Precedent means a condition precedent set out in Schedule A1.

Condition Precedent Deadline Date means or such other date as the parties may agree.

**Configuration Control Board** means the board established by the Principal to manage configuration changes for the Principal's delivery office in accordance with the Configuration Management Framework.

**Configuration Management Framework** means the framework established by the ASA from time to time for configuration management.

# Consequential Loss means any:

- loss of income, loss of revenue, loss of profit, loss of rent, loss of financial opportunity, loss of business or loss of business opportunity, loss of contract, loss of goodwill, loss of use or loss of production (whether the loss is direct or indirect);
- (b) direct or indirect financing costs,

whether present or future, fixed or unascertained, actual or contingent.

**Construction Completion** has the meaning given to that term in paragraph 2 of Schedule A18.

**Construction Compliance Unit** or **CCU** means the Construction Compliance Unit established within NSW Industrial Relations to undertake auditing and inspection of workplace agreements and practices.

**Construction Environmental Management Plan** means the Project Plan of that name, as required by conditions C1 and C2 of the Project Planning Approval, as updated from time to time in accordance with clause 7.

**Construction Heritage Management Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

**Construction Licence** means, with respect to each part of the Principal Construction Site, the licence granted by the Principal to Macquarie pursuant to clause 17.2(b).

**Construction Licence Commencement Date** means, in relation to each part of the Principal Construction Site, the date on which the first Construction Licence is granted pursuant to clause 17.2.

**Construction Licence Sunset Date** means, in respect of Construction Site (Area 3) only, the date specified as the "Construction Licence Sunset Date" for Construction Site (Area 3) in the Site Access Schedule.

**Construction and Site Management Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

**Construction Materials** means any equipment, plant, materials, fixtures, fittings, furniture, machinery, goods, parts, components and other items incorporated or to be incorporated into the Project Works or Temporary Works.

**Construction Plant** means plant, equipment (including hand-held tools), machinery, apparatus, vehicles, appliances and things used in the carrying out of Macquarie's Activities but not forming part of the Project Works.

#### Construction Site means:

- (a) the Principal Construction Site; and
- (b) the Macquarie Construction Site.

**Construction Site (Area 1)** means the part of the Principal Construction Site made up of the areas identified in section 2 of the Site Access Schedule.

**Construction Site (Area 2)** means the part of the Principal Construction Site made up of the areas identified in section 3 of the Site Access Schedule.

**Construction Site (Area 3)** means the part of the Principal Construction Site made up of the areas identified in section 4 of the Site Access Schedule.

**Construction Site (Area 4)** means the part of the Principal Construction Site made up of the areas identified in section 5 of the Site Access Schedule.

Construction Site (Area 5) means the part of the Principal Construction Site made up of the areas identified in section 6 of the Site Access Schedule.

Construction Site (Area 6) means the part of the Principal Construction Site made up of the areas identified in section 7 of the Site Access Schedule.

Construction Site Interface Work has the meaning given to that term in clause 9.2(a)(ii).

**Construction Traffic Management Plan** means the Construction Traffic Management Plan referred to in Appendix 54 of the SWTC and required by condition C3 of the Project

Planning Approval (which is a sub-plan to the Construction Environmental Management Plan), as updated from time to time in accordance with clause 7.

Consultation has the meaning given in clause 52,3(e).

**Contamination** means the presence in, on or under land or any other aspect of the Environment of:

- (a) a substance (whether occurring naturally or otherwise) which is at a concentration above the concentration at which the substance (whether occurring naturally or otherwise) is normally present in, on or under land or any other aspect of the Environment in the same locality, being a presence that presents a risk of harm to human health or any other aspect of the Environment; or
- (b) a Hazardous Chemical.

## Contract Amount means:

- (a) Core Payment 2;
- (b) the Lifts and Escalators Amount; and
- (c) the IMS Amount;
- (d)
- (e) the Adjusted Total Cost if applicable, the Optional Condition 2 Amount; and
- (f) any other amounts specified in the Payment Schedule as being payable by the Principal to Macquarie not already captured by paragraphs (a) to (e) (inclusive).

**Contract Documentation and Materials** has the meaning given to that term in clause 20.15(b).

**Contract Management Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

**Cooperation and Integration Control Group** has the meaning given to that term in the Project Cooperation and Integration Deeds.

**Core Payment 2** means the amount of payments—payable by the Principal to Macquarie as part of the payments in, and in accordance with, the Payment Schedule, subject to any adjustment made pursuant to clause 37—other than in relation to Pending Changes and pursuant to clause 38 in relation to Optional Condition 1.

Core Services has the meaning given to that term in the Independent Certifier Deed.

**Corporate Environmental Management System** has the meaning given to that term in the New South Wales Environmental Management Systems Guidelines (3rd Edition) (August 2013).

Corporations Act means the Corporations Act 2001 (Cth).

Cost Forecast Schedule means the schedule attached to Schedule A6,

**Costs** means all costs, charges and expenses, including those incurred in connection with advisers.

**CPI** means the "Weighted Average of Eight Capital Cities: All Groups Consumer Price Index" as maintained and published quarterly by the Australia Bureau of Statistics (**ABS**) provided that:

- (a) if for any reason the CPI is not published for any quarter, the interim number determined by the Reserve Bank of Australia for application in regards to Commonwealth of Australia Treasury Indexed Bonds will be used for the purposes for which the actual CPI figure would have been applied. If no such interim number is determined by the Reserve Bank of Australia then the CPI published for the previous quarter will apply in the interim;
- (b) if the ABS ceases to publish the CPI and publishes another index which is stated to be in replacement of the CPI, then that will be used for the relevant determination;
- (c) if the ABS ceases to publish the CPI without publishing a replacement index, or if any change is made to the coverage, periodicity, or basic calculation of the CPI which, in the opinion of the Treasurer, constitutes a change in the CPI which is materially detrimental to the interests of Commonwealth of Australia Treasury Indexed Bond holders then, in such circumstances, the index to be announced by the Treasurer for use with Commonwealth of Australia Treasury Indexed Bonds will be substituted for the CPI. In the event of no such index being established, the President of the Institute of Actuaries of Australia or his or her nominee acting as an independent arbitrator will be called on to calculate an index which he or she determines to be appropriate as a general indication of the rate of price change for consumer goods and services in the capital cities of Australia; and
- (d) if the reference base of the CPI is changed, the index which will be used will be the CPI numbers expressed on the new base as published by the ABS.



Customers means all users and potential users of:

- (a) Sydney Metro City & Southwest; and/or
- (b) services associated with Sydney Metro City & Southwest.

**D&C Contract** means the document titled "Martin Place Metro Station Project: Station D&C Contract" entered into between DevCo and the D&C Contractor on or about the Commencement Date in relation to the Project Works.

**D&C Contractor** means the unincorporated joint venture between Lendlease Building Pty Limited ABN 97 000 098 162 and Lendlease Engineering Pty Ltd ABN 40 000 201 516.

**D&C Delay Costs** means with respect to a Compensation Event, the net incremental costs of the D&C Contractor that are directly attributable to the delay caused by the Compensation Event, excluding any direct costs saved or which will be saved or which ought reasonably to have been saved in connection with the delay and excluding any finance costs.

D&C Delay Cost Cap has the meaning given to that term in Schedule E4.

D&C Guarantor means

D&C Margin means:

(a) in respect of a Variation Cost, of the direct costs; and

in respect of a Variation Saving, of the direct costs.

**D&C Side Deed** means the document titled "Martin Place Metro Station D&C Side Deed" dated on or about the Commencement Date between the Principal, Macquarie, DevCo, Macquarie Bank Limited, the D&C Contractor and the D&C Guarantor.

# Date for Completion means, in respect of a Portion:

(b)

- (a) at the Commencement Dateunless paragraph (b) applies, the applicable date specified as the date for Completion for that Portion in paragraph 3 of Schedule A2; or
- (b) where, in respect of that Portion, an extension of time for Completion is granted by the Principal's Representative or allowed in any dispute resolution proceedings, the date resulting from that extension of time.

## Date for Construction Completion means, in respect of a Portion:

- (a) at the Commencement Dateunless paragraph (b) applies, the applicable date specified as the date for Construction Completion for that Portion in paragraph 3 of Schedule A2; or
- (b) where, in respect of that Portion, an extension of time for Construction Completion is granted by the Principal's Representative or allowed in any dispute resolution proceedings, the date resulting from that extension of time.

# Date for Milestone Achievement means, in respect of a Milestone:

- (a) at the Commencement Dateunless paragraph (b) applies, the applicable date specified as the date for Milestone Achievement for that Milestone in paragraph 4 of Schedule A2; or
- (b) where, in respect of that Milestone, an extension of time for Milestone Achievement is granted by the Principal's Representative or allowed in any dispute resolution proceedings, the date resulting from that extension of time.

Date for Practical Completion has the meaning given to that term in the OSD PDA.

# Date of Completion means, in respect of a Portion:

(a) the date notified in the Notice of Completion for that Portion as the date Completion was achieved; or (b) subject to clauses 4.4(j) and 4.4(k), where another date is determined in any dispute resolution proceedings as the date upon which Completion of that Portion was achieved, that date.

## Date of Construction Completion means, in respect of a Portion:

- the date notified in the Notice of Construction Completion for that Portion as the date Construction Completion was achieved; or
- (b) subject to clauses 4.4(j) and 4.4(k), where another date is determined in any dispute resolution proceedings as the date upon which Construction Completion of that Portion was achieved, that date.

## Date of Milestone Achievement means, in respect of a Milestone:

- the date notified in the Notice of Milestone Achievement as the date Milestone Achievement was achieved; or
- (b) subject to clauses 4.4(j) and 4.4(k), where another date is determined in any dispute resolution proceedings as the date upon which Milestone Achievement of that Milestone was achieved, that date.

# Day 1 Clause means:

- (a) subject to paragraph (b) of this definition, each of clauses 1, 2, 3.2, 3.4, 5.1, 5.2, 6, 8.1, 8.2, 10.1(a), 12.1(a), 12.1(b), 12.1(c), 12.1(d), 12.1(i), 12.1(n) 14, 15, 16.2, 17.6, 17.13(a), 19.1(c), 19.1(d), 19.2(a), 19.2(b), 20.4(c), 20.15, 24.8, 31.2(a), 31.4(b), 35.17(a)(i), 35.17(a)(v), 41.1(a), 41.3, 41.4, 41.5, 41.6, 41.7, 41.8, 41.9, 41.11, 41.12, 42, 45.10, 45.12, 48, 49, 51, 52, 53, 54, 55, 56.3, 57, 58, 59, 60, clause 3.3(e) of Schedule A16, clause 3(c)(3) of Schedule A21 and clause 2 of Schedule E7 and any other clauses or schedules required to have commenced in order to give effect to those clauses; and
- (b) in relation to Construction Site (Area 1) only, any clauses required in order for the parties to exercise their rights and perform their obligations in respect of Construction Site (Area 1) between the Commencement Date and Financial Close but not including clause 34.

**Declaration of Compliance** means a declaration in substantially the same form as the model declaration of compliance applicable to contractors and subcontractors in relation to the Building Code.

**Default Notice** means a notice given by the Principal under clause 43.2.

#### Defect means any:

- (a) defect, deficiency, fault, error or omission in the Project Works; or
- (b) cracking, shrinking, movement or subsidence in the Project Works which is not expressly allowed by the terms of this deed; or
- other aspect of the Project Works which is not in accordance with the requirements of this deed,

## but does not include any:

(d) damage caused to Portion 1 after the Date of Construction Completion of that Portion, or any Portion other than Portion 1 after the Date of Completion of that Portion; or (e) defect in part of the Project Works resulting from theft occurring in relation to Portion 1 after the Date of Construction Completion of that Portion, or any Portion other than Portion 1 after the Date of Completion of that Portion,

other than to the extent that is caused or contributed to by Macquarie or its Associates.

**Defects Correction Period** means each of the periods referred to in clauses 30.6, 30.7, 30.8 and 30.9.

**Defects Management Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

# Delay Costs means the aggregate of:

- (a) the D&C Delay Costs; and
- (b) the Delay Costs (Macquarie).

**Delay Costs (Macquarie)** means with respect to a Compensation Event, the net incremental costs of Macquarie, to the extent such costs are additional and reasonable, arm's length third party costs (excluding finance costs), that are directly attributable to the delay caused by the Compensation Event, excluding any direct costs saved or which will be saved or which ought reasonably to have been saved in connection with the delay and excluding any finance costs.

Delay Costs (Macquarie) Cap has the meaning given to that term in Schedule E4.

## Design Documentation means all:

- (a) design documentation (including design standards, concrete mix designs, design reports, durability reports, specifications, models, samples, prototypes, calculations, drawings, shop drawings, digital records, business rules, system processes and all other relevant data) in electronic, computer readable and written or physical forms, or stored by any other means; and
- (b) computer software (including both source code and object code versions),

which are required for the performance of Macquarie's Activities, or which Macquarie, the D&C Contractor or any other person on behalf of the D&C Contractor creates in performing Macquarie's Activities (including the design of the Temporary Works).

**Design Life** has the meaning given to that term in section 1.1 of Appendix 1 of the SWTC.

**Design Review Panel** means the architectural and urban design review panel established as an advisory body to the Principal in relation to the Project in accordance with the conditions of the Project Planning Approval.

**Design Stage** means each of Revised Design Stage 1, Design Stage 2 and Design Stage 3.

**Design Stage 1** means the stage 1 design prepared by Macquarie and included in Schedule C3.

**Design Stage 2** or **Substantial Detailed Design Stage** means that stage in the development of the Design Documentation at which the Design Documentation for any discrete design component, part or element includes all the design standards, design reports, specifications, models, calculations and drawings and shop drawings for the discrete design element or component, and is the stage at which the design analysis,

design details and drawings demonstrate that the Design Documentation, when fully developed, will comply with and satisfy all the requirements of this deed.

**Design Stage 3** or **Final Design Stage** means that stage in the development of the Design Documentation at which the Design Documentation for any discrete design component, part or element is fully developed, including all design standards, design reports, specifications, models, calculations and drawings and shop drawings, for the discrete design element or component.

DevCo means Skylight Dev Co Pty Limited ABN 43 627 172 445.

Development Lot has the meaning given to that term in the OSD PDA.

**Direction** means any certificate, decision, demand, determination, direction, instruction, notice, order, rejection, request, requirement or Principal's Representative Statement.

Dispute has the meaning given to that term in clause 52.

Draft BMS means the draft document attached as Annexure A.

Draft Cure Plan has the meaning given to that term in clause 43.3(a)(iv).

**Draft DSI Contract** means the draft DSI Contract in the form set out in Part A of Annexure C that sets out the proposed terms of the DSI Contract.

Draft Prevention Plan has the meaning given to that term in clause 43.4(a),

**Draft Section 88B Instrument** means the draft section 88B instrument attached as Annexure J.

Draft Subdivision Plan means the draft plan attached as Annexure I.

Draft Third Party Agreement has the meaning given to that term in clause 12.1(a)(ii),

**DSI Contract** means the contract to be entered into between the D&C Contractor and the Lifts and Escalators Contractor in respect of the Lifts and Escalators Work.

**Early Site Access Date** means, in respect of a part of the Principal Construction Site, the date specified as the "Early Site Access Date" for that part of the Principal Construction Site in the Site Access Schedule.

Early Works means the works referred to in Schedule A20.



Emissions and Energy Data means any data, information, records and reports:

- (a) of the type that a registered corporation or any other person is required by the NGER Legislation to keep or to provide to the Clean Energy Regulator concerning greenhouse gas emissions, energy production or energy consumption;
- (b) of the type that a registered corporation or any other person is entitled to provide to the Clean Energy Regulator under the NGER Legislation concerning reduction of greenhouse gas emissions, removal of greenhouse gases or offsets of greenhouse gas emissions from any greenhouse gas project; and
- (c) concerning environmental emissions or energy production, use, consumption or efficiency of the type that any person is required by any other Law to keep or to provide to any Authority.

**Encumbrance** means any interest, right, licence, lease, affectation, encumbrance, easement, covenant or restriction on use registered on title or otherwise created and validly existing from time to time.

Environment means components of the earth, including:

- (a) land, air and water;
- (b) any layer of the atmosphere;
- (c) any organic or inorganic matter and any living organism;
- (d) human-made or modified structures and areas; and
- (e) interacting natural ecosystems that include components referred to in paragraphs (a) to (c) (inclusive) of this definition.

**Environment Protection Licence** or **EPL** means an environment protection licence issued under the *Protection of the Environment Operations Act 1997* (NSW).

**Environmental Documents** means the Planning Approval and any documents listed as such in Appendix 49 to the SWTC.

**Environmental Hazard** means a state of danger to human beings or the Environment whether imminent or otherwise resulting from the location, storage, handling or release of any substance having toxic, corrosive, flammable, explosive, infectious or otherwise dangerous characteristics.

**Environmental Law** means any Law concerning the Environment and includes Laws concerning:

- (a) the carrying out of uses, works or development, the erection of a building or the subdivision of land (including the EP&A Act);
- (b) emissions of substances into the atmosphere and land;
- (c) Pollution and Contamination of the atmosphere and land; and
- (d) production, use, handling, storage, transportation and disposal of:
  - (i) waste;
  - (ii) hazardous substances;

- (iii) dangerous goods;
- (iv) threatened, endangered and other flora and fauna species;
- (v) conservation, heritage and natural resources; and
- (vi) the health and safety of people,

whether made or in force before or after the Commencement Date.

**Environmental Liability** means any of the following liabilities arising before the expiration or termination of this deed:

- (a) all Costs associated with undertaking the remediation of any Contamination ordered or required by any Authority or court of any land or building;
- any compensation or other monies that an Authority or court requires to be paid to any person under an Environmental Law for any reason;
- (c) any fines or penalties incurred under an Environmental Law;
- (d) all Costs incurred in complying with an Environmental Law; and
- (e) all other Claims or Loss payable under in respect of an Environmental Law.

# Environmental Management Plans means:

- (a) the Construction Environmental Management Plan; and
- (b) the Sustainability Management Plan.

**Environmental Manager** means the person appointed by Macquarie to that position under clause 9.15 as at the Commencement Date or any person appointed as a replacement under clause 9.15.

**Environmental Notice** means any notice (including any notice of an intention to issue an order under the EP&A Act), order or request for information and/or documents issued by an Authority in respect of a matter concerning the Environment.

**Environmental Representative** means of Healthy Buildings International Pty Limited ABN 39 003 270 693 appointed by TfNSW under a separate contract and any person appointed by the Principal as a replacement from time to time, as notified by the Principal to Macquarie.

EP&A Act means the Environmental Planning and Assessment Act 1979 (NSW).

EPA means the New South Wales Environment Protection Authority.

**ESL Easement Instrument (Retail Lot South)** means the easement for pedestrian access in favour of RailCorp and Sydney Trains (or land owned by them), burdening the Retail Lot South (in part) and in the form of the easement instrument set out in Schedule A23.

**ESL Easement Instruments** means the instruments creating the easements in favour of RailCorp and Sydney Trains as contemplated in paragraph 2.2(e) of the Subdivision Principles and pursuant to clause 31.13.

**ETS** means the ticketing system for the Martin Place Metro Station, including the software, smartcards, portable readers and all other aspects of the system, as modified or replaced from time to time.

#### ETS Contractors means:

- (a) Cubic Transportation Systems (Australia) Pty Limited ABN 82 003 617 561 and any other contractors engaged by the Principal in relation to the ETS; and
- (b) any subcontractors and suppliers at any level of the entities referred to in paragraph (a).

# Excepted Risk means:

- (a) war (declared or undeclared), revolution, insurrection, civil commotion, military action, an act of public enemy or an act of sabotage, in each case occurring within Australia;
- (b) a terrorist act as defined in section 3 of the Terrorism Insurance Act 2003 (Cth) occurring within Australia (other than a declared terrorist incident as defined in section 3 of the Terrorism Insurance Act 2003 (Cth));
- (c) ionising radiations or contamination by radioactivity from any nuclear fuel or from any nuclear waste from the combustion of nuclear fuel, in each case occurring within Australia and only to the extent not caused by Macquarie or their Associates; and
- (d) damage to the Project Works or Temporary Works by the Principal or a Rail Contractor.

## **Excluded Variations** means any Variation arising from or given as result of:

- (a) clauses 8.3(f)(ii), 18.1(c), 25.3(b), 26.8(c), 30.2(a)(ii), 30.3(c), 41.1(e)(ii); or
- (b) clause 35.18(a) (other than a Metro Impact Variation); or
- (c) clause 36 (other than a Variation pursuant to clause 36.3(a)(ii) to the extent the Variation relates to any Planning Approval Modification).
- (d) any Variation relating to the Pending Changes.

**Exclusion Sanction** has the meaning given to that term in subsection 3(1) of the Building Code.

# Excusable Cause of Delay means:

- (a) a Compensation Event;
- (b) an Act of Prevention;
- (c) a Force Majeure Event;
- (d) the suspension or revocation of TfNSW's Accreditation and/or the Principal's Accreditation (as applicable);
- testing directed under clause 26.8 for which Macquarie is entitled to be paid its costs pursuant to clause 26.8(c);
- (f) a requirement for Macquarie to remediate any Contamination:

- (i) on, in, over, under or around the Construction Site that is caused by the Principal or its Associates after the Commencement Date; or
- (ii) for which Macquarie is not responsible under clause 16.4(a),

in circumstances contemplated by clause 16.4(c);

(g) every day after where the conditions of approval required for the commencement of demolition of the building on Construction Site (Area 1) have not been satisfied;



except to the extent that an event in paragraph (a) to (e) (inclusive) or (g) to (i) (inclusive) (or its effects) occurs or arises as a result of:

- (j) an act or omission of Macquarie or an Associate of Macquarie which was undertaken fraudulently, recklessly, unlawfully, negligently or maliciously; or
- (k) a failure by Macquarie or a Related Entity of Macquarie to comply with their obligations under a Project Document or a failure of the OSD Developer to comply with its obligations under an OSD Project Document or a failure of the D&C Contractor to comply with its obligations under any Project Cooperation and Integration Deed.

# **Executive Negotiator** means:

- (a) for Macquarie, the person holding the title of within Macquarie; and
- (b) for the Principal, the person holding the title of within the Principal,

(or his or her delegate, who must not be a member of the Project Control Group).

## Existing Operations means:

- (a) all infrastructure (including existing infrastructure, but in respect of infrastructure that is under construction, is limited to infrastructure that is under construction as at the Commencement Date) and Services which:
  - do not form part of any Rail Contractors' Activities or infrastructure that is the subject of a Project Cooperation and Integration Deed;
  - (ii) are the subject of the Third Party Agreement (other than an Additional Third Party Agreement); and
  - (iii) are owned, operated or under the control of an Existing Operator; and
- (b) the businesses and operations undertaken by an Existing Operator,

on or in the vicinity of the Construction Site.

## Existing Operator means:

- (a) RailCorp;
- (b) Sydney Trains;
- (c) NSW Trains;
- (d) Ausgrid, being the statutory State owned corporation of that name established under the Energy Services Corporations Act 1995 (NSW);
- (e) Jemena Limited ABN 95 052 167 405;
- (f) Sydney Water Corporation ABN 49 776 225 038;
- (g) State Transit Authority, being the operating agency of TfNSW responsible for, amongst other things, buses in the Sydney CBD;
- (h) Roads and Maritime Services, being the NSW Government agency constituted by section 56 of the Transport Administration Act;
- (i) City of Sydney;
- (j) Telstra Corporation Limited ABN 33 051 775 556 and other telecommunication operators;
- (k) owners and occupiers of adjoining properties; or
- (I) any other person:
  - (i) who owns, operates or controls any infrastructure (including existing infrastructure, but in respect of infrastructure that is under construction, is limited to infrastructure that is under construction as at the Commencement Date) and Services, which does not form part of any Rail Contractors' Activities or infrastructure that is the subject of a Project Cooperation and Integration Deed); or
  - (ii) undertakes any business or operation on or in the vicinity of the Construction Site,

and any of their Related Entities.

Expert means the person appointed to determine a Dispute pursuant to clause 52,5,

Extra Land means the land and buildings referred to in clause 17.11(a)(i).

Extra TSE Adjustment Works has the meaning given to that term in Schedule A21.

Final Design Documentation means any Design Documentation which:

- (a) Macquarie is entitled to use for construction in accordance with clause 20.11(a); or
- (b) has been amended by a Variation directed or approved by the Principal's Representative in accordance with clause 35 or clause 36.

**Final Detailed Interface Requirements** has the meaning given to that term in Schedule A14.

Financial Close occurs when the last Condition Precedent to be satisfied (or waived under clause 2.3) has been satisfied (or waived under clause 2.3).

**Financiers** means the providers of any facilities, financial arrangements or accommodation provided from time to time for the purposes of the Project and may, where the context permits, include any agent or trustee of such Financiers.

#### Financiers' Side Deed means:

- (a) the Financiers' Side Deed D&C; and
- (b) the Financiers' Side Deed SDD.

**Financiers' Side Deed D&C** means a deed "to be entered into between the Principal, Macquarie, DevCo, the D&C Contractor, the Financiers and others (if required) in accordance with clause 49.2.

**Financiers' Side Deed SDD** means a deed to be entered into between the Principal, Macquarie, DevCo, the Financiers and others (if required) in accordance with clause 49.2.

FIRB Act means the Foreign Acquisitions and Takeovers Act 1975 (Cth).

**Fire and Life Safety Report** means a fire and life safety report which satisfies the requirements of Appendix 43 to the SWTC.

**Follow-on Contractor** means any entity engaged by the Principal or the Operator to perform one or more of the design, construction, supply, installation, testing or commissioning of any Follow-on Works on or adjacent to the Construction Site or Martin Place Metro Station, including the Operator, the Line-wide Contractors and the ETS Contractors.

## Follow-on Contractor Cooperation and Integration Deed means:

- in relation to an ETS Contractor, a deed to be entered into between the Principal, Macquarie, the D&C Contractor and an ETS Contractor substantially in the form of part 1 of Schedule A4;
- in relation to the Operator, a deed to be entered into between the Principal, Macquarie, the D&C Contractor and the Operator substantially in the form of part 2 of Schedule A4;
- (c) in relation to any other Line-wide Contractor, a deed to be entered into between the Principal, Macquarie, the D&C Contractor and a Line-wide Contractor substantially in the form of part 3 of Schedule A4; and
- (d) in relation to any other Follow-on Contractor, a deed to be entered into between the Principal, Macquarie, the D&C Contractor and a Follow-on Contractor (as applicable) substantially in the form of the part of Schedule A4 directed by the Principal,

in each case subject to any amendments required to reflect party details, appropriate clause cross-references and other similar changes.

**Follow-on Works** means any works or the provision of any material, plant, equipment, machinery or other infrastructure required for Sydney Metro City & Southwest, other than the TSE Contractor's Activities, Macquarie's Activities and the OSD Developer's Activities.

# Force Majeure Event means any of the following:

- (a) an Excepted Risk;
- (b) a declared terrorist incident as defined in section 3 of the *Terrorism Insurance Act* 2003 (Cth) occurring within Australia;
- an earthquake occurring within Australia or a Key Plant and Equipment Manufacturing Country;
- (d) a flood which might at the Commencement Date be expected to occur less frequently than once in every 100 years (based on the 1:100 year average recurrence interval flood event) occurring within Australia or a Key Plant and Equipment Manufacturing Country;
- (e) a terrorist act as defined in section 3 of the Terrorism Insurance Act 2003 (Cth) occurring within a Key Plant and Equipment Manufacturing Country;
- (f) war (declared or undeclared), revolution, insurrection, civil commotion, military action, an act of the public or an act of sabotage, in each case occurring in a Key Plant and Equipment Manufacturing Country; or
- (g) a fire or explosion resulting from an event referred to in:
  - (i) paragraphs (a) or (b) occurring in Australia;
  - (ii) paragraphs (c) or (d) occurring in Australia or a Key Plant and Equipment Manufacturing Country; or
  - (iii) paragraphs (e) or (f) occurring in a Key Plant and Equipment Manufacturing Country,

# which:

- (h) is beyond the reasonable control of Macquarie and its Associates; and
- (i) prevents or delays Macquarie from performing an obligation under this deed, where that event or the consequence of that event does not arise from any act or omission of Macquarie or its Associates (including from any breach by Macquarie or its Associates of a Project Document).



GBCA means the Green Building Council of Australia.

**General Change in Law** means a Change in Law which is not a Project-Specific Change in Law.

GIPA Act means the Government Information (Public Access) Act 2009 (NSW).

**Good Industry Practice** means that degree of skill, care, prudence, foresight and practice which would reasonably be expected of a skilled and experienced person, engaged in the same or a similar type of undertaking as that of Macquarie or its Associates, as the case may be, under the same or similar circumstances as the delivery of the Project Works and the Temporary Works.

GST has the meaning it has in the GST Law.

**GST Law** means the same as "GST law" in the A New Tax System (Goods and Services Tax) Act 1999 (Cth).

Handover Works has the meaning given to that term in the TSE Contract.

**Hazardous Chemical** means any substance which would or might reasonably be expected to cause damage or injury to human beings, any property or the Environment and includes any "Hazardous Chemical" as defined in the WHS Legislation.

**Heavy Vehicle National Law** means the *Heavy Vehicle National Law (NSW) No. 42a* and all associated regulations.

**Hold Point** means a point beyond which a work process must not proceed without the authorisation or release of an authority designated by the Independent Certifier pursuant to clause 4.4(f) (iii).

## IC Design Review Period means:

- (a) 20 Business Days after the date on which any Design Documentation for any Design Stage is submitted in accordance with clause 20.4; or
- (b) where the relevant Design Documentation relates to works relevant to a Third Party Agreement, the review period allowed for the Independent Certifier under that Third Party Agreement.

#### IC Re-Review Period means:

- (a) the number of Business Days taken by Macquarie to re-submit the Design Documentation rejected under clause 20.8(b)(ii)(A) or the as-built drawings rejected under clause 21.11(c)(i) (as applicable), provided that:
  - (i) If Macquarie has taken less than 5 Business Days to re-submit the Design Documentation the period is 5 Business Days; or
  - (ii) if Macquarie has taken more than 15 Business Days to re-submit the Design Documentation the period is 15 Business Days; or
- (b) in the case of Third Party Agreement Design Documentation, the IC Design Review Period.

IDAR Panel means the Independent Dispute Avoidance and Resolution Panel constituted under the IDAR Panel Agreement.

IDAR Panel Agreement means the agreement in Schedule A12.

IDAR Panel Agreement Accession Deed Poll means an accession deed poll substantially in the form of Schedule 1 of the IDAR Panel Agreement.

Illegality Event means the occurrence of any of the following events:

- (a) Macquarie or any of Macquarie's Associates ceases to hold an Approval or breaches a Law, and such failure or breach is, in the reasonable opinion of the Principal, material to the performance of Macquarie's obligations under this deed and, where the event is capable of being remedied, is not remedied within 20 Business Days after the earlier to occur of:
  - the date on which the Principal notifies Macquarie of the failure or breach;
     and
  - (ii) the date on which Macquarie becomes aware of the failure or breach;
  - (b) any Project Document:
    - (i) being revoked, repudiated or terminated or ceasing to be legal, valid and binding and enforceable against Macquarie or any other party to a Project Document (except the Principal, the Independent Certifier or a Rail Contractor), other than as contemplated by the Project Documents; or
    - (ii) becoming invalid, void or voidable in any material respect other than where the Principal, the Independent Certifier or a Rail Contractor has caused it to be invalid, void or voidable,

and, where the event is capable of being remedied, the event is not remedied within 20 Business Days after Macquarie became aware of the relevant event occurring; or

(c) it is or becomes unlawful for Macquarie or any of Macquarie's Associates to perform any of their obligations under the Project Documents, and, where the event is capable of being remedied, such event is not remedied within 20 Business Days after Macquarie becoming aware of the relevant event occurring.

**IMS Amount** means the rates based amount payable by the Principal to Macquarie in accordance with clause 10.9(b), 29.2(b)(ii), the Payment Schedule and Schedule A6 (as applicable).

**IMS Cap** means , subject to adjustment as a result of a Principal Initiated Variation under clause 35.

**Incident** means any of the following incidents or events arising out of or in connection with Macquarie's Activities:

- (a) any work health and safety, environmental or security incident including:
  - a fatality or injury to any person including any incident which must be reported to SafeWork NSW, ONRSR or other work health and safety regulator;

- (ii) an occurrence or set of circumstances as a consequence of which Pollution to air, noise or land, or an adverse environmental impact, has occurred or is likely to occur;
- (iii) any fire or dangerous event on the Construction Site or Extra Land;
- (iv) a security breach;
- (v) any incident involving the community;
- (vi) any accidents involving damage to persons or property occurring on or in the vicinity of the Construction Site or any Extra Land or in the supply chain where the Chain of Responsibility Provisions apply;
- (vii) a non-compliance with an Approval;
- (viii) any public complaint; or
- (ix) any incident defined in the Sydney Metro Principal Contractor Health and Safety Standard; or
- (b) any unplanned and/or undesired event which results in or has the potential to result in injury, ill-health, damage to or loss of property, interruption to operations or environmental impairment,

## and includes:

- a near miss, breach of procedure, quality failure and/or injuries to contractors and members of the public;
- (d) a "notifiable incident" under the WHS Legislation; and
- (e) a "notifiable occurrence" under the Rail Safety National Law.

Indemnified Party has the meaning given to that term in clause 42.3(a).

**Independent Certifier** means the person or persons jointly appointed by the Principal and Macquarie to be the Independent Certifier under the Independent Certifier Deed.

**Independent Certifier Deed** means the deed entered into between the Principal, Macquarie and the Independent Certifier in relation to the services of the Independent Certifier required by this deed substantially in the form set out in Annexure M.

**Independent Property Impact Assessment Panel** means the "Independent Property Impact Assessment Panel" established by TfNSW for the purpose of Sydney Metro City & Southwest in accordance with the requirements of the Planning Approval.



**Information Documents** means any information, data, document or material (in any format or medium including any electronic form and whether oral or written) which is:

- (a) referred to in Annexure B;
- (b) issued or made available by, or on behalf of, the Principal, TfNSW or the State to MCH, Macquarie Bank Limited, Macquarie, DevCo or the OSD Developer in connection with the Binding Offer, Macquarie's Activities, the Project or the ETS regardless of whether at the time of issue (or being made available) was expressly classified or stated to be an "Information Document"; or
- (c) referred to, or incorporated by reference, in an Information Document unless such information, data, document or material is otherwise expressly stated to form part of this deed,

whether issued or made available on, before or after the date of execution of this deed, other than any information, data, document or material which the Principal is obliged by the terms of a Project Document to provide to Macquarie and Macquarie is expressly permitted by the terms of a Project Document to rely on.

Initial Detailed Interface Requirements has the meaning given to that term in Schedule A14.

**Insolvency Event** means, in relation to a person, the occurrence of any of the following events:

- (a) an application is made (other than for a frivolous or vexatious reason) for the winding up or deregistration of a person and, where an application has been made for the dismissal or withdrawal of the application for winding up within 10 Business Days, and the application is not dismissed or withdrawn within 30 Business Days;
- (b) an order is made and not set aside within 10 Business Days for the winding up of a person, except for the purpose of a reconstruction, amalgamation, merger or consolidation where that person is solvent or on terms approved by the Principal before that order is made where the reconstruction, amalgamation, merger or consolidation is implemented in accordance with the terms of the approval;
- (c) a person passes a resolution for its winding up or deregistration, except for the purpose of a reconstruction, amalgamation, merger or consolidation where that person is solvent or on terms approved by the Principal before that resolution is passed where the reconstruction, amalgamation, merger or consolidation is implemented in accordance with the terms of that approval;
- (d) a receiver, receiver and manager, liquidator, provisional liquidator, compulsory manager trustee for creditors or in bankruptcy or analogous person is appointed to take possession of any property of a person and the appointment is not set aside within 10 Business Days;
- (e) the holder of a Security Interest or its agent takes possession of any property of the person or otherwise enforces its Security Interest and is not set aside within 30 Business Days where that enforcement has or is reasonably likely to have a material adverse effect on its ability to perform its obligations under the Project Documents;
- a person or any other person appoints an administrator to the person and the appointment is not set aside within 10 Business Days;
- (g) a person:
  - suspends payment of its debts (other than as the result of a failure to pay a debt or Claim which is the subject of a good faith dispute);

- ceases or threatens to cease to carry on all or a material part of its business where, in the case of Macquarie only, that has or is reasonably likely to have a material adverse effect on its ability to perform its obligations under the Project Documents;
- (iii) is or states that it is unable to pay its debts; or
- (iv) is deemed insolvent by virtue of its failure to comply with a statutory demand, which is not withdrawn or set aside within 10 Business Days;
- (h) a person enters into a readjustment or rescheduling of its indebtedness or makes a general assignment for the benefit of or a composition or arrangement with its creditors or members, without the prior consent of the Principal, except for the purposes of a solvent reconstruction or amalgamation; or
- (i) any act is done or event occurs which has an analogous or similar effect to any of the events in paragraphs (a) to (h) of this definition (inclusive) including under any laws of any applicable jurisdiction.

**Insurances** means the insurances required to be effected and maintained under any Project Document.

**Intellectual Property Right** means any statutory and other proprietary right in respect of inventions, innovations, patents, utility models, registered and registrable designs, circuit layouts, mask rights, copyright (including future copyright), confidential information, trade secrets, technical data and know-how, trademarks and any other right in respect of intellectual property as defined in Article 2 of the Convention establishing the World Intellectual Property Organisation of July 1967.

**Interface Management Services** means the services referred to in Schedule A6 and Appendixes 56 and 64 to the SWTC.

**Interim Access Licence** means, with respect to each part of the TSE Site identified in a notice given by the Principal to Macquarie pursuant to clause 17.1(a), the licence granted by the Principal to Macquarie pursuant to clause 17.1(b).

Interim Access Period means, in respect of any part of the TSE Site, the period:

- (a) commencing on the date which the Principal notifies Macquarie in writing that that part of the TSE Site is Accessible under clause 17.1(a); and
- (b) ending on the date the Construction Licence with respect to the relevant part of the TSE Site commences.

Investigative Authority means any Authority having a statutory right to investigate:

- (a) Macquarie's Activities, the Project Works, the Temporary Works or Sydney Metro City & Southwest; or
- (b) any activities of the Principal which are affected by Macquarie's Activities, the Project Works, the Temporary Works or Sydney Metro City & Southwest,

including the Australian Transport Safety Bureau constituted under the *Transport Safety Investigation Act 2003* (Cth), ONRSR and the Office of Transport Safety Investigations constituted under the *Transport Administration Act 1988* (NSW).

**Key Plant and Equipment** means required for the construction of the Project Works.

**Key Plant and Equipment Manufacturing Country** means and to the extent that Macquarie or its Associates is manufacturing the Key Plant and Equipment in such countries.

## Known Defects Rectification Period means the period:

- (a) commencing on the date of the TSE Notice of Construction Completion for the TSE

  Portion to which the TSE Known Defect relates; and
- (b) ending on the date that is 90 days after the date in paragraph (a).

Last Date of Completion means the Date of Completion of the last Portion to achieve Completion (other than Portion 1).

Law means common law, principles of equity, and laws made by parliament (and laws made by parliament include state, territory and Commonwealth laws and regulations and other instruments under them, and consolidations, amendments, re-enactments or replacements of any of them) and includes any notice issued by, and any requirements of, an Authority.

LD Cap means of the Total Project Sum.

**Liability** includes any liability of any kind, whether for debt, Cost (including legal costs, deductibles or increased premiums), expense, loss, damage, compensation or charge and whether:

- (a) liquidated or not;
- (b) arising from or in connection with any obligation (whether as a principal obligation, a surety or an indemnity);
- legal or equitable, and whether arising under or for breach of contract, in tort (including negligence), restitution or at Law;
- (d) present, prospective or contingent; or
- (e) owed, incurred or imposed by or to or on account of or for the account of any person alone or severally or jointly with another or others.

#### Lifts and Escalators Amount means:

- (a) the lump sum amount set out in the DSI Contract as the total contract sum payable to the Lifts and Escalators Contractor for the performance of the Lifts and Escalators Work, including the design contract sum, the supply and installation contract sum and the support services payment;
- (b) any shipping and installation costs payable under the DSI Contract in relation to the Lifts and Escalators Works based on the rates set out in the DSI Contract; and
- (c) subject to clause 8.3(l), any amounts payable to the Lifts and Escalators Contractor under the DSI Contract in relation to the extension of the defects correction period to 31 December 2026, based on the rates set out in the DSI Contract,

each as set out in the DSI Contract provided by the Principal pursuant to clause 8.3(d), subject to adjustment to limb (a) of this definition for any variation agreed by the Principal or the events referred to in limbs (a)(i) and (a)(iii) of the definition of Contract Sum Adjustment Event (as defined under the DSI Contract) where reasonably necessary for Macquarie to comply with this deed, except to the extent any such adjustment is due to an Act of Prevention (as defined under the DSI Contract) by the D&C Contractor (but only to the extent such Act of Prevention (as defined under the DSI Contract) has not been caused or contributed to by an Act of Prevention or a risk for which the Principal bears the risk under this deed.

**Lifts and Escalators Contractor** means the contractor engaged by the Principal under a framework agreement and engaged by the D&C Contractor under the DSI Contract to perform the Lifts and Escalator Work.

**Lifts and Escalators Work** means the work to be performed by the Lifts and Escalators Contractor in relation to the Project Works.

**Line-wide Contract** means any contract between the Principal (on one hand) and a Line-wide Contractor (on the other hand) to carry out Line-wide Works.

**Line-wide Contractor** means any entity that is engaged by the Principal to carry out Line-wide Works, and will include the Operator to the extent that the Principal engages the Operator to carry out any Line-wide Works.

**Line-wide Works** means the physical works comprising the line-wide components of the Sydney Metro City & Southwest including:

- (a) tunnel ventilation system;
- (b) track including tunnel services (drainage, lighting, fire systems, LV supplies), stabling, combined services cable brackets;
- (c) high voltage power supply;
- (d) overhead wiring and traction power supply;
- (e) radio;
- (f) communication systems;
- (g) central control systems;
- (h) passenger display, public address systems, CCTV and wayfinding;
- signalling and train control systems;
- (j) platform screen doors and mechanical gap fillers;
- (k) access control systems; and
- (I) ETS.

Loading Dock has the meaning given to that term in the Draft Section 88B Instrument.

**Local Area Works** means the modification, reinstatement and improvement of Local Areas which Macquarie must design and construct and hand over to the Principal or the

relevant Authority in accordance with this deed (and including, to the extent relevant to such works, Variations directed or approved in accordance with this deed).

**Local Areas** means all public spaces, parks, pedestrian ways, pedal cycle paths, local roads, state highways, regional roads and main roads, including their associated road reserves, which:

- (a) are adjacent to;
- (b) connect to;
- (c) intersect;
- (d) cross; or
- (e) are in any way affected by,

the Project Works or Temporary Works, including those sections of public spaces, parks, pedestrian ways, pedal cycle paths, local roads, state highways, regional roads and main roads, including any associated road reserves, that are made redundant or become service roads as part of the road network.

**Longstop Date** means the date that is after the Date for Completion of Portion 2.

#### Loss means:

- (a) any Cost, expense, loss, damage, Liability or other amount; and
- (b) without being limited by paragraph (a) of this definition and only to the extent not prohibited by Law, any fine or penalty,

whether direct, indirect, consequential, present, future, fixed, unascertained, actual or contingent and, for the avoidance of doubt, includes Consequential Loss.

Lot Owner has the meaning given to the term "Owner" in the Draft BMS.

LRS means NSW Land Registry Services.

### LW Contractor means:

- (a) the Operator; and
- (b) the contractor engaged by the Principal that is responsible for designing, constructing, testing and commissioning the following systems in accordance with the Interface Requirement Specifications in Appendix 25 to the SWTC:
  - track and tunnel services (drainage, lighting, fire systems, LV supplies), stabling, combined services cable brackets;
  - (ii) high voltage power supply;
  - (iii) overhead wiring & traction supply;
  - (iv) tunnel ventilation system;
  - (v) platform screen doors;
  - (vi) radio;

- (vii) signalling system;
- (viii) central control system; and
- (ix) communication system.

Macquarie Bank Limited means Macquarie Bank Limited ABN 46 008 583 542,

**Macquarie Construction Site** means that part of the Macquarie Land that is below RL 14.3 and which is required by the TSE Contractor in order to undertake the works contemplated by the TSE Adjustment Works.

Macquarie Event of Default has the meaning given to that term in clause 43.1,

Macquarie Financial Holdings means Macquarie Financial Holdings Pty Limited ABN 63 124 071 398.

**Macquarie Group** means Macquarie and any Related Entity identified in the Macquarie Group Structure as a subsidiary (as defined in section 46 of the *Corporations Act 2001* (Cth)) of Macquarie, and any Related Entity which becomes a member of Macquarie Group pursuant to a consent given in accordance with clause 51.

**Macquarie Group Structure** means the structure of Macquarie Group as set out in Schedule A3 as at the Commencement Date.

**Macquarie Land** means Lot 1 in Deposited Plan 182023, known as 50 Martin Place, Sydney.

**Macquarie Payment** means each of the payments to be made by Macquarie to the Principal referred to in:

- (a) clause 33; and
- (b) clause 25 of the OSD PDA.

**Macquarie SDD Termination Payment** has the meaning given to that term in the Termination Payment Schedule.

Macquarie Termination Event means any event specified in clause 45.1.

**Macquarie Termination Payment** has the meaning given to that term in the Termination Payment Schedule.

**Macquarie's Activities** means all activities that Macquarie performs, or is required to perform, to comply with its obligations under this deed, whether or not the performance of such things or tasks is subcontracted by Macquarie to another person, including designing, constructing, testing and commissioning the Project Works and Temporary Works, carrying out Interface Management Services and carrying out the demolition of the building on Construction Site (Area 1).

**Macquarie's Representative** means or any person appointed by Macquarie as a replacement from time to time, as notified by Macquarie to the Principal in writing.

**Major Australian Bank** means Australia and New Zealand Banking Group Limited, Westpac Banking Corporation, National Australia Bank Limited and Commonwealth Bank of Australia.

Major TSE Defect means a TSE Defect in the following features of the TSE Works:

### Mandatory Defect means:

- (a) with respect to a Milestone, a Defect which has been notified by the Principal's Representative under clause 30.2(a)(i) at any time before the date that is 28 days prior to the estimated Date of Milestone Achievement of that Milestone specified in a notice given under clause 25.1(a)(iii), but does not include an Accepted Defect, an Agreed Defect or a Minor Defect in that Milestone that is not reasonably capable of correction within the 28 day period contemplated by this paragraph (a);
- (b) with respect to Portion 1, a Defect which has been notified by the Principal's Representative under clause 30.2(a)(i) at any time before the date that is 28 days prior to the estimated Date of Construction Completion of that Portion specified in a notice given under clause 27.1(a)(iii), but does not include an Accepted Defect, an Agreed Defect or a Minor Defect in that Portion that is not reasonably capable of correction within the 28 day period contemplated by this paragraph (b); and
- (c) with respect to any Project Works forming part of any Portion other than Portion 1 which are carried out:
  - (i) prior to the Date of Construction Completion of that Portion, a Defect which has been notified by the Principal's Representative under clause 30.2(a)(i) at any time before the date that is 28 days prior to the estimated Date of Construction Completion of that Portion specified in a notice given under clause 27.1(a)(iii), but does not include an Accepted Defect, an Agreed Defect or a Minor Defect in those Project Works that is not reasonably capable of correction within the 28 day period contemplated by this paragraph (c)(i); and
  - (ii) after the Date of Construction Completion of that Portion, a Defect which has been notified by the Principal's Representative under clause 30.2(a)(i) at any time before the date that is 28 days prior to the estimated Date of Completion of that Portion specified in a notice given under clause 28.1(a)(iii), but does not include an Accepted Defect, an Agreed Defect or a Minor Defect in those Project Works that is not reasonably capable of correction within the 28 day period contemplated by this paragraph (c)(ii).

Martin Place ESR Station means the existing Sydney Trains station on the Eastern Suburbs railway line.

Martin Place Metro Station means the new underground metro station for Sydney Metro City & Southwest known as "Martin Place Station".

Martin Place Metro Station Lot means the stratum lot shown as Lot 5 in the Draft Subdivision Plan, which will be created by way of subdivision pursuant to clause 31.

Master Interface Protocols Deed Poll means a deed poll in substantially the same form as Schedule A19.

**Material** means material in any form (whether visible or not) including documents, recordings on disc or any other form of storage, reports, information, data and includes all releases, updates and amendments to the original material.

Material Impact has the meaning given to that term in clause 35.2(c)(ix).

MCH means Macquarie Corporate Holdings Pty Limited ABN 54 096 705 109.

**Metro Construction Licence** means the construction licence entered into between the Principal and Macquarie Bank Limited dated 9 August 2018.

**Metro Impact** means anything which will or is likely to change the proposed boundaries of the Martin Place Metro Station Lot, the Retail Lots or any proposed easement sites from those shown on the Draft Subdivision Plan.

Metro Impact Variation has the meaning given to that term in the OSD PDA.

**Milestone Achievement** means, in respect of a Milestone, the stage in the execution of Macquarie's Activities when the Project Works comprising that Milestone have achieved the level of completion required for that Milestone in paragraph 4 of Schedule A2 except for any:

- (a) Minor Defects referred to in paragraph (a) of the definition of "Minor Defect";
- (b) Accepted Defects referred to in paragraph (a) of the definition of "Accepted Defect"; and
- (c) Agreed Defects referred to in paragraph (a) of the definition of "Agreed Defect".

Milestones means each of the milestones set out in paragraph 4 of Schedule A2 and Milestone means each of them.

## Minor Defect means:

- (a) with respect to a Milestone, a Defect in that Milestone which:
  - is capable of being corrected without causing unreasonable delay or disruption to the activities that are to be performed by any Rail Contractor within the Construction Site; and
  - the Independent Certifier determines (acting reasonably) that Macquarie has reasonable grounds for not promptly correcting prior to Milestone Achievement for the relevant Milestone;
- (b) with respect to Portion 1, a Defect in that Portion which:
  - (i) is capable of being corrected:
    - (A) after the relevant part of the Construction Site has been handed over to the Principal; and
    - (B) without causing unreasonable delay or disruption to the activities that are to be performed by any Rail Contractor within the Construction Site; and

- the Independent Certifier determines (acting reasonably) that Macquarie has reasonable grounds for not promptly correcting prior to handover of the Project Works to the Principal; and
- (c) with respect to any Project Works forming part of any Portion other than Portion 1 which are carried out:
  - (i) prior to Construction Completion of that Portion, a Defect in that Portion which:
    - (A) is capable of being corrected without causing unreasonable delay or disruption to the activities that are to be performed by any Rail Contractor within the Construction Site; and
    - (B) the Independent Certifier determines Macquarie has reasonable grounds for not promptly correcting prior to Construction Completion; and
  - (ii) after Construction Completion of that Portion, a Defect in that Portion which:
    - (A) is capable of being corrected:
      - (aa) after the relevant part of the Construction Site has been handed over to the Principal; and
      - (bb) without causing unreasonable delay or disruption to the activities that are to be performed by any Rail Contractor within the Construction Site; and
    - (B) the Independent Certifier determines acting reasonably that Macquarie has reasonable grounds for not promptly correcting prior to handover of the Project Works to the Principal,

but does not include a Mandatory Defect, an Accepted Defect or an Agreed Defect.

**Minor Non-Compliances** means a minor error, minor omission or minor non-compliance:

- (a) which:
  - (i) does not:
    - (A) prevent the Project Works or the Temporary Work from being fit for their intended purpose;
    - (B) prevent the achievement of the performance requirements specified in the SWTC;
    - (C) affect the safety of the Project Works or Temporary Works; or
    - (D) (in the case of Third Party Agreement Design Documentation for the Sydney Trains Interface Works only) interfere with Sydney Trains operations or activities or the safe operation of Sydney Trains' Facilities; and
  - the Independent Certifier determines (acting reasonably) that Macquarie has reasonable grounds for not promptly correcting prior to the certification required to be obtained under this deed; or

(b) which the parties agree is a Minor Non-Compliance.

## MLC Pedestrian Link means:

- the pedestrian link located partly in Crown Reserve R88056, the land beneath Elizabeth Street and Castlereagh Street; and
- (b) the land circled in red in the plan set out in Annexure H.

**Moral Rights** means any of the rights described in Article 6b is of the Berne Convention for the Protection of Literary and Artistic Works 1886 (as amended and revised from time to time), being "droit moral" or other analogous rights arising under any Law (including the *Copyright Act 1968* (Cth) or any Law outside Australia), that exists now or in the future anywhere in the world.

Native Title Application means any application made pursuant to the Native Title Act 1993 (Cth) or the Native Title (New South Wales) Act 1994 (NSW).

**NGER Legislation** means the *National Greenhouse and Energy Reporting Act 2007* (Cth) and the regulations and any other legislative instruments under that Act.

Nominated Member has the meaning given in clause 52.3(b).



**Non-Proof Engineered Temporary Works** means all Temporary Works that are not Proof Engineered Temporary Works.

**North Shaft Elongation Works** means the works required in addition to the North Shaft Reference Works to expand the North Shaft (as defined in Schedule A16), as shown in diagram B.7 of Attachment B to Schedule A16.

**North Shaft Reference Works** means excavation and related works for the North Shaft (as defined in Schedule A16) included in the TSE Works as at the date of execution of the TSE Contract, as shown in diagram 3 in B.1 of Attachment B to Schedule A16.

North Tower Lot has the meaning given to it in the OSD PDA.

**Notice of Completion** means a notice in the form of Schedule B24 issued by the Independent Certifier pursuant to clause 28.1(e)(i)(A).

**Notice of Construction Completion** means a notice in the form of Schedule B4 issued by the Independent Certifier pursuant to clause 27.1(e)(i)(A).

Notice of Dispute means a notice given under clause 52.4(b).

Notice of Issue means a notice given under clause 52.3(a).

**Notice of Milestone Achievement** means a notice in the form of Schedule B5 issued by the Independent Certifier pursuant to clause 25.1(e)(i).

NRT means NRT Pty Ltd (ACN 166 610 313).

**NSW Code** means the NSW Government's Code of Practice for Procurement (January 2005), or any substitute for, or update to, such code as contemplated in the NSW Guidelines.

**NSW Government Policy** means the NSW Code, NSW Guidelines, New South Wales Government Work Health & Safety Management Systems and Auditing Guidelines (5th edition) (September 2013, updated May 2014), NSW Government Policy on Aboriginal Participation in Construction (June 2018), Environmental Management Systems Guidelines (3rd edition) (August 2013), Quality Management System Guidelines for Construction (August 2013), NSW Government Resource Efficiency Policy (GREP) and any other NSW Government guidelines and requirements specified or required by this deed.

**NSW Guidelines** means the NSW Government's Implementation Guidelines to the New South Wales Code of Practice for Procurement: Building and Construction (as issued on 1 July 2013).

**NSW Trains** means the body corporate constituted by Part 2B of the *Transport Administration (General) Regulation 2005* (NSW).

**ONRSR** means the Office of the National Rail Safety Regulator constituted under the Rail Safety National Law.

**Operator** means any entity, from time to time, that the Principal engages to perform the OTS2 Project Works.

Optional Condition 1 means the optional condition described as "Optional Condition 1" in the table in Schedule E9.

### Optional Condition 1 Amount means:

- (a) the amount proposed by Macquarie pursuant to clause 38.1(a)(i)(C) if accepted by the Principal in accordance with clause 38.1(a)(iii)(C); or
- (b) the amount determined in accordance with clause 38.1(a)(iv),

(as applicable).

Optional Condition 1 Cap means the amount in the column titled "Cost Adjustment" of the table in Schedule E9 that applies in respect of Optional Condition 1.

Optional Condition 2 means the optional condition described as "Optional Condition 2" in the table in Schedule E9.

Optional Condition 2 Amount means the amount in the column titled "Cost Adjustment" of the table in Schedule E9 that applies in respect of Optional Condition 2.

Optional Conditions means each of Optional Condition 1 and Optional Condition 2.

Optional Condition Criteria means, in relation to an Optional Condition, the criteria specified in the column titled "Criteria to be met for relevant Optional Condition to be

required" corresponding with the relevant Optional Condition as set out in the table in Schedule E9.

### Optional Pending Change

**OSD** or **Over Station Development** means the development to be carried out and completed in accordance with the OSD PDA.

**OSD Construction Site** has the meaning given to the term "Construction Site" in the OSD PDA.

**OSD Date of Completion** has the meaning given to the term "Last Date of Practical Completion" in the OSD PDA.

OSD Design Documentation (CC) has the meaning given to that term in the OSD PDA.

OSD Design Parameters has the meaning given to that term in the OSD PDA.

OSD Developer means Macquarie Group Limited ABN 94 122 169 279.

**OSD Developer's Activities** means all activities that the OSD Developer performs, or is required to perform, to comply with its obligations under the OSD PDA, whether or not the performance of such things or tasks is subcontracted by the OSD Developer to another person.

**OSD Developer's Associates** means the people and entities referred to in paragraph (b) of the definition of "Associates" in the OSD PDA.

**OSD Entrance Works** means the physical works which Macquarie must design, construct and complete within the areas identified in the "Station Works Drawings" in Appendix 4 to the SWTC as "OSD Entrance Works" (and including, to the extent relevant to such works, Variations directed or approved in accordance with this deed), as further described in section 2.2.4 of the SWTC.

**OSD PDA** means the document titled "Martin Place Metro Station Project - Over Station Development Project Delivery Agreement" (Contract No: 507) entered into between the Principal and the OSD Developer on or about the Commencement Date.

**OSD Planning Approval** has the meaning given to the term "Planning Approval" in the OSD PDA.

OSD Project Documents means each "Project Document" (as defined in the OSD PDA).

OSD Step-in Event has the meaning given to the term "Step-in Event" in the OSD PDA.

OSD Step-in Party has the meaning given to the term "Step-in Party" in the OSD PDA.

**OSD Step-in Powers** has the meaning given to the term "Step-in Powers" in the OSD PDA.

OSD Variation has the meaning given to the term "Variation" in the OSD PDA.

OSD Works has the meaning given to that term in the OSD PDA.

**OTS Project Deed** means the deed titled "North West Rail Link Operations, Trains and Systems Project Deed" between TfNSW and NRT dated 15 September 2014.

OTS Project Works means all things, works and materials (including all systems and software incorporated in, or necessary to enable their operation) that NRT must, in accordance with the OTS Project Deed, design, construct, manufacture, install, test and commission for the purposes of completing Sydney Metro Northwest, including equipment, systems (including all information and communications systems), hardware and software, stations, rolling stock, trackwork and support structures and the stabling yard and maintenance depot and control centre.

**OTS2 Project Deed** means a deed between the Principal and the Operator for the provision of the OTS2 Project Works and the performance of various services, including in particular the operation and maintenance of Sydney Metro City & Southwest and Sydney Metro Northwest.

OTS2 Project Works means all things, works and materials (including all systems and software incorporated in, or necessary to enable their operation) that the Operator must, in accordance with the OTS2 Project Deed, design, construct, manufacture, install, test and commission for the purposes of completing Sydney Metro City & Southwest, including equipment, systems (including all information systems, central control systems and communications systems), hardware and software, rolling stock, trackwork and support structures, platform screen doors and control centre.

**Over Station Rail Works** means the physical works which Macquarie must design, construct and complete within the Development Lot and which are required to deliver an operating Martin Place Metro Station, as further described in Appendix 4 to the SWTC and section 2.2.5 of the SWTC (and including, to the extent relevant to such works, Variations directed or approved in accordance with this deed).

Payment Schedule means Schedule E1.

**PDCS** means the Principal's web based TeamBinder project data, collaboration and document management system including any of its functionalities as required by the Principal, or such other electronic project data and collaboration system notified by the Principal's Representative under clause 59(b).

## Pending Change

Pending Change Assumptions means, in relation to each Pending Change, the qualifications and assumptions set out for that Pending Change in Schedule A22.

PPS Act means the Personal Property Securities Act 2009 (Cth) and the Personal Property Securities Regulations 2010 (Cth).

### Planning Approval means:

- (a) the Project Planning Approval, to the extent that the Project Planning Approval relates to Macquarie's Activities, the Project Works, the Temporary Works or Martin Place Metro Station; and
- (b) any other consent, concurrence or approval, or determination of satisfaction with any matter, which is made, given or issued under the Planning Approvals from time to time in respect of Macquarie's Activities, the Project Works, the Temporary Works or Martin Place Metro Station and all conditions to any of them, and includes all documents incorporated by reference, as that consent, concurrence, approval or determination may be modified from time to time.

**Pollution** has the meaning given to that term in the *Protection of the Environment Operations Act 1997* (NSW).

**Portion** means a part of the Project Works described in the columns titled "Portion" and "Description" in paragraph 3 of Schedule A2 or as directed by the Principal's Representative under clause 18.1.

**Portion 1** means the Project Works described as "Portion 1" in paragraph 3 of Schedule A2.

Portion 2A means the Project Works described as "Portion 2A" in paragraph 3 of Schedule A2.

Portion 2B means the Project Works described as "Portion 2B" in paragraph 3 of Schedule A2.

#### Portion Handover Date means:

- (a) in respect of Portion 1, the Date of Construction Completion of Portion 1; and
- (b) in respect of any other Portion, the later of:
  - (i) the day after the Date of Completion of that Portion; or
  - (ii) where the Principal's Representative gives a written notice under clause 29.2(a) in respect of the Portion, the date notified in the notice given under clause 29.2(c) in respect of the Portion.

**Principal Construction Site** means the areas identified in the Site Access Schedule, being Construction Site (Area 1), Construction Site (Area 2), Construction Site (Area 3), Construction Site (Area 4), and Construction Site (Area 5) and Construction Site (Area 6), as increased in area pursuant to clause 17.4.

**Principal Project Documents** means those Project Documents to which the Principal is a party.

**Principal SDD Termination Payment** has the meaning given to that term in the Termination Payment Schedule.

Principal Termination Event has the meaning given to that term in clause 45.4.

**Principal Termination Payment** has the meaning given to that term in the Termination Payment Schedule.

**Principal's Insurances** means a policy or the policies of insurance which the Principal has obtained under clause 41.2(a).

Principal's Land means each of the following parcels of land:

- (a) Lot 1 in Deposited Plan 222356, known as 55 Hunter Street, Sydney;
- (b) Lot 1 in Deposited Plan 173027 and Lots 1 and 2 in Deposited Plan 929277, known as 8-12 Castlereagh Street, Sydney;
- (c) Lot 2 in Deposited Plan 548142, known as 5 Elizabeth Street, Sydney;
- (d) all lots comprising Strata Plan 13171, known as 7 Elizabeth Street, Sydney;
- (e) Lot 1 in Deposited Plan 260232, known as Martin Place Shopping Circle, Sydney;

- (f) Lots 1 and 2 in Deposited Plan 1103195, known as 39 Martin Place, Sydney;
- (g) Lot 1 in Deposited Plan 526161, known as 9-19 Elizabeth Street, Sydney;
- (h) Lot 131 in pre-allocated plan number Deposited Plan 1232469; and
- (i) Lot 132 in pre-allocated plan number Deposited Plan 1232469,

but does not include:

- (j) the above ground stratum of Lot 5 in Deposited Plan 984182;
- (k) the RailCorp Lot; or
- (I) any land forming part of the surface of Martin Place; or

(H)(m) Lot 1 in Deposited Plan 626651, known as 33 Bligh Street, Sydney.

**Principal's Representative** means any person appointed by the Principal as the Principal's representative or any replacement from time to time, as notified by the Principal to Macquarie in accordance with clause 4.

**Principal's Representative Statement** means any one of the following statements by the Principal's Representative:

- (a) pursuant to clause 7.5(a), a determination as to whether the Project Plan complies with this deed; and
- (b) pursuant to clause 23.11, the reasonable period for extension to the Date for Milestone Achievement of a Milestone or Date for Construction Completion or Date for Completion of a Portion

**Progress Report** means each progress report to be submitted by Macquarie under clause 23.16.

## Project means:

- (a) the design and construction of Martin Place Metro Station by Macquarie; and
- (b) the performance, carrying out, exercise or provision of:
  - (i) the Project Works and Temporary Works by Macquarie in accordance with this deed; and
  - (ii) Macquarie's Activities under the Project Documents.

Project Control Group means the group established in accordance with clause 4.6.

Project Cooperation and Integration Deed means each of:

- (a) the TSE Cooperation and Integration Deed; and
- (b) each Follow-on Contractor Cooperation and Integration Deed.

## Project Documents means:

- (a) this deed;
- (b) the Independent Certifier Deed;

- (c) the D&C Contract;
- (d) the D&C Side Deed;
- (e) the Sub-SDD;
- (f) each Project Cooperation and Integration Deed;
- (g) the Master Interface Protocols Deed Poll;
- (h) the Collateral Warranty Deed Poll;
- (i) the IDAR Panel Agreement;
- (j) each of the Call Option Deed (Retail Lot North) and the Call Option Deed (Retail Lot South);
- (k) the Retail Lease; and
- any document which the Principal and Macquarie acknowledge in writing to be a Project Document,

but does not include the OSD Project Documents.

# Project Documentation means:

- (a) all drawings, plans, manuals, software designs, reports, computer records, specifications, calculations and any other documents (whether in hard copy or electronic form) prepared or required to be prepared by or on behalf of Macquarie or its Subcontractors in performing Macquarie's Activities;
- (b) without limiting paragraph (a), Design Documentation and Project Plans.

**Project Health and Safety Management Plan or PHSMP** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

Project Objectives means the matters set out in clause 3.2.

**Project Plans** means the plans listed in Appendix 54 to the SWTC, including all subsidiary plans and supporting documents and information, as updated from time to time in accordance with this deed.

**Project Planning Approval** means the approval granted by the Minister for Planning under section 115ZB of the EP&A Act dated 9 January 2017, including all:

- (a) conditions to such approval; and
- (b) documents incorporated by reference,

as modified from time to time (including by the Project Planning Approval Modification).

**Project Planning Approval Modification** means the modification to the Project Planning Approval granted by the Minister for Planning dated 22 March 2018.

### Project Site means:

- (a) the areas of the Principal Construction Site; and
- (b) the areas of the Macquarie Land below RL 14.3 required for the purposes of Macquarie's Activities.

Project Trust means Skylight Project Trust created by trust deed dated 10 July 2018.

**Project Works** means the physical works which Macquarie must design, construct and complete under this deed and includes:

- (a) the Station Works;
- (b) the Retail Works;
- (c) the OSD Entrance Works;
- (d) the Over Station Rail Works;
- (e) the Third Party Works; and
- (f) the Concourse Link Works,

including, to the extent relevant to such works, Variations directed or approved in accordance with this deed but excluding Temporary Works.

Project Values means the values that will guide the delivery of the Project, being:

- (a) safety and wellbeing;
- (b) collaboration;
- (c) integrity;
- (d) innovation;
- (e) excellence; and
- (f) achievement,

Project-Specific Change in Law means a Change in Law, the terms of which apply to:

- (a) Project Works or the Temporary Works, and not to other works;
- (b) Macquarie, and not to other persons; or
- (c) the Principal Construction Site, and not to any other:
  - (i) similarly situated land or facilities; or
  - (ii) land or facilities where similar activities to Macquarie's Activities are undertaken.

**Proof Engineer** means the person or persons engaged from time to time by Macquarie in accordance with clause 4.5 to perform the role of the Proof Engineer.

Proof Engineered Temporary Works means any Temporary Works that may:

- (a) have an impact upon:
  - (i) the amenity of any members of the public; or
  - (ii) the assets of any Authority; or
- (b) involve a material potential risk:

- (i) to the health or safety of any person; or
- (ii) of loss of or damage to property.

**Property Works** means all works required to existing buildings and infrastructure or to and within properties arising out of Macquarie's Activities as described or specified in the SWTC, including section 2.2.7 of the SWTC and Appendix 52 to the SWTC (and including, to the extent relevant to such works, Variations directed or approved in accordance with this deed).

**Public Transport Agency** means TfNSW (and each of its divisions), RailCorp, the Principal, Sydney Trains and NSW Trains.

**Pure Economic Loss** means Consequential Loss, other than Consequential Loss arising out of or in connection with:

- (a) any illness or personal injury to, or death of, any person;
- the loss or destruction of (whether total or partial) or damage to any real or personal property; or
- (c) loss of use of or access to any real or personal property where such loss of use or access is caused by Macquarie's wrongful act or omission or breach of a Project Document.

**Quality Manager** means the person appointed to that position under clause 9.15 as at the Commencement Date, and any person appointed as a replacement under clause 9.15, who satisfies the requirements of section 5.5.1(a) of the SWTC.

**Quality Management System** means a corporate system that details the organisational structure, policies, procedures, practices, recourses and responsibilities for quality management.

**Quality Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

**RailCorp** means Rail Corporation New South Wales, a corporation constituted by section 4(1) of the Transport Administration Act.

RailCorp Lot means the land presently comprised in Auto Consol 11565-203.

Rail Contract means any contract entered into between the Principal and a Rail Contractor.

**Rail Contractors** means any contractor, consultant, tradesperson, supplier or other person engaged or authorised by the Principal to do work on or about the Construction Site, including:

- (a) the TSE Contractor;
- (b) the Operator;
- (c) the Line-wide Contractors;
- (d) the ETS Contractors; and
- (e) any other Follow-on Contractor,

but excluding Macquarie and any Associate of Macquarie.

**Rail Contractors' Activities** means any activities undertaken by a Rail Contractor which interface with or affect, or are affected by, Macquarie's Activities, the Project Works or the Temporary Works.

Rail Contractors' Work means any work to be executed by the Rail Contractors.

Rail Infrastructure Manager has the meaning given to that term in the Rail Safety National Law.

Rail Safety National Law means the Rail Safety National Law (NSW), as defined in the Rail Safety (Adoption of National Law) Act 2012 (NSW), and any associated regulations.

Rail Safety Regulations means the regulations made under the Rail Safety National Law or the Rail Safety (Adoption of National Law) Act 2012 (NSW).

Railway Operations has the meaning given to that term in the Rail Safety National Law.

Recommendation has the meaning given in clause 52.4(a).

Related Entity of a corporation means:

- (a) a related body corporate of that corporation within the meaning of section 50 of the Corporations Act; and
- (b) a unit trust in relation to which that corporation directly or indirectly:
  - (i) controls the right to appoint the trustee;
  - is in a position to control the casting of, more than one half of the maximum number of votes that might be cast at a meeting of holders of units in the trust; or
  - (iii) holds or is in a position to control the disposal of more than one half of the issued units of the trust (excluding any of the issued units that carries no right to participate beyond a specified amount in a distribution of either profits or capital).

Release Date means the	date on which the Pr	rincipal makes payment of the
for the relevant	te	o Macquarie.

**Relevant Land** means that part of the Macquarie Land where, as at the date of registration of the Subdivision Plan, any physical works or infrastructure which are required for, or otherwise associated with, the Martin Place Metro Station are located, including any part of the Macquarie Land where rock anchors have been installed for the purposes of the construction of the Martin Place Metro Station.

**Remediation** has the meaning given to that term in the *Contaminated Land Management Act 1997* (NSW).

**Remedy** means, in respect of a Macquarie Event of Default, to remedy or cure the Macquarie Event of Default or otherwise overcome the consequences of the Macquarie Event of Default.

**Required Rating** means a credit rating of at least A- by Standard and Poor's (Australia) Pty Limited or A3 by Moody's Investor Service, Inc (or such other credit rating as the Principal may approve in writing from time to time) or, if no rating is provided by Standard and Poor's (Australia) Pty Limited or by Moody's Investor Services, Inc, an equivalent rating with another reputable rating agency.

Resolution Institute means the Resolution Institute Australia.

**Residual Lot** has the meaning given to that term in section 1.2(g) of the Subdivision Principles.

**Residual Stage 1 Lot** has the meaning given to that term in section 1.2(h) of the Subdivision Principles.

**Retail Activation Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

**Retail Lease** means each of the long term leases over the Retail Lots granted by the Principal to the relevant Retail Lessee in accordance with the relevant Call Option Deed, and in the form attached to the relevant Call Option Deed.

Retail Lease Grant Date means the date which is the later of:

- (a) the day after the Date of Construction Completion of the last Portion to achieve Construction Completion; and
- (b) the date on which the Subdivision Plan is registered in accordance with clause 31 creating Retail Lot North and Retail Lot South.

## Retail Lessee means:

- (c) with respect to the Retail Lot North, the Retail (North) Lessee; and
- (d) with respect to the Retail Lot South, the Retail (South) Lessee.

Retail Lot means each of Retail Lot North and Retail Lot South.

**Retail Lot North** means the stratum lot shown as Lot 1 in the Draft Subdivision Plan which will be created by way of subdivision pursuant to clause 31.

**Retail (North) Lessee** means Skylight RN Pty Limited as trustee for the Skylight Retail North Sub Trust ABN 75 181 954 053.

**Retail Lot South** means the stratum lot shown as Lot 6 in the Draft Subdivision Plan which will be created by way of subdivision pursuant to clause 31.

**Retail (South) Lessee** means Skylight RS Pty Limited as trustee for the Skylight Retail South Sub Trust ABN 11 453 957 225.

**Retail Sublease** has the same meaning as "Sublease" as defined in clause 1.1 of each of the Retail Leases.

**Retail Works** means the physical works which Macquarie must design, construct and complete within the Retail Lots and which are required to deliver an operating Martin Place Metro Station, as further described in section 2.2.3 of the SWTC (and including, to the extent relevant to such works, Variations directed or approved in accordance with this deed) and Appendix 4 to the SWTC.

**Revised Design Stage 1** means the Design Stage 1 documents and deliverables referred to in Schedule C3 prepared by Macquarie updated for design developments for the Project Works, including to incorporate any comments from CCB2 but excluding any design development associated with the **Pending Changes** Additional SDD Scope or the

**Risk Management Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

**Risk Register** means a register of risks of which Macquarie has notified to the Principal in accordance with clause 47.3.

Safety Management System has the meaning given to that term in the Rail Safety National Law.

**SDD Program** means the program for Macquarie's Activities, as updated from time to time in accordance with clause 23.4(b)(ii).

**Section 88B Instrument** means the document in the form of the Draft Section 88B Instrument and otherwise in a form acceptable to the Principal and Macquarie (each acting reasonably).

**Security Interest** means any mortgage, charge, pledge, lien, encumbrance, assignment, hypothecation, security interest, title retention, preferential right, trust arrangement, contractual right of set-off or any other security agreement or arrangement in favour of any person or any interest in relation to personal property provided for by a transaction that in substance secures payment or performance of an obligation or otherwise would be considered to be a "security interest" under section 12(1) of the PPS Act.

**Service** means any service utility, service facility or item of public or private infrastructure, including for the provision or measurement of water, electricity, gas, fuel, telephone, drainage, stormwater, sewerage, industrial waste disposal and electronic communications service (including power, electricity, gas, water, sewerage and telecommunications and all pipes, wires, cables, ducts and other conduits in connection with them).

**Service Works** means the construction, modification, or relocation of Services to be designed and constructed by Macquarie and handed over to the Principal, an Authority or any other person in accordance with this deed including any such works specified in the SWTC (and including, to the extent relevant to such works, Variations directed or approved in accordance with this deed) but excluding the construction of any Services that will form part of Martin Place Metro Station.

#### Shared Amount means

**Shared Facilities** means a Service, facility or other infrastructure which services more than one stratum lot in the Subdivision Plan.

**Significant Subcontractor** means a party (other than Macquarie) to a Significant Subcontract.

### Significant Subcontract means:

(a) the D&C Contract;

- (b) each contract for the provision of any "Significant Subcontract Work" listed in Schedule A5;
- (c) each contract with the Lifts and Escalators Contractor;
- (d) each contract entered into by Macquarie, DevCo or the D&C Contractor in connection with Macquarie's Activities with a contract value of greater than (excluding any contract with a Sub-Tenant and any contract for fit out purposes); and
- (e) any other contract that the parties agree from time to time is a Significant Subcontract.

**Site Access Date** means, in respect of a part of the Principal Construction Site, the date specified as a "Site Access Date" for that part of the Principal Construction Site in the Site Access Schedule.

**Site Access Expiry Date** means, in respect of part of the Principal Construction Site, the date specified as the "Site Access Expiry Date" for that part of the Principal Construction Site in the Site Access Schedule, as may be extended in accordance with this deed.

Site Access Schedule means Annexure D.

**Site Conditions** are any physical conditions and characteristics of, on, above, below or over the surface, or in the vicinity, of the Construction Site and any Extra Land or their surroundings including:

- (a) Artefacts and any other natural and artificial conditions;
- physical and structural conditions, including old footings, underground structures, buildings, improvements, partially completed structures and in-ground works;
- (c) all improvements, including any artificial things, foundations, retaining walls and other structures installed by or on behalf of the Principal or others;
- (d) surface water, ground water, ground water hydrology and the effects of any dewatering;
- (e) any Contamination, Hazardous Chemical or other spoil or waste;
- (f) topography of the Construction Site and any Extra Land, ground surface conditions and geology, including rock and sub-surface conditions or other materials encountered at the Construction Site or Extra Land;
- (g) geological, geotechnical and subsurface conditions or characteristics;
- (h) any underground strata;
- all Services, systems and facilities, above or below ground level and all facilities with which such Services and systems are connected;
- the Environment, water, weather or climatic conditions, or the effects of the Environment, water, weather or climatic conditions, including rain, surface water runoff and drainage, water seepage, wind-blown dust and sand, seasons and physical conditions that are a consequence of weather or climatic conditions;
- (k) any adjoining property; and
- (I) any latent conditions.

SMPCH&SS means the Sydney Metro Principal Contractor Health & Safety Standard.

**SOP Act** means the *Building and Construction Industry Security of Payment Act 1999* (NSW).

South Tower Lot has the meaning given to it in the OSD PDA.

Stage 1 Subdivision Documents has the meaning given to that term in clause 31,8(a).

Stage 1 Subdivision Proposal has the meaning given to that term in clause 31.8(a)

Stage 2 Consent has the meaning given to it in the OSD PDA.

State means the Crown in right of the State of New South Wales.

State Indemnified Party has the meaning given to that term in clause 42.1.

**Station Works** means the physical works which Macquarie must design, construct and complete within the Martin Place Metro Station Lot and the RailCorp Lot and which are required to deliver an operating Martin Place Metro Station, as further described in section 2.2.2 of the SWTC and Schedule A21 (and including, to the extent relevant to such works, Variations directed or approved in accordance with this deed).

Station Works D&C Cost Estimate means

Station Works D&C Savings means the greater of:

- the amount equal to the Station Works D&C Cost Estimate minus the Station Works D&C Sum; and
- (b) zero.

**Station Works D&C Sum** means the total actual amount incurred or payable by Macquarie in the design and construction of the Project Works and Temporary Works and excluding any costs associated with:



Station Works Portion means any Portion comprising part of the Station Works.

Step-in Event has the meaning given to that term in clause 44.1.

**Step-in Party** means an agent, attorney or nominee of the Principal, and may be more than one person appointed to act jointly.

Step-in Powers has the meaning given to that term in clause 44.3.

Step-in Rights has the meaning given to that term in clause 44.2(a).

**Sub-SDD** means the document titled "Martin Place Metro Station Project – Sub SDD" entered into between Macquarie and DevCo on or about the Commencement Date.

**Subcontract** means an agreement for supply of goods or services (including professional services and plant hire) or both and includes the D&C Contract.

#### Subcontractor means:

- for the purposes of clauses 9.13, 20.16(b), 46.2, 46.3 and 48.1(c), any person who
  enters into a contract in connection with Macquarie's Activities with Macquarie or
  DevCo;
- (b) for the purposes of clauses 34.5(e) and 34.5(f), any person who enters into a contract in connection with Macquarie's Activities with Macquarie, DevCo or the D&C Contractor or any subcontractor who enters into a contract with the D&C Contractor (or any subcontractor appointed by that subcontractor); and
- (c) otherwise, any person who enters into a contract in connection with Macquarie's Activities with Macquarie or DevCo or whose subcontract is in connection with Macquarie's Activities and is in a chain of contracts where the ultimate contract is with Macquarie or DevCo.

**Subdivide** and **Subdivision** means a subdivision, consolidation or dedication of land (or to create the land) under the Subdivision Legislation.

Subdivision Certificate means a certificate referred to in section 6.15 of the EP&A Act.

**Subdivision Document** means any of the management statement, development contract, by-laws, or an instrument creating easements, covenants or restrictions under the Subdivision Legislation, including:

- (a) the Draft Subdivision Plan;
- (b) the Draft Section 88B Instrument;
- (c) the Draft BMS; and
- (d) Concourse Link Easement,

as updated in accordance with clause 31.

**Subdivision Land** means those parts of the Principal's Land and Macquarie Land which will be Subdivided to create each of the following:

- (a) Martin Place Metro Station Lot;
- (b) North Tower Lot;
- (c) South Tower Lot;
- (d) Retail Lot North;
- (e) Retail Lot South; and
- (f) 50 Martin Place Ancillary Amenities Lot.

**Subdivision Legislation** means any of the *Conveyancing Act 1919* (NSW), *Real Property Act 1900* (NSW), *Community Land Development Act 1989* (NSW), *Strata* 

Schemes Development Act 2015 (NSW), Strata Schemes Management Act 2015 (NSW), the Roads Act 1993 (NSW) or the EP&A Act.

**Subdivision Plan** means a plan prepared by the Surveyor on behalf of Macquarie in accordance with clause 31, including a Subdivision Certificate (where applicable).

Subdivision Principles means the principles set out in Schedule D5.

**Subdivision Proposal** means a proposal by Macquarie in respect of the Subdivision of the Subdivision Land which must:

- (a) outline and provide reasonable details of the proposed number and configuration of the stratum lots which will comprise the Martin Place Station Lot, the Retail Lots, the Development Lots and the Residual Lot (if any); and
- (b) attach:
  - (i) the proposed Subdivision Plan;
  - (ii) full copies of all proposed Subdivision Documents that Macquarie intends to be registered together with the Subdivision Plan which must include the Building Management Statement (including all annexures and schedules) in unamended form or amended only with the prior written approval of the Principal and the Section 88B Instrument in the form which has been approved by the Principal in writing; and
  - (iii) a certificate from the Surveyor addressed to the Principal confirming that the above documents accord with the Project Planning Approval, Stage 2 Consent and the Subdivision Principles.

Sub-Tenant has the meaning given to that term in the Retail Lease.

Suggested Modification has the meaning given to that term in clause 35.2(c)(ix).

**Surveyor** means a surveyor who is a member of the Association of Consulting Surveyors NSW Inc having at least 5 years' experience in surveying premises of the same type as the integrated Martin Place Metro Station and Over Station Development.

**Sustainability Management Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

SWTC means the Scope of Work and Technical Criteria contained in Schedule C1.

**SWTC Reliance Provisions** means the sections of the SWTC referred to in Schedule A13.

**Sydney Metro Australian Industry Participation Plan** means the "Australian Industry Participation Plan" (as defined in the *Australian Jobs Act 2013* (Cth)) developed for Sydney Metro City & Southwest, as amended from time to time.

Sydney Metro City & Southwest means the railway line from Bankstown to Chatswood, including:

(a) the upgrade and conversion of the existing Bankstown line to metro standard, the stabling yard and maintenance depot at Marrickville, stations, tunnels, viaduct, bridges, earthworks, landscaping, equipment, systems, trackwork and support structures, rolling stock and ancillary infrastructure; and (b) the integration of the Sydney Metro Northwest to form a single end to end metro system from Cudgegong Road to Bankstown.

**Sydney Metro Northwest** means the railway line from Chatswood to Cudgegong Road, including the stabling yard and maintenance depot at Tallawong Road, the stations, tunnels, viaducts, bridges, earthworks, landscaping, equipment, systems, trackwork and support structures, rolling stock and ancillary infrastructure.

**Sydney Metro Principal Contractor Health and Safety Standard** means the document referred to as the "Sydney Metro Principal Contractor Health and Safety Standard (SM-PS-ST-221)" in Appendix 57 to the SWTC, as amended from time to time.

**Sydney Metro Programming Protocol** means the document titled "Sydney Metro Basis of Schedule and Management Procedure" referred to in Appendix 57 to the SWTC.

**Sydney Trains** means Sydney Trains, the body corporate constituted by Part 2A of the *Transport Administration (General) Regulations 2005* (NSW).

**Sydney Trains' Facilities** has the meaning given to that term in the Sydney Trains Transition Agreement.

**Sydney Trains Interface Works** means the "Sydney Metro Works" and "Sydney Trains Works" as those terms are defined in the Sydney Trains Transition Agreement.

**Sydney Trains Transition Agreement** has the meaning given to that term in Schedule D4.

**Taxes** means taxes, levies, imposts, deductions, charges and duties (including stamp and transaction duties) together with any related interest, penalties, fines and expenses in connection with them.

**Technical Management Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

**Temporary Works** means any temporary physical works required for the purpose of performing Macquarie's Activities (and including, to the extent relevant to such works, Variations directed or approved in accordance with this deed).

**Termination Payment** has the meaning given to that term in the Termination Payment Schedule.

Termination Payment Schedule means Schedule E7.

### Test means

- (a) a test required by Appendix 56 to the SWTC or the Testing and Commissioning Plan; and
- (b) an additional test which Macquarie is directed to carry out under clause 26.8(a).

Testing means the carrying out of the Tests.

**Testing and Commissioning Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

**Test Procedure** means a detailed procedure for the conduct of a Test.

**Test Program** has the meaning given to that term in clause 26.3(d)(i).

**Test Report** means a report on the conduct of a Test, including supporting documentation.

### Third Party Agreement means:

- (a) an agreement set out in Annexure E which has been entered into by the Principal prior to the Commencement Date;
- (b) any Draft Third Party Agreement set out in Annexure E; or
- (c) Additional Third Party Agreement entered into by the Principal on or after the Commencement Date,

in relation to the Sydney Metro City & Southwest and the Project Works.

Third Party Agreement Design Documentation means any Design Documentation that is required to be submitted under or in connection with any Third Party Agreement.

**Third Party Interface Works** means those elements of the Project Works which require consent under any Third Party Agreement.

Third Party Works means Local Area Works, Property Works and Service Works.

**Threatened Species** means a threatened species, population or ecological community or the habitat of a threatened species, population or ecological community as regulated by the *Threatened Species Conservation Act 1995* (NSW), the *National Parks and Wildlife Act 1974* (NSW) or the *Environment Protection and Biodiversity Conservation Act 1999* (Cth).

**Threatened Species Claim** means a claim made or legal proceedings commenced in connection with the existence of a Threatened Species.

## Total Cost means the aggregate of:

- (a) the Variation Costs (excluding paragraph (d) of the definition of Variation Cost);
- (a) the "Variation Costs" (as that term is defined in the OSD PDA, excluding paragraph (a)(iv) of the definition of "Variation Cost" as that term is defined in the OSD PDA),

agreed or determined to be payable pursuant to clauses 35 and 37 and clauses 26 and 28 of the OSD PDA (as applicable) in relation to all Pending Changes (excluding the Optional Pending Change to the extent it is the subject of a notice issued pursuant to clause 35.17(b)).

Total Project Sum means an amount equal to the contract sum under the D&C Contract.

Total Project Sum for Bank Guarantees means

**Trains and Systems Integrator** has the meaning given to the defined term "Integrator" in the OTS2 Project Deed.

Transport Administration Act means the Transport Administration Act 1988 (NSW).

Transport Assets has the meaning assigned to it in the ASA Charter.

**Transport for NSW** or **TfNSW** means Transport for NSW ABN 18 804 239 602, a NSW Government agency constituted by section 3C of the Transport Administration Act.

Treasurer means the Treasurer of the Commonwealth of Australia.

TSE Adjustment Works means a TSE Works Change as described in Schedule A16.

**TSE Adjustment Works Price** means the agreed cost of the TSE Adjustment Works payable by the Principal to the TSE Contractor.

**TSE Construction Completion** has the meaning given to the term "Construction Completion" in the TSE Contract with respect to the TSE Works.

**TSE Contract** means the redacted copy of the contract between TfNSW and the TSE Contractor to carry out the TSE Works annexed as Annexure F, which was vested in Sydney Metro on 1 July 2018.

**TSE Contractor** means John Holland Pty Ltd ABN 11 004 282 268, CPB Contractors Pty Ltd ABN 98 000 893 667 and Ghella Pty Ltd ABN 85 142 392 461.

TSE Contractor's Activities has the meaning given to that term in the TSE Contract.

**TSE Cooperation and Integration Deed** means a deed to be entered into between the Principal, Macquarie and the TSE Contractor substantially in the form of Schedule A7.

**TSE Date for Construction Completion** has the meaning given to the term "Date for Construction Completion" under the TSE Contract with respect to the TSE Works.

TSE Date of Construction Completion means, in respect of the TSE Works:

- (a) the date notified by the TSE Independent Certifier as the date TSE Construction Completion was achieved; or
- (b) where another date is determined in accordance with the dispute resolution procedures under the TSE Contract as the date upon which TSE Construction Completion was achieved, that date.

TSE Defect means:

- (a) any defect, deficiency, fault, error or omission in the TSE Works; or
- (b) any:
  - (i) cracking, shrinkage, movement or subsidence in the TSE Works; or
  - (ii) other aspect of the TSE Works,

which is not in accordance with the requirements of the TSE Contract,

including a Major TSE Defect, but does not include any

**TSE Independent Certifier** means APP Corporation Pty Limited ABN 29 003 764 770 or such other person(s) as may be engaged by the Principal and the TSE Contractor in accordance with the TSE Independent Certifier Deed.

**TSE Independent Certifier Deed** means the deed so entitled entered into between the TSE Contractor, TfNSW and the TSE Independent Certifier, which was vested in the Principal on 1 July 2018.

**TSE Known Defect** means a TSE Defect which is listed in a TSE Notice of Construction Completion.

TSE Minor Defect has the meaning given to the term "Minor Defect" in the TSE Contract.

**TSE Notice of Construction Completion** has the meaning given to the term "Notice of Construction Completion" in the TSE Contract.

TSE Portion has the meaning given to the term "Portion" in the TSE Deed.

TSE Portion 14 Date of Construction Completion means the TSE Date of Construction Completion for the TSE Portion identified as "Portion 14" in the TSE Contract.

**TSE Project Contract Sum** has the meaning given to the term "Project Contract Sum" in the TSE Contract.

TSE Services has the meaning given to it in clause 9.16(d)(i).

**TSE Site** means the "Construction Site" (as defined in the TSE Contract), to the extent that that "Construction Site" forms part of the Principal Construction Site.

**TSE Transitional Handover Services** has the meaning given to the term "Transitional Handover Services" in the TSE Contract.

**TSE Works** means the physical works to be designed, constructed and completed by the TSE Contractor within "Portion 6A", "Portion 6B" and "Portion 6C" and, in relation to the platform caverns for Martin Place Metro Station, "Portion 7" of the TSE Contract, as adjusted by the TSE Adjustment Works.

TSE Works Asset Management Information means any "Asset Management Information" (as defined in the TSE Contract), including any draft "Asset Management Information" submitted to TfNSW or the Principal by the TSE Contractor under the TSE Contract, to the extent that "Asset Management Information" or draft "Asset Management Information" relates to the TSE Works.

**TSE Works Change** means the TSE Adjustment Works and any change or variation to the TSE Works after the Commencement Date including any addition, reduction, increase, decrease, omission, deletion, demolition or removal to or from them, or any change or variation to the dimensions of the TSE Works, but not including any change or variation that the TSE Contractor is entitled to make to the design of the TSE Works under the TSE Contract without the Principal's consent where, following any such change or variation, the TSE Works will continue to comply with the requirements of the TSE Contract.

**TSE Works O&M Manuals** means the operation and maintenance manuals forming part of the TSE Works Asset Management Information certified by the TSE Independent Certifier under the TSE Contract.

Type 1 Pending Change means each of the following new scope items which is additional to the Project Works and OSD Works as at the Commencement Date as set out in section 1 of Schedule A22:



Type 2 Pending Change means each of the following proposed variations to the Project Works and OSD Works as set out in section 2 of Schedule A22:



**Unowned Parcels** means a parcel of land and property of which the State is not the registered proprietor, lessee or licensee and in relation to which, or upon which, Property Works are to be undertaken.

Updated Stage 2 DA Design Docs has the meaning given in the OSD PDA.

**Urgent Defect** means, with respect to a Portion, a Defect in that Portion which poses an actual or potential risk:

- (a) to the health or safety of any person; or
- (b) of loss of or damage to property.

**Variation** means any change to the requirements of this deed for the Project Works, Temporary Works or Macquarie's Activities, including:

- (a) any addition, reduction, increase to, decrease, omission or deletion from the Project Works, Temporary Works or Macquarie's Activities;
- (b) any change to the character or quality, or demolition or removal, of any material or work;
- any change to the levels, lines, positions or dimensions of any part of the Project Works;
- (d) any acceleration or change to the sequencing, method or timing of construction of Macquarie's Activities; and
- (e) changes to the Principal Construction Site (other than in accordance with clause 17.4).

**Variation Approval** means a notice titled "Variation Approval" issued by the Principal under clause 36.2(a)(ii)(A).

**Variation Cost** means, to the extent a Variation increases the cost of the Project Works, the Temporary Works or Macquarie's Activities, or where Variation Costs are payable under clause 23.11(f), the following amounts:

- the direct costs and on-site overheads and the cost of Construction Materials, reasonably arising out of or in connection with the Variation (including any increased construction costs) to the extent those costs are reasonable and incurred on an arm's length basis;
- (b) with respect to the D&C Contractor:
  - a reasonable amount on account of the off-site overheads and preliminaries (including administration costs, site supervision, establishment costs, attendance and insurance costs) of the D&C Contractor; and
  - (ii) an amount on account of the profit margin of the D&C Contractor (which must be equal to the D&C Margin),

not including an amount on account of the off-site overheads, preliminaries and profit margin of Macquarie;

- (c) a reasonable amount on account for additional third party, arm's length costs incurred by Macquarie but excluding any finance costs and any amount on account of the off-site overheads, preliminaries and profit margin of Macquarie;
- (d) if the Variation will delay Macquarie in carrying out Macquarie's Activities, the net incremental costs of Macquarie and the D&C Contractor that are directly attributable to the delay caused by the Variation, excluding any direct costs saved or which will be saved or which ought reasonably to have been saved in connection with the delay; and
- (e) without limiting paragraphs (a) to (c) (inclusive) of this definition, in the case of clause 23.11(f), or where the Variation requires Macquarie to accelerate the Project Works, Temporary Works or Macquarie's Activities to achieve Milestone Achievement by the Date for Milestone Achievement, Construction Completion by the Date for Construction Completion and/or Completion by the Date for Completion, the reasonable direct costs incurred by Macquarie and the D&C Contractor in accelerating the Project Works, Temporary Works or Macquarie's Activities,

after deducting any Variation Savings arising from the Variation.

Variation Impact Proposal means a proposal issued by Macquarie under clause 35.2.

Variation Impact Request means a notice titled "Variation Impact Request" issued by the Principal under clause 35.1,

Variation Order means a notice titled "Variation Order" issued by the Principal under clause 35.

### Variation Savings means:

- the savings in the cost of designing and constructing the Project Works arising out
  of or in connection with the Variation (including any savings in relation to
  construction costs and associated on-site overheads); and
- (b) with respect to the D&C Contractor:
  - a reasonable amount on account of savings in the off-site overheads of the D&C Contractor; and
  - (ii) an amount on account of the profit margin of the D&C Contractor (which must be equal to the D&C Margin),

not including an amount on account of the off-site overheads and profit margin of Macquarie.

**WHS Accreditation Scheme** means the Australian Government Building and Construction WHS Accreditation Scheme established by the *Fair Work (Building Industry)* Act 2012 (Cth), or any scheme replacing it.

## WHS Legislation means:

- (a) the Work Health and Safety Act 2011 (NSW) and the Work Health and Safety Regulation 2017 (NSW); and
- (b) any legislation in other states and territories of Australia addressing work health and safety which applies to the Project Works.

**Wilful Misconduct** means an act or failure to act by a party or its Associates that was intended to cause, or was in reckless disregard of or wanton indifference to, harmful consequences, excluding any innocent act, omission, mistake or error of judgement.

**Witness Point** means a point in a work process for which Macquarie must give prior notice to the Principal's Representative to allow the Principal's Representative to attend and witness the point in the work process should it choose to do so.

**Works** means the physical works which Macquarie must design, construct, complete and hand over to the Principal in accordance with this deed (including, to the extent relevant to such works, Variations directed in accordance with this deed) but excludes the Third Party Works and the Temporary Works.

Working Group means each working group established pursuant to clause 4.7.

**Workforce Development and Industry Participation Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

**Workplace Relations Management Plan** means the Project Plan of that name, as updated from time to time in accordance with clause 7.

#### 1.2 Interpretation

In this deed:

 headings and subheadings are for convenience only and do not affect interpretation of this deed;

and the following rules apply in interpreting this deed unless the context makes it clear that a rule is not intended to apply:

- (b) person includes an individual, the estate of an individual, a corporation, an Authority, an association or a joint venture (whether incorporated or unincorporated), a partnership and a trust;
- a reference to a party includes that party's executors, administrators, successors and permitted assigns, including persons taking by way of novation and, in the case of a trustee, includes a substituted or an additional trustee;
- (d) a reference to a person, entity or contractor includes that person, entity or contractor's executors, administrators, successors and permitted assigns, including persons taking by way of novation and, in the case of a trustee, includes a substituted or an additional trustee;
- a group of persons is a reference to any two or more of them jointly and to each of them individually;
- an agreement, representation or warranty in favour of two or more persons is for the benefit of them jointly and each of them individually;
- (g) an agreement, representation or warranty by two or more persons binds them jointly and each of them individually;
- (h) a reference to a document, contract or agreement is to that document, contract or agreement as varied, novated, ratified or replaced from time to time;
- (i) a reference to any Authority, institute, association or body is:

- (i) if that Authority, institute, association or body is reconstituted, renamed or replaced or if the powers or functions of that Authority, institute, association or body are transferred to another organisation, deemed to refer to the reconstituted, renamed or replaced organisation or the organisation to which the powers or functions are transferred, as the case may be; and
- if that Authority, institute, association or body ceases to exist, deemed to refer to the organisation which serves substantially the same purposes or object as that Authority, institute, association or body;
- (j) a reference to a statute includes its delegated legislation and a reference to a statute or delegated legislation or any section or provision of either of these includes:
  - (i) all ordinances, by-laws, regulations of and other statutory instruments (however described) issued under the statute or delegated legislation; and
  - (ii) any consolidations, amendments, re-enactments and replacements;
- a word importing the singular includes the plural (and vice versa), and a word indicating a gender includes every other gender;
- (I) a reference to:
  - a part, schedule, exhibit, attachment or annexure is a reference to a part, schedule, exhibit, attachment or annexure to or of this deed;
  - this deed includes all schedules, exhibits, attachments and annexures to it, including the SWTC; and
  - (iii) the SWTC includes all Appendices to the SWTC;
  - (m) any reference to the Project Works or any part of them being capable of remaining at all relevant times fit for their purposes or for their intended purpose, or to Macquarie being liable or responsible for a Defect after the Date of Construction Completion (in respect of Portion 1) or the Date of Completion (in respect of any Portion other than Portion 1), will be read as being subject to the Principal, the Operator and their respective Associates operating and maintaining the relevant Project Works in accordance with the operation and maintenance manuals forming part of the Asset Management Information (as described in section 8A of the SWTC);
  - (n) a reference in:
    - (i) this deed to a clause is a reference to a clause of this deed; and
    - (ii) a schedule, exhibit, attachment, annexure or appendix to a clause, paragraph or annexure, is a reference to a clause, paragraph or annexure of that schedule, exhibit, attachment, annexure or appendix;
  - (o) any reference to:
    - (i) the Project Works, the Temporary Works or any aspect of the Project;
    - (ii) Macquarie's Activities;
    - (iii) the SWTC;

- (iv) design and related documentation (including Design Documentation and Project Documentation); or
- (v) any other document or thing,

or any part of any of them:

- (vi) being or remaining fit for its purpose or for its intended purpose; or
- (vii) as having an intended use,

(or any similar reference) will be read as referring to the purpose, intended purpose or intended use prior to and at the Date of Construction Completion (in respect of Portion 1) or prior to and at the Date of Completion (in respect of any Portion other than Portion 1), having regard to:

- (viii) the Principal's intention that the Project Works and Martin Place Metro Station will be used as an integral part of an operating and integrated rail system intended to provide frequent high speed mass transit services between Chatswood and Bankstown, and may:
  - (A) be required to accommodate and utilise various rolling stock, railway track, rail systems and related equipment;
  - (B) be subject to continuous operation;
  - (C) be operated by either the State of New South Wales or by private operator(s) on its behalf;
  - (D) be further developed, upgraded, augmented, extended and expanded to the extent referred to in this deed;
  - be connected to and/or integrated with other transport infrastructure to the extent referred to in this deed; and
    - (F) involve future construction and development of building, over station developments and/or other infrastructure (including the OSD) on, over, under or adjacent to the Project Works and Martin Place Metro Station to the extent referred to in this deed; and
- (ix) any purpose, intended purpose or intended use stated in, contemplated by or reasonably ascertainable from:
  - (A) this deed, including:
    - (aa) the SWTC Reliance Provisions and the
    - (bb) the requirement that the Project Works, when completed, and Martin Place Metro Station will be designed and constructed in compliance with all health and safety requirements of the WHS Legislation; or
    - (B) (to the extent relevant for determining the purpose, intended purpose or intended use in connection with a Variation) any document provided by the Principal to Macquarie specifically in connection with the Variation (excluding any Information Documents);

- if a word or phrase is given a defined meaning, any other part of speech or grammatical form of that word or phrase has a corresponding meaning;
- (q) includes in any form is not a word of limitation;
- (r) a reference to \$ or dollar is to Australian currency;
- a reference to construction includes development, manufacture, supply, installation, integration, testing and commissioning;
- (t) any reference to information will be read as including information, representations, statements, data, samples, bore logs, calculations, assumptions, deductions, determinations, drawings, design, specifications, models, plans and other documents in all forms including the electronic form in which it was generated;
- (u) any obligation of Macquarie under this deed with respect to a **Project Plan** will be read as an obligation with respect to the version of the relevant Project Plan last submitted by Macquarie to the Principal's Representative under clause 7, in respect of which the Principal's Representative has not rejected within the review period specified in this deed;
- (v) anything (including an amount) is a reference to the whole and each part of it and the words "including", "for example" or "such as" when introducing an example, do not limit the meaning of the words to which the example relates to that example or examples of a similar kind;
- (w) an accounting term is a reference to that term as it is used in accounting standards under the Corporations Act, or, if not inconsistent with those standards, in accounting principles and practices generally accepted in Australia;
- (x) words and terms defined in the GST Law have the same meaning in clauses concerning GST;
- (y) if a person is a member of a GST group, references to GST for which the person is liable and to input tax credits to which the person is entitled include GST for which the representative member of the GST group is liable and input tax credits to which the representative member is entitled;
- (z) references to GST extend to any notional liability of any person for GST and to any amount which is treated as GST under the GST Law, and references to an input tax credit extend to any notional input tax credit to which any person is entitled;
- (aa) a time of day is a reference to Sydney time; and
- (bb) any obligation of Macquarie under this deed to mitigate will be read as an obligation to mitigate having regard to Macquarie's obligations under this deed.

### 1.3 Resolution of ambiguities

- (a) The following order of precedence applies in the event of any ambiguity, discrepancy or inconsistency in, or between, the documents comprising this deed:
  - (i) if the ambiguity, discrepancy or inconsistency is in or between the documents comprising this deed, the documents will be given precedence in accordance with the following:
    - (A) this deed (excluding the schedules and annexures to this deed); and

- (B) the schedules and annexures to this deed;
- (ii) to the extent clause 1.3(a)(i) does not apply to or resolve the ambiguity, discrepancy or inconsistency and the ambiguity, discrepancy or inconsistency is between different codes, standards, specifications or guidelines with which Macquarie must comply, the order of precedence set out in section 3.2.2 of the SWTC will apply;
- (iii) to the extent clauses 1.3(a)(i) and (ii) do not apply to or resolve the ambiguity, discrepancy or inconsistency and the ambiguity, discrepancy or inconsistency is between different requirements of the SWTC, the order of precedence set out in section 3.2.2 of the SWTC will apply;
- (iv) to the extent clauses 1.3(a)(i) to (iii) (inclusive) do not apply to or resolve the ambiguity, discrepancy or inconsistency and the ambiguity, discrepancy or inconsistency is between the SWTC and the Environmental Documents, the document which prescribes or requires the highest standard of compliance consistent with complying with all Approvals will take precedence (unless the Principal's Representative directs otherwise);
- (v) to the extent clauses 1.3(a)(i) to (iv) (inclusive) do not apply to or resolve the ambiguity, discrepancy or inconsistency and the ambiguity, discrepancy or inconsistency is in or between the documents comprising the Environmental Documents, the order of precedence in Schedule D2 will apply;
- (vi) to the extent clauses 1.3(a)(i) to 1.3(a)(v) (inclusive) do not apply or resolve the ambiguity, discrepancy or inconsistency and the ambiguity, discrepancy or inconsistency relates to the required quality or standard of the Project Works or Macquarie's Activities, Macquarie must comply with the highest quality or standard specified or perform the more onerous obligation; and
- (vii) to the extent clauses 1.3(a)(i) to (vi) (inclusive) do not apply or resolve the ambiguity, discrepancy or inconsistency and the ambiguity, discrepancy, or inconsistency is between figured and scaled dimensions, figured dimensions will prevail over the scaled dimensions.
- (b) The documents comprising this deed (including the SWTC and the Environmental Documents) are to be regarded as mutually explanatory and anything contained in one but not the others will be equally binding as if contained in all of them.
- (c) If an ambiguity, discrepancy or inconsistency is discovered by Macquarie, Macquarie must notify the Principal within 5 Business Days after such discovery.
- (d) The Principal's Representative must, within 10 Business Days after receipt of a notice under clause 1.3(c), instruct Macquarie as to the interpretation to be followed so as to resolve the ambiguity, discrepancy or inconsistency in accordance with the rules set out in this clause 1.3.

# 1.4 No bias against drafter

No provision of this deed is to be interpreted to the disadvantage of a party because that party (or its representative) drafted that provision.

## 1.5 Business Day

If the day on or by which anything is to be done under this deed is not a Business Day, that thing must be done no later than the next Business Day.

## 1.6 Excluding liability

Any provision of this deed which seeks to limit or exclude a liability of a party is to be construed as doing so only to the extent permitted by Law.

### 1.7 Severability

If, at any time, any provision of this deed is or becomes void, illegal, invalid or unenforceable in any respect under the Law of any jurisdiction (including the SOP Act), then:

- (a) that will not affect or impair:
  - (i) the legality, validity or enforceability in that jurisdiction of any other provision of this deed; or
  - (ii) the legality, validity or enforceability under the Law of any other jurisdiction of that or any other provision of this deed; and
- (b) the provision will be construed in a manner which:
  - (i) avoids the provision being void, illegal, invalid or unenforceable; and
  - (ii) subject to clause 1.7(b)(i), preserves to the maximum possible extent:
    - (A) the enforceability of the provision and the provisions of this deed;
       and
    - (B) the original effect and intent of this deed.

## 1.8 Authorities

- (a) The Principal Project Documents will not in any way unlawfully restrict or otherwise unlawfully affect the unfettered discretion of:
  - (i) the Principal or any other Public Transport Agency to exercise any of their respective functions and powers pursuant to any Law; or
  - (ii) the ASA to exercise any of its functions and powers pursuant to the ASA Charter.
- (b) Without limiting clause 1.8(a), anything the Principal, any other Public Transport Agency or the ASA does, or fails to do or purports to do, pursuant to their respective functions and powers either as an AEO or an Authority or under any Law or pursuant to the ASA Charter, will be deemed not to be an act or omission by the Principal, the Public Transport Agency or the ASA for the purposes of this deed (including a breach of contract) and will not entitle Macquarie to make any Claim against the Principal.
- (c) Clauses 1.8(a) and (b) do not limit any liability which the Principal would have had to Macquarie under this deed as a result of a breach by the Principal of a term of this deed but for clauses 1.8(a) and (b).
- (d) Macquarie acknowledges that:
  - there are many Authorities (other than the Principal) with jurisdiction over aspects of Macquarie's Activities, parts of the Construction Site and other areas affected by Macquarie's Activities (including Extra Land);

- such Authorities may from time to time exercise their statutory functions and powers in such a way as to disrupt, interfere with or otherwise affect Macquarie's Activities or the Project generally; and
- (iii) except to the extent expressly stated otherwise in a Project Document, Macquarie bears the risk of all occurrences of the kind referred to in this clause 1.8(d) and will not be entitled to make, and the Principal will not be liable upon, any Claim arising out of or in any way in connection with such occurrences.

### 1.9 Best or reasonable endeavours

If the Principal is required under the terms of this deed to exercise best or reasonable endeavours, Macquarie acknowledges that:

- unless otherwise expressly stated in this deed, the Principal will only be obliged to bring about the relevant outcome to the extent that it is reasonably able to do so, having regard to its resources and other responsibilities;
- (b) unless otherwise expressly stated in this deed, the Principal is not obliged to expend any money or make any payment to Macquarie or any other parties;
- (c) the Principal cannot ensure the relevant outcome; and
- (d) the Principal, by undertaking to exercise best or reasonable endeavours, does not agree to:
  - interfere with or influence the exercise by any person of a statutory power or discretion;
  - exercise a power or discretion or otherwise act in a manner that promotes the objectives and expected outcomes of the Project Documents if the Principal regards that exercise as not in the public interest;
  - (iii) develop policy or legislate by reference only or predominantly to the objectives and expected outcomes of the Project Documents;
  - (iv) procure legislation in the future in a manner that is only consistent with the objectives and expected outcomes of the Project Documents; or
  - (v) act in any other way that the Principal regards as not in the public interest.

## 1.10 Macquarie's Associates

If this deed prohibits Macquarie from doing a thing, then Macquarie must:

- (a) do everything reasonably necessary to ensure that Macquarie's Associates do not do that thing; and
- (b) not authorise or cause any person to do that thing.

#### 1.11 Electronic files

Where this deed (including the SWTC) refers to an electronic file on a separate disc or other electronic storage device which forms part of this deed, those electronic files are contained in the disc or other electronic storage device identified in Schedule F1.

#### 1.12 Sydney Metro Northwest Augmentation

- (a) The parties acknowledge that:
  - TfNSW and NRT are parties to the OTS Project Deed under which NRT must undertake the OTS Project Works and subsequently operate and maintain Sydney Metro Northwest;
  - (ii) the OTS Project Deed contains provisions pursuant to which TfNSW and NRT may seek to negotiate and agree an augmentation which includes the OTS2 Project Works and the subsequent operation and maintenance of the combined Sydney Metro City & Southwest extension and Sydney Metro Northwest (Sydney Metro Northwest Augmentation); and
  - (iii) the Principal and NRT are currently negotiating a Sydney Metro Northwest Augmentation.
- (b) The Principal must promptly notify Macquarie in writing of the outcome of any negotiations in relation to any Sydney Metro Northwest Augmentation.
- (c) If the Principal and NRT do not agree to a Sydney Metro Northwest Augmentation, the Principal may procure the delivery of the OTS2 Project Works by alternative means and engage an alternate Operator to operate the combined Sydney Metro City & Southwest extension and Sydney Metro Northwest. This deed therefore contemplates that:
  - the OTS2 Project Works may be carried out by NRT or an alternate Operator; and
  - (ii) the operation and maintenance of the combined Sydney Metro City & Southwest extension and Sydney Metro Northwest may be carried out by NRT or an alternate Operator.

## 2. CONDITIONS PRECEDENT

## 2.1 Conditions Precedent

This deed will not commence unless and until each of the Conditions Precedent has been satisfied (or waived under clause 2.3), except for the provisions contained in the Day 1 Clauses, which will commence on the Commencement Date.

#### 2.2 Satisfaction of Conditions Precedent

- (a) The Principal must use all reasonable endeavours to satisfy each Condition Precedent which is expressed to be included for the benefit of Macquarie (or Macquarie and the Principal) by the Condition Precedent Deadline Date.
- (b) Macquarie must use all reasonable endeavours to satisfy each Condition Precedent which is expressed to be for the benefit of the Principal (or the Principal and Macquarie) by the Condition Precedent Deadline Date.
- (c) When a party is of the opinion that a Condition Precedent has been satisfied, it must promptly give the other party written notice of its opinion.
- (d) The party receiving a written notice given under clause 2.2(c) must, within 10 Business Days, notify the other party in writing whether or not it agrees that the Condition Precedent has been satisfied, such agreement not to be unreasonably withheld.

- (e) If the party receiving a notice given under clause 2.2(c) fails to give the other party a written notice under clause 2.2(d) within the 10 Business Day Period under clause 2.2(d), the Condition Precedent will be deemed to have been satisfied.
- (f) Upon the satisfaction (or waiver under clause 2,3) of all Conditions Precedent, the parties must promptly give each other a written notice acknowledging that Financial Close has occurred.

## 2.3 Waiver of Conditions Precedent

A Condition Precedent is waived if, and only if:

- (a) where the Condition Precedent is included for the benefit of a particular party, that party gives notice in writing of the waiver of the Condition Precedent to the other party; and
- (b) where the Condition Precedent is included for the benefit of both parties, both parties agree in writing to waive the Condition Precedent.

## 2.4 Condition Precedent Deadline Dates

- (a) If a Condition Precedent has not been satisfied (or waived under clause 2.3) by 11.59 pm on the Condition Precedent Deadline Date, then the party listed as the "Benefiting Party" in Schedule A1 in respect of that Condition Precedent (or, if both parties are the "Benefiting Party" in respect of that Condition Precedent, either party) may give notice in writing to the other party that it is terminating this deed if the Condition Precedent in question is not satisfied (or waived under clause 2.3) within the period specified in its notice (which must not be less than 5 Business Days).
- (b) If a party gives notice under clause 2.4(a) and the Condition Precedent in question is not satisfied (or waived under clause 2.3) within the period specified in that notice (or such longer period as the parties may agree) then this deed will terminate upon the expiry of that period.
- (c) Subject to clause 45.10, if this deed is terminated pursuant to this clause 2.4 then:
  - (i) clause 2 of the Termination Payment Schedule will apply and no party will have any other Claim against any other party under or in respect of any Principal Project Document, except for any Claim arising from or in relation to a breach of any Day 1 Clause; and
  - (ii) the parties acknowledge that where an amount referred to in clause 2 of the Termination Payment Schedule has been paid under the OSD PDA, that payment is a payment in respect of the termination of both the OSD PDA and this deed and no further amount will be payable under this deed in respect of that amount.

#### 3. OBJECTIVE AND RISKS

#### 3.1 Objectives for Sydney Metro City & Southwest

- (a) The parties acknowledge that Martin Place Metro Station will form part of Sydney Metro City & Southwest and that the Principal's strategic objectives for Sydney Metro City & Southwest are to:
  - (i) improve the quality of the transport experience for Customers;
  - (ii) provide a transport system that is able to satisfy long-term demand;

- (iii) grow public transport patronage and mode share;
- (iv) support the global economic corridor;
- (v) serve and stimulate urban development;
- (vi) improve the resilience of the transport network;
- (vii) improve the efficiency and cost effectiveness of the public transport system;and
- (viii) implement a feasible solution recognising impacts, constraints and delivery risk.
- (b) Each party will, subject to and in accordance with this deed, perform its obligations under this deed having regard to the achievement of these objectives.

## 3.2 Project objectives

- (a) The Principal's objectives for the Project are:
  - to complete Martin Place Metro Station so as to enable Sydney Metro City & Southwest to commence operation, with the OSD substantially or fully complete at the time Sydney Metro City & Southwest commences operation;
  - (ii) to:
    - (A) ensure the Project Works and Temporary Works are safe and derisked through innovation and expertise in planning, design and delivery methodologies;
    - (B) deliver an excellent metro station that exceeds the expectations of Customers;
    - (C) demonstrate excellence in design and environmental sustainability;
    - enhance connectivity around and through the Martin Place Metro Station precinct and optimise the quality of the public realm;
    - (E) deliver the Project Works and Temporary Works and perform Macquarie's Activities in a collaborative and cooperative manner, including by working closely with the Rail Contractors, to allow the timely and effective delivery of Martin Place Metro Station and OSD and opening of Sydney Metro City & Southwest;
    - (F) minimise impacts on the Environment, including but not limited to noise and vibration, air quality, traffic and transport, heritage, waste, water and energy management and embodied environmental impacts;
      - (G) maximise opportunities in relation to social sustainability, including workforce development and local procurement;
      - (H) minimise disruption, delay and inconvenience to the affected public, road and public transport users, adjacent businesses, stakeholders and the community during the construction of the Project Works and Temporary Works and the performance of Macquarie's Activities;

- achieve a value-for-money outcome when viewed on the basis of effective risk management, certainty of delivery and whole-of-life cost;
- (J) commence the Project Works in 2018 and hand over the completed Project Works (other than the Concourse Link Works) to the Principal in accordance with the requirements of this deed;
- (iii) to provide a Customer experience with:
  - (A) a high quality Martin Place Metro Station as part of an integrated station and development which is safe, easy to use and highly accessible;
  - (B) high quality and reliable information, and intuitive and clear wayfinding and signage consistent with the TfNSW and the Principal's brands; and
  - retailing and services as part of the integrated Martin Place Metro Station and integration with adjacent land uses;
  - (D) that Macquarie will engage with the community and implement proactive stakeholder and community liaison strategies to minimise disruption and develop community ownership of the integrated Martin Place Metro Station and OSD; and
- (IV) that Macquarie will deliver a sound financing strategy for Macquarie's Activities which provides value for money to the State.
- (b) Each party will, subject to and in accordance with this deed, perform its obligations under this deed, having regard to the achievement of these objectives.

#### 3.3 Customer is at the centre

- (a) Macquarie acknowledges the Principal's vision statement, namely that "The Customer is at the centre of everything we do in transport".
- (b) Each party will, subject to and in accordance with this deed, perform its obligations under this deed, having regard to this vision statement.

## 3.4 Achievement of Project Values

The parties:

- (a) acknowledge that adherence to and upholding of the Project Values is of fundamental importance to the Principal; and
- (b) agree to:
  - (i) adhere to and uphold the Project Values; and
  - (ii) work collaboratively in a spirit of mutual trust and cooperation in the performance of their obligations under this deed.

## 3.5 Macquarie's primary obligations

Without limiting Macquarie's obligations under this deed, Macquarie must:

(a) finance, or procure the financing of Macquarie's Activities;

- (b) design and construct the Project Works and Temporary Works;
- (c) hand over the completed Project Works (other than the Concourse Link Works);and
- (d) pay the Macquarie Payment referred to in clause 33.1 to the Principal, subject to, and in accordance with, this deed.

## 3.6 Principal's primary obligations

Without limiting the Principal's obligations under this deed, the Principal must:

- (a) grant Macquarie the licence referred to in clause 17.2;
- (b) procure the design and construction of the TSE Works in accordance with the TSE Contract, as amended to reflect any Approved TSE Works Change and the TSE Adjustment Works; and
- (c) pay Core Payment 2 to Macquarie in accordance with clause 34, subject to, and in accordance with, this deed.



# 3.8 Principal's rights do not affect risk allocation

- (a) The Principal has various rights under the Project Documents which are designed to give the Principal the ability to monitor the performance of Macquarie's obligations. Those rights include:
  - the right to review Project Plans, Design Documentation, the SDD Program, Progress Reports, Test Procedures, Test Reports and other documents which Macquarie must submit to the Principal (Macquarie Submissions);
  - (ii) rights to inspect, monitor or audit Macquarie's Activities; and
  - (iii) rights to attend Tests.
- (b) Neither the exercise of, nor the failure to exercise, such rights will:
  - relieve Macquarie from, or alter or affect, Macquarie's liabilities, obligations or responsibilities whether under a Project Document or otherwise according to Law;
  - (ii) prejudice or limit the Principal's rights against Macquarie whether under a Project Document or otherwise according to Law; or
  - (iii) without limiting clause 3.8(b)(ii), preclude the Principal from subsequently asserting that Macquarie has not fulfilled its obligations whether under a Project Document or otherwise according to Law.
- (c) Without limiting clause 3.8(b):
  - (i) neither the Principal nor the Principal's Representative assumes or owes any duty of care to Macquarie to review, or if it does review, in reviewing, any Macquarie Submissions for errors, omissions or compliance with the Project Documents;
  - (ii) no review of, comments on, or notice in respect of, or any failure to review, comment on or give any notice in respect of, any Macquarie Submissions will:
    - relieve Macquarie from, or alter or affect, Macquarie's liabilities, obligations or responsibilities whether under a Project Document or otherwise according to Law;
    - (B) prejudice or limit the Principal's rights against Macquarie whether under a Project Document or otherwise according to Law;
    - (C) constitute an instruction to accelerate, disrupt, prolong or vary any of Macquarie's Activities; or
    - (D) affect the time for the performance of the Principal's obligations;

- (iii) Macquarie will not be relieved from compliance with any of its obligations under a Project Document or from any of its liabilities whether under a Project Document or otherwise according to Law as a result of:
  - (A) compliance with any Project Plan;
  - (B) any audits or other monitoring by the Principal of Macquarie's compliance with any Project Plan; or
  - (C) any failure by the Principal, or anyone acting on behalf of the Principal, to detect any non-compliance including where any failure arises from any negligence on the part of the Principal or such other person;
- (iv) neither the Principal nor the Principal's Representative assumes or owes any duty of care to Macquarie to inspect, or if it does so inspect, in inspecting, Macquarie's Activities or the Project Works or Martin Place Metro Station for errors, omissions or compliance with the requirements of the Project Documents; and
- (v) any inspection of Macquarie's Activities (or lack of inspection) by or on behalf of the Principal will not in any way:
  - relieve Macquarie from, or alter or affect, Macquarie's liabilities, obligations or responsibilities whether under a Project Document or otherwise according to Law; or
  - (B) prejudice or limit the Principal's rights against Macquarie whether under a Project Document or otherwise according to Law.
- (d) This clause 3.8 does not affect Macquarie's rights in respect of any breach of clause 46.

#### 4. GOVERNANCE

## 4.1 Principal's Representative

- (a) The Principal may at any time by written notice to Macquarie replace the Principal's Representative with another person.
- (b) The Principal's Representative will carry out all of its functions under this deed as the agent of the Principal (and not as an independent certifier, assessor or valuer).
- (c) Macquarie must comply with all Directions given by the Principal's Representative in accordance with this deed.
- (d) The parties acknowledge that any Principal's Representative Statement is an interim position only and that, without limiting the rights of the Principal's Representative under clause 34.3, either party may seek to have any Principal's Representative Statement opened up, reviewed, decided and substituted pursuant to the dispute resolution provisions in clause 52 by giving a Notice of Issue to the other party in accordance with clause 52.3(a). If Macquarie wishes to have a Principal's Representative Statement opened up, reviewed, decided and substituted it must give the Notice of Issue under clause 52.3(a) within 15 Business Days after the receipt of the Principal's Representative Statement.
- (e) The Principal will not be liable upon any Claim by Macquarie arising out of or in connection with any Principal's Representative Statement in circumstances where it is incorrect, subsequently overturned pursuant to clause 52, is unreasonable

(unless the Principal's Representative has an express obligation to act reasonably) or has been made in accordance with the directions of the Principal (and not independently). Macquarie acknowledges and agrees that its sole means of redressing any errors contained in or associated with any Principal's Representative Statement is by giving a Notice of Issue in accordance with clause 52.3(a).

- (f) If Macquarie does not give such notice under clause 52.3(a) within the time required under clause 4.1(d), then, subject to clause 34.3:
  - (i) the Principal's Representative Statement will be binding upon Macquarie and will not thereafter be capable of being opened up or reviewed by any person, including the IDAR Panel or any arbitrator or court, at the request of or upon any application by Macquarie; and
  - (ii) the Principal will not be liable upon any Claim by Macquarie arising out of or in any way in connection with the relevant Principal's Representative Statement, other than in accordance with the Principal's Representative Statement.
- (g) The Principal must ensure that, in exercising its functions under clauses 7.5, 20.8(a) (in respect of the Revised Design Stage 1 Design Documentation and the Stage 2 Design Documentation), 21.10(j), 21.11 and 26.5, the Principal must ensure that the relevant person responsible for performing the relevant functions pursuant to these clauses will act with the degree of professional care, knowledge, skill, expertise and experience which would be reasonably expected of a professional performing functions similar to those under clauses 7.5, 20.8(a) (in respect of the Revised Design Stage 1 Design Documentation and the Stage 2 Design Documentation), 21.10(j), 21.11 and 26.5 within the design and construction industries generally and the design and construction of major engineering works in particular.

## 4.2 Appointees of the Principal's Representative

The Principal's Representative:

- (a) may, by written notice to Macquarie, appoint persons to exercise any of the functions of the Principal's Representative under this deed;
- (b) must not appoint more than one person to exercise a specific function at any one time;
- (c) may revoke any appointment under clause 4.2(a) by written notice to Macquarie; and
- (d) may continue to exercise a function under this deed despite appointing another person to exercise the function under clause 4.2(a) (provided that any Directions of the Principal's Representative take precedence over those of any other representatives to the extent of any inconsistency).


All references in this deed to the Principal's Representative include a reference to an appointee under this clause 4.2.

#### 4.3 Macquarie's Representative

Macquarie must ensure that Macquarie's Representative is available at all reasonable times for communications with the Principal's Representative.

## 4.4 Independent Certifier

(a) (Independent Certifier Deed):



- (iii) Subject to clause 4.4(n), Macquarie acknowledges and agrees that the Principal will select in its absolute discretion, and the Principal and Macquarie must jointly engage, the Independent Certifier to act as Independent Certifier in accordance with the terms of this deed and the Independent Certifier Deed.
- (b) (Selection): The Independent Certifier engaged pursuant to clause 4.4(a) will be a suitably qualified independent consultant engineer.
- (c) (Role): The Independent Certifier's role under this deed is to, amongst other things:
  - (i) independently certify in accordance with the Independent Certifier Deed:
    - that the Design Documentation for Design Stage 3 complies with the requirements of this deed;
    - (B) the achievement of Milestone Achievement of each Milestone;
    - (C) the achievement of Construction Completion of each Portion; and
    - (D) the achievement of Completion of each Portion (other than Portion 1);
  - (ii) participate in meetings as specified in this deed, the Independent Certifier Deed or otherwise as requested by the Principal;
  - (iii) attend Tests;
  - (iv) make determinations on matters that this deed (including the SWTC) expressly requires be determined by the Independent Certifier; and
  - (v) issue certificates as contemplated by this deed.
- (d) (Independent): The Independent Certifier is obliged to act independently of the Principal, Macquarie and their Subcontractors.
- (e) (Conduct does not affect obligations): Without limiting clause 4.4(l), an act or omission (including negligence) of the Independent Certifier will not:

- relieve a party from, or alter or affect, a party's liabilities, obligations or responsibilities to the other party whether under this deed or otherwise according to Law; or
- (ii) prejudice or limit a party's rights against the other party whether under this deed or otherwise according to Law.
- (f) (Provision of information): The Principal and Macquarie must provide the Independent Certifier with all information and documents and allow the Independent Certifier:
  - (i) to attend meetings (including any Project Control Group meetings);
  - (ii) to access to all premises; and
  - (iii) to insert Hold Points or Witness Points in the SDD Program and designate the authority to release the Hold Points,

all as may be necessary or reasonably required by the Independent Certifier to allow the Independent Certifier to perform its obligations under the Independent Certifier Deed.

- (g) (Copy all information to other party): All notices and documents provided by a party to the Independent Certifier must be copied to the other party. If a party is required to provide a notice or document to the Independent Certifier within a specified time period, that notice or document must be provided to the other party within the same time period.
- (h) (Principal may provide comments): The Principal's Representative and Macquarie may provide comments to the Independent Certifier in respect of Macquarie's Activities.
- (i) (Hold/Witness Points): Macquarie must comply with the Hold Point and Witness Point procedures required by this deed, including as set out in the SWTC or inserted in the SDD Program by the Independent Certifier pursuant to clause 4.4(f)(iii).
- (j) (Effect of determinations): Without limiting clauses 4.4(e) or 4.4(l), in the absence of a manifest error on the face of the determination notice, the following determinations of the Independent Certifier are final and binding on the parties:
  - (i) a determination under clauses 20.8(b)(ii) or 20.8(h)(ii) in relation to Design Stage 3 Design Documentation;
  - (ii) a determination under clause 25.1 in relation to Milestone Achievement of a Milestone;
  - (iii) a determination under clause 27.1 in relation to Construction Completion of a Portion;
  - (iv) a determination under clause 27.2 in relation to the and
  - (v) a determination under clause 28.1 in relation to Completion of a Portion (other than Portion 1).
- (k) (Dispute of determination): If either party:

- believes that there is a manifest error on the face of the determination notice from the Independent Certifier referred to in clause 4.4(j) and wishes to dispute the determination on that basis; or
- (ii) wishes to dispute any other determination by the Independent Certifier not referred to in clause 4.4(j),


it must do so in accordance with clause 52. Determinations of the Independent Certifier referred to in clause 4.4(j) will be immediately binding on the parties, who must give effect to such determinations unless and until they are revised pursuant to the dispute resolution process in clause 52.

## (I) (Not approval or evidence):

- (i) A certification or determination by the Independent Certifier will not:
  - (A) constitute an approval by the Principal of Macquarie's performance of its obligations under this deed;
  - (B) constitute an approval by Macquarie of the Principal's performance of its obligations under this deed;
  - (C) be taken as an admission or evidence that the Project Works or Temporary Works or any other matters certified or determined by the Independent Certifier comply with this deed (including in relation to whether or not any Direction by the Principal's Representative under clause 20.8(c) involves or constitutes a Variation); or
  - (D) prejudice any rights or powers of the Principal or Macquarie under this deed or otherwise according to Law, including any rights which the Principal may have in respect of Defects in the Project Works.
- (ii) No act or omission of the Independent Certifier, including any certification or determination by the Independent Certifier, whether or not such certification or determination:
  - (A) is final and binding;
  - (B) contains a manifest error; or
  - (C) is overturned in subsequent dispute resolution proceedings,

will:

- (D) be deemed to be an act or omission by the Principal or Macquarie (including a breach of contract) under or in connection with the Principal Project Documents; or
- (E) without limiting clause 4.4(k), entitle Macquarie to make any Claim against the Principal.



# 4.5 Proof Engineer

- (a) Macquarie must:
  - (i) procure that DevCo engages the Proof Engineer at DevCo's cost; and

- (ii) must procure that DevCo does not replace the Proof Engineer without the prior written consent of the Principal (which must not be unreasonably withheld or delayed).
- (b) Macquarie warrants that the Proof Engineer (and any replacement Proof Engineer) and (as applicable) any individual from the Proof Engineer (or replacement Proof Engineer) who will be responsible for performing any aspect of the duties of the Proof Engineer pursuant to this deed has:
  - at least the qualifications, experience and expertise described in Schedule A8; and
  - (ii) the requisite experience and skill to undertake the role of Proof Engineer in accordance with this clause 4.5 and the other requirements of this deed.
- (c) The Proof Engineer's role under this deed is to, amongst other things:
  - undertake a full and independent assessment, without exchange of calculations or similar information, of the Proof Engineered Temporary Works, including undertaking design calculations and modelling, reviewing the safety, durability and functional requirements of the identified elements, the Design Documentation and construction methodology and performing and independent dimensional check;
  - (ii) provide to Macquarie, with copies to the Principal's Representative, a comprehensive report on the assessment required under clause 4.5(c)(i);
     and
  - (iii) independently certify that the Proof Engineered Temporary Works:
    - (A) are adequate and suitable for their intended purpose; and
    - (B) comply with the requirements of this deed (including the SWTC); and
  - (iv) issue the certification required by clause 20.6(b)(ii).
- (d) The parties acknowledge and agree that:
  - the Proof Engineer is obliged to act independently of Macquarie, the Principal and any of their Associates;
  - (ii) the Proof Engineer must not be an employee of Macquarie, the Principal, the Independent Certifier or any of their Associates; and
  - (iii) all advice and comments (including drafts and calculations) provided by the Proof Engineer to Macquarie must be in writing and must be made available to the Principal's Representative upon request.
- (e) Macquarie must provide the Proof Engineer with all information and documents and allow the Proof Engineer to:
  - (i) attend design meetings; and
  - access the Construction Site and all places at which Macquarie's Activities are being undertaken, provided that the Proof Engineer must comply with the reasonable directions of Macquarie given in relation to work health and safety,

as may be:

- (iii) necessary or reasonably required by the Proof Engineer or the Principal's Representative, to allow the Proof Engineer to perform its role under this deed; and
- (iv) requested by the Proof Engineer or directed by the Principal's Representative.
- (f) Nothing that the Proof Engineer does or fails to do pursuant to the purported exercise of its functions will entitle Macquarie to make any Claim against the Principal.

## 4.6 Project Control Group

- (a) A Project Control Group must be established consisting of:
  - (i) the Principal's Representative;
  - (ii) Macquarie's Representative;
  - (iii) 1 representative from the D&C Contractor;
  - (iv) 2 persons from each of the Principal and Macquarie holding positions the same or more senior than the persons referred to in clauses 4.6(a)(i) and 4.6(a)(ii) (as applicable to the relevant party); and
  - (v) such other persons as the Principal and Macquarie agree.
- (b) (Delegates): The persons referred to in clause 4.6(a)(i), 4.6(a)(ii) and 4.6(a)(iv) may appoint delegates (of an equivalent level of seniority or experience) to attend Project Control Group meetings in their absence.
- (c) (Objectives): The objectives of the Project Control Group are to:
  - facilitate the development of a collaborative working relationship between the parties;
  - (ii) monitor the overall progress of Macquarie's Activities;
  - (iii) assist with the resolution of any matters or Disputes referred to the Project Control Group by a party, including issues arising out of the subject of the Third Party Agreements and the Project Cooperation and Integration Deeds;
  - (iv) review each Progress Report provided by Macquarie; and
  - (v) review and consider such other matters relating to Macquarie's Activities as are agreed between the parties from time to time.
- (d) (Frequency of meetings): The Project Control Group will meet monthly prior to the last Portion Handover Date, unless the parties agree otherwise.
- (e) (Administration): The Principal's Representative will convene the meetings of the Project Control Group. The meetings will be chaired by the most senior attendee from the Principal.
- (f) (Principal may require certain representatives to attend): At the Principal's request, Macquarie must procure the attendance of representatives of any Significant Subcontractor at meetings of the Project Control Group.

- (g) (Principal may bring certain representatives): The Principal may invite representatives of the Operator, the Line-wide Contractors, any other Rail Contractor, the State or any Authority to attend any meeting of the Project Control Group.
- (h) (Members of IDAR Panel): The members of the IDAR Panel may, by invitation of either party, attend a Project Control Group meeting but will not be members of the Project Control Group.

## 4.7 Working Groups

- (a) (Disciplines): Working Groups will be established in relation to particular aspects of Macquarie's Activities and, in particular, in accordance with the Technical Management Plan. There will be a Working Group with respect to interfaces between Macquarie's Activities and the Over Station Development and the Rail Contractors.
- (b) (Composition): The composition of each Working Group will include a nominated representative of the Principal, Macquarie and the Independent Certifier, and representatives nominated in accordance with the Technical Management Plan as relevant. Attendance by others will be agreed by the Project Control Group, or in the absence of agreement as directed by the Principal having regard to the particular solutions being discussed. If the Principal requests, Macquarie must procure the attendance of representatives of any Significant Subcontractor at a Working Group meeting.
- (c) (Purpose): The purpose of each Working Group meeting is to provide a non-binding forum for Macquarie to present its proposed solutions, for the Principal and the Independent Certifier to understand those solutions and for the parties to discuss the solutions.
- (d) (Frequency of meetings): Each Working Group will meet monthly prior to the last Portion Handover Date, unless otherwise agreed by the Project Control Group.
- (e) (Administration): Macquarie must convene and chair meetings of each Working Group unless otherwise agreed between the parties,
- (f) (Agenda and program): Macquarie must prepare and issue a three month rolling program of meetings.
- (g) (Information only): Documentation prepared for Working Group meetings, documentation developed in Working Group meetings and information discussed in Working Group meetings are Information Documents and cannot be relied on by either party.

## 4.8 Risk management meetings

- (a) Macquarie must attend risk management meetings with the Principal's Representative on a monthly basis prior to the Last Date of Completion, or as otherwise directed by the Principal's Representative.
- (b) At risk management meetings, the parties agree to:
  - (i) review the current Risk Register;
  - (ii) develop proposals and seek solutions for avoiding or mitigating the risks listed on the Risk Register;

- (iii) decide upon any specific action to be taken by the parties in response to the risks listed on the Risk Register; and
- (iv) remove from the Risk Register those risks which have been avoided or passed.
- (c) Macquarie must advise the Principal at the risk management meetings if it considers that any proposal or solution discussed at the meeting would be a Variation or could give rise to a Claim.

## 4.9 No legal effect

The Project Control Group and each Working Group are consultative and advisory only and nothing which occurs during a meeting of any such group will:

- (a) affect the rights or obligations of any party under the Project Documents;
- (b) entitle a party to make any Claim against the others;
- relieve a party from, or alter or affect, a party's liabilities or responsibilities whether under this deed or otherwise according to Law;
- (d) prejudice a party's rights against the others whether under this deed or otherwise according to Law; or
- (e) be construed as a Direction by a party to do or not do anything.

#### 4.10 Independent Property Impact Assessment Panel

- (a) Macquarie acknowledges that TfNSW has established an Independent Property Impact Assessment Panel for Sydney Metro City & Southwest in accordance with the requirements of the Project Planning Approval.
- (b) Macquarie must (at its cost):
  - cooperate with the Independent Property Impact Assessment Panel and provide the Independent Property Impact Assessment Panel with any assistance, information or documentation that the Independent Property Impact Assessment Panel may reasonably require in order to carry out its functions;
  - (ii) permit the Independent Property Impact Assessment Panel to access the Construction Site and inspect Macquarie's Activities provided that Macquarie is given reasonable prior written notice and the members of the Independent Property Impact Assessment Panel comply with Macquarie's reasonable work health and safety procedures; and
  - (iii) attend any meeting of the Independent Property Impact Assessment Panel that it is requested to attend by the Principal's Representative or the chairperson of the Independent Property Impact Assessment Panel provided that Macquarie is given reasonable prior written notice of any such meeting.

#### LAW AND APPROVALS

## 5.1 Compliance with Laws

Macquarie must:

- in performing Macquarie's Activities, comply with all applicable Laws (including all WHS Legislation, Rail Safety National Law, Rail Safety Regulations and the Heavy Vehicle National Law);
- (b) ensure that Subcontractors, in performing Macquarie's Activities, comply with all applicable Laws (including all WHS Legislation, Rail Safety National Law, Rail Safety Regulations and the Heavy Vehicle National Law);
- ensure that Portion 1, prior to and on Construction Completion, and the balance of the Project Works, prior to and on Completion, and Temporary Works, comply with all applicable Laws;
- (d) give the Principal's Representative copies of:
  - all material documents given to Macquarie or a Significant Subcontractor by an Authority (including Approvals and other notices) as soon as practicable after receipt;
  - (ii) all material documents (other than documents required to be prepared pursuant to the Planning Approval) given by Macquarie or a Significant Subcontractor to an Authority at the time that those documents are given to the Authority; and
  - (iii) details of any other material communications between Macquarie or a Significant Subcontractor and an Authority,

in connection with Macquarie's Activities;

- (e) in relation to any document required to be prepared pursuant to a Planning Approval, which is also required to be submitted to an Authority:
  - (i) provide the Principal's Representative with copies of any such documents;
  - (ii) provide the Principal with a reasonable opportunity to comment on any such documents;
  - (iii) consider any comments made by the Principal in relation to any such documents;
  - (iv) deliver a final version of any such documents in order to enable the Principal to submit the relevant document to any Authority; and
  - (v) provide the Principal with such assistance as may be reasonably required by the Principal to enable the Principal to comply with all applicable Laws.

#### 5.2 Approvals

- (a) The parties acknowledge and agree that, prior to the Commencement Date:
  - (i) TfNSW obtained the Project Planning Approval and provided the Project Planning Approval to Macquarie; and

(ii) TfNSW obtained the Project Planning Approval Modification at Macquarie's request.

## (b) Macquarie must:

- obtain and maintain, and ensure that its Subcontractors obtain and maintain, all Approvals required to perform Macquarie's Activities (other than those Approvals which this deed expressly states that TfNSW or the Principal have obtained or requires the Principal to obtain or maintain);
- (ii) except to the extent otherwise expressly specified in Schedule D2:
  - (A) comply with, carry out and fulfil, and ensure that its Subcontractors comply with, carry out and fulfil; and
  - (B) ensure that Portion 1, prior to and on Construction Completion, and the balance of the Project Works, prior to and on Completion, and the Temporary Works, comply with,

the conditions and requirements of all Approvals (including those which TfNSW and/or the Principal are expressly or impliedly under the terms of the Approval required to comply with, carry out or fulfil);

- (iii) except to the extent prohibited by Law, indemnify TfNSW and the Principal against any Loss suffered by TfNSW and/or the Principal arising out of or in any way in connection with a failure by Macquarie to comply with its obligations under clauses 5.2(b)(i) and 5.2(b)(ii);
- (iv) except to the extent otherwise expressly specified in clause 41.2 and Schedule D2, pay all fees, effect all Insurances, provide any bonds and execute any undertakings or agreements or any other document required by any relevant Authority in respect of any Approval which Macquarie must obtain or comply with (and ensure that its Subcontractors do likewise in relation to any Approvals which they must maintain or comply with in connection with Macquarie's Activities);
- (v) without limiting clause 5.2(b)(ii), provide TfNSW and/or the Principal with such assistance as may reasonably be required by TfNSW and/or the Principal to enable them to obtain or satisfy or fulfil the conditions and requirements in respect of any:
  - (A) Approvals which are obtained by the Principal after the Commencement Date; or
  - (B) conditions and requirements of Approvals which are required to be satisfied or fulfilled by TfNSW and the Principal pursuant to Schedule D2;
  - (vi) use reasonable endeavours to achieve the satisfaction of the conditions of approval required for the commencement of the structural demolition of the building on Construction Site (Area 1) by
  - (vii) ensure that it keeps the Principal informed of its progress in relation to the satisfaction of the conditions of approval required for the commencement of the demolition of the building on Construction Site (Area 1).
- (c) The Principal must provide reasonable assistance to Macquarie in:

- expediting and achieving the satisfaction of all necessary development, planning and construction conditions of approval to enable Macquarie to commence the demolition of the buildings located on Construction Site (Area 1),
- (ii) achieving expeditious closure of the amended CCB2 approval process to include the North Shaft Elongation Works;
- (III) the documentation and completion of the submission for the CCB3 approval process for the foundations and Station Works; and
- (iv) negotiations with the relevant Authorities to optimise excavation works traffic management and truck movements approval,

provided the Principal has no obligation to exercise any statutory powers or make any payment to Macquarie or any other party in relation to its obligations under this clause 5.2(c).

(d) The Principal must comply with the requirements of the Planning Approval allocated to Sydney Metro in Schedule D2 to the extent such compliance is necessary for Macquarie to comply with its obligations under this deed.

# 5.3 Modifications to Planning Approvals

Notwithstanding clause 39, if:

- (a) any further environmental impact assessment is required under Part 4 or Part 5 of the EP&A Act (or their equivalents) in connection with Macquarie's Activities;
- (b) the Principal determines that it is necessary to carry out any further environmental impact assessment under Part 5 of the EP&A Act (or its equivalent) in connection with Macquarie's Activities;
- (c) an Approval is modified and/or amended under the EP&A Act;
- (d) a new Approval is issued under the EP&A Act in respect of Macquarie's Activities, either in substitution for or replacement of a Planning Approval or otherwise; or
- (e) any such new Approval is modified under the EP&A Act,

arising out of or in connection with:

- (f) the Project Planning Approval Modification;
- (g) a Variation requested by Macquarie; or
- any failure by Macquarie to comply with its obligations under this deed or any other Project Document,

then any such events and any actions or additional work arising out of or in connection with any such events will be at Macquarie's cost and risk, irrespective of who is required to, or does, carry out any such assessment.

## 5.4 Legal challenge to Planning Approvals

If there is a legal challenge brought about by way of commencement of court proceedings in relation to the grant of, or compliance with, the Planning Approvals, Macquarie must continue to perform Macquarie's Activities unless, as a result of that legal challenge, it is otherwise ordered by a court or directed by the Principal.

#### 5.5 Environment Protection Licence

- (a) Subject to clause 5.5(b), Macquarie must ensure that Macquarie or the D&C Contractor;
  - (i) obtains an Environment Protection Licence:
    - (A) in respect of Macquarie's Activities; and
    - (B) which includes all parts of the Construction Site,

from the first date on which Macquarie undertakes:

- (C) construction activities;
- (D) "railway systems activities" within the meaning of the *Protection of the Environment Operations Act 1997* (NSW); or
- (E) any other activity which triggers an obligation for an Environment Protection Licence to be obtained,

on any part of the Construction Site; and

- (ii) holds an Environment Protection Licence in respect of Macquarie's Activities for each Portion until the Portion Handover Date for that Portion.
- (b) Macquarie must ensure that any application for an Environment Protection Licence which is required in respect of the development which is the subject of the Planning Approval is substantially consistent with the Planning Approval.
- (c) In the event that an Environment Protection Licence is not substantially consistent with the Planning Approval, Macquarie must use its best endeavours to procure that the Environment Protection Licence be amended to achieve substantial consistency.
- (d) To the extent that Macquarie's Activities are controlled by an Environment Protection Licence held by a person other than Macquarie, Macquarie must comply with the terms of that Environment Protection Licence.

## 5.6 Crown Building Work

- (a) Macquarie must, in relation to any part of the Project Works or Temporary Works that is Crown Building Work (as defined in section 6.1 of the EP&A Act), certify (on behalf of the Principal) those works as required by section 6.28 of the EP&A Act.
- (b) Any certification under clause 5.6(a) will not lessen or otherwise affect:
  - Macquarie's other liabilities or responsibilities under this deed or otherwise according to Law; or
  - (ii) The Principal's rights against Macquarie, whether under this deed or otherwise according to Law.

#### 5.7 Environmental Representative

- (a) The Principal must engage the Environmental Representative as required by the Planning Approval.
- (b) Macquarie acknowledges that the Environmental Representative:

- (i) is independent of the parties;
- (ii) is required to discharge certain functions as identified in the Planning Approval;
- (iii) is required to oversee the implementation of all Environmental Management Plans and monitoring programs required under the Planning Approval and shall advise the Principal upon achievement of the outcomes contemplated in the Planning Approval; and
- (iv) is required to advise the Principal and the Principal's Representative on Macquarie's compliance with the Planning Approval.
- (c) Macquarie must co-operate with the Environmental Representative and provide the Environmental Representative with:
  - all information and documents (including licences and approvals relating to environmental performance and environmental impacts); and
  - (ii) allow the Environmental Representative:
    - (A) to attend meetings; and
    - (B) access to such premises,

all as may be:

- (iii) necessary or reasonably required by the Environmental Representative or the Principal's Representative to allow the Environmental Representative to perform its functions in connection with this deed; or
- (iv) lawfully requested by the Environmental Representative or directed by the Principal's Representative.
- (d) Macquarie must:
  - comply with the lawful requirements of the Environmental Representative, including so as to allow the Environmental Representative to discharge any functions of the Environmental Representative provided for in the Planning Approval; and
  - (ii) not interfere with or improperly influence the Environmental Representative in the performance of any of its functions in connection with this deed.
- (e) Nothing that the Environmental Representative does or fails to do pursuant to the purported exercise of its functions in connection with this deed will entitle Macquarie to make any Claim against the Principal.

## 5.8 Long service leave levy

Before commencing construction of the Project Works or the Temporary Works, Macquarie must:

(a) pay (or procure payment) to the Building and Construction Industry Long Service Payments Corporation, or its agent, the amount of the long service levy payable in respect of the building and/or construction work under the Building and Construction Industry Long Service Payments Act 1986 (NSW); and (b) produce to the Principal's Representative the document evidencing payment of the levy.

#### 6. BANK GUARANTEE

#### 6.1 Macquarie to give Bank Guarantee

- (a) Macquarie must, prior to Financial Close, give to the Principal a Bank Guarantee for of the Total Project Sum for Bank Guarantees for the purpose of ensuring the due and proper performance by Macquarie of its obligations under this deed in connection with the Project Works.
- (b) Macquarie acknowledges and agrees that each Bank Guarantee required under this deed (and any replacement Bank Guarantee provided under clause 6.4) must:
  - (i) be in favour of the Principal;
  - (ii) be in the form of Schedule E2 (or such other form approved by the Principal);
  - (iii) be provided by a bank that:
    - (A) is regulated by the Australian Prudential Regulation Authority; and
    - (B) at all times maintains the Required Rating;
  - (iv) be payable at an office of the issuer in Sydney (or such other place approved by the Principal); and
  - (v) where required by Law, be duly stamped at the Cost of Macquarie.

#### 6.2 Calling on a Bank Guarantee

The Principal may call on:

- the Bank Guarantee referred to in clause 6.1(a) at any time if Macquarie fails to perform any of its obligations under a Project Document in connection with the Project Works; and
- (b) the Bank Guarantee referred to in clause 34.6 at any time if Macquarie fails to perform any of its obligations under clause 34.6,

including for the purpose of covering the Cost of the Principal rectifying such non-performance or any Loss caused to the Principal by reason of such non-performance.

## 6.3 Returning the Bank Guarantee

- (a) Subject to the Principal's rights to have recourse to the Bank Guarantee and to the cash proceeds of a Bank Guarantee if a Bank Guarantee referred to in clause 6,1(a) is converted into cash, the Principal must:
  - (i) within 20 Business Days after the Last Date of Completion, release so much of the Bank Guarantee referred to in clause 6.1(a) (or the remaining proceeds of that Bank Guarantee if that Bank Guarantee has been converted into cash) so that the Principal then holds a Bank Guarantee (or the proceeds of the Bank Guarantee if that Bank Guarantee has been converted into cash) for the Total Project Sum for Bank Guarantees;

- (ii) within 20 Business Days after expiry of the original Defects Correction Period of the last Portion to achieve Completion referred to in clause 30.6(a)(i), release so much of the Bank Guarantee referred to in clause 6.1(a) (or the remaining proceeds of the Bank Guarantee if the Bank Guarantee has been converted into cash) so that the Principal then holds the Bank Guarantee (or the proceeds of the Bank Guarantee if the Bank Guarantee has been converted into cash) for for the reasonable cost of correcting any Defects in the Works that Macquarie is responsible for having regard to clause 1.2(m), and which have not been accepted, corrected, or the subject of a Variation that has been implemented, under clause 30.2 as at that date; and
- (iii) within 20 Business Days after expiry of the final Defects Correction Period referred to in clause 30.6 (as certified by the Independent Certifier in a certificate executed by the Independent Certifier in the form of Schedule B6), release the balance of the Bank Guarantee (or the remaining proceeds of the Bank Guarantee if the Bank Guarantee has been converted into cash).
- (b) Despite any other provision of this deed to the contrary, where this deed is terminated by the Principal, the Principal may continue to hold the Bank Guarantee referred to in clause 6.1(a) (or any proceeds of that Bank Guarantee if that Bank Guarantee has been converted into cash) after termination of this deed under clause 45.3 to the extent of any claim which the Principal may have against Macquarie arising out of, or in any way in connection with, the Station Works, whether for damages (including liquidated damages) or otherwise.

## 6.4 Replacement of expiring Bank Guarantee

If a Bank Guarantee has an expiry date, Macquarie must, if the Principal has not returned the Bank Guarantee to Macquarie in accordance with this clause 6, provide the Principal with a replacement Bank Guarantee in the same amount no later than 10 Business Days prior to that expiry date in exchange for the Principal delivering to Macquarie the Bank Guarantee to be replaced. If Macquarie fails to provide the Principal with the replacement Bank Guarantee as required, the Principal:

- (a) may call on the full amount of the relevant Bank Guarantee without notice to Macquarie;
- (b) must hold the amount of that Bank Guarantee as a cash deposit (Cash Deposit) in a separate bank account in the name of the Principal (Cash Deposit Account);
- (c) may withdraw money (including accrued interest) from the Cash Deposit Account and use that money:
  - (i) in accordance with clause 6.2 as if the Cash Deposit were the amount secured by the Bank Guarantee; and
  - (ii) to pay all Costs and Taxes payable in connection with that Cash Deposit Account; and
- (d) must return the amount held in the relevant Cash Deposit Account (including accrued interest but less any amounts payable to or by the Principal under clause 6.4(c)) to Macquarle in accordance with clause 6.3 as if the amount in that Cash Deposit Account were the Bank Guarantee.

# 6.5 Replacement of Bank Guarantee where issuer ceases to have the Required Rating

- (a) If the issuer of a Bank Guarantee ceases to have the Required Rating and, at that time, another bank regulated by the Australian Prudential Regulation Authority acceptable to the Principal maintains the Required Rating, then Macquarie must:
  - (I) promptly notify the Principal of that circumstance; and
  - (ii) within 20 Business Days after being requested to do so, procure the issue to the Principal of a replacement Bank Guarantee which must have a face value equal to that of the unconditional undertaking being replaced and must satisfy the requirements of clause 6.1(b),

and the Principal must surrender the original Bank Guarantee to Macquarie in exchange for the issue of the replacement Bank Guarantee.

- (b) If the issuer of any Bank Guarantee ceases to have the Required Rating and, at that time, no Major Australian Bank has the Required Rating, then:
  - (i) if the current issuer of the Bank Guarantee has a rating of less than the second highest rated Major Australian Bank, Macquarie must procure the issue to the Principal of a replacement Bank Guarantee from an issuer which has a rating equal to or higher than the second highest rated Major Australian Bank which otherwise satisfies the requirements of clause 6.1(b);
  - (ii) Macquarie must monitor the credit rating of the issuer of the replacement Bank Guarantee and the credit rating of the Major Australian Banks and procure a replacement Bank Guarantee from an issuer which has the Required Rating within 15 Business Days after any Major Australian Bank regains a rating equal to or greater than the Required Rating; and
  - (iii) the Principal must surrender the original Bank Guarantee to Macquarie in exchange for the replacement Bank Guarantee.

#### 6.6 No injunction

Macquarie must not take any steps to injunct or otherwise restrain:

- (a) any issuer of any Bank Guarantee provided under this deed from paying the Principal pursuant to the Bank Guarantee;
- (b) the Principal from taking any steps for the purposes of making a demand under any Bank Guarantee provided under this deed or receiving payment under any such Bank Guarantee; or
- (c) the Principal using the money received under any Bank Guarantee provided under this deed.

## 6.7 No interest

The Principal is not obliged to pay Macquarie interest on any Bank Guarantee or the proceeds of any Bank Guarantee unless the Principal makes a wrongful call on that Bank Guarantee.

## 6.8 No trust

The Principal does not hold the proceeds of any Bank Guarantee on trust for Macquarie.

#### PROJECT PLANS

#### 7.1 Purpose

The intended purposes of the Project Plans include:

- to demonstrate to the Principal that Macquarie has the understanding, capacity and capability at all times to perform Macquarie's Activities safely and in accordance with the requirements of this deed;
- (b) to ensure that the Project Works and Temporary Works comply with the requirements of this deed;
- to define responsibilities, resources and processes for planning, performing and verifying that Macquarie's Activities satisfy the requirements of this deed;
- (d) to allow the Principal to understand how Macquarie will achieve the objectives set out in clause 3 and otherwise fulfil its obligations under this deed; and
- (e) with respect to the Retail Activation Plan, to provide a framework for the nature and types of retail activities to be implemented, and any requirements with respect to vacant tenancies, under the Retail Lease.

# 7.2 Initial Project Plans

- (a) Initial versions of certain Project Plans are included in the SWTC.
- (b) Macquarie must submit:
  - (i) initial versions of the remaining Project Plans to the Principal's Representative at the times required by Appendix 54 to the SWTC; and
  - (ii) the initial version of the Retail Activation Plan to the Principal's Representative not less than 6 months prior to the anticipated Last Date of Completion (as notified by Macquarie to the Principal under clause 28.1(a)(i)).

## 7.3 Updated Project Plans

Macquarie must:

- (a) review and, if necessary, update each Project Plan to take account of events or circumstances which will, or may, affect Macquarie's Activities relevant to the Project Plan, including:
  - (i) Variations;
  - (ii) Changes in Law;
  - (iii) the commencement of new phases or stages of design, construction, testing or commissioning;
  - (iv) any Direction given by the Principal's Representative under clause 18.1(a); and
  - (v) any breach or potential breach of the warranty in clause 7.4;
- (b) without limiting clause 7.3(a), update each Project Plan at the times required by Appendix 54 to the SWTC;

- (c) promptly submit each updated Project Plan to the Principal's Representative;
- (d) not update any Project Plan in a manner which makes the Principal's obligations under the Principal Project Documents more onerous or increases any liability or potential liability, or reduces any right, of the Principal in connection with the Project Works, to the extent:
  - (i) such Principal Project Documents are entered into by the relevant parties prior to the Commencement Date; or
  - (ii) the terms or draft terms of the Principal Project Documents are included as a schedule or annexure to this deed or the terms of the Principal Project Documents have otherwise been provided to Macquarie prior to the Commencement Date; and
- (e) ensure that any updated Project Plans:
  - (i) impose standards, levels of service, scope and requirements that are equal to, greater than or higher than those imposed by; and
  - (ii) provide an equal or greater level of detail than,

the initial versions of the Project Plans contained in the SWTC (where applicable) and any version of the Project Plan which has been submitted to the Principal's Representative and has not been rejected by the Principal's Representative in accordance with this deed.

#### 7.4 Fitness for purpose

Macquarie warrants that each Project Plan will at all relevant times be fit for its purpose,

## 7.5 Review of Project Plans

- (a) With respect to the Project Plans, the Principal may review each Project Plan and, within 20 Business Days following submission of the Project Plan at times required by Appendix 54 of the SWTC to the Principal's Representative:
  - (i) determine whether the Project Plan complies with the requirements of this deed; and
  - (ii) if the Project Plan does not comply with the requirements of this deed (Minor Non-Compliances excepted), notify Macquarie that the Project Plan is rejected and specify the non-compliances (with detailed reasons).
- (b) If Macquarie receives a notice in accordance with clause 7.5(a)(ii) that the Project Plan is rejected as it does not comply with the requirements of this deed, Macquarie must, within 20 Business Days, submit a revised Project Plan (or, where a Project Plan is comprised of a head-plan and one or more sub-plans and the noncompliance relates only to (i) the head-plan, (ii) one or more sub-plans, or (iii) the head-plan and one or more sub-plans (in each case the "affected plans"), submit a revised version of the affected plans) to the Principal's Representative which complies with the requirements of this deed whereupon the provisions of this clause 7.5 will reapply to the revised Project Plan or affected plans (as applicable).
- (c) If the notice provided by the Principal pursuant to clause 7.5(a)(ii) lists any Minor Non-Compliances:
  - the Principal may, in the notice, recommend the action that could be taken by Macquarie to address the Minor Non-Compliances; and

(ii) Macquarie must complete the recommended action, or take any other action Macquarie deems reasonable in the circumstances to correct the Minor Non-Compliances to the extent required for that Project Plan to comply with this deed, within the time frame (if any) specified by the Principal.

## 7.6 Principal may request updates

If:

- (a) any Project Plan does not comply with the requirements of this deed; or
- (b) Macquarie has not updated any Project Plan in accordance with the requirements of clause 7.3(a),

the Principal's Representative may by written notice request that Macquarie amend or update the Project Plan specifying:

- (c) the reasons why such updating is required (or why the Project Plan does not comply with this deed); and
- (d) the time within which such updating must occur (which must be reasonable, having regard to the amount of work required),

## and Macquarie must:

- (e) amend or update the Project Plan as requested by the Principal to comply with the requirements of this deed; and
- (f) submit the amended or updated Project Plan to the Principal within the time specified under clause 7.6(d).

## 7.7 Implementation and compliance

- (a) Macquarie must implement and comply with each Project Plan submitted to the Principal's Representative which has not been rejected by the Principal's Representative in accordance with this deed.
- (b) If the Principal's Representative does not respond or provides comments to Macquarie in respect of any Minor Non-Compliances only within the 20 Business Day period referred to in clause 7.5(a)(ii), Macquarie may use the Project Plan at Macquarie's own risk.
- (c) Macquarie acknowledges and agrees that proceeding at risk pursuant to clause 7.7(b) does not limit or reduce Macquarie's obligation under clause 7.5(c) in relation to any Minor Non-Compliances.

## 8. SUBCONTRACTING

#### 8.1 Subcontracting by Macquarie

- (a) Subject to this clause 8, Macquarie may enter into Subcontracts for the vicarious performance of Macquarie's Activities and obligations or any part of them.
- (b) Macquarie will be liable to the Principal for the acts and omissions of Subcontractors in connection with Macquarie's Activities as if such acts or omissions were acts or omissions of Macquarie,

- (c) Subcontracting by Macquarie of any obligation under the Principal Project Documents will not relieve Macquarie of, or otherwise affect, any obligation or Liability it has to the Principal under the Principal Project Documents.
- (d) Macquarie must (unless otherwise approved in writing by the Principal's Representative) ensure that each Subcontract it enters into in connection with Macquarie's Activities, regardless of its value, includes provisions expressly requiring the Subcontractor to comply with the Chain of Responsibility Provisions and includes a clause to the same effect as this clause 8.1(d) which is binding on the Subcontractor and provide evidence of this to the Principal's Representative when requested by the Principal's Representative.
- (e) Macquarie must ensure that the technical and quality requirements in each Subcontract with a Subcontractor from whom a warranty is required pursuant to clause 30.11(a) will not put Macquarie in breach of the relevant technical and quality obligations in this deed.

## 8.2 Significant Subcontracts

- (a) (Principal consent required): Macquarie must not, and must ensure that DevCo and the D&C Contractor does not:
  - other than with a Subcontractor named in Schedule A5 (with respect to the corresponding "Significant Subcontract Work" listed in Schedule A5 for that Subcontractor), enter into;
  - (ii) where it may impact the rights or increase the Liabilities or obligations of the Principal, make or permit any amendment to, or replacement of or waiver of a provision of;
  - (iii) terminate, surrender, rescind or accept repudiation of (or give the relevant Significant Subcontractor an entitlement to terminate, surrender, rescind or accept repudiation of);
  - (iv) permit the novation, assignment or substitution of any counterparty's right, obligation or interest in; or
  - (v) where it may impact the rights or increase the Liabilities or obligations of the Principal, enter into any agreement or arrangement which affects the operation or interpretation of,
  - a Significant Subcontract without obtaining the Principal's prior written consent (which consent must not be unreasonably withheld or delayed).
  - (b) (Qualifications): Macquarie must:
    - (i) use its best endeavours to ensure that each Significant Subcontractor:
      - (A) is solvent and reputable;
      - (B) does not have any interest or duty which conflicts in a material way with the interests of the Principal and is not involved in any business or activity which is incompatible with, or inappropriate in relation to, Macquarie's Activities; and
      - (C) has sufficient expertise and ability, and is of sufficiently high financial and commercial standing, to properly carry out the obligations of Macquarie which are being subcontracted to it; and

- (ii) immediately upon becoming aware that a Significant Subcontractor does not satisfy the requirements of clause 8.2(b)(i), use its best endeavours to cause;
  - (A) the Significant Subcontractor to do whatever is necessary to promptly satisfy the requirements of clause 8.2(b)(i); or
  - (B) subject to clause 8.2(a), the relevant Significant Subcontract to be terminated.
- (c) (Provisions to be included in Significant Subcontracts): Macquarie must ensure that each Significant Subcontract contains provisions which:
  - (i) satisfy the requirements of clauses 9.4(j) and 55.3;
  - (ii) recognise the Principal's rights under clauses 44 and 46; and
  - (iii) are consistent with the Principal's rights under clause 20.15.
- (d) (Monitoring of Significant Subcontracts): Macquarie must:
  - use its best endeavours to ensure that each Significant Subcontractor complies with the terms of its Significant Subcontract; and
  - (ii) notify the Principal of:
    - (A) any material breach of a Significant Subcontract; or
    - (B) any dispute which is notified as such under a Significant Subcontract, immediately upon becoming aware of such breach or dispute; and
  - (iii) keep the Principal informed of the status of any such breach or dispute.
- (e) (Copy): Macquarie must provide the Principal with a copy of each Significant Subcontract (subject to removal, exclusion or redaction of any "commercial-inconfidence provision" as that term is defined in the GIPA Act).


## 8.3 Lifts and escalators

- (a) Macquarie acknowledges that:
  - (i) the Principal has entered into a framework agreement with the Lifts and Escalators Contractor prior to the Commencement Date and a redacted version of that contract is included in Part B of Annexure C; and
  - (ii) the Lifts and Escalators Contractor will be required to enter into contracts with other contractors of the Principal for the Project, including the D&C Contractor.
- (b) Macquarie must:
  - ensure that the D&C Contractor enters into a DSI Contract with the Lifts and Escalators Contractor for the performance of Lifts and Escalators Work required for Macquarie's Activities;
  - (ii) provide the Principal with a copy of the executed DSI Contract, together with all documentation relevant to that agreement; and

- (iii) not, and must ensure that the D&C Contractor does not, cause, instruct, permit, request or consent to:
  - (A) a variation or amendment to the DSI Contract or the work under the DSI Contract;
  - (B) any increase in the amount payable to the Lifts and Escalators Contractor under, or for the performance of, the Lifts and Escalators Work; or
  - (C) the termination of the DSI Contract,

without the prior written approval of the Principal, unless such variation or amendment or increase in the amount payable is required under the terms of the DSI Contract, in which case such prior written approval is not required.

- (c) Macquarie acknowledges that Part A of Annexure C sets out the terms of the Draft DSI Contract.
- (d) The Principal will provide Macquarie with the DSI Contract for execution with the Lifts and Escalators Contractor.



- (h) Macquarle must minimise the cost of undertaking the Lifts and Escalators Work.
- (i) Subject to clause 8.3(j), the Principal shall be liable to pay Macquarie the Lifts and Escalators Amount in connection with the performance of the Lifts and Escalators Work in accordance with clause 34.
- (j) Macquarie shall be liable for:
  - all costs associated with supervision and coordination in relation to the performance of the Lifts and Escalators Work; and

- (ii) any amounts payable or owing to the Lifts and Escalators Contractor in addition to the Lifts and Escalators Amount.
- (k) The Principal's Representative may, at any time during the performance of the Lifts and Escalators Work, request Macquarie to provide a reasonable estimate of the Lifts and Escalators Amount, including sufficient information to support such estimate.
- (I) The parties acknowledge and agree that the Principal may, in its absolute discretion, elect to either:
  - extend the defects correction period under the DSI Contract, in which case the Costs of extending the defects correction period under the DSI Contract will be included in the Lifts and Escalators Amount; or
  - (ii) not extend the defects correction period under the DSI Contract, in which case clause 30.1 to clause 30.9 (inclusive) will not apply in respect of the rectification of defects in the Lifts and Escalators Work after the expiry of the defects correction period under the DSI Contract and the Principal will not be liable for any Costs incurred by Macquarie or its Associates in connection with the Lifts and Escalators Work during that period.
- (m) Without prejudice to the other provisions of this deed:
  - (i) Macquarie must procure that the D&C Contractor uses its best endeavours to:
    - (B) minimise the costs of any such variation;
  - if, despite using its best endeavours, the D&C Contractor is unable to procure the relevant variation referred to in clause 8.3(m)(i) within three months after Financial Close under this deed, then Macquarie must promptly notify the Principal in writing;
  - (iii) the Principal must, within a reasonable time (but no longer than three months) after receiving Macquarie's notice under clause 8.3(m)(ii), either:
    - (A) direct a Variation such that the
    - (B) take such other action as is reasonably necessary to ensure Macquarie can comply with the requirements of this deed in relation to the escalators required for the Station Works using the DSI Contract; and
  - (iv) a variation agreed under clause 8.3(m)(i)(A) is deemed to be a variation agreed by the Principal for the purpose of the definition of Lifts and Escalators Amount.



(p)-

#### 8.4 Framework arrangements

- (a) Macquarie acknowledges that the Principal may elect to conduct a single source procurement to engage a contractor or service provider to perform certain works or services in connection with the Project and Sydney Metro City and Southwest.
- (b) For the purposes of the Principal's rights under clause 8.4(a), on request from the Principal, Macquarie must cooperate and coordinate with the Principal to:
  - identify any works or services that may be appropriate for this procurement approach;
  - (ii) develop an approach for the inclusion of any relevant contractor or service provider into Macquarie's Activities; and
  - (iii) subject to the relevant Variation Order being issued, enter into a contract with the relevant contractor or service provider for the provision of the relevant works or services provided that, in issuing the Variation Order, the Principal will have regard to any gap risk that the D&C Contractor would bear as a consequence of entering into the relevant contract that would not ordinarily be taken by a head contractor in relation to such contracts in the market.
- (c) Macquarie acknowledges and agrees that a contract referred to in clause 8.4(b)(iii) will:
  - (i) reflect the market-standard terms; and

(ii) have a pass down of the D&C Contract that is commensurate with market practice.

for an agreement of the relevant size and nature of such contract.

(d) Without limiting clause 8.4(a), Macquarie acknowledges that the Principal may elect to conduct a single source procurement in relation to a building management control system for Sydney Metro City and Southwest, including the Martin Place Metro Station.

## 9. MACQUARIE'S GENERAL OBLIGATIONS

#### 9.1 All work included

Except as stated in this deed, Macquarie has allowed for the provision of all work and materials necessary for Macquarie's Activities, whether or not expressly mentioned in this deed. All such work and materials:

- (a) must be undertaken and provided by Macquarie at its own Cost;
- (b) form part of Macquarie's Activities and will not constitute a Variation; and
- (c) will not entitle Macquarie to make a Claim except as provided for in this deed.

## 9.2 Principal contractor


- (a) (Definitions): In this clause 9.2 and clause 9.4 the terms "principal contractor", "workplace", "construction work" and "construction project" have the same meanings assigned to those terms in the WHS Legislation. For the purposes of the WHS Legislation and this deed:
  - (i) Macquarie's Activities; and
  - (ii) any construction work carried out on the Construction Site by:
    - (A) the OSD Developer under the OSD PDA;
    - (B) the Retail Lessee and Sub-Tenants;
    - (C) the Principal, Sydney Trains or a Rail Contractor; or
    - (D) any other person who:
      - (aa) Macquarie or the D&C Contractor invite onto, or otherwise agree may access, the Construction Site; or
      - (bb) is an Authority (other than the Principal),

which is performed during any period in which the Appointed Principal Contractor has been engaged as principal contractor (Construction Site Interface Work),

are taken to be part of the same "construction project" (except for any TSE Works being undertaken by the TSE Contractor on the Macquarie Construction Site).

(b) (Engagement as principal contractor): Without limiting Macquarie's obligations under any other provision of this deed <u>but subject to clause 9.2(ba)</u>, the parties acknowledge and agree that under the D&C Side Deed, from the date on which Macquarie is given access to a part of the Principal Construction Site in accordance with this deed:

- (i) to the extent that Macquarie's Activities or any Construction Site Interface Work includes construction work, the Principal:
  - engages the Appointed Principal Contractor as the principal contractor in respect of Macquarie's Activities and the Construction Site Interface Work;
  - (B) authorises the Appointed Principal Contractor to have management and control of each workplace at which Macquarie's Activities and the Construction Site Interface Work is to be carried out and to discharge the duties of a principal contractor under the WHS Legislation;
  - (C) must give the Appointed Principal Contractor prior notice of any Rail Contractor undertaking Construction Site Interface Work before such Construction Site Interface Work commences (other than any person undertaking Construction Site Interface Work referred to in clause 9.2(a)(ii)(A), (a)(ii)(B) or (a)(ii)(D)); and
  - (D) must provide the Appointed Principal Contractor and Macquarie with executed deed polls in favour of the Appointed Principal Contractor in the form set out in Schedule D3 from each Rail Contractor engaged by the Principal undertaking Construction Site Interface Work (other than any person undertaking Construction Site Interface Work referred to in clause 9.2(a)(ii)(A), (a)(ii)(B) or (a)(ii)(D)); and
- (ii) the Appointed Principal Contractor accepts the engagement as principal contractor and agrees to discharge the duties imposed on a principal contractor under the WHS Legislation and this deed.



- (c) (Period of engagement): The Appointed Principal Contractor's engagement and authorisation as a principal contractor will continue until:
  - in respect of each discrete part of the Third Party Works, the point in time when the relevant discrete part of the Third Party Works has been completed in accordance with clauses 30.7, 30.8 or 30.9 (as applicable);
  - (ii) in respect of Portion 1, the earlier of:
    - (A) the termination of this deed; and
    - (B) the Date of Construction Completion of Portion 1; and

- (iii) in respect of each other Portion, the earlier of:
  - (A) the termination of this deed; and
  - (B) the Date of Completion of the relevant Portion.
- (d) (Authorisations and licences): Macquarie must:
  - (i) ensure that if any Law, including in the State or Territory in which the Project Works are situated or Macquarie's Activities are carried out (as the case may be) requires that:
    - (A) a person:
      - (aa) be authorised or licensed (in accordance with the WHS Legislation) to carry out any work at that workplace, that person is so authorised or licensed and complies with any conditions of such authorisation or licence; and/or
      - (bb) has prescribed qualifications or experience or, if not, is to be supervised by a person who has prescribed qualifications or experience (as defined in the WHS Legislation), that person has the required qualifications or experience or is so supervised; or
    - (B) a workplace, plant or substance (or design) or work (or class of work) be authorised or licensed, that workplace, plant or substance, or work is so authorised or licensed;
  - (ii) not direct or allow a person to carry out work or use plant or substance at a workplace unless the requirements of clause 9.2(d)(i) are met (including any requirement to be authorised, licensed, qualified or supervised); and
  - (iii) if requested by the Principal or required by the WHS Legislation, produce evidence of any approvals, certificates, authorisations, licences, prescribed qualifications or experience or any other information relevant to work health and safety (as the case may be) to the reasonable satisfaction of the Principal before Macquarie or a Subcontractor (as the case may be) commences such work.
- (e) (If engagement not effective): If the engagement of an Appointed Principal Contractor as principal contractor under the D&C Side Deed is not effective for any reason, Macquarie agrees that it will ensure that the Appointed Principal Contractor exercises and fulfils the functions and obligations of the principal contractor under the WHS Legislation as if the Appointed Principal Contractor had been validly engaged and authorised as principal contractor as contemplated by clause 9.2(b).
- (f) (Indemnity): To the extent not prohibited by Law, Macquarie indemnifies the Principal from and against any Claims against the Principal, or Loss suffered or incurred by the Principal, arising out of or in any way in connection with the failure of:
  - (i) an Appointed Principal Contractor to exercise or fulfil the functions and responsibilities of the principal contractor under the WHS Legislation; or
    - (ii) Macquarie to comply with this clause 9.2, clause 9.3, clause 9.4 or with WHS Legislation, Rail Safety National Law, Rail Safety Regulations, Heavy Vehicle National Law or any other Law or provision of a Project Document concerning work health and safety.



## 9.3 Protection of persons and property

Macquarie must carry out Macquarie's Activities:

- (a) safely and in a manner that, insofar as is reasonably practicable, does not put the health or safety of persons at risk; and
- (b) in a manner that protects property.

#### 9.4 Work health and safety

Macquarie must:

- (a) (WHS Legislation): ensure that in carrying out Macquarie's Activities under this deed:
  - it complies with all Laws, Codes of Practice and other requirements of this deed for work health, safety and rehabilitation management;
  - all Subcontractors comply with their respective obligations under all Laws, Codes of Practice and other requirements of this deed for work health safety and rehabilitation management; and
  - (iii) it complies with its obligation under the WHS Legislation to consult, cooperate and coordinate activities with all other persons who have a work health and safety duty in relation to the same matter;
- (b) (corporate work health and safety management system): have a corporate work health and safety management system which complies with the Law and is otherwise in accordance with the Office of the Federal Safety Commissioner's Audit Criteria Guidelines and New South Wales Government Work Health and Safety Management Systems and Auditing Guidelines (5th Edition) (September 2013, updated May 2014);
- (c) (notify): notify the Principal's Representative in accordance with the PHSMP of all work health and safety Incidents arising out of, or in any way in connection with Macquarie's Activities;
- (d) (assurances from Significant Subcontractors): institute systems to obtain regular written assurances from all Significant Subcontractors about their ongoing compliance with WHS Legislation, Codes of Practice and other requirements of this deed for work health safety and rehabilitation management;
- (e) (assurances to the Principal): provide the Principal's Representative with the written assurances referred to in clause 9.4(d), together with written assurances

from Macquarie about Macquarie's ongoing compliance with Laws, Codes of Practice and other requirements of this deed for work health safety and rehabilitation management;

- (f) (report): provide the Principal's Representative with a written report of all work health safety and rehabilitation matters in connection with Macquarie's Activities as the Principal's Representative may require from time to time;
- (g) (cooperate): consult, cooperate and co-ordinate its activities with the Rail Contractors and the Principal to ensure that all parties are able to comply with their respective obligations under the WHS Legislation;
- (h) (duty): carry out Macquarie's duties under the WHS Legislation to enable the Principal to discharge its duties under the WHS Legislation and other applicable Laws;
- (i) (ensure the Principal does not breach WHS Legislation): ensure that it does not do anything or fail to do anything that would cause the Principal to be in breach of the WHS Legislation, the Heavy Vehicle National Law or other Law concerning work health and safety;
- (j) (Significant Subcontracts): ensure that each Significant Subcontract includes provisions equivalent to clauses 9.2(d), 9.3 and this clause 9.4 and requiring the Significant Subcontractor to prepare a safety management plan in accordance with the requirements in clause 9.6(b);
- (k) (safety leadership): provide strong safety leadership and continuously promote safety as a core value;
- (I) (SMPCH&SS): comply with those parts of the Sydney Metro Principal Contractor Health and Safety Standard, as amended from time to time, that the Principal notifies Macquarie in writing that it must comply with as if it was a principal contractor for the purposes of that standard; and
- (m) (Direction to cease work): if there is an imminent risk to the health or safety of people or damage to property arising from Macquarie's Activities:
  - the Principal's Representative may direct Macquarie to change its manner of working or to cease working; and
  - (ii) Macquarie must, at its Cost, comply with any direction by the Principal's Representative under this clause 9.4(m).

## 9.5 Application of Sydney Metro Principal Contractor Health and Safety Standard

Nothing in clauses 9.4(I), 9.6(b)(vi) or 9.6(c), requires Macquarie to be a principal contractor for the purposes of this deed or the WHS Legislation.

### 9.6 Project Health and Safety Management Plan

- (a) Macquarie acknowledges that preparation of the Project Health and Safety Management Plan in accordance with clause 7 is a condition precedent to the Principal's obligations under clause 17.2.
- (b) Without limiting any requirement of the WHS Legislation or this deed, the Project Health and Safety Management Plan must:

- set out in adequate detail the policies and procedures that will be implemented to manage Macquarie's Activities from a work health and safety perspective;
- (ii) describe how Macquarie proposes to ensure that Macquarie's Activities are performed consistently with the WHS Legislation, Rail Safety National Law, Rail Safety Regulations, Heavy Vehicle National Law, Codes of Practice, Australian Standards and any other applicable Law;
- (iii) address the matters specified in the WHS Legislation, Rail Safety National Law, Rail Safety Regulations, Heavy Vehicle National Law, Codes of Practice, Australian Standards and any other applicable Law;
- (iv) comply with the requirements applicable to a "Project WHS Management Plan" and "Project Safety Plan" set out in the New South Wales Government Work Health & Safety Management Systems and Auditing Guidelines (5th edition) (September 2013, updated May 2014) and the Office of the Federal Safety Commissioner's Audit Criteria Guidelines;
- (v) comply with the requirements applicable to a "Work Health Safety Management Plan" or "Site Specific Safety Management Plan" set out in section 9 of the NSW Guidelines; and
- (vi) comply with the requirements applicable to a "Safety Management Plan" set out in the Sydney Metro Principal Contractor Health and Safety Standard (SM PS-ST-221), as amended from time to time.
- (c) Without limiting clause 7, Macquarie must:
  - continue to correct any defects in or omissions from the Project Health and Safety Management Plan (whether identified by the Principal's Representative or Macquarie); and
  - (ii) regularly review and, as necessary, revise the Project Health and Safety Management Plan in accordance with the WHS Legislation, Rail Safety National Law, Rail Safety Regulations, Heavy Vehicle National Law and any other Law concerning work health and safety, applicable Codes of Practice and the Sydney Metro Principal Contractor Health and Safety Standard, as amended from time to time,

and submit any amended draft of its Project Health and Safety Management Plan (or, where the non-compliance relates only to (i) the head-plan, (ii) one or more sub-plans, or (iii) the head-plan and one or more sub-plans (in each case the "affected plans"), submit a revised version of the affected plans) to the Principal's Representative, after which clauses 7.3, 7.5 and 7.7 will reapply to the revised Project Health and Safety Management Plan or affected plans (as applicable).

- (d) Macquarie must document and maintain detailed records of inspections or audits undertaken as part of the Project Health and Safety Management Plan.
- (e) Macquarie must carry out Macquarie's Activities in accordance with, and otherwise implement, the latest Project Health and Safety Management Plan.
- (f) Macquarie acknowledges and agrees that:
  - (i) the Principal will update the Sydney Metro Principal Contractor Health and Safety Standard from time to time, including to address work health and safety issues relating to Macquarie's Activities and the Sydney Metro City & Southwest; and

- (ii) subject to clause 39, Macquarie will not be entitled to make, and the Principal will not be liable on, any Claim arising out of or in any way in connection with;
  - (A) any update or amendment to the Sydney Metro Principal Contractor Health and Safety Standard; or
  - (B) any act or omission of the Principal in relation to the Sydney Metro Principal Contractor Health and Safety Standard (including any failure of the Principal to do anything specified in the Sydney Metro Principal Contractor Health and Safety Standard as being an obligation of TfNSW or the Principal or an Associate of TfNSW or the Principal).

## 9.7 Rail Safety

- (a) Without limiting any other clause in this deed, Macquarie must:
  - (i) comply with (and procure that its Associates comply) with:
    - (A) the Rail Safety National Law and Rail Safety Regulations; and
    - (B) the Principal's reasonable requirements in relation to rail safety; and
  - (ii) not do anything, and procure that its Associates do not do anything, that would interfere with or compromise the safe operation of Sydney Metro City & Southwest or any other railway.
- (b) Macquarie must ensure that it does not do anything or fail to do anything that would cause the Principal, TfNSW any of the Principal's Associates to be in breach of the Rail Safety National Law or the Rail Safety Regulations.
- (c) Macquarie acknowledges that:
  - Macquarie's Activities and the Project Works are being undertaken for the purpose of constructing a railway;
  - (ii) TfNSW and/or the Principal (as applicable) hold accreditation under the Rail Safety National Law as a Rail Infrastructure Manager; and
  - (iii) to the extent that Macquarie's Activities comprise Railway Operations, for the purposes of the Rail Safety National Law it carries out such Macquarie's Activities for and on behalf of the Principal under TfNSW's Accreditation and/or the Principal's Accreditation (as applicable).
- (d) In carrying out any part of the Project Works and Temporary Works which require Accreditation as a Rail Infrastructure Manager, Macquarie:
  - must comply with all conditions of TfNSW's Accreditation and/or the Principal's Accreditation (as applicable) as a Rail Infrastructure Manager and the Principal's Safety Management System;
  - (ii) carry out the Project Works so as not to put TfNSW and/or the Principal in breach of its obligations as a Rail Infrastructure Manager under the Rail Safety National Law and the Rail Safety Regulations;
  - (iii) must not do anything (or fail to do anything) which jeopardises TfNSW's Accreditation and/or the Principal's Accreditation (as applicable), except to the extent required by Law; and

- (Iv) must ensure that its Subcontractors engaged in or in connection with the Project Works or Temporary Works, comply with Macquarie's obligations under this clause 9.7 as if those obligations had been imposed directly upon those Subcontractors.
- (e) Macquarie must liaise and co-operate with the Principal, TfNSW, the Operator and any other Public Transport Agency and provide any reasonable assistance and documentation that the Principal, TfNSW, the Operator or any Public Transport Agency may require in relation to safety matters, TfNSW's Accreditation and/or the Principal's Accreditation (as applicable) and its obligations under the Rail Safety National Law and Rail Safety Regulations, including in relation to the Operator obtaining or extending its accreditation under the Rail Safety National Law.
- (f) To the extent that, in carrying out Macquarie's Activities, Macquarie carries out any Railway Operations for which accreditation is required under the Rail Safety National Law and which are not permitted by TfNSW's Accreditation and/or the Principal's Accreditation (as applicable), Macquarie must ensure that the necessary accreditation or other Approval required is obtained to enable it to comply with all applicable Law.
- (g) Macquarie acknowledges that the Operator will be reliant upon information and documentation received from Macquarie to obtain or extend its accreditation under the Rail Safety National Law.
- (h) Without limiting clause 9.7(e), Macquarie must provide the Principal with copies of all notices, reports and other correspondence given to or received by Macquarie or its Associates under or in connection with the Rail Safety National Law and Rail Safety Regulations:
  - (i) relating to Macquarie's Activities or the Project Works; or
  - (ii) which may adversely affect the ability of Macquarie to perform Macquarie's Activities,

promptly after such notices are given or received (but in any event no later than 5 Business Days after they are given to or received by Macquarie or its Associate).

- (i) Without limiting clause 9.7(f), Macquarie must ensure that all persons engaged by Macquarie (or any Associate of Macquarie) in or in connection with the Project Works:
  - (i) are competent to carry out the work for which they are engaged for the purposes of section 52 of the Rail Safety National Law; and
  - (ii) comply with their obligations under the Rail Safety National Law (including under section 56 of the Rail Safety National Law).
- (j) Macquarie must ensure that it and its Associates:
  - promptly gives all Investigative Authorities such access to premises and information as any Investigative Authority lawfully requests, within the time requested;
  - (ii) co-operates with and responds to any lawful requests made by any Investigative Authority, within the time requested;

does not hinder or delay any Investigative Authority in carrying out its duties.

- (k) Nothing in clause 9.7(j) is deemed to be a waiver of rights in respect of privileged information.
- (I) Compliance by Macquarie with its obligations under this clause does not discharge Macquarie from complying with its other obligations under this deed and is not evidence of compliance by Macquarie with its other obligations under this deed.
- (m) The parties acknowledge that the Principal has provided copies of TfNSW's Accreditation and/or the Principal's Accreditation (as applicable) dated 1 July 2018 to Macquarie prior to the Commencement Date.
- (n) The Principal must ensure that any amendment or update to the Principal's Accreditation (as applicable), to the extent that the amendment or update is relevant to Macquarie's Activities, is provided to Macquarie within 20 Business Days of the relevant amendment or update.

## 9.8 Engineering Authorisation and ASA compliance

- (a) Macquarie represents and warrants that if it or any of its Subcontractors will carry out Asset Lifecycle Services, they are an AEO and have obtained ASA Authorisation to carry out the Asset Lifecycle Services.
- (b) Without limiting or otherwise restricting clause 9.8(c) and clause 9.8(d), Macquarie must:
  - ensure that ASA Authorisation to carry out the Asset Lifecycle Services is held and maintained for so long as Macquarie's Activities are carried out; and
  - (ii) on and from the date that ASA Authorisation was granted, comply (and must ensure that its Subcontractors and all personnel for which Macquarie is responsible comply) with the conditions of the applicable ASA Authorisation.
- (c) Macquarie must (and must ensure that its Subcontractors and all personnel for which Macquarie is responsible):
  - implement and comply with any ASA Requirements applicable to the Asset Lifecycle Services;
  - (ii) immediately notify the Principal's Representative in writing of any noncompliance with this clause 9.8;
  - (iii) co-operate fully with the ASA in the performance of the ASA's functions;
  - (Iv) provide access to premises and resources that are within Macquarie's control as reasonably required by the ASA, including so that the ASA can effectively carry out its review, surveillance and audit functions;
  - (v) comply with the Directions, instructions and requirements issued by the ASA;
  - (vi) notify the ASA of any matter that arises out of or in connection with Macquarie's Activities that could reasonably be expected to affect the exercise of the ASA's functions promptly after Macquarie becomes aware of it;
  - (vii) provide the ASA with any information relating to its activities or any documents or other things reasonably required by the ASA in the context of Macquarie's Activities in the exercise of its functions; and

(d) Subject to clauses 23, 24, 35, 37, 39, Macquarie acknowledges and agrees that it is not entitled to make (and neither the Principal, TfNSW nor the ASA will be liable upon) any Claim arising out of or in connection with the performance of any of its obligations under this clause 9.8.

# 9.9 Performance of Macquarie's Activities

- (a) In performing Macquarie's Activities, Macquarie must:
  - (i) in respect of Construction Plant used in performing Macquarie's Activities:
    - use any Construction Plant which this deed prescribes or otherwise requires Macquarie to use including any Construction Plant referred to in a Project Plan;
    - (B) ensure such Construction Plant complies with, and is maintained by Macquarie in accordance with, all relevant Laws;
    - (C) provide the Principal's Representative, upon request, written details of the name and address of the owner of such Construction Plant (where such owner is not Macquarie) held or used by Macquarie under an agreement with the owner of the Construction Plant;
  - (ii) act in a timely and expeditious manner;
  - (iii) once it has commenced any construction activities on the Construction Site, regularly and diligently proceed with the construction of the Project Works and take all steps reasonably available to it (including re-sequencing and rescheduling the commencement of other Macquarie's Activities) to minimise any disruption to, impact on the performance of Macquarie's Activities on, or compromising the safety of other users of:
    - (A) the Existing Operations;
    - (B) Local Areas; or
    - (C) Services;
  - (iv) give priority to the safety of persons and vehicles using the Existing Operations or otherwise affected by the performance of Macquarie's Activities (to the extent necessary, prioritising the safety of persons over the safety of vehicles); and
  - (v) act in accordance with Good Industry Practice.
- (b) Macquarie warrants that it will perform Macquarie's Activities using the workmanship and Construction Materials required by this deed and which are fit for their intended purposes.
- (c) Macquarie must take all reasonable precautions to avoid obstruction and damage to any property (including the property of the Principal) and Services arising out of the performance of Macquarie's Activities.
- (d) In performing Macquarie's Activities, Macquarie must:

- prevent nuisance (except to the extent arising solely as a result of the existence or location of Martin Place Metro Station) and unreasonable noise, dust, vibration and disturbances; and
- (ii) not interfere with the passage of people and vehicles, access to any premises, car parks, roads or pedestrian ways or the operations or activities carried out on or adjacent to the Construction Site, except to the extent that such interference is required for purposes of public health or safety or is not reasonably avoidable or is permitted by legislation.

## 9.10 Control of traffic

## Macquarie:

- (a) is responsible for the control, direction and protection of all road and pedestrian traffic, in any way affected by the carrying out of Macquarie's Activities;
- (b) must manage all such traffic to ensure:
  - (i) its continuous, safe and efficient movement;
  - (ii) the traffic carrying capacity of Local Areas is maintained; and
  - that any delays and disruptions to road traffic and the movement of road traffic are kept to an absolute minimum;
- (c) must at all times comply with the Construction Environmental Management Plan and the requirements of the SWTC and any Third Party Agreement in respect of road traffic management and safety; and
- (d) must comply with the Directions of any relevant Authority and the Principal's Representative with respect to such management.

## 9.11 Industrial relations

Macquarie must, in performing Macquarie's Activities:

- (a) assume sole responsibility for and manage all aspects of industrial relations;
- (b) comply with its Workplace Relations Management Plan;
- (c) comply with the NSW Code and NSW Guidelines in respect of industrial relations; and
- (d) keep the Principal fully and promptly informed of all industrial relations problems or issues which materially affect or are likely to materially affect the carrying out of Macquarie's Activities.

### 9.12 Workforce development and industry participation

- (a) Macquarie must:
  - ensure that workforce development is addressed throughout the performance of Macquarie's Activities;
  - (ii) comply with the workforce development requirements set out in Appendix 50b to the SWTC;

- (iii) achieve the "Workforce Development and Industry Participation Outputs" required by Appendix 50b to the SWTC; and
- (iv) develop, implement and maintain a Workforce Development and Industry Participation Plan in accordance with the requirements in Appendix 50b to the SWTC.
- (b) Without limiting clause 9.12(a), Macquarie must:
  - at all times comply with the requirements of the Workforce Development and Industry Participation Plan and the Aboriginal Participation Plan that Macquarie is permitted to use in accordance with clause 7.7;
  - (ii) cooperate with the Principal and provide any assistance or documentation that the Principal may reasonably require in relation to the implementation of its workforce development and industry participation initiatives for Sydney Metro City & Southwest;
  - (iii) attend and participate in working groups and forums established by the Principal in relation to its workforce development and industry participation initiatives for the Project;
  - (iv) maintain records evidencing Macquarie's compliance with the requirements of Appendix 50b to the SWTC; and
  - (v) make available all records maintained in accordance with clause 9.12(b)(iv) to the Principal or its nominees.

#### 9.13 Australian Jobs Act

Macquarie must:

- (a) take reasonable steps, and must ensure that its Subcontractors take reasonable steps, to ensure that Australian companies have full, fair and reasonable opportunities to bid for the supply of key goods and services that Macquarie requires in order to perform Macquarie's Activities; and
- (b) without limiting clause 5.1, cooperate with the Principal in relation to:
  - (i) compliance with the requirements of the Australian Jobs Act 2013 (Cth); and
  - (ii) the implementation of the Sydney Metro Australian Industry Participation Plan.

### 9.14 Community relations

Macquarie:

- (a) acknowledges that:
  - (i) the areas where the Project Works are being carried out are of great importance to many people, including local residents and businesses; and
  - the Principal will retain a key role in the management of community relations activities for the Project; and
- (b) must manage and participate in all community relations and involvement programs and activities as:

- (i) required by this deed (including Appendix 51 to the SWTC);
- (ii) required by any relevant Approval or Authority;
- (iii) contained in the Community Communications Strategy; or
- (iv) reasonably required by the Principal from time to time.

#### 9.15 Personnel

- Macquarie must provide experienced and skilled personnel to perform Macquarie's obligations under this deed.
- (b) Macquarie must notify the Principal within 4 months after Financial Close, of the names and experience of the personnel to be employed by Macquarie or the D&C Contractor in the positions set out in Schedule A9 for the Principal's approval (which must not be unreasonably withheld).
- (c) Macquarie must:
  - employ, and ensure that the D&C Contractor employs, those personnel approved by the Principal under clause 9.15(b) in the positions specified in Schedule A9 for which they are approved;
  - (ii) if any of the personnel referred to in clause 9.15(c)(i):
    - (A) die;
    - (B) become seriously ill;
    - (C) resign from the employment of Macquarie or the D&C Contractor; or
      - (D) become the subject of a direction under clause 9.15(e),

replace them with personnel of at least equivalent experience, ability and expertise.

- (d) The personnel referred to in clause 9.15(c)(i) must:
  - carry out the functions and be given the authorities and responsibilities specified for them in this deed; and
  - otherwise be available for consultation with the Principal's Representative when the Principal's Representative reasonably requires.
- (e) The Principal's Representative may, acting reasonably, direct Macquarie to remove any person from the performance of Macquarie's Activities.
- (f) Macquarie must ensure that any person the subject of a direction under clause 9.15(e) is not again involved in the performance of Macquarie's Activities.

#### 9.16 Services

- (a) Macquarie:
  - is solely responsible for obtaining, paying for, contracting for the provision of, acquiring or otherwise procuring or providing any Services and all connections for such Services (including electricity) it requires to perform Macquarie's Activities;

- must investigate, protect, relocate, remove, modify, disconnect, support and reinstate and provide for all Services necessary for it to comply with its obligations under the Project Documents;
- (iii) must not, without the Principal's Representative's prior written consent, obtain any Services or connect any Services to the Project Works that are not necessary to allow Macquarie to carry out Macquarie's Activities;
- (iv) must obtain the Principal's Representative's prior written consent (such consent not to be unreasonably withheld or delayed) in respect of any new connections for Services or changes or modifications to existing connections for Services;
- must consult with and keep the Principal fully informed as to Macquarie's dealings with the Authorities providing the Services;
- (vi) must ensure there are no unplanned disruptions to the Services caused by Macquarie or its Associates in carrying out Macquarie's Activities and must ensure that any planned disruptions to the Services are minimised and that otherwise no Services are damaged, destroyed, disconnected, disrupted, interfered with or interrupted by reason of the performance of Macquarie's Activities;
- (vii) must ensure that maintenance points for Services are located within the Project Site in a location approved by the Principal's Representative in writing (such approval not to be unreasonably withheld or delayed);
- (viii) subject to clause 9.16(d)(i), assumes the risk of the existence, location, condition and availability of Services (in so far as they affect Macquarie's Activities); and
- (ix) must, to the extent not prohibited by law, indemnify the Principal from and against any Claims against the Principal, or Loss suffered by the Principal arising out of or in connection with:
  - (A) any damage to, disconnection or destruction of, disruption to or interference with or interruption to, any Service arising out of or in connection with:
    - (aa) a failure by Macquarie to comply with any obligations under this deed; or
    - (bb) any act or omission of Macquarie or its Associates which was undertaken fraudulently, recklessly, unlawfully, negligently or maliciously; or
  - (B) a failure by Macquarie to comply with any obligations under this deed with respect to the Services or the Service Works.
- (b) Macquarie is responsible for, and assumes the risk of all additional work, increased Costs and any other Loss, delay or disruption (including any delay in achieving Milestone Achievement of a Milestone or Construction Completion or Completion of a Portion) it suffers or incurs arising out of or in any way in connection with the existence, location, condition and availability of all Services required for the execution of Macquarie's Activities.
- (c) Macquarie must obtain the prior consent of the Principal (such consent not to be unreasonably withheld or delayed) in relation to:

- any proposal to construct any infrastructure in connection with the Services outside the Project Site; and
- (ii) the exact location of any infrastructure in connection with the Services within or outside of the Project Site.



## 9.17 Project Documentation

- (a) Macquarie warrants that the Project Documentation will be fit for its purposes.
- (b) For the purposes of this clause 9.17, the Project Documentation does not include any documentation prepared by or on behalf of any Rail Contractor.

### 9.18 Sustainability

- (a) Macquarie must comply with the sustainability requirements set out in the SWTC, including those in section 5.8 of the SWTC and Appendix 50a to the SWTC.
- (b) Without limiting clause 9.18(a), Macquarie must achieve from the Green Building Council of Australia (GBCA) a "Green Star Design and As Built tool: Sydney Metro v1.1" rating of at least 5 stars no later than 18 months after Completion of the last Portion to achieve Completion.
- (c) Without limiting Macquarie's obligations under this clause 9.18, the Principal must use reasonable endeavours to assist Macquarie to comply with its obligations under Appendix 50a of the SWTC.

#### 10. INTERFACE WITH RAIL CONTRACTORS

## 10.1 Rail Contractors

- (a) The parties acknowledge that, as at the Commencement Date, the Principal anticipates that:
  - the Rail Contractors to be engaged by the Principal will comprise the TSE Contractor and the Follow-on Contractors; and
  - (ii) the Follow-on Contractors to be engaged by the Principal will comprise a Line-wide Contractor, an Operator and an ETS Contractor.
- (b) Where the Principal engages a Follow-on Contractor other than those Follow-on Contractors referred to in clause 10.1(a)(ii), if such Follow-on Contractor is engaged to carry out Line-wide Works, that Contractor shall be treated as a Linewide Contractor for the purposes of

### 10.2 Cooperation and Integration Deeds

- (a) Macquarie must:
  - (i) within 5 Business Days after receipt of a request from the Principal, provide to the Principal:
    - (A) the TSE Cooperation and Integration Deed; and
    - (B) each Follow-on Contractor Cooperation and Integration Deed,

each duly executed by Macquarie and, in relation to the Follow-on Contractor Cooperation and Integration Deed, by the D&C Contractor in the number of counterparts required by the Principal; and

- (ii) at all relevant times, comply with (and procure that the D&C Contractor complies with):
  - (A) the terms of the TSE Cooperation and Integration Deed and each Follow-on Contractor Cooperation and Integration Deed; and
  - (B) Without limiting any other obligation under this deed, the SWTC and Appendix 64 to the SWTC.
- (b) The Principal must within 20 Business Days of Issuing a request referred to in clause 10.2(a):
  - (i) procure that the TSE Contractor executes the TSE Cooperation and Integration Deed; and
  - (ii) subject to clause 10.2(c), procure that each Follow-on Contractor and Rail Contractor (other than TSE) executes the Follow-on Contractor Cooperation and Integration Deed; and
  - (iii) execute the TSE Cooperation and Integration Deed and each Follow-on Contractor Cooperation and Integration Deed.
- (c) In relation to the ETS Contractor, the Principal must use reasonable endeavours to procure that the ETS Contractor executes the Follow-on Contractor Cooperation and Integration Deed within 20 Business Days of Issuing a request referred to in clause 10.2(a).
- (d) The parties acknowledge and agree that, to the extent there is an inconsistency between the TSE Cooperation and Integration Deed and this deed, the relevant provisions of this deed will prevail.
- (e) The parties acknowledge and agree that a breach of a Project Cooperation and Integration Deed by the D&C Contractor or Macquarie's Associates which are party to the Project Cooperation and Integration Deeds will be taken to be a breach by Macquarie of this deed, other than for the purposes of clause 43.1 and clause 45.1.
- (f) The parties acknowledge and agree that the Principal must invite the D&C Contractor to attend meetings of the "Cooperation and Integration Control Group" (as that term is defined in the TSE Cooperation and Integration Deed) held in accordance with clause 3.1 of the TSE Cooperation and Integration Deed given the D&C Contractor is not a party to the TSE Cooperation and Integration Deed.

## 10.3 Cooperation and coordination with Rail Contractors

Without limiting Macquarie's obligations under the TSE Cooperation and Integration Deed and each Follow-on Contractor Cooperation and Integration Deed but subject to and without limiting clause 23, Macquarie:

### (a) acknowledges that:

- (i) the Rail Contractors' Work forms part of Sydney Metro City & Southwest;
- (ii) Macquarie's Activities interface with the Rail Contractors' Activities;
- (iii) Rail Contractors will be executing work on parts of the Construction Site or Extra Land, or adjacent to the Construction Site or Extra Land, at the same time as Macquarie is performing Macquarie's Activities (provided that (except in relation to Construction Site (Area 6) until TSE Portion 14 Date of Construction Completion) the TSE Contractor will only be executing TSE Defect rectification work on the Construction Site at the same time that Macquarie is performing Macquarie's Activities on the relevant parts of the Construction Site);
- (iv) the Principal may grant the Rail Contractors a non-exclusive licence to use and occupy the Construction Site to carry out the Rail Contractors' Activities (provided that any such licence granted to the TSE Contractor at the same time as Macquarie is performing Macquarie's Activities will be limited to the purpose of TSE Defect rectification work on the relevant parts of the Construction Site);
- (v) without limiting clause 20.13, it may require certain design and work methodology from Rail Contractors to coordinate the design of the Project Works and Temporary Work with the Rail Contractors' Work;
- (vi) Rail Contractors may require Macquarie to provide design and work methodology information to them to coordinate the design of the Rail Contractors' Work with the Project Works and the Temporary Works, and this must be provided in a timely manner by Macquarie; and
- (vii) any delay in the performance of Macquarie's Activities or in Macquarie providing information to, or cooperating and coordinating with, any Rail Contractor may adversely impact upon, delay or disrupt any one or more Rail Contractors or Macquarie's Activities in a way which may lead to the Principal suffering or incurring additional Costs, Losses and damages; and

### (b) must at all times:

- (i) permit the Rail Contractors (if Macquarie's consent or authority is required) to execute the Rail Contractors' Work on the applicable parts of the Construction Site or Extra Land or on any property adjacent to or in the vicinity of the Construction Site or Extra Land;
  - (A) at the same time as Macquarie is performing Macquarie's Activities;
     and
  - (B) at the times agreed with the relevant Rail Contractor, or, failing agreement, at the times determined by the Principal's Representative (acting reasonably in the context of the Sydney Metro City & Southwest project as a whole),

and for this purpose ensure each Rail Contractor has safe, clean and clear access to those parts of the Construction Site or Extra Land, or property adjacent to or in the vicinity of the Construction Site or Extra Land (to the extent that Macquarie is occupying or carrying out Macquarie Activities in those areas), required by that Rail Contractor for the purpose of carrying out their work (subject to, where the relevant Rail Contractor is carrying out Construction Site Interface Work, the Rail Contractor engaged by the Principal for such Construction Site Interface Work executing a deed poll in favour of Macquarie and the Appointed Principal Contractor in the form set out in Schedule D3, except in relation to Construction Site (Area 6) during the period when the TSE Contractor is engaged as principal contractor as contemplated by clause 9.2);

- (ii) take all reasonable steps to protect the Project Works, Temporary Works and other improvements on the Construction Site or Extra Land from accidental damage by Rail Contractors and allow to the extent necessary (as determined by the Principal, acting reasonably in the context of the Sydney Metro City & Southwest project as a whole) goods and equipment supplied by Rail Contractors to be received and stored on the Construction Site;
- (iii) fully co-operate with the Rail Contractors, and do everything reasonably necessary to:
  - (A) facilitate the execution of work by the Rail Contractors, including providing each Rail Contractor with such assistance as may be directed by the Principal's Representative; and
  - (B) without limiting clause 20.13, ensure the effective coordination of the design and construction of the Project Works and the Temporary Works with the design and construction of the Rail Contractors' Work;
- (iv) carefully coordinate and interface Macquarie's Activities with the Rail Contractors' Work and for this purpose:
  - (A) make reasonable allowance in its programs for the Rail Contractors' Work;
  - review all programs provided by Rail Contractors and confirm that they adequately allow for Macquarie's Activities and the interfaces between the Rail Contractors' Work and Macquarie's Activities;
  - (C) monitor the progress of the Rail Contractors' Work;
  - (D) notify the Principal's Representative of any interface or sequence of activities that may affect the commencement or progress of the Project Works, Milestone Achievement of a Milestone or Construction Completion or Completion of a Portion; and
  - (E) provide the Rail Contractors with sufficient information about the current and expected Macquarie's Activities to assist them to coordinate the Rail Contractors' Work with Macquarie's Activities;
- (v) cooperate, meet with, liaise and share information so that Macquarie and the relevant Rail Contractor each comply with the provisions of the relevant EPL (if applicable);
- (vi) perform Macquarie's Activities so as to minimise any interference with or disruption or delay to the Rail Contractors' Work;

- (vii) be responsible for coordinating Macquarie's Activities, including work sequencing, construction methods, safety and industrial relations matters, with those affecting, and influenced by, the Rail Contractors' personnel and work, including providing to the Principal's Representative copies of work method statements for those parts of the Project Works or Temporary Works which are adjacent to or interface with any Rail Contractors' Work, at least 15 Business Days prior to commencing the work described in the work method statement;
- (viii) work directly with Rail Contractors where required to complete the design of the Project Works and Temporary Works and provide all necessary information to Rail Contractors in respect of the Project Works and Temporary Works to permit the Rail Contractors to complete the design of the Rail Contractors' Works so that they are acceptable to the Principal and otherwise comply with this deed, including the SWTC;
- (ix) attend interface coordination meetings chaired by the Principal's Representative with Rail Contractors and others each 10 Business Days, or at other times to be advised by the Principal's Representative, to review current and future issues, including the exchange of information, status, problems, solutions, and newly identified interfaces;
- (x) when information is required from a Rail Contractor, provide reasonable written notice to that Rail Contractor requesting that information and specifying the date by which such information is required, which must be:
  - (A) as soon as reasonably practicable but in any event within 10 days after the date of the notice; or
  - (B) if a longer period for the provision of information is required by the SWTC, the date that period expires,

with a copy to the Principal's Representative;

- ensure that any written notice given under clause 10.3(b)(vii) or (x) provides the Rail Contractor with the longest possible time for the provision of the information;
  - (xii) when any information is requested by Rail Contractors relating to Macquarie's Activities, the Project Works or the Temporary Works, including confirming the compatibility or suitability of the design of, work methods to be used in, or any other aspect of, the Rail Contractors' Work with the Project Works, Temporary Works or Macquarie's Activities:
    - (A) provide the information to the Rail Contractor, with a copy to the Principal's Representative, within the time requested by the Rail Contractor (or, if the time requested by the Rail Contractor is not reasonable, within a reasonable period of time); and
    - (B) to the extent the information is prepared by, or otherwise the responsibility of, Macquarie, DevCo or the D&C Contractor, ensure and warrant (as at the date the information is provided) that the information provided is accurate; and
  - (xiii) use its best endeavours to resolve any problems, and work closely and iteratively, with Rail Contractors, including providing design options, iterations, and work methodologies, to achieve the best solution to such problems, related to:

- (A) the provision of information;
- (B) the obtaining of information;
- (C) the adequacy of information provided to, or received from, Rail Contractors;
- (D) the compatibility of the Project Works and Temporary Works with the Rail Contractors' Work;
- (E) coordination in accordance with this clause 10.3(b); and
- (F) technical issues with the information provided to, or received from, Rail Contractors; and
- (c) must promptly advise the Principal's Representative of all matters arising out of the liaison with Rail Contractors that may involve a change to design or construction of the Project Works or Temporary Works or otherwise have an adverse effect upon Macquarie's Activities.
- (d) The Principal undertakes to Macquarie that the Principal will procure that conditions similar to those in this clause 10.3 applying to Macquarie will apply to all Rail Contractors engaged by the Principal that are working on the Construction Site.
- (e) The parties acknowledge and agree that:
  - clause 10.3(b)(i) only applies to the TSE Contractor in respect of TSE Defect rectification work by the TSE Contractor; and
  - (ii) clause 10.3(b)(iv)(A) does not apply in respect of the TSE Contractor.



### 10.4 Line-wide Contractors' design team meetings

The Principal must:

- (a) notify Macquarie of, and provide Macquarie with a reasonable opportunity to attend, meetings of the Line-wide Contractors' design teams to the extent those meetings are relevant to the Project Works and Temporary Work; and
- (b) give Macquarie:

- the agenda for each such meeting within a reasonable time prior to each meeting; and
- (ii) the minutes of each such meeting within a reasonable time after each meeting,

if such documents are submitted by the Line-wide Contractors to the Principal.

## 10.5 Disputes between Macquarie and Rail Contractors

- (a) If, despite Macquarie having complied with all of its obligations in clause 10.3(b), Macquarie and any Rail Contractor fail to resolve any interface issue or dispute between them, Macquarie must promptly give the Principal's Representative written notice of any interface issue or dispute with any Rail Contractor (with a copy to the Rail Contractor).
- (b) Following receipt of Macquarie's notice under clause 10.5(a):
  - the Principal's Representative must convene a meeting between Macquarie, the relevant Rail Contractor and any other relevant person (as reasonably determined by the Principal's Representative);
  - (ii) the Principal's Representative must work in good faith with Macquarie and the Rail Contractor to resolve the issues or dispute; and
  - (iii) Macquarie must work in good faith with the Principal's Representative and the Rail Contractor to resolve the issues or dispute.

## 10.6 Indemnity

Without limiting clause 10.7, Macquarie indemnifies the Principal from and against any Claims against the Principal, or Loss suffered or incurred by the Principal, arising out of or in any way in connection with a breach of this clause 10 by Macquarie.

# 10.7 No Claims arising out of Rail Contractors' Work

Macquarie:

- (a) acknowledges and agrees that:
  - except to the extent expressly provided in this deed, no act or omission by a Rail Contractor will, whether or not it causes any delay, disruption or interference to Macquarie's Activities, constitute an Act of Prevention or direction by the Principal to carry out a Variation; and
  - (ii) subject to clauses 23.9 and 24 and except where the Principal's Representative directs a Variation, the Principal will not be liable upon any Claim by Macquarie arising out of or in any way in connection with:
    - (A) any Rail Contractor carrying out Rail Contractors' Work; or
    - (B) any act or omission of a Rail Contractor;
  - (iii) the Rail Contractors will require access to the Construction Site in order to perform their obligations under their respective contracts with the Principal; and
  - (iv) the SDD Program will accommodate requirements for design iterations as part of the Rail Contractors' Work and incorporate the requirements

specified in clause 3.4(a) and clause 3.4(b) of each of the Follow-on Contractor Cooperation and Integration Deeds; and

(b) warrants that the SDD Program contains sufficient allowances for the assumption by Macquarie of the obligations and risks under clause 10.3 and this clause 10.7, including the cost of all the design iterations required to accommodate Rail Contractors' Work.

### 10.8 Excusable Causes of Delay

Macquarie's entitlement to an extension of time, Delay Costs and relation to the Compensation Events referred to in paragraphs (c), (g), (j) and (k) of the definition of Compensation Event will be reduced to the extent that Macquarie's non-compliance with:

- (a) a Project Cooperation and Integration Deed;
- the interface management requirements in the SWTC, and particularly Appendix 64 to the SWTC; or
- (c) its obligations under a Project Document or the OSD PDA in connection with the Rail Contractors, the TSE Works and any TSE Defects,

increased the length of any delay caused by the Compensation Event.

### 10.9 Interface Management Services

- (a) Macquarie must:
  - subject to clause 29.2, perform the Interface Management Services from Financial Close until Completion of the last Portion to achieve Completion; and
  - (ii) perform the Interface Management Services:
    - (A) in accordance with:
      - (aa) the SWTC;
      - (bb) Schedule A6;
      - (cc) any applicable Laws and Approvals; and
      - (dd) Good Industry Practice; and
    - (B) in an efficient and cooperative manner; and
  - (iii) allocate such resources and staff as is necessary to enable the due and proper performance of the Interface Management Services.
- (b) Subject to the remainder of this clause 10.9, the Principal must pay Macquarie the costs reasonably incurred by Macquarie each month in the performance of the Interface Management Services prior to the Last Date of Completion in accordance with clause 34.
- (c) Any claim for payment submitted by Macquarie pursuant to clause 34 in relation to Interface Management Services performed prior to the Last Date of Completion:

- must be calculated in a manner consistent with the information provided under clause 10.9(e) and required in accordance with Appendixes 56 and 64 to the SWTC and Schedule A6; and
- (ii) must not include payment for services being performed by Macquarie that do not directly arise out of the carrying out of the services required in accordance with Appendixes 56 and 64 to the SWTC and Schedule A6,

and payment by the Principal of any costs claimed in such payment claims will only be made to the extent it is substantiated under clause 10.9(e).

- (d) The parties acknowledge and agree that the Principal is not obliged to pay Macquarie any of the amounts specified in the Cost Forecast Schedule other than where such amounts are payable pursuant to clause 10.9(c).
- (e) Without limiting clause 34.2(c), Macquarie must provide to the Principal a report detailing:
  - the aggregate hours spent by Macquarie's personnel in performing the relevant Interface Management Services during the relevant month;
  - the details of the Interface Management Services performed in the relevant month and the costs for such services, including reference to the Cost Forecast Schedule;
  - (iii) the connection between the Interface Management Services performed and the requirements of Appendix 56 and Appendix 64 to the SWTC and Schedule A6; and
  - (iv) such other information as the Principal may reasonably require from time to time,


with every payment claim referred to in clause 10.9(c).

(f) The parties acknowledge and agree that the total of all payments to Macquarie in respect of Interface Management Services performed by Macquarie prior to the Last Date of Completion must not exceed the IMS Cap.

### 10.10 Master Interface Protocols Deed Poll

- (a) Subject to clause 10.10(d), Macquarie must:
  - (i) within Business Days after receipt of a request from the Principal's Representative, provide to the Principal the Master Interface Protocols Deed Poll, duly executed by Macquarie; and
  - (ii) at all relevant times comply with the terms of the Master Interface Protocols Deed Poll.
- (b) Macquarie may, with the prior written consent of the Principal, invite the D&C Contractor to meetings of the "Project Integration Group" held pursuant to the Master Interface Protocols Deed Poll.
- (c) The Principal must procure that each Rail Contractor nominated by the Principal executes a deed poll in substantially the same form as the Master Interface Protocols Deed Poll within 20 Business Days after the later of:
  - (i) the Rail Contractor executing the relevant Rail Contract; and

- (ii) Macquarie providing the executed Master Interface Protocols Deed Poll to the Principal pursuant to clause 10.10(a).
- (d) The parties acknowledge and agree that:
  - (i) the Principal must provide Macquarie with a copy of the proposed form of the "Interface Scope Allocation Matrix" comprising Schedule 3 to the Master Interface Protocols Deed Poll prior to requesting that Macquarie executes the Master Interface Protocols Deed Poll in accordance with clause 10.10(a);



## 10.11 Collateral Warranty Deed Poll

Macquarie	must,	within	5	Business	Days	after	receipt	of	a	request	from	the	Principal,
ensure tha	t the												

### 11. TSE CONTRACT



#### 11.2 Principal initiated TSE Works Change

- (a) The Principal's Representative may at any time issue to Macquarie written notice of a TSE Works Change proposed by the Principal or the TSE Contractor under the TSE Contract, except that this clause 11.2 does not apply to the TSE Adjustment Works.
- (b) If Macquarie (acting reasonably) considers that the proposed TSE Works Change, if implemented:
  - (i) would prevent Macquarie from complying with its obligations or exercising its rights under this deed, would increase Macquarie's costs of performing the Project Works in accordance with this deed or would otherwise require a Variation to be implemented under this deed, Macquarie must issue to the Principal:
    - (A) a Variation Impact Proposal in accordance with clause 35.2 for the Variation that Macquarie considers would be required:
      - (aa) to enable Macquarie to comply with its affected obligations or exercise its affected rights or to relieve Macquarie from its affected obligations; or
      - (bb) otherwise as a consequence of the proposed TSE Works Change,

if the proposed TSE Works Change was implemented; and

- (B) a written notice detailing any modification to the proposed TSE Works Change that Macquarie considers would be required to enable Macquarie to comply with its obligations and exercise its rights under this deed or to otherwise avoid the need to implement a Variation; or
- (ii) would not prevent Macquarie from complying with its obligations or exercising its rights under this deed or would not increase Macquarie's costs of performing the Project Works in accordance with this deed or would not otherwise require a Variation to be implemented under this deed, Macquarie must provide the Principal's Representative with written confirmation of this,

within 20 Business Days after receipt of the written notice referred to in clause 11.2(a).

- (c) If Macquarie does not give the Principal:
  - a Variation Impact Proposal and notice in accordance with clause 11.2(b)(i);
     or
  - (ii) confirmation in accordance with clause 11.2(b)(ii),

within 20 Business Days after receipt of the written notice referred to in clause 11.2(a), Macquarie will be deemed to have given the Principal confirmation that the TSE Works Change will not prevent Macquarie from complying with its obligations or exercising its rights under this deed, and will not otherwise require a Variation to be implemented under this deed, in accordance with clause 11.2(b)(ii) and clause 11.2(e) will apply.

- (d) If Macquarie gives the Principal a Variation Impact Proposal and written notice pursuant to clause 11.2(b)(i), the Principal may:
  - (i) if the Principal disagrees that the proposed TSE Works Change would prevent Macquarie from complying with its obligations or exercising its rights under this deed or would increase Macquarie's costs of performing the Project Works in accordance with this deed or would otherwise require a Variation to be implemented under this deed, refer the matter to dispute resolution in accordance with clause 52; or
  - (ii) if the Principal agrees, or it is determined under clause 52, that the proposed TSE Works Change would prevent Macquarie from complying with its obligations or exercising its rights under this deed or would increase Macquarie's costs of performing the Project Works in accordance with this deed or would otherwise require a Variation to be implemented under this deed:
    - (A) modify the proposed TSE Works Change, in which case this clause 11,2 will reapply;
    - (B) proceed with the proposed TSE Works Change, in which case the Principal must make an election with respect to the Variation Impact Proposal issued by Macquarie under clause 11.2(b)(i)(A):
      - (aa) under clause 35.4(a), in which case clause 35.6 will apply; or
      - (bb) under clause 35.4(b), in which case:
        - (a) the Principal must require that the parties consult in good faith and use their reasonable endeavours to agree on a mutually acceptable resolution to the

- matters set out in the Variation Impact Proposal which are in dispute pursuant to clause 35.7;
- (b) if the parties are unable to reach agreement within 20 Business Days after the Principal rejects the Variation Impact Proposal, the Principal must refer the matter for dispute resolution pursuant to clause 35.9; and
- (c) following determination of the dispute, the Principal must require Macquarie to implement the Variation in accordance with the Variation Impact Proposal, as varied by the determination pursuant to clause 35.11(a) by written notice to Macquarie (which must be a Variation Order); or
- (C) withdraw the proposed TSE Works Change, in which case clause 35.3 applies in respect of each Variation Impact Proposal issued by Macquarie pursuant to clause 11.2(b).
- (e) If Macquarie gives the Principal a written confirmation under clause 11.2(b)(ii) or it is determined under clause 52 that a proposed TSE Works Change would not prevent Macquarie from complying with its obligations or exercising its rights under this deed or would not increase Macquarie's cost of performing the Project Works in accordance with this deed or would not otherwise require a Variation to be implemented under this deed;
  - (i) the Principal may proceed with the proposed TSE Works Change; and
  - (ii) Macquarie will be deemed to have confirmed that the TSE Works will remain fit for the purpose of enabling Macquarie to comply with its obligations and exercise its rights under this deed (notwithstanding the implementation of the TSE Works Change).
- (f) The Principal must reimburse Macquarie for all Costs reasonably incurred by Macquarie in assessing each proposed TSE Works Change pursuant to this clause 11.2 (to the extent that those Costs would not have been incurred by Macquarie had the Principal not proposed the relevant TSE Works Change).

## 11.3 MLC Pedestrian Link

- (a) Without limiting the Principal's rights under clause 11.2, the Principal must ensure that any TSE Works Change proposed by the Principal under clause 11.2 is implemented by the TSE Contractor in a manner that will not prevent Macquarie from utilising the MLC Pedestrian Link.
- (b) Macquarie will be entitled to issue a Variation Impact Proposal under clause 11.2(b)(i)(A) and a written notice under clause 11.2(b)(i)(B) to the Principal on the basis that a TSE Works Change proposed by the Principal under clause 11.2 would prevent Macquarie from exercising its rights, or complying with its obligations, under this deed with respect to the MLC Pedestrian Link.

(d) The parties must negotiate in good faith to reach a mutually acceptable position on any amendments to the Draft BMS, the Draft Section 88B Instrument and the Draft Subdivision Plan to recognise the linkage to the Building (as that term is used and defined in the Draft BMS) of the MLC Pedestrian Link.

### 11.4 Macquarie initiated TSE Works Change

- (a) If Macquarie wishes to request the Principal to procure a TSE Works Change (other than a TSE Adjustment Works), it must give the Principal a written notice with full details of:
  - (i) the proposed TSE Works Change; and
  - (ii) the reason for the proposed TSE Works Change.
- (b) Upon receipt of a notice under clause 11.4(a), the Principal must not, subject to clause 11.4(d), unreasonably refuse to procure the TSE Contractor to carry out a TSE Works Change, provided that Macquarie agrees to pay all Costs incurred by the Principal in connection with that TSE Works Change or its assessment, including the amount of any increase in the TSE Project Contract Sum payable by the Principal to the TSE Contractor pursuant to clause 13.4 of the TSE Contract with respect of that TSE Works Change and all other amounts payable to the TSE Contractor in connection with that TSE Works Change or its assessment.
- (c) Without limiting clause 11.4(b), if:
  - Macquarie gives the Principal a written notice requesting that the Principal procure a TSE Works Change pursuant to clause 11.4(a);
  - (ii) the Principal gives the TSE Contractor a "Change Proposal Request" (as defined in the TSE Contract) with respect to that TSE Works Change; and
  - (iii) that TSE Works Change does not proceed,


Macquarie must reimburse the Principal for any amount that is payable by the Principal to the TSE Contractor pursuant to clause 13.1(d) of the TSE Contract.

- (d) The Principal's refusal to procure a TSE Works Change will be deemed to be reasonable if the implementation of that TSE Works Change would:
  - (i) not promote the objectives and expected outcomes of the Project Document;
  - (ii) not, in the Principal's reasonable opinion, be in the public interest;
  - (iii) result in a delay to the achievement of Milestone Achievement of a Milestone or Construction Completion or Completion of a Portion; or
  - (iv) have any other material impact which the Principal reasonably considers to be unreasonable.
- (e) If required by the Principal, Macquarie must attend any meetings with the TSE Contractor regarding the TSE Works Change proposed by Macquarie and provide such further information regarding the TSE Works Change as may be required by the Principal or the TSE Contractor.
- (f) The Principal must notify Macquarie within:

 25 Business Days (or such longer period as the Principal reasonably requires, having regard to the size and complexity of the proposed TSE Works Change),

after receiving a notice from Macquarie under clause 11.4(a):

- (ii) that it will direct the TSE Contractor to carry out the TSE Works Change; or
- (iii) that it will not direct the TSE Contractor to carry out the TSE Works Change.
- (g) Macquarie must pay any Costs referred to in clause 11.4(b) within 20 Business Days after being requested to do so by the Principal.
- (h) Subject to clause 11.13, Macquarie:
  - (i) will not be entitled to make any Claim against the Principal arising out of or in connection with a permitted refusal by the Principal under this clause 11.4 to direct the TSE Contractor to carry out the TSE Works Change; and
  - (ii) agrees that the refusal by the Principal to direct a TSE Works Change requested by Macquarie will not affect the operation of clause 11.1(b).
- (i) Macquarie warrants that if a TSE Works Change requested by Macquarie is implemented, the TSE Works will, if designed and constructed in accordance with the TSE Contract (amended to incorporate the TSE Works Change), be fit for the purposes of enabling Macquarie to comply with its obligations under the Project Documents.
- (j) The parties acknowledge and agree that they are bound by the certifications given by the TSE Independent Certifier in accordance with, and subject to, clause 6 of the TSE Cooperation and Integration Deed.
- (k) Macquarie must procure for the TSE Contractor, at Macquarie's Cost, any rights over the Macquarie Land that the TSE Contractor requires in order to implement any TSE Works Change requested by Macquarie under this clause 11.4.





## 11.6 TSE Works design team meetings

The Principal must:

- (a) notify Macquarie of, and provide Macquarie with a reasonable opportunity to attend, meetings of the TSE Contractor's design teams to the extent those meetings are relevant to the TSE Works; and
- (b) give Macquarie:
  - the agenda for each such meeting within a reasonable time prior to each meeting; and
  - (ii) the minutes of each such meeting within a reasonable time after each meeting,

if such documents are submitted by the TSE Contractor to the Principal.

# 11.7 TSE Works Design Documentation

- (a) The Principal must provide Macquarie with a copy of all design documentation for the TSE Works (TSE Works Design Documentation) submitted by the TSE Contractor to the Principal, promptly following receipt by the Principal.
- (b) Macquarie may:

- review the TSE Works Design Documentation provided to it pursuant to clause 11.7(a); and
- (ii) to the extent that the TSE Works Design Documentation does not comply with the requirements of the TSE Contract, provide written comments to the Principal within 10 Business Days after the date on which Macquarie received the TSE Works Design Documentation (as applicable) pursuant to clause 11.7(a).

## (c) The Principal must:

- promptly provide a copy of any written comments provided by Macquarie under clause 11.7(b)(ii) to the TSE Independent Certifier and the TSE Contractor; and
- (ii) provide Macquarie with a copy of any comments the Principal receives from the TSE Independent Certifier (as applicable) in response to any comments made by Macquarie under clause 11.7(b) promptly and in any event no later than 10 Business Days after receipt.

### 11.8 TSE Works Asset Management Information

- (a) The Principal must provide Macquarie with a copy of any TSE Works Asset Management Information submitted by the TSE Contractor to the Principal, promptly following receipt by the Principal.
- (b) Macquarie may, or if requested by the Principal, must:
  - review the TSE Works Asset Management Information provided to it pursuant to clause 11.8(a); and
  - (ii) provide written comments to the Principal within 5 Business Days after the date on which Macquarie received the TSE Works Asset Management Information pursuant to clause 11.8(a).
- (c) The Principal may provide a copy of any written comments provided by Macquarie under clause 11.8(b)(ii) to the TSE Independent Certifier and the TSE Contractor.
- (d) Without limiting clause 11.8(b), Macquarie does not assume a duty or owe any duty to the Principal to review the TSE Works Asset Management Information for errors, omissions or compliance with the requirements of this deed and, except as otherwise provided in this deed, no review by Macquarie pursuant to clause 11.8(b) will lessen or otherwise affect:
  - the Principal's liabilities or responsibilities under this deed or otherwise according to Law; or
    - (ii) Macquarie's rights against the Principal, whether under this deed or otherwise according to Law.

## 11.9 Inspection of TSE Works

- (a) If Macquarie wishes to inspect the TSE Works, Macquarie must submit a written request to the Principal's Representative a minimum of 10 Business Days in advance of the date it wishes to carry out the inspection (or such other period of time as the Principal's Representative may agree).
- (b) Macquarie may only inspect the TSE Works when accompanied by the Principal's Representative (or its nominee).

- (c) The Principal's Representative must:
  - facilitate all reasonable requests by Macquarie to inspect the TSE Works;
     and
  - (ii) notify Macquarie of, and provide Macquarie with a reasonable opportunity to attend, all joint inspections of the TSE Works carried out in accordance with clause 17.11 of the TSE Contract.
- (d) If Macquarie believes that the TSE Works do not comply with the requirements of the TSE Contract, Macquarie must provide written comments to the Principal:
  - in the case of an inspection carried out in accordance with clause 17.11 of the TSE Contract, within 1 Business Day after the date of the relevant inspection; and
  - (ii) in the case of any other inspection under this clause 11.9, within 5 Business Days after the date of the relevant inspection.
- (e) The Principal must:
  - (i) provide a copy of any written comments provided by Macquarie under clause 11.9(d) to the TSE Independent Certifier and the TSE Contractor; and
  - (ii) provide Macquarie with a copy of any comments the Principal receives from the TSE Independent Certifier in response to any comments made by Macquarie under clause 11.9(d) promptly and in any event no later than 10 Business Days after receipt.

# 11.10 TSE Works documentation

- (a) If requested by Macquarie, the Principal must:
  - make available to Macquarie through its project data and collaboration system (or by such other method notified by the Principal's Representative to Macquarie); or
  - (ii) otherwise provide Macquarie with,

#### copies of:

- (iii) all documents or other information in respect of the design, construction, occupation, use and maintenance of the TSE Works which:
  - (A) the TSE Contractor must provide to the Principal as a condition precedent to TSE Construction Completion; or
  - (B) must necessarily be provided to the Principal before the TSE Works can be used for their intended purpose;
- (iv) any correspondence with, or certificates issued by, the TSE Independent Certifier in relation to the TSE Works (excluding any confidential commercial information regarding the TSE Contractor);
- any notices of TSE Defects notified to the Principal by the TSE Contractor, or by the Principal to the TSE Contractor, after TSE Construction Completion; and

 (vi) any documents the Principal is entitled to, and actually, receives from the TSE Contractor in relation to the quality of the TSE Works,

to the extent that any documentation is not provided directly to Macquarie by the TSE Contractor or the TSE Independent Certifier.

(b) Macquarie warrants that it does not require any further documents in relation to the TSE Contract or the TSE Works to enable Macquarie to carry out its obligations under this deed.

#### 11.11 Care and maintenance of TSE Works


- (a) Subject to clauses 11.12, 11.13, 23.11, 24 and 41.1, Macquarie is responsible for the care and maintenance of any parts of the TSE Works located within the Principal Construction Site for the period from:
  - (i) in respect of Construction Site (Area 6), without limiting clause 9.9(c), the later of the Construction Licence Commencement Date for Construction Site (Area 6) and the TSE Portion 14 Date of Construction Completion; and
  - (ii) in respect of all areas of the Principal Construction Site other than Construction Site (Area 6), the Construction Licence Commencement Date for that part of the Principal Construction Site,


until the Date of Completion of the relevant Portion (or the Date of Construction Completion in relation to Portion 1) in accordance with the TSE Works O&M Manuals.

# (a)(b) If:

- Macquarie fails to occupy a part of the Principal Construction Site from the date that Macquarie has been granted access to that part of the Principal Construction Site pursuant to clause 17.2 (Relevant Date); and
- (ii) the Principal incurs a liability to the TSE Contractor in relation to TSE Transitional Handover Services carried out by the TSE Contractor on that part of the Construction Site on or after the applicable Relevant Date,

Macquarie indemnifies the Principal from and against such liability,







## 11.15 Access by TSE Contractor

Macquarie must provide the TSE Contractor (and any person authorised by the TSE Contractor) with such access to the Construction Site as is required by the TSE Contractor in order to meet its obligations under the TSE Contract and the TSE Cooperation and Integration Deed, including the rectification of:

- (a) any TSE Known Defects pursuant to clause 11.12(a)(iii); and
- (b) any TSE Defects pursuant to clause 11.13(c),

subject to the TSE Contractor complying with Macquarie's site access and work, health and safety procedures in accordance with the TSE Cooperation and Integration Deed and the deed poll referred to in clause 9.2(b).



### 11.18 TSE Handover Works


- (a) The Principal must, no later than 90 days before the TSE Date for Construction Completion:
  - (i) provide Macquarie with a list of the Handover Works that the TSE Contractor has constructed on the Construction Site; and
  - (ii) provide Macquarie with a reasonable opportunity to inspect the Handover Works.
- (b) Macquarie must, no later than 14 days after the date on which the Principal gives Macquarie the list referred to in clause 11.18(a), give the Principal a written notice of the Handover Works (if any) that Macquarie proposes will be removed from the Construction Site after TSE Construction Completion.
- (c) The Principal must procure the removal of the Handover Works referred to in Macquarie's notice from the Construction Site prior to the Construction Licence Commencement Date.
- (d) Without limiting clause 16, Macquarie bears all risks associated with any Handover Works on or about the Construction Site (other than Handover Works the subject of Macquarie's notice under clause 11.18(b)) and will not be entitled to make any Claim against the Principal arising out of or in connection with such risks.





# 11.20 Access by TSE Contractor to Principal Construction Site

Despite any provision of this deed, the Principal must not provide Macquarie with access to any part of the Principal Construction Site (other than Construction Site (Area 1) and Construction Site (Area 6) unless the TSE Contractor has achieved completion in relation to the TSE Works relevant to that part of the Principal Construction Site pursuant to the TSE Contract.









# 12.2 Existing Operations

- (a) Macquarie acknowledges that:
  - Existing Operators must continue their Existing Operations during the course of the carrying out of Macquarie's Activities;
  - the access ways to the Construction Site are used by Existing Operators and will not be available exclusively to Macquarie; and
  - (iii) in using these access ways, Macquarie must ensure disturbance and inconvenience to the Existing Operations is minimised.
- (b) Macquarie bears the risk of:
  - co-ordinating its access to and from the Construction Site with any other relevant party (including Existing Operators) that use the access ways to the Construction Site; and
  - (ii) any delay and disruption to Macquarie's Activities which arises from any Existing Operations on or in the vicinity of the Construction Site.
- (c) Without limiting any other obligations of Macquarie, Macquarie must:
  - (i) to the extent reasonably possible in performing the Project Works, not interfere with the free movement of traffic (vehicular, pedal cycle and pedestrian) into and out of, adjacent to, around, on or about the Construction Site or the Existing Operations or (except as an unavoidable consequence of performing the Project Works in accordance with this deed) block or impair access to any premises, carparks, roadways, pedestrian ways, public spaces, parks, pedal cycle paths, or other facilities associated with the Existing Operations and comply with the Principal's reasonable Directions in relation to them;
  - (ii) comply with the Principal's reasonable Directions in connection with:
    - (A) the Existing Operations (including access to and use of the Construction Site); and
    - (B) workplace health and safety issues to enable the Principal and Rail Contractors to comply with, and not place the Principal and Rail Contractors in breach of, their obligations under any Law relating to workplace health and safety;
  - (iii) comply with all policies, procedures and rules of the Principal applying from time to time (as notified by the Principal) in respect of the Existing Operations (including in relation to workplace health and safety and/or the Environment);

- (iv) keep itself informed as to the requirements to comply with and not do anything which may place the Principal in breach of Law applying to the Existing Operations on or in the vicinity of the Construction Site;
- (v) ensure that in carrying out and completing the Project Works, the Project Works properly interface and integrate with, and connect to, the physical infrastructure of the Existing Operations so as to enable the Project Works, when completed, to fully comply with the requirements of this deed; and
- (vi) immediately:
  - repair and make good any damage to the physical infrastructure of the Existing Operations to the extent arising out of or in any way in connection with the Project Works; and
  - (B) when directed by the Principal's Representative, take such action as is required to ensure that its obligations in this clause 12.2(c) are complied with.
- (d) Except to the extent expressly permitted by this deed, Macquarie must:
  - minimise disruption and interruption to, and interface with, the Existing Operations;
  - (ii) minimise any nuisance, unreasonable noise or inconvenience to the Existing Operations;
  - (iii) program and co-ordinate Macquarie's Activities under this deed using design and construct best practices and so as to minimise the effect that the carrying out of the Project Works under this deed has on the Existing Operations;
  - (iv) co-operate with Existing Operators;
  - (v) co-ordinate its activities with any activity of Existing Operators; and
  - (vi) protect all adjoining properties from damage which may arise from Macquarie's Activities.
- (e) Macquarie must ensure that its Associates at all times comply with this clause 12.2.

## 12.3 Pedestrian links proposed by Macquarie

- (a) The parties acknowledge that Macquarie intends to explore the viability and possibility of additional pedestrian links (including the Bligh Street Link) to and from the Principal's Land to manage and improve pedestrian flow in and around the Macquarie Land and the Principal's Land.
- (b) If Macquarie proposes a pedestrian link (including providing additional details or a proposal in relation to the Bligh Street Link), the Principal will:
  - use reasonable endeavours to consider and to negotiate with Macquarie in good faith a mutually acceptable position on all delivery, operational and ownership issues relating to the pedestrian link proposed by Macquarie (including any costs and liabilities associated with these issues); and

- (c) If the parties agree in principle to proceed with a proposed pedestrian link (including the Bligh Street Link), and:
  - (i) if it is proposed that the Principal will own the proposed pedestrian link and the Principal reasonably considers that it should own the proposed pedestrian link:
    - (A) the Principal must issue a Variation Impact Request under clause 35 for the inclusion of the relevant pedestrian link in the Station Works, provided that:
      - (aa) the parties agree that the Principal is not required to accept the Variation Impact Proposal issued by Macquarie in response to the Variation Impact Request;
      - (bb) the Principal may procure the works the subject of the proposed Variation Impact Request be conducted by another third party contractor; and
      - (B) the parties must use reasonable endeavours to negotiate in good faith to reach a mutually acceptable position on:
        - (aa) the responsibility for the cost of the works associated with the inclusion of the relevant pedestrian link in the Station Works;
           and
        - (bb) any amendments to the Draft BMS, the Draft Section 88B Instrument and the Draft Subdivision Plan to incorporate the relevant pedestrian link as part of the Building (as that term is used and defined in the Draft BMS); or
  - (ii) if it is proposed that the Principal will not own the proposed pedestrian link, the parties must use reasonable endeavours to negotiate in good faith to reach a mutually acceptable position on any amendments to this deed in order to enable the parties to design, construct, deliver and operate the proposed pedestrian link.

# 13. INTERFACE WITH OSD AND RETAIL LESSEE

# 13.1 Acknowledgements regarding OSD and Retail Lease interface

The parties acknowledge that:

- (a) the Principal and the OSD Developer are party to the OSD PDA;
- (b) the OSD Developer may carry out the OSD Developer's Activities on the Construction Site pursuant to the OSD PDA, including prior to the Last Date of Completion;
- (c) the Principal will grant the OSD Developer a licence over the OSD Construction Site pursuant to clause 13 of the OSD PDA;
- (e) to the extent that Macquarie requires access to or a right to occupy or use:
  - the OSD Construction Site, Macquarie must procure that access or right for itself from the OSD Developer; or

- (ii) the Retail Lots after the commencement of the relevant Retail Lease, Macquarie must procure that access or right for itself from the relevant Retail Lessee or Sub-Tenant; and
- (f) Macquarie may permit the OSD Developer to access, occupy or use the Construction Site for the purposes of undertaking the OSD Developer's Activities as contemplated by clause 11 of the OSD PDA, provided that such access is subject to the same terms, conditions and restrictions as those that apply to access by Macquarie under this deed.

# 13.2 Procuring access to the OSD Construction Site

Macquarie acknowledges and agrees that:

- the Principal has no responsibility or obligation to procure the access or rights, or to assist Macquarie to procure the access or rights, referred to in clause 13.1(e); and
- (b) if Macquarie accesses, occupies or uses the OSD Construction Site and Retail Lots, it does so at its own Cost and risk.



#### 13.4 OSD Step-in Events

Notwithstanding any other provision of this deed or any other Project Document, if an OSD Step-in Event occurs and an OSD Step-in Party exercises any of the OSD Step-in Powers under clause 33 of the OSD PDA, Macquarie must:

- (a) cooperate with the OSD Step-in Party;
- (b) allow the OSD Step-in Party to access and use the Construction Site (to the extent necessary to enable the OSD Step-in Party to exercise the OSD Step-in Powers);
- (c) provide any information that the OSD Step-in Party reasonably requires to exercise the OSD Step-in Powers; and
  - ensure that its Significant Subcontractors, and use its best endeavours to ensure all other Subcontractors, do likewise,

and Macquarie will have no entitlement to make any Claim against the Principal or the OSD Step-in Party in relation to any action taken by the Principal or the OSD Step-in Party pursuant to this clause 13.4.

## 13.5 Inconsistency

The parties agree that, to the extent there is an inconsistency between this clause or clause 17, and clause 11 or clause 13 of the OSD PDA, the relevant provisions of this deed will prevail.

## 14. NSW CODE AND NSW GUIDELINES

#### 14.1 NSW Code and NSW Guidelines

In addition to terms defined in this deed, terms used in this clause 14 have the same meaning as is attributed to them in the NSW Guidelines. The NSW Code and NSW Guidelines are available at www.industrialrelations.nsw.gov.au.

## 14.2 Primary obligation

- (a) In carrying out Macquarie's Activities, Macquarie must at all times comply with, and meet any obligations imposed by, the NSW Code and the NSW Guidelines.
  - (b) Macquarie must notify the Construction Compliance Unit and the Principal of any possible non-compliance with the NSW Code and NSW Guidelines and of remedial action taken, within 24 hours of becoming aware of the possible non-compliance.
  - (c) Where Macquarie, DevCo or the D&C Contractor engage a Subcontractor or consultant, Macquarie must ensure that, and must ensure that DevCo and the D&C Contractor (as applicable) ensure that, the contract with the Subcontractor or consultant imposes on the Subcontractor or consultant equivalent obligations to those in this clause 14, including that the Subcontractor or consultant must at all times comply with, and meet any obligations imposed by, the NSW Code and the NSW Guidelines.
  - (d) Macquarie must not appoint or engage another party in relation to Macquarie's Activities where that appointment or engagement would breach a sanction imposed on the other party in relation to the NSW Code or NSW Guidelines.

#### 14.3 Access and information

- (a) Macquarie must maintain adequate records of compliance with the NSW Code and NSW Guidelines by it and its Subcontractors and consultants.
- (b) Macquarie must allow, and take reasonable steps to facilitate, authorised personnel (including personnel of the CCU) to:
  - enter and have access to sites and premises controlled by Macquarie, including the Construction Site;
  - (ii) inspect any work, material, machinery, appliance, article or facility;
  - (iii) access information and documents;
  - (iv) inspect and copy any record relevant to the Project;
  - (v) have access to personnel; and
  - (vi) interview any person,

as is necessary for the authorised personnel to monitor and investigate compliance with the NSW Code and NSW Guidelines by Macquarie and its Subcontractors and consultants.

(c) Macquarie must agree to, and comply with, any request from authorised personnel (including personnel of the CCU) for the production of specified documents by a certain date, whether in person, by post or electronic means.

## 14.4 Sanctions

- (a) Macquarie warrants that, at the time of entering into this deed, neither it, nor any of its Related Entities, are subject to a sanction in connection with the NSW Code or NSW Guidelines that would have precluded it from responding to a procurement process for work to which the NSW Code and NSW Guidelines apply.
- (b) If Macquarie does not comply with, or fails to meet any obligation imposed by, the NSW Code or NSW Guidelines, a sanction may be imposed against it in connection with the NSW Code or NSW Guidelines.
- (c) Where a sanction is imposed:
  - (i) it is without prejudice to any rights that would otherwise accrue to the parties; and
  - (ii) the State (through its agencies, Ministers and the CCU) is entitled to:
    - record and disclose details of non-compliance with the NSW Code or NSW Guidelines and the sanction; and
    - (B) take them into account in the evaluation of future procurement processes and responses that may be submitted by Macquarie, or its Related Entities, in respect of work to which the NSW Code and NSW Guidelines apply.

## 14.5 Compliance

(a) Macquarie bears the Cost of ensuring its compliance with the NSW Code and NSW Guidelines, including in respect of any positive steps it is obliged to take to meet its

obligations under the NSW Guidelines. Macquarie is not entitled to make, and the Principal and the State will not be liable upon, any Claim against the Principal or the State arising out of or in any way in connection with Macquarie's compliance with the NSW Code and the NSW Guidelines.

- (b) Compliance with the NSW Code and NSW Guidelines does not relieve Macquarie from responsibility to perform Macquarie's Activities or any other obligation under this deed, or from Liability for any Defect in the Project Works or the Temporary Works or from any other legal liability, whether or not arising from its compliance with the NSW Code and NSW Guidelines.
- (c) Where a Variation is proposed that may be likely to affect compliance with the NSW Code and NSW Guidelines, Macquarie must immediately notify the Principal of:
  - the extent to which compliance with the NSW Code and NSW Guidelines will be, or is likely to be, affected by the Variation; and
  - (ii) the steps (if any) Macquarie proposes to take to mitigate any adverse impact of the Variation (including any amendments it proposes to the Workplace Relations Management Plan).

## 15. AUSTRALIAN GOVERNMENT REQUIREMENTS

## 15.1 Building Code

- (a) Macquarie:
  - (i) declares as at the Commencement Date; and
  - (ii) must ensure during the term of this deed,

that, in relation to the Project Works and Temporary Works, it and its Subcontractors, consultants and each related entity:

- (iii) complies with, and acts consistently with, the Building Code;
- (iv) meets the requirements of section 11 of the Building Code;
- is not subject to an Exclusion Sanction or a formal warning that any further failure to comply with the Building Code may result in the imposition of an Exclusion Sanction;
- (vi) has not been the subject of an adverse decision, direction or order, or failed to comply with a decision, direction or order, made by a court or tribunal for a breach of the BCIIP Act, a designated building law, work health and safety law, competition and consumer law or the Migration Act 1958 (Cth) (other than a decision, direction or order that is stayed or has been revoked);
- (vii) has not been required to pay any amount under an adjudication certificate or owed any unsatisfied judgement debts to a building contractor or building industry participant (as those terms are defined in the BCIIP Act);
- (viii) only uses products that comply with the relevant Australian standards published by, or on behalf of, Standards Australia;
- (ix) unless approved by the ABC Commissioner, is not excluded from performing Building Work funded by a state or territory government; and

- (x) complies with the Workplace Relations Management Plan approved by the ABCC in accordance with Part 6 of the Building Code.
- (b) Macquarie acknowledges and agrees that compliance with the Building Code does not relieve Macquarie from any responsibility or obligation under this deed, or from liability for any Defect arising from compliance with the Building Code.
- (c) Macquarie must promptly:
  - (i) notify the ABCC of:
    - (A) any breach or suspected breach of the Building Code as soon as practicable, but no later than 2 Business Days after becoming aware of the breach or suspected breach, and advise the ABCC of the steps proposed to be taken by Macquarie to rectify the breach; and
    - (B) the steps taken to rectify any breach of the Building Code within 14 days of providing a notification under clause 15.1(c)(i)(A); and
  - (ii) give the Principal a copy of any notification given by Macquarie to the ABCC under clause 15.1(c)(i) and respond to any requests for information by the Principal concerning matters related to the Building Code so as to enable the Principal to comply with its obligations under section 28 of the Building Code.
- (d) Macquarie acknowledges the powers and functions of the ABC Commissioner and the ABCC under the BCIIP Act and the Building Code and must ensure that it (and must procure that its Subcontractors, consultants and each related entity) complies with any requests made by the ABCC and the ABC Commissioner within those powers and functions, including requests:
  - (i) for entry under section 72 of the BCIIP Act;
  - (ii) to interview any person under section 74 of the BCIIP Act;
  - (iii) to produce records or documents under sections 74 and 77 of the BCIIP Act; and
  - (iv) for information concerning matters relating to the Building Code under subsection 7(c) of the Building Code.
- (e) Macquarie must not, and must ensure that DevCo and the D&C Contractor do not, enter into a Subcontract for any aspect of the Project Works, the Temporary Works, or any aspect of Macquarie's Activities which constitutes "building work" as that term is defined in section 3(4) of the Building Code unless:
  - (i) the Subcontractor has submitted a Declaration of Compliance; and
  - (ii) the Subcontract with the Subcontractor includes an equivalent clause to this clause 15.
- (f) Macquarie must provide the Commonwealth with any Subcontractor's Declaration of Compliance referred to in clause 15.1(e) promptly upon request.
- (g) Macquarie must maintain adequate records of the compliance with the Building Code by:
  - (i) Macquarie;

- (ii) the Subcontractors;
- (iii) Macquarie's consultants; and
- (iv) any related entity of Macquarie.
- (h) For the purposes of this clause 15.1, "related entity" has the meaning given to that term in subsection 3(2) of the Building Code.

## 15.2 WHS Accreditation

## Macquarie:

- represents and warrants to the Principal that the D&C Contractor is accredited under the WHS Accreditation Scheme;
- (b) must ensure that the D&C Contractor complies with all of the requirements of, and maintains accreditation under, the WHS Accreditation Scheme while building work (as defined in section 6 of the BCIIP Act) is carried out; and
- (c) must ensure that all Subcontracts with Subcontractors carrying out work or providing services on the Construction Site impose obligations on those Subcontractors that enable Macquarie to comply with its obligations under this clause 15.2.

#### 16. INFORMATION DOCUMENTS AND ENVIRONMENTAL ISSUES

## 16.1 Physical conditions

- (a) (Examination and investigation): Subject to clauses 16.2(e) and 16.4, Macquarie warrants that, prior to the Commencement Date, Macquarie:
  - (i) examined this deed (including the SWTC), the Project Documents, the TSE Contract and the Principal Construction Site, any Extra Land and its surroundings and any other information that was made available in writing by the Principal, TfNSW or any other person on the Principal's or TfNSW's behalf, to Macquarie or its Associates for the purpose of submitting its Binding Offer;
    - (ii) examined, and relied solely upon its own assessment, skill, expertise and enquiries in respect of, all information relevant to the risks, contingencies and other circumstances having an effect on the Binding Offer and its obligations under the Project Documents;
    - (iii) satisfied itself as to the correctness and sufficiency of the Binding Offer and that it has made adequate allowance for the costs of complying with all of its obligations under the Project Documents and of all matters and things necessary for the due and proper performance and completion of Macquarie's Activities;
    - (iv) informed itself of all matters relevant to the employment of labour and all industrial matters on the Construction Site;
    - (v) was given the opportunity prior to submitting its Binding Offer to itself undertake, and to request others to undertake, tests, enquiries and investigations:
      - (A) relating to the subject matter of the Information Documents;

- (B) in connection with the TSE Contract; and
- (C) for design purposes and otherwise;
- (vi) had a sufficient opportunity to obtain and obtained all necessary legal, geotechnical and other technical advice in relation to the terms of this deed, the Project Documents, the TSE Contract, the Information Disclaimer, the Information Documents, the Site Conditions, as well as the risks, contingencies and other circumstances having an effect on the Binding Offer and the performance of its obligations and its potential liabilities under the Project Documents; and
- (vii) had sufficient access to the Principal Construction Site, undertook sufficient tests, enquiries and investigations, had sufficient information and obtained a sufficient understanding of the risks involved to enable it to make an informed decision about whether or not to enter into the Project Documents and assume the obligations and potential risks and liabilities which it imposes on Macquarie.
- (b) (Site Conditions): Subject to clauses 11.13, 16.4, 23.11 and 24, Macquarie is responsible for, and assumes the risk of:
  - (i) all Loss or delay it suffers or incurs; and
  - (ii) any adverse effect on Macquarie's Activities,

arising out of, or in any way in connection with the Site Conditions encountered in performing Macquarie's Activities.

#### 16.2 Information Documents

- (a) (Information Disclaimer): Prior to the Commencement Date, the Information Disclaimer was signed in respect of Information Documents provided by TfNSW to Macquarie and its Associates.
- (b) (No warranty): Without limiting clause 16.2(c) or the warranties in the Information Disclaimer:
  - neither the Principal or TfNSW warrants, guarantees, assumes any duty of care or other responsibility for or make any representation about the accuracy, adequacy, suitability or completeness of the Information Documents;
  - (ii) Macquarie acknowledges that:
    - (A) whether or not an Information Document or any part thereof forms an exhibit or annexure to this deed, the Information Document or part thereof does not form part of this deed and clause 16.2(c) applies to the Information Document or part thereof; and
    - (B) where an Information Document or any part thereof forms an exhibit or annexure to this deed, it does so only for the purposes of identification of that document or part thereof; and
  - (iii) neither the Principal or TfNSW will be liable upon any Claim by Macquarie or its Associates arising out of or in any way in connection with:

- (A) the provision of, or the purported reliance upon, or use of the Information Documents to or by Macquarie or its Associates or any other person to whom the Information Documents are disclosed; or
- (B) a failure by the Principal or TfNSW to provide any information to Macquarie or its Associates, except where such failure is a breach of a Project Document.

# (c) (No reliance): Macquarie:

- (i) subject to clause 16.2(e), warrants that it did not in any way rely upon:
  - (A) any Information Document or any other information, data, representation, statement or document made, or provided to Macquarie or its Associates, by the Principal, TfNSW or anyone on behalf of the Principal or TfNSW or any other information, data, representation, statement or document for which the Principal and/or TfNSW is responsible or may be responsible whether or not obtained from the Principal, TfNSW or anyone on behalf of the Principal or TfNSW; or
  - (B) the accuracy, adequacy, suitability or completeness of such Information Document or other information, data, representation, statement or document,

for the purposes of entering into the Project Documents or carrying out Macquarie's Activities but nothing in this clause 16.2(c) will limit or otherwise affect Macquarie's obligations under the Project Documents;

- subject to clause 16.2(e), warrants that it enters into the Project Documents based on its own investigations, interpretations, deductions, information and determinations; and
- (iii) acknowledges that it is aware that the Principal has entered into this deed relying upon:
  - (A) the warranties, acknowledgements and agreements in clauses 16.2(c)(i) and 16.2(c)(ii); and
  - the agreements and acknowledgements in the Information Disclaimer and its Binding Offer.
- (d) (Release and indemnity): Macquarie releases and indemnifies the Principal and TfNSW from and against:
  - any Claim against the Principal and/or TfNSW by, or Liability of the Principal and/or TfNSW to, any person; or
  - (ii) (without being limited by clause 16.2(d)(i)) any Loss incurred by the Principal and/or TfNSW,

arising out of or in any way in connection with:

(iii) the provision of, or the purported reliance upon, or use of, the Information Documents to or by Macquarie or its Associates or any other person to whom the Information Documents are disclosed by Macquarie or a failure by the Principal and/or TfNSW to provide any information to Macquarie or its Associates;

- (iv) any breach by Macquarie of clause 16.1 or this clause 16.2; or
- (v) the Information Documents being relied upon or otherwise used by Macquarie or its Associates, or by any other person to whom the Information Documents are disclosed by Macquarie, in the preparation of any information or document, including any Information Document which is "misleading or deceptive" or "false and misleading" (within the meaning of those terms in sections 18 and 29 (respectively) of the Australian Consumer Law in Schedule 2 to the Competition and Consumer Act 2010 (Cth) or any equivalent provision of State or Territory legislation),



## 16.3 Condition of the Construction Site

- (a) The Principal makes no representations and gives no warranty to Macquarie or its Associates in respect of:
  - (i) the Site Conditions likely to be encountered during the execution of Macquarie's Activities or otherwise in respect of the condition of:
    - (A) the Construction Site, Extra Land or their surroundings; or
    - (B) any structure or other thing on, under, above or adjacent to the Construction Site or Extra Land;
  - (ii) the adequacy or suitability of the Construction Site or any Extra Land for Macquarie's Activities; or
  - (iii) the existence, location, condition or availability of Services on, under, above, adjacent to or related to the Construction Site or Extra Land.
- (b) Subject to clauses 11.13, 16.4, 23.11 and 24, Macquarie accepts:
  - (i) the Principal Construction Site and any Extra Land; and
  - (ii) any structures or other things on, above or adjacent to, or under the surface of, the Principal Construction Site and any Extra Land,

in their present condition subject to all defects and Site Conditions and agrees that it is responsible for, and assumes the risk of:

- (iii) all Loss, delay or disruption it suffers or incurs; and
- (iv) any adverse effect on the Project Works, Macquarie's Activities, the Temporary Works and any part of the TSE Works during the period in which Macquarie is responsible for them in accordance with clause 11.11,

arising out of, or in any way in connection with any defects or Site Conditions encountered in performing Macquarie's Activities.

- (c) Subject to clauses 11.13, 16.4, 23.11, 24 and 42.9, Macquarie assumes all risks associated with the Macquarie Land (including any defects or Site Conditions encountered on the Macquarie Land) and will not be entitled to make any Claim against the Principal arising out of or in connection with such risks.
- (d) Macquarie must investigate, design and construct the Project Works and Temporary Works in accordance with this deed and subject to clauses 11.13, 16.4(c), 16.4(d), 23.11 and 24, will not be relieved of its obligations under this deed, irrespective of:
  - (i) the Site Conditions encountered in performing Macquarie's Activities;
  - (ii) whatever may be the condition or characteristics (including all sub-surface conditions) of:
    - (A) the Construction Site or any Extra Land, the Environment or their surroundings; or
    - (B) any structure or other thing on, above or adjacent to, or under the surface of, the Construction Site or any Extra Land, the Environment or their surroundings; and
  - (lii) any assumptions, projections, estimates, contingencies or otherwise that Macquarie or MCH may have made in relation to the Site Conditions or the conditions or the characteristics of any of the matters referred to in clause 16.3(d)(ii).

# 16.4 Contamination

- (a) In addition to the requirements of the Environmental Documents and without limiting clauses 16.1 and 16.3 (but subject to clause 16.4(c) and 16.4(d), Macquarie bears the risk of all Contamination:
  - (i) on, in, over, under or about the Principal Construction Site to the extent it is actually disturbed by or interfered with in the carrying out of Macquarie's Activities, provided that Macquarie's risk and obligation to remediate is limited to that part of such Contamination which is actually disturbed by or interfered with in the carrying out of Macquarie's Activities (and not to remediate the entire mass of such Contamination or trace to the source of the Contamination, where that wider mass or source has not been disturbed or interfered with in the carrying out of Macquarie's Activities);
  - (li) which migrates:
    - (A) on to the Principal Construction Site as a result of Macquarie's Activities and which could have been reasonably anticipated by a competent and experienced contractor that had examined;

- (aa) the Principal Construction Site and its surroundings; and
- (bb) all Information Documents and any other information that was made available in writing by the Principal, TfNSW, or by any other person on the Principal's or TfNSW's behalf, to Macquarie prior to the Commencement Date,

provided that Macquarie is not required to trace to the source of such Contamination; or

(B) from the Principal Construction Site as a result of Macquarie's Activities due to a breach of a Project Document by Macquarie or a negligent or unlawful act or omission of Macquarie or its Associates,

and Macquarie shall not otherwise be required to remediate Contamination which migrates on to or from the Principal Construction Site except to the extent Macquarie is required to remediate any migrating Contamination pursuant to clause 16.4(c);

- (iii) on, in, over, under or about any Extra Land or which migrates onto or from any Extra Land as a result of Macquarie's Activities;
- (iv) on, in, over, under or about the Macquarie Construction Site or which migrates onto or from the Macquarie Construction Site; or
- (v) to the extent it otherwise arises out of or in connection with Macquarie's Activities, provided that this clause 16.4(a)(v) shall not operate to expand Macquarie's risk in respect of Contamination of the type dealt with in clauses 16.4(a)(i), (ii) or (iii).
- (b) To the extent that Macquarie bears the risk of Contamination under clause 16.4(a), Macquarie must undertake Remediation of any such Contamination in accordance with Law, the Environmental Documents and all guidelines made or approved by the EPA so that:
  - (i) in respect of Contamination on, in, over, under or about the Principal Construction Site:
    - (A) the Principal Construction Site is suitable for the performance of Macquarie's Activities and the further construction, operation and maintenance of Sydney Metro City & Southwest; and
    - (B) whole of life costs associated with the further construction, operation and maintenance of Sydney Metro City & Southwest at the relevant parts of the Principal Construction Site where the Remediation is undertaken are minimised; and
  - (ii) in respect of any Contamination in, on, over, under or about any land outside the Principal Construction Site (including any Extra Land), so that the Relevant Land is returned to the state that it would have been in if unaffected by Macquarie's Activities (unless otherwise agreed with the relevant third party).
- (c) If:
  - (i) Contamination on, in, over, under or about the Principal Construction Site is caused by the Principal or its Associates after the Commencement Date and such Contamination is disturbed by or interfered with in the carrying out of Macquarie's Activities, clause 16.4(b) will apply; or

(ii) Macquarie is otherwise required by Law, an Authority or this deed to undertake Remediation of Contamination for which Macquarie is not responsible under clause 16.4(a), Macquarie must comply with its obligations at Law, under the Environmental Documents and all guidelines made or approved by the EPA in respect of any such requirement,

## however:

- (iii) where such compliance causes Macquarie to Incur greater cost than otherwise would have been incurred had the Contamination not been caused by the Principal or its Associates, or Macquarie had not been required by Law, an Authority or this deed to remediate such Contamination (as applicable), the difference will be dealt with and valued as if it were a Variation; and
- (iv) Macquarie will be entitled to an extension of time to any relevant Date for Milestone Achievement, Date for Construction Completion or Date for Completion under clause 23 if the requirements of that clause are satisfied.
- (d) Without limiting clause 11.5 and Schedule A21, the parties acknowledge that, under the TSE Contract, the TSE Contractor must remediate certain Contamination:
  - on, in, over, under or about the Construction Site which is disturbed by or interfered with in the carrying out of the TSE Contractor's Activities;
  - (ii) which migrates to or from the Construction Site as a result of the TSE Contractor's Activities; and
    - (iii) which otherwise arises out of or in connection with the TSE Contractor's Activities.

and that Macquarie will not be responsible for any Contamination on, in, over, under, about or migrating to or from the Construction Site under clause 16.4(a) to the extent that the TSE Contractor is required to remediate that Contamination under the TSE Contract.

(e) For the purposes of this clause 16.4, Lot 1 in Deposited Plan 52616 (known as 9-19 Elizabeth Street) and the land on which the North Shaft Elongation Works will be carried out by Macquarie shall be treated as part of the Macquarie Construction Site.

## 16.5 Environmental compliance

## Macquarie must:

- (a) (no improper use of Construction Site or Extra Land): not use the Construction Site or any Extra Land, or allow Subcontractors to use the Construction Site or any Extra Land, so that:
  - any Hazardous Chemical is abandoned or dumped on the Construction Site or Extra Land;
  - (ii) any Hazardous Chemical is handled in a manner which is likely to cause an Environmental Hazard; or
  - (iii) any other substance is released from, deposited to, or emanates from, the Construction Site or Extra Land such that a state of Contamination occurs except where such release, deposit or emanation was an unavoidable consequence of performing Macquarie's Activities in accordance with Good

Industry Practice and otherwise in accordance with the requirements of this deed:

- (b) (be environmentally responsible): at all times carry out, and ensure that Subcontractors carry out, Macquarie's Activities in an environmentally responsible manner, in accordance with Good Industry Practice, and so as to protect the Environment and keep the Construction Site and any Extra Land in a good and safe condition;
- (c) (comply with Environmental laws): without limiting clause 5:
  - comply with, and ensure that Subcontractors in performing Macquarie's Activities comply with:
    - (A) all Laws relating to the Environment;
    - (B) subject to Schedule D2, the Planning Approvals; and
    - (C) without limiting clause 16.4, all Environmental Notices arising out of or in connection with Macquarie's Activities; and
  - (ii) obtain and comply with all requirements of, and ensure that Subcontractors in performing Macquarie's Activities obtain and comply with all requirements of, any Approvals required in order to release or emit anything from the Construction Site into the air or onto the ground or otherwise into the Environment or to emit any substantial noise or vibrations;
- (d) (Corporate Environmental Management System): have a Corporate Environmental Management System which complies with the Law and is otherwise in accordance with the New South Wales Government Environmental Management System Guidelines (3rd Edition) (August 2013);
- (e) (notification): notify the Principal in writing as soon as practicable after Macquarie:
  - becomes aware of any non-compliance with the requirements of any Law or Approval regarding the Environment, or any Environmental Document, in the performing of Macquarie's Activities;
  - (II) becomes aware of any information, fact or circumstance where, if the Principal were to be aware of such information, fact or circumstance, the Principal would be required to notify any Authority of that information, fact or circumstance pursuant to any Law relating to the Environment (without limiting any other obligation of Macquarie in relation to the information, fact or circumstances); or
  - (iii) notifies any Authority of any matter pursuant to any Law relating to the Environment, in which case Macquarie must provide to the Principal a copy of such notification and of any subsequent correspondence with the Authority in relation to the subject of the notification; and
- (f) (indemnity): indemnify the Principal against any Loss incurred by the Principal arising out of or in any way in connection with an Environmental Notice received by the Principal to the extent that it arises out of or in connection with any Contamination:
  - (i) caused by Macquarie in connection with Macquarie's Activities; or
  - (ii) that occurs as a result of a breach by Macquarie of this deed,

and release the Principal from and against any Claim against the Principal by Macquarie, or liability of the Principal arising out of or in any way in connection with any Contamination for which Macquarie is responsible under this deed.

## 16.6 Environmental Management Plans

## Macquarie:

- (a) must prepare the Environmental Management Plans in accordance with the requirements applicable to an "Environmental Management Plan" set out in the New South Wales Government Environmental Management System Guidelines (3rd Edition) (August 2013);
- (b) must comply with, and ensure that Subcontractors in performing Macquarie's Activities comply with, the Environmental Management Plans; and
- (c) will not be relieved from compliance with any of its obligations or its liabilities whether under the Project Documents or otherwise according to Law as a result of:
  - (i) compliance with the Environmental Management Plans;
  - (ii) any audits or other monitoring by the Principal's Representative of Macquarie's compliance with the Environmental Management Plans; or
  - (iii) any failure by the Principal's Representative, or anyone else acting on behalf of the Principal, to detect any non-compliance including where any failure arises from any negligence on the part of the Principal's Representative or other person.

# 16.7 Liability under the NGER Legislation

- (a) Without limiting any other clause in this deed, Macquarie acknowledges and agrees that if Macquarie's Activities constitute a "facility" within the meaning of the NGER Legislation, then for the purposes of the NGER Legislation, it has operational control of that facility or facilities and will comply with any obligations arising in respect of Macquarie's Activities under the NGER Legislation.
- (b) If, for the purpose of the NGER Legislation, Macquarie is not taken to have operational control of the facility or facilities referred to in clause 16.7(a):
  - Macquarie must comply with any obligations arising under the NGER Legislation in respect of Macquarie's Activities as if it was the person with operational control of such facility or facilities; and
  - (ii) where section 11B(1) of the NGER Legislation applies, Macquarie agrees that upon written request by the Principal the parties will, for the purposes of the NGER Legislation, jointly nominate Macquarie as the person with operational control of such facility or facilities (with such nomination continuing until the completion of Macquarie's Activities) and will do all things reasonably necessary to give effect to such nomination (including providing all relevant information and completing and executing all relevant documents and forms).
- (c) If, despite the operation of clauses 16.7(a) and 16.7(b), the Principal incurs, or but for this clause would incur, a liability under or in connection with the NGER Legislation as a result of or in connection with Macquarie's Activities, and the NGER Legislation provides:
  - (i) that such liability can be transferred by the Principal to Macquarie; or

(ii) for a declaration or other mechanism by which Macquarie can become the person with such liability under the NGER Legislation,

Macquarie must, upon written request by the Principal, do all things reasonably necessary to achieve such outcome (including providing all relevant information and completing and executing all relevant documents and forms).

# 16.8 Provision of Emissions and Energy Data to the Principal

- (a) Macquarie must provide Macquarie's Emissions and Energy Data to the Principal's Representative:
  - (i) at such times as may be agreed by the Principal and Macquarie, or, if no such agreement is reached, within 10 Business Days after receiving written notice from the Principal indicating that it requires Macquarie's Emissions and Energy Data to be provided; and
  - (ii) on each occasion that Macquarie is required to provide Macquarie's Emissions and Energy Data to an Authority under the NGER Legislation or any other applicable Law.
- (b) The Principal may use Macquarie's Emissions and Energy Data for any purpose as it sees fit.

# 16.9 Reporting Emissions and Energy Data

- (a) This clause 16.9 applies if despite the operation of clause 16.7, the Principal incurs a liability under or in connection with the NGER Legislation as a result of or in connection with Macquarie's Activities.
- (b) Macquarie must assist the Principal to comply with the NGER Legislation in relation to any aspect of Macquarie's Activities.
- (c) Without limiting clause 16.9(b), if the Principal notifies Macquarie in writing that Macquarie is required to provide Macquarie's Emissions and Energy Data to the Principal, then Macquarie must:
  - (i) provide Macquarie's Emissions and Energy Data to the Principal in the same manner, form and level of detail, based on the same methods and at the same times:
    - (A) as if Macquarie were obliged under the NGER Legislation or any other applicable Law to provide Emissions and Energy Data to an Authority and the Principal was that Authority;
    - (B) in accordance with the requirements or Approvals of any Authority and any Directions given by the Principal; and
    - (C) without limiting clauses 16.9(c)(i)(A) or 16.9(c)(i)(B), as required to enable the Principal:
      - (aa) to discharge, as and when they fall due, any obligations that it may have to provide Macquarie's Emissions and Energy Data to any Authority; and
      - (bb) to provide to any Authority any Macquarie's Emissions and Energy Data concerning any greenhouse gas project;

- (ii) keep all such Macquarie's Emissions and Energy Data required to enable it to discharge its obligations under clause 16.9(c)(i);
- (iii) retain records of its activities that are the basis of Macquarie's Emissions and Energy Data for any financial year, for a period of not less than 7 years from the end of the year in which the relevant activities take place; and
- (iv) permit Macquarie's Emissions and Energy Data to be examined, monitored, measured, copied, audited and verified by any persons appointed or authorised for that purpose by the Principal or any Authority, and co-operate with and provide all reasonable assistance to any such persons, including giving access to premises, plant and equipment, producing and giving access to documents (including any records kept and retained under clauses 16.9(c)(ii) and 16.9(c)(iii)) and answering questions.
- (d) Macquarie acknowledges and agrees that:
  - (i) Macquarie's Emissions and Energy Data is provided to the Principal:
    - (A) to discharge any obligations that the Principal may have to provide such Emissions and Energy Data to an Authority; and
    - (B) so that the Principal may provide to any Authority any Macquarie's Emissions and Energy Data concerning any greenhouse gas project;
  - (ii) the Principal may provide or otherwise disclose Macquarie's Emissions and Energy Data to any Authority; and
  - (iii) nothing in this clause 16.9 is to be taken as meaning that the Principal has agreed to perform on behalf of Macquarie, any obligation that Macquarie itself may have under any legislative requirement regarding the provision of Emissions and Energy Data to any Authority (including any obligation under the NGER Legislation).

# 17. COMMENCEMENT OF WORKS AND ACCESS

# 17.1 Interim Access Licence and interface coordination

- (a) The Principal may give Macquarie written notice when a part of the TSE Site is Accessible.
- (b) Subject to clauses 17.1(c) and 17.5, if the Principal gives Macquarie a notice in accordance with clause 17.1(a), the Principal must grant to Macquarie a nonexclusive licence to access and use, and to permit its Subcontractors to access and use, each Accessible part of the TSE Site the subject of a notice from the Principal to Macquarie under clause 17.1(a) for the purpose of performing Macquarie's Activities.
- (c) Each Interim Access Licence:
  - (i) commences on the first day of the Interim Access Period; and
  - (ii) terminates on the earlier of:
    - (A) the last day of the Interim Access Period; and
    - (B) termination of this deed;

- (iii) is personal in nature and does not create any entitlement or interest in the TSE Site; and
- (iv) is subject to:
  - (A) the restrictions upon the access, possession and use of that part of the TSE Site referred to in the Site Access Schedule, the Project Cooperation and Integration Deeds and Schedule D3; and
  - (B) Macquarie and the D&C Contractor executing a deed poll in favour of the TSE Contractor in the form of Schedule A12 to the TSE Contract if requested to do so by the Principal.
- (d) If the Principal grants Macquarie an Interim Access Licence pursuant to clause 17.1(b), Macquarie may, but is not obliged to, access and use the Accessible part of the TSE Site the subject of that Interim Access Licence.
- (e) Without limiting Macquarie's obligations under the TSE Cooperation and Integration Deed, to the extent that Macquarie uses or accesses the Accessible part of the TSE Site during the Interim Access Period, Macquarie:
  - (i) acknowledges that during an Interim Access Period:
    - (A) Macquarie's Activities interface with the TSE Works; and
    - (B) the TSE Contractor may be executing work on parts of the TSE Site at the same time as Macquarie is performing Macquarie's Activities; and
    - (C) the TSE Contractor will be engaged as principal contractor in respect of the TSE Site;
  - (ii) must at all times:
    - (A) fully co-operate with the TSE Contractor;
    - (B) carefully coordinate and interface Macquarie's Activities with the TSE Works;
      - perform Macquarie's Activities so as to minimise any interference with or disruption or delay to the TSE Works; and
      - (D) attend coordination meetings as required in accordance with the TSE Cooperation and Integration Deed; and
  - (ili) must promptly advise the Principal's Representative of all matters arising out of Macquarie's access to any part of the TSE Site that may have an adverse effect upon Macquarie's Activities.
- (f) Macquarie agrees that, except where expressly provided under this deed, Macquarie:
  - (i) will have no Claim; and
  - (ii) will not assert any right whatsoever,

against the Principal arising out of, or in relation to, Macquarie accessing any part of the TSE Site during an Interim Access Period or any failure by the Principal to notify Macquarie that any part of the TSE Site is Accessible or grant Macquarie an Interim Access Licence (including under clauses 23.11 and 24).

#### 17.2 Construction Licence

- (a) The Principal must provide Macquarie with access to each part of the Principal Construction Site by the relevant Site Access Date for that part in accordance with the Site Access Schedule.
- (b) Subject to clause 17.2(c) and clause 17.5, the Principal grants to Macquarie a non-exclusive licence to use and occupy, and to permit its Subcontractors and Sub-Tenants to use and occupy, the Principal Construction Site for the purposes of performing Macquarie's Activities in accordance with this deed and, in respect of Construction Site (Area 1) only, for the purposes described in clause 17.3(d), and Macquarie accepts the grant of that licence.
- (c) The Construction Licence:
  - (i) commences in respect of each part of the Principal Construction Site on:
    - (A) in relation to:
      - (aa) Construction Site (Area 1), the Commencement Date; and
      - (bb) Construction Site (Area 2), the Site Access Date for Construction Site (Area 2) set out in section 3 of the Site Access Schedule; and
    - (B) in relation to Construction Site (Area 3), Construction Site (Area 4), and Construction Site (Area 5) and Construction Site (Area 6):
      - (aa) where the Principal has not issued a notice under clause 17.2(e) in relation to that part of the Principal Construction Site, the date on which Macquarie is granted access for that part of the Principal Construction Site; and
      - (bb) where the Principal has issued a notice under clause 17.2(e) in relation to that part of the Principal Construction Site, the date in accordance with clause 17.2(f), 17.2(g)(i) or 17.2(g)(ii)(B); and
  - (ii) subject to clause 17.2(c)(iii), terminates in respect of each part of the Principal Construction Site on the earlier of:
    - (A) if:
      - (aa) a Site Access Expiry Date is specified in the Site Access Schedule with respect to the relevant part of the Principal Construction Site; and
      - (bb) Macquarie has not provided the Principal with a notice under clause 17.2(h) with respect to the relevant part of the Principal Construction Site,

the Site Access Expiry Date for that part of the Principal Construction Site;

- if the relevant part of the Principal Construction Site forms part of a Retail Lot, the grant of the relevant Retail Lease;
- (C) if the relevant part of the Principal Construction Site forms part of the 50 Martin Place Ancillary Amenities Lot, the earlier of the Last Date of

Completion and the date on which the 50 Martin Place Ancillary Amenities Lot is transferred by the Principal to Macquarie Bank Limited under clause 31.11; and

- (D) the relevant Portion Handover Date;
- (iii) subject to clause 45.11(b), on the termination of this deed;
- (iv) is personal in nature and does not create any entitlement or interest in the Principal Construction Site; and
- (v) is subject to restrictions upon the access, possession and use of the Principal Construction Site referred to in the Site Access Schedule, the Project Cooperation and Integration Deeds and Schedule D4.
- (d) The Principal's Representative must give Macquarie:
  - (I) 6 months;
  - (li) 3 months;
  - (lii) 1 month; and
  - (lv) 1 week,

prior notice of the estimated TSE Date of Construction Completion.

- (e) If the TSE Date of Construction Completion is earlier than a Site Access Date, the Principal's Representative may (but is not obliged to) give written notice offering Macquarie access to the relevant part of the Principal Construction Site from a specified date prior to the Site Access Date.
- (f) If the date specified in the notice given by the Principal's Representative pursuant to clause 17.2(e) is on or later than the Early Site Access Date, then:
  - Macquarie must accept the relevant part of the Principal Construction Site from the date specified in the notice given by the Principal's Representative pursuant to clause 17.2(e); and
  - (ii) the Construction Licence will commence with respect to the relevant part of the Principal Construction Site from the date specified in the Principal's Representative's notice.
- (g) If the date specified in the notice given by the Principal's Representative pursuant to clause 17.2(e) is earlier than the Early Site Access Date, Macquarie must, within 10 Business Days after receiving a notice under clause 17.2(e):
  - (i) accept the offer of early access by written notice, in which case the Construction Licence will commence with respect to the relevant part of the Principal Construction Site from the date specified in the Principal's Representative's notice or such other date as may be agreed by the parties; or
  - (ii) decline the offer of early access by written notice, in which case;
    - (A) Macquarie must accept the Principal Construction Site from the Early Site Access Date; and

(B) the Construction Licence will commence from the Early Site Access

Date for the relevant part of the Principal Construction Site,

and if Macquarie fails to respond to the notice, Macquarie is deemed to have declined the offer of early access and clause 17.2(g)(ii) applies.

- (h) Subject to clause 17.2(i), if Macquarie requires access to a part of the Principal Construction Site for which a Site Access Expiry Date is specified in the Site Access Schedule after the applicable Site Access Expiry Date in order to carry out Macquarie's Activities, Macquarie must:
  - (i) notify the Principal's Representative in writing as soon as practicable, and in any event no less than 20 Business Days, prior to the applicable Site Access Expiry Date:
    - (A) that Macquarie requires access to that part of the Principal Construction Site after the Site Access Expiry Date; and
    - (B) of the date on which Macquarie will vacate the relevant part of the Principal Construction Site;
  - (ii) notify the Principal's Representative at least once every 20 Business Days after Macquarie has first given notice under clause 17.2(h)(i) of any change to the date on which Macquarie will vacate that part of the Principal Construction Site until Macquarie vacates that part of the Principal Construction Site;
  - (iii) use its best endeavours to vacate that area of the Principal Construction Site as soon as practicable after the Site Access Expiry Date; and
  - (iv) immediately notify the Principal's Representative after Macquarie has vacated the relevant part of the Principal Construction Site.
- (i) Clause 17.2(h) and clause 23.11(b) do not apply to extend the Site Access Expiry Dates for the parts of the Construction Site referred to in:
  - rows 3 and 5 of the table in paragraph 5 in the Site Access Schedule beyond in which case, access cannot extend beyond the relevant lease expiry date); and
  - (ii) paragraph 7 in the Site Access Schedule beyond

and Macquarie must vacate that part of the Principal Construction Site by such date.

(+)(j) Clauses 17.2(e), 17.2(f) and 17.2(g) do not apply in relation to Construction Site (Area 1) or Construction Site (Area 2).

- (I) Notwithstanding clause 17.2(d), the Principal must:
  - (i) give written notice to Macquarie informing it of the anticipated Construction
    Licence Commencement Date for Construction Site (Area 4); and
  - (ii) if, after a notice has been issued by the Principal pursuant to this clause 17.2(I), the Principal considers (acting reasonably) that the anticipated Construction Licence Commencement Date for Construction Site (Area 4) has changed such that it will be different to the anticipated Construction Licence Commencement Date specified in a former notice, issue an updated notice specifying the revised anticipated Construction Licence Commencement Date for Construction Site (Area 4),

#### (each an Area 4 Notice).

(j)(m) The parties acknowledge and agree that the Principal may issue any number of Area 4 Notices under clause 17.2(l).

## 17.3 Access to and use of the Principal Construction Site

- (a) Macquarie is responsible for gaining access to and from the Principal Construction Site and, except as expressly provided in a Project Document, will not be entitled to make any Claim against the Principal in connection with access, or failure to gain or delay in gaining access, to and from the Principal Construction Site.
- (b) Macquarie:
  - (i) must access the Principal Construction Site only at the points of entry and exit and via the routes set out in the Environmental Documents; and
  - (ii) without limiting clause 17.1, bears the risk of coordinating its access to the Principal Construction Site with any other person that uses the access ways to the Principal Construction Site.
- (c) Subject to clause 17.3(d), Macquarie must not use the Principal Construction Site, or permit it to be used, for any purpose other than:
  - (i) Macquarie's Activities;
  - the OSD Developer's Activities, to the extent that the OSD Developer accesses, occupies or uses the Principal Construction Site as contemplated by clause 13.1(f); or
  - (iii) the fit-out of the Retail Lot,

without the Principal's prior written consent.

(d) Macquarie may use Construction Site (Area 1) for the following uses:

- (I) accessing existing end of trip facilities and decommissioning and winding down of such facilities, provided such use does not delay the satisfaction of the conditions of approval referred to in clause 5.2(b)(vi) or the commencement of the demolition of the building located on Construction Site (Area 1); and
- (ii) access in order to complete infill works on the Macquarie Land which are required as a result of the demolition referred to in clause 17.3(d)(i).

## 17.4 Variation of the Principal Construction Site

- (a) If a Variation causes, or will cause, any structure forming part of the Project Works or the Temporary Works to encroach into the OSD Construction Site:
  - (i) the Principal will give written notice to Macquarie:
    - (A) identifying the affected area of the OSD Construction Site (Area of Encroachment); and
    - (B) attaching an amended Site Access Schedule which includes the Area of Encroachment in the relevant section of the amended Site Access Schedule; and
  - (ii) on and from the date specified in the Principal's notice:
    - (A) each reference to "Site Access Schedule" in the Project Documents will be deemed to be a reference to the amended Site Access Schedule attached to the Principal's notice to Macquarie; and
    - (B) the Area of Encroachment will be omitted from the OSD Construction Site.
- (b) Without prejudice to the OSD Developer's rights under the OSD PDA and subject to clauses 35 and 37, Macquarie will not be entitled to make any Claim against the Principal arising out of or in connection with the operation of this clause 17.4.

## 17.5 Conditions precedent to access the Principal Construction Site

The Principal is not obliged to give Macquarie access to any area of the Principal Construction Site until Macquarie has:

- (a) provided the Principal with a Fire and Life Safety Report in a form acceptable to the Principal (acting reasonably); and
- (b) complied with clause 6.1(a).

# 17.6 Licence over Macquarie Construction Site

- (a) Macquarie grants to the Principal an irrevocable, non-exclusive licence to use and occupy, and to permit any Rail Contractor to use and occupy, the Macquarie Construction Site on and from the first Business Day after the Commencement Date, and the Principal accepts the grant of that licence.
- (b) The licence referred to in clause 17.6(a):
  - (i) commences on the Commencement Date;
  - (ii) terminates in respect of each part of the Macquarie Construction Site on the Last Date of Completion; and

- (iii) is subject to the restrictions upon the access referred to in this deed (including clause 46).
- (c) The Principal must:
  - (i) ensure that the TSE Contractor fulfils the functions and responsibilities of the principal contractor under the WHS legislation to the extent that the TSE Contractor undertakes any construction work on the Macquarie Construction Site; and
  - (ii) ensure that, subject to the other provisions of this deed, the Principal and all Rail Contractors using and occupying the Macquarie Construction Site pursuant to clause 17.6(a) bear the risk of coordinating their access to the Macquarie Construction Site.
- (d) This clause 17.6 survives termination of this deed on any basis.

## 17.7 Property Works

- (a) Macquarie must:
  - (i) carry out the Property Works:
    - (A) in accordance with the SWTC; and
    - (B) subject to clause 17.7(f), so that, on completion, they are fit for their intended purpose;
  - (ii) after completion of the Property Works with respect to an Unowned Parcel, including the work described in clause 17.7(f), provide to the Principal's Representative;
    - (A) a certificate in the form of Schedule B7, duly executed by the owner or owners of any part of the Unowned Parcel; or
    - (B) a statement signed by Macquarie to the effect that such owner or owners have failed or refused to sign a certificate in the form of Schedule B7 within 15 Business Days after it being provided by Macquarie to the owner or owners following completion of the Property Works including the work described in clause 17.7(f); and
  - (iii) indemnify the Principal from and against any Claims against the Principal, or Loss suffered or incurred by the Principal, arising out of or in any way in connection with a claim by the owner or owners of any part of an Unowned Parcel where:
    - such owner or owners have not duly signed a certificate in the form of Schedule B7; and
    - (B) the Claim or Loss arises out of or in any way in connection with Macquarie's Activities.
- (b) The acceptance of a certificate or statement provided by Macquarie under clause 17.7(a)(ii) by the Principal's Representative is not approval by the Principal or the Principal's Representative of Macquarie's performance of its obligations under this clause 17.7.

- (c) Where any Property Works are required to be carried out on an Unowned Parcel, Macquarie must give a written notice to the owner or owners of the property (with a copy to the Principal's Representative) which:
  - (i) describes the Property Works to be carried out;
    - (ii) requests access for the purpose of carrying out the Property Works; and
    - (iii) specifies the intended date for commencement of the Property Works,

not less than 10 Business Days prior to the day which Macquarie intends to commence the Property Works.

- (d) If the owner or owners of a property do not provide Macquarie with sufficient access to carry out the Property Works from either:
  - (i) the date notified in the notice under clause 17.7(c); or
  - (ii) such other date as may be agreed between Macquarie and the owner or owners,

## Macquarie:

- (iii) must:
  - (A) give the Principal's Representative a notice stating this; and
  - (B) not carry out the Property Works until the Principal's Representative gives Macquarie a notice specifying that the owner or owners of the property have agreed to give access (or Macquarie has otherwise procured the owner's consent to Macquarie accessing the property), in which event clause 17.7(c) will reapply; and
- (iv) will be liable for the consequences of, and will have no Claim against the Principal arising out of or in any way in connection with, any delay in accessing an Unowned Parcel to carry out the Property Works.
- (e) Upon being given access to any Unowned Parcel for the purpose of carrying out any Property Works, Macquarie must promptly carry out those Property Works in a manner which minimises inconvenience and disruption to the owners, occupiers and users of the Unowned Parcel.
- (f) Macquarie must:
  - (i) rehabilitate any part of an Unowned Parcel to the state agreed between Macquarie (or the D&C Contractor) and the owner of such Unowned Parcel prior to commencing the work or, if no such agreement is reached, the state it was in immediately prior to Macquarie obtaining access; and
  - (ii) otherwise repair any damage or degradation to such a part arising out of or in any way in connection with the performance of its obligations under this clause 17.7.
- (g) The following are conditions precedent to Construction Completion of Portion 1 and Completion of any Portion other than Portion 1:
  - (i) completion of all Property Works under this clause 17.7 that form part of the Portion, including all relevant work under clause 17.7(f); and

(ii) provision of all certificates or statements (as the case may be) to the Principal's Representative as required under clause 17.7(a)(ii) in respect of the Property Works that form part of the Portion.

# 17.8 Native Title Applications and Threatened Species Claims

- (a) Macquarie agrees that if:
  - (i) there is a Native Title Application; or
  - (ii) a Threatened Species Claim is commenced,

affecting any part of the Construction Site or the carrying out of the Project Works, Macquarie must:

- (iii) continue to perform its obligations under this deed and the other Project Documents unless otherwise:
  - (A) directed by the Principal's Representative;
  - (B) ordered by any court or tribunal; or
  - (C) required by Law;
- (iv) at the request of the Principal, or if required to do so under any Law or by order of a court or tribunal, provide all reasonable assistance in connection with dealing with the Native Title Application or Threatened Species Claim (including giving the Principal and any other person authorised by the Principal access to the Construction Site or that part of the Construction Site that is the subject of the Native Title Application or Threatened Species Claim when reasonably required by the Principal for that purpose); and
- (v) take all reasonable steps to mitigate any Loss to the Principal in complying with its obligations under clause 17.8(a)(iii).
- (b) For the purposes of clause 17.8(a)(iii)(A), the Principal may by written notice direct Macquarie to suspend the performance of any or all of Macquarie's Activities until such time as the Principal gives Macquarie further notice.

# 17.9 Finding of Artefacts

Macquarie:

- (a) acknowledges and agrees that:
  - Artefacts may be found on, in or under the surface of the Construction Site;
     and
  - (ii) as between the Principal and Macquarie, any Artefacts found on, in or under the surface of the Principal Construction Site are and will remain the property of the Principal; and
- (b) must, upon the discovery of an Artefact:
  - (i) notify the Principal within 2 Business Days;
    - (ii) ensure that the Artefact is managed in accordance with the Construction Heritage Management Plan;

- (iii) comply with all Laws and the Directions of Authorities and the Principal relating to the discovery of the Artefact; and
- (iv) continue to perform Macquarie's Activities, except to the extent otherwise:
  - (A) directed by the Principal's Representative;
  - (B) ordered by a court or tribunal; or
  - (C) required by Law,

## 17.10 Working hours

Unless otherwise agreed between Macquarie and the Principal's Representative, the hours of work applicable to Macquarie's Activities to be carried out on the Construction Site are those permitted by relevant Law and relevant Authorities.

## 17.11 Extra Land

- (a) Macquarie must:
  - (i) procure for itself, and at its own Cost, the occupation or use of relevant rights over any land or buildings in addition to the Construction Site which is necessary or which it requires for the execution of Macquarie's Activities or to exercise any right or perform any obligation under this deed; and
  - (ii) as a condition precedent to Construction Completion of Portion 1 and Completion of any Portion other than Portion 1 in which Macquarie has had to procure occupation or use of or rights over any Extra Land:
    - (A) rehabilitate that Extra Land in accordance with the requirements of all relevant Authorities and any owner, occupier and any other relevant persons having an interest in the Extra Land; and
    - (B) provide to the Principal's Representative:
      - (aa) a properly executed release on terms satisfactory to the Principal's Representative (acting reasonably) releasing the Principal from all Claims from the owner or occupier of, and from any other person having an interest in that Extra Land; or
      - (bb) if Macquarie is unable to obtain such a release despite using its best endeavours to do so, a statement from Macquarie to the effect that such owner or occupier, or other person having an interest in that Extra Land, has failed or refused to execute such a release within 15 Business Days after it being provided by Macquarie to the owner, occupier or other person following completion of the work on that Extra Land; and
  - (iii) indemnify the Principal from and against any Claims against the Principal, or Loss suffered or incurred by the Principal, arising out of or in any way in connection with a claim by the owner or occupier of any part of the Extra Land where:
    - (A) such owner or occupier has not executed such a release; and
    - (B) the claim or Loss arises out of or in connection with Macquarie's Activities.

- (b) Macquarie acknowledges that:
  - integration of the requirements for access to Extra Land is at the sole responsibility, Cost and risk of Macquarie; and
  - (ii) the Principal will not be liable upon any Claim (insofar as is permitted by Law) by Macquarie arising out of or in any way in connection with:
    - (A) identifying and obtaining access to Extra Land; or
    - (B) any delay, additional Costs or other effects on the Project Works related to the ability or inability of Macquarie or its Subcontractors to obtain access to Extra Land or approval to use Extra Land or to integrate Extra Land with the Construction Site.

#### 17.12 Permitted use

Macquarie must not:

- (a) undertake the Project Works (other than the Third Party Works) such that the final location of such works is outside the Project Site;
- (b) undertake the Temporary Works outside the Construction Site; or
- (c) undertake the Local Area Works outside the Construction Site and the Local Areas.

## 17.13 Value Engineering

- (a) During the first three months following the Commencement Date, Macquarie must participate in a value engineering process with the Principal, including a series of up to six value engineering workshops of up to 4 hours each at times reasonably requested by the Principal's Representative, to identify measures which will, if adopted, achieve one or more of the following objectives:
  - (I) accelerate Milestone Achievement of a Milestone;
  - (ii) accelerate Construction Completion and Completion of a Portion;
  - (iii) reduce the cost of the Project Works or the Temporary Works;
  - (iv) improve the efficiency or value to the Principal of the completed Project Works;
  - minimise the interface risks in relation to the Project Works, in particular as between Macquarie and any Rail Contractors;
  - (vi) reduce the whole of life costs associated with the operation and maintenance of the Project Works or the further construction, operation and maintenance of Sydney Metro City & Southwest; or
  - (vii) otherwise be of benefit to the Principal,

(together the VE Objectives).

Macquarie must ensure that any relevant personnel reasonably requested by the Principal attend and participate in the value engineering workshops and any other meetings or forums connected with the process. As a minimum, such personnel will include Macquarie's design manager and construction manager and key

personnel from any Significant Subcontractor that is undertaking the design of any part of the Project Works or the Temporary Works.

Each party shall bear its own costs of participating in such value engineering process.

- (b) Following the three month process referred to in clause 17.13(a), Macquarie must, during the course of performing Macquarie's Activities, consider the extent to which further measures may be adopted in order to achieve the VE Objectives.
- (c) If:
  - through the value engineering process described in clause 17.13(a), the
    parties agree on a solution to achieve one or more of the VE Objectives then
    this shall be treated as a Macquarie proposed Variation under clause 36 and
    the Principal's Representative may give a written notice to Macquarie under
    clause 36.2; or
  - (ii) Macquarie identifies further measures which may be adopted in order to achieve one or more of the VE Objectives pursuant to clause 17.13(b) then Macquarie may propose this as a Variation pursuant to clause 36 and the Principal's Representative may give a written notice to Macquarie under clause 36.2.
- (d) This clause 17.13 is without prejudice to the Principal's rights under clauses 35 and 36.



## 17.15 South Tower OSD Access

- (a) The parties acknowledge and agree that:
  - (i) following the Last Date of Completion, Macquarie requires non-exclusive access to the area shown hatched on plan "Southern Entrance Post Completion" in Appendix 4 to the SWTC (**OSD Access Area**) for the purposes of accessing the OSD Construction Site in order to complete the OSD Works and complete the floor finishes contemplated by clause 17.15(b)(i); and
  - (ii) if the Last Date of Completion is before
    - (A) the Principal will grant to Macquarie a non-exclusive licence to use and occupy, and to permit its Subcontractors to use and occupy, the OSD Access Area for the purposes of accessing the OSD Construction Site to complete the OSD Works and for no other purpose;

- (B) the construction licence referred to in clause 17.15(a)(i):
  - (aa) commences on the Last Date of Completion; and
  - (bb) will terminate on the earlier of:
    - (a)
    - (b) if the OSD Access Area forms part of a Retail Lot, the grant of the relevant Retail Lease; and
    - (c) subject to clause 45.11(b), on the termination of this deed;
- (C) Macquarie bears the risk of destruction, loss or damage to, the Project Works and any other works or equipment located in the OSD Access Area to the extent such damage is caused or contributed to by Macquarie or its Associates; and
- (D) other than the obligations set out in this clause 17.15, the Principal has no liability to Macquarie under this deed or otherwise in relation to Macquarie's use of the OSD Access Area.
- (b) Notwithstanding any other provision of this deed, Macquarie must, on or before
  - complete the floor finishes in the OSD Access Area in accordance with the requirements of Appendix 11 to the SWTC; and
  - (ii) promptly repair and make good any damage to the floor surfaces or the Project Works in the OSD Access Area arising out of, or in any way in connection with:
    - (A) the carrying out by:
      - (aa) Macquarie of Macquarie's Activities; or
      - (bb) the OSD Developer of the OSD Developer's Activities;
    - (B) a failure by Macquarie to comply with its obligations under a Project Document; or
    - (C) Macquarie's use of or access to the OSD Access Area.
- (c) Macquarie indemnifies the Principal from and against any Loss incurred by the Principal arising out of or in connection with a failure by Macquarie to comply with its obligations under clause 17.15(b) on or before

## 18. PORTIONS

#### 18.1 Principal's Representative may direct Portions

- (a) In addition to the Portions identified in paragraph 3 of Schedule A2, the Principal's Representative may (in its absolute discretion), at any time and from time to time, by written notice to Macquarie direct additional Portions under this clause 18.1.
- (b) The notice by the Principal's Representative pursuant to clause 18.1(a) must set out that part of the Project Works which will become an additional Portion.

- (c) In respect of any additional Portion directed under this clause 18.1, if the notice under clause 18.1(a) is given by the Principal:
  - before the Date for Construction Completion of the relevant existing Portion and before the relevant part of the Portion to be separated has reached a stage equivalent to Construction Completion, Macquarie will be entitled to payment pursuant to clause 18.1(d);
  - (ii) subject to clause 18.1(da), after the Date for Construction Completion of the relevant existing Portion but before the relevant part of the Portion to be separated has reached a stage equivalent to Construction Completion, Macquarie will not be entitled to any grant of additional time or payment of Costs or expenses (by way of Variation or otherwise) in respect of the direction of the additional Portion; or
  - (iii) subject to clause 18.1(da), after the date the relevant part of the Portion to be separated has reached a stage equivalent to Construction Completion, Macquarie will not be entitled to any grant of additional time or payment of Costs or expenses (by way of Variation or otherwise) in respect of the direction of the additional Portion.
- (d) In respect of any additional Portions to which clause 18.1(c)(i) applies:
  - (i) the Principal will pay to Macquarie an amount equal to the Variation Costs that are directly attributable to the direction of the relevant additional Portion (excluding any finance costs and any direct costs saved or which will be saved or which ought reasonably to have been saved in connection with the direction of the additional Portion) pursuant to clause 37; and
  - (ii) Macquarie will be entitled to claim an extension of time to the Date for Construction Completion of the Portion affected by the direction for an additional Portion and clauses 23.9, 23.10 and 23.11 will apply to such claim,

as if the Principal had directed a Variation.

- (da) In respect of any additional Portions to which clauses 18.1(c)(ii) or 18.1(c)(iii) apply, the Principal will pay Macquarie an amount equal to the net incremental costs of the D&C Contractor and Macquarie arising from changed access arrangements in, through and around the completed Portion (excluding any finance costs and any direct costs saved or which will be saved or which ought reasonably to have been saved in connection with the direction of the additional Portion) pursuant to clause 37 as if the Principal had directed a Variation).
- (e) Any notice given by the Principal's Representative under clause 18.1(a) must, for each Portion, include details of:
  - (i) the Project Works and Temporary Works;
  - (ii) the Date for Construction Completion;
  - (iii) the Date for Completion; and
  - (iv) respective amounts of liquidated damages,

as determined by the Principal's Representative (acting reasonably).

- (f) If the Principal elects to direct any additional Portions pursuant to clause 18.1(a), the Principal must have regard to the obligations of the Appointed Principal Contractor in relation to the WHS Legislation.
- (g) Without prejudice to Macquarie's right to make a claim under clause 23.9 and clause 24.1 (where applicable), the Principal's Representative may, in its absolute discretion for any reason and at any time, from time to time, by notice in writing to Macquarie and the Principal unilaterally extend the Date for Construction Completion of a Portion by any period specified in that notice.
- (h) The Principal's exercise of its discretion under clause 18.1(g) does not limit Macquarie's right to make a claim under clause 23.9 and clause 24.1 where, but for the exercise of the discretion, Macquarie would have been entitled to an extension of time or a Compensation Event.
- (i) The power to extend the Date for Construction Completion of a Portion under clause 18.1(g):
  - (i) may be exercised whether or not Macquarie has made, or is entitled to make, a claim for an extension of time to any Date for Construction Completion, or is entitled to be, or has been, granted an extension of time to any relevant Date for Construction Completion, under clause 23;
  - (ii) subject to clause 18.1(i)(iii), may only be exercised by the Principal's Representative and the Principal's Representative is not required to exercise its discretion under clause 18.1(g) for the benefit of Macquarie;
  - (iii) without limiting clause 4.1, may be exercised or not exercised (as the case may be) by the Principal's Representative in accordance with the directions of the Principal; and
  - (iv) is not a Direction which can be the subject of a Dispute pursuant to clause 52 or in any other way opened up or reviewed by any other person (including the IDAR Panel or any arbitrator or court).

#### 18.2 Interpretation of Portions

The interpretations of:

- (a) Macquarie's Activities;
- (b) Project Works;
- (c) Temporary Works;
- (d) Works;
- (e) Third Party Works;
- (f) Local Area Works;
- (g) Service Works;
- (h) Property Works;
- (i) Project Site;
- (j) Construction Site;

- (k) Construction Completion;
- (I) Date for Construction Completion;
- (m) Date of Construction Completion;
- (n) Completion;
- (o) Date for Completion;
- (p) Date of Completion; and
- (q) Defects Correction Period,

and clauses 17.1 to 17.6, 17.11, 20.3(a)(x); 21.5; 21.8; 21.10; 21.11; 23; 24; 30; 34.2; 35.2(c); 41.3; 41.4; 41.14 and the SWTC (including its appendices) will apply separately to each Portion (including any Portion determined under clause 18.1) and references therein to any of the terms in clauses 18.2(a) to (q) (inclusive) above will mean so much of Macquarie's Activities, Project Works, Temporary Works, Works, Third Party Works, Local Area Works, Property Works, Service Works, Project Site, Construction Site, Construction Completion, Date for Construction Completion, Date of Construction Completion, Completion, Date for Completion, Date of Construction Period as is comprised in, or associated with, the relevant Portion.

#### 19. ENCUMBRANCES

## 19.1 Principal's Land

- (a) The Principal must ensure that it is the freehold owner of the Principal's Land by the Construction Licence Commencement Date.
- (b) Macquarie must comply with:
  - the terms of any easement, restrictions on use, covenants, agreements or other similar arrangements burdening or benefiting the Principal's Land as recorded in the register maintained by LRS under the Real Property Act 1900 (NSW); and
  - (ii) any conditions or restrictions on access that apply to an area of the Construction Site as specified in the Site Access Schedule.
- (c) Except as otherwise provided in this deed (including clauses 10.3(a)(iv) and 19.1(d)) the Principal must not at any time create, or permit the creation of, any Encumbrance or Security Interest in respect of the Principal's Land after the Commencement Date without the consent of Macquarie (such consent not to be unreasonably withheld or delayed).
- (d) The Principal may, at any time and from time to time, create or permit the creation of the following Encumbrances on the title to the Principal's Land:
  - (i) any Encumbrance necessary, in the opinion of the Principal, to enable the construction and/or operation of Sydney Metro City & Southwest (including Martin Place Metro Station); and
  - (ii) any Encumbrance required by an Authority.
- (e) If the Principal creates, or permits the creation of, any Encumbrance pursuant to clause 19.1(d) which prevents Macquarie from complying with its obligations or exercising its rights under this deed or increases Macquarie's costs of performing

the Project Works in accordance with this deed, Macquarie will be entitled to be paid the net incremental costs (excluding finance costs) reasonably incurred by Macquarie as a direct result of the existence of the Encumbrance, except where the relevant Encumbrance:

- (i) was required by an Authority;
- (ii) relates to the grant of a construction licence for a Rail Contractor or Retail Lessee;
- (iii) is expressly contemplated by the Draft Section 88B Instrument or the Draft BMS; and/or
- (iv) was known to Macquarie on the Commencement Date or otherwise should reasonably have been anticipated or contemplated by Macquarie at the Commencement Date having regard to the activities required to enable the construction and/or operation of Sydney Metro City & Southwest.
- (f) Macquarie must provide the Principal such evidence of the extra costs claimed pursuant to clause 19.1(e) as may be required by the Principal to substantiate the costs claimed.
- (g) The costs payable to Macquarie under clause 19.1(e) will be Macquarie's sole remedy in relation to any Encumbrance created, or permitted to be created, by the Principal pursuant to clause 19.1(d).
- (h) The parties agree that neither Macquarie nor the D&C Contractor will be liable to pay licence fees or rents to the Principal or any third party (including the Council of the City of Sydney) for any access or occupation right of the Principal Construction Site.

#### 19.2 Macquarie Land

- (a) Macquarie:
  - must ensure that Macquarie Bank Limited is, and that it will remain, the freehold owner of the Macquarie Land until the date on which the Subdivision Plan is registered; and
  - (ii) acknowledges that certain parts of the Macquarie Land will form part of:
    - (A) the Macquarie Construction Site; and
    - (B) the Subdivision Land.
- (b) Macquarie:
  - (I) must ensure that, prior to lodgement of the Subdivision Plan, the Relevant Land is free from Encumbrances and Security Interests and that all tenants and other parties who had a right to occupy the Relevant Land prior to the Commencement Date have vacated the Relevant Land; and
  - (ii) except as otherwise provided in this deed (including clause 19.2(c)), must not at any time create, or permit the creation of, any Encumbrance or Security Interest in respect of the Relevant Land after the Commencement Date without the consent of the Principal (such consent not to be unreasonably withheld).

(c) Macquarie may, at any time and from time to time, create Encumbrances on the title to the Macquarie Land (other than the Relevant Land).

## 20. DESIGN AND DESIGN DOCUMENTATION

## 20.1 Design obligations

Macquarie must design the Project Works and the Temporary Works:

- (a) in accordance with:
  - (i) the SWTC;
  - (ii) any Variation:
    - (A) directed by the Principal by a Variation Order; or
      - (B) otherwise approved by the Principal as permitted under a term of this deed; and
  - (iii) the other requirements of this deed; and
- (b) without limiting clause 20.1(a), so that the Project Works comply with any applicable Law.

## 20.2 Design Stage 1

- (a) Subject to clause 20.3(c):
  - Macquarie acknowledges that prior to the Commencement Date it prepared the Design Stage 1; and
  - (ii) the parties acknowledge and agree that the design development and review required to progress the concept design for the Project Works (other than the Additional SDD Scope or the Stage 1 occurred prior to the Commencement Date.
- (b) Macquarie agrees that it bears absolutely all risks howsoever they may arise as a result of Macquarie's use of, or reliance upon, the Design Stage 1 in performing Macquarie's Activities and that such use and reliance will not limit or otherwise reduce any of its obligations under this deed.
- (c) Subject to clause 20.3(c) and Macquarie's contractual right to claim under clauses 11.13, 16.4, 23.11 and 24, Macquarie is responsible for, and assumes the risk of, any Loss it suffers or incurs arising out of or in connection with:
  - the design and construction of the Project Works and the Temporary Works using the Design Stage 1 costing more, or taking longer, than anticipated; and
  - (ii) any differences between the Project Works and the Temporary Works which Macquarie is required to design and construct (ignoring for this purpose any differences which are the subject of a Variation Order) and the Design Stage 1 including:
    - (A) differences necessitated by any Site Conditions encountered; and
    - (B) differences required to ensure that:

- (aa) the Project Works and the Temporary Works satisfy the requirements of this deed;
- (bb) upon Construction Completion (in respect of Portion 1) or Completion (in respect of any Portion other than Portion 1) the Project Works are, and will be capable of remaining at all relevant times, fit for their intended purposes; and
- (cc) the Temporary Works will upon Construction Completion (in respect of Portion 1) or Completion (in respect of any Portion other than Portion 1) be, and will be capable of remaining at all relevant times, fit for their intended purposes; and
- (C) <u>differences necessitated by the Additional SDD Scope or the</u>

and irrespective of any assumptions, projections, estimates, contingencies or otherwise that Macquarie may have made in relation to any of the matters set out in clauses 20.2(c)(i) and (ii) above.

(d) Despite any other provision in this deed, the parties acknowledge and agree that, in the event of any ambiguity, discrepancy or inconsistency in, or between, the Design Documentation (including the Design Stage 1) and the SWTC, the SWTC will prevail over the Design Documentation

#### 20.3 Design warranties

- (a) Subject to clause 16.2(e), Macquarie warrants to the Principal that:
  - (i) the Design Stage 1 has been prepared by Macquarie;
  - it remains responsible for ensuring that the Project Works and the Temporary Works will satisfy the requirements of this deed despite the Design Stage 1;
  - (iii) if the Project Works and the Temporary Works are designed and constructed using the Design Stage 1, the Project Works and the Temporary Works will satisfy the requirements of this deed but nothing in this clause 20.3(a)(iii) affects or limits clause 20.2, which will prevail to the extent of any inconsistency;
  - (iv) it will carry out and complete Macquarie's Activities using the Design Stage 1 but nothing in this clause 20.3(a)(iv) affects or limits clause 20.2, which will prevail to the extent of any inconsistency;
  - (v) it will not make any adjustments to the Design Stage 1 that will reduce the:
    - (A) durability;
    - (B) whole of life performance;
    - (C) environment and sustainability performance; or
    - (D) safety,

of any part of the Project Works (all of which must comply with the SWTC as a minimum), or materially increase the whole of life costs associated with any part of the Project Works;

- (vi) it has checked, examined, analysed and carefully considered the SWTC (excluding the SWTC Reliance Provisions and Environmental Documents and that:
  - it has satisfied itself as to the completeness, correctness, accuracy, appropriateness, suitability and adequacy of the SWTC;
  - (B) it has satisfied itself that there are no omissions, ambiguities, discrepancies or inconsistencies in or between the SWTC and Environmental Documents;
  - (C) the SWTC is proper, adequate and fit for its intended purpose including for the purpose of enabling Macquarie to carry out Macquarie's Activities in accordance with, and to ensure that the Project Works and the Temporary Works comply with, this deed including the other warranties in this clause 20.3;
  - (D) it will be fully and exclusively responsible and liable for the design of the Project Works and the Temporary Works (including the Design Documentation), including any submitted or re-submitted to the Independent Certifier or the Principal's Representative in accordance with this deed;
  - it will be fully and exclusively responsible and liable for all risks howsoever they may arise as a result of the use by Macquarie of, or reliance upon, the SWTC; and
  - (F) the use of, or reliance upon, the SWTC does not affect any of its obligations under this deed or entitle Macquarie to make any Claim against the Principal arising out of or in any way in connection with the SWTC;
- (vii) the Design Documentation will:
  - satisfy the requirements of the SWTC and the other requirements of this deed;
  - (B) be and will remain at all relevant times fit for its intended purpose;and
    - be prepared, certified, verified, completed and used in accordance with the requirements of this deed;
- (viii) construction will be carried out in accordance with the Design Documentation which Macquarie is entitled to use for construction purposes in accordance with clause 20.11(a);
- (ix) construction carried out in accordance with the Design Documentation which Macquarie is entitled to use in accordance with clause 20.11(a) will satisfy the requirements of this deed; and
- each Portion (both individually and in combination with any earlier completed Portions) and the Project Works as a whole will:
  - (A) be completed in accordance with, and satisfy the requirements of, this deed;

- (B) upon Construction Completion (in respect of Portion 1) or Completion (in respect of any Portion other than Portion 1), be fit for their intended purposes; and
- (C) upon Construction Completion (in respect of Portion 1) or Completion (in respect of any Portion other than Portion 1), be capable of remaining at all relevant times after Construction Completion (in respect of Portion 1) or Completion (in respect of any Portion other than Portion 1) fit for their intended purposes.
- (b) Subject to clauses 16.2(e), 20.3(iii), 35.15(b) and 35.15(c), Macquarie agrees that its obligations under, and the warranties given in, clauses 20.2 and 20.3 will remain unaffected and that it will bear and continue to bear full liability and responsibility for the design (including the Design Documentation), construction, commissioning, testing and completion of the Project Works and the Temporary Works notwithstanding:
  - any design work carried out by others prior to the Commencement Date and incorporated in this deed;
  - (ii) any Variation the subject of a Direction by the Principal's Representative; or
  - (iii) the termination (for any reason) of this deed.



#### 20.4 Preparation and submission of Design Documentation

- (a) Macquarie must:
  - (i) prepare the Design Documentation in the following Design Stages:
    - (A) Revised Design Stage 1;
    - (B) Design Stage 2; and
    - (C) Design Stage 3,

or as otherwise contemplated by the Technical Management Plan;

- (ii) submit all Design Documentation (not including Design Documentation to the extent it relates solely to Temporary Works) to the Principal's Representative;
  - (A) in accordance with the Technical Management Plan;
    - (B) in a manner and at a rate which, having regard to the quantum of Design Documentation submitted, will give the Independent Certifier

- a reasonable opportunity to review the submitted Design Documentation; and
- (C) in accordance with the requirements of the SWTC;
- (iii) submit all Third Party Agreement Design Documentation to the required recipients under any relevant Third Party Agreement at the same time that Macquarie submits such Design Documentation to the Principal's Representative under this deed;
- (iv) within 5 Business Days after a request by the Principal's Representative, provide the Principal's Representative with any Design Documentation to the extent it relates solely to Temporary Works; and
- (v) ensure the Design Stage 3 Design Documentation submitted is of a level of detail which is sufficient to permit the Independent Certifier and the Principal's Representative to determine whether:
  - (A) the Design Documentation complies with this deed; and
  - (B) the Project Works and Temporary Works which will be constructed in accordance with the Design Documentation will comply with this deed.
- (b) The Principal may, within 1 Business Day of receiving any Design Stage 3 Design Documentation from Macquarie, provide to the Independent Certifier any element of the Design Stage 3 Design Documentation (if any) that the Principal requires to be reviewed and certified by the Independent Certifier.
- (c) Without limiting clause 20.4(a)(ii), Macquarie must submit the Revised Design Stage 1 within 5 Business Days of the Commencement Date.
- (c)(d) Macquarie acknowledges and agrees that the Design Documentation for Design Stage 2 required pursuant to this clause 20.4 must include design in relation to the Additional SDD Scope and the

## 20.5 Third Party Works

Design Documentation that must be provided under or in connection with any Third Party Agreement must comply with the requirements of the relevant Third Party Agreement.

# 20.6 Certification of Design Documentation

- (a) All Design Documentation submitted pursuant to clause 20.4 for Revised Design Stage 1 and Design Stage 2 must be accompanied by a certificate in the form of Schedule B8 from Macquarie certifying that the Design Documentation complies with all requirements of this deed including the SWTC.
- (b) All Design Documentation submitted pursuant to clause 20.4 for Design Stage 3 must be:
  - (i) accompanied by a certificate in the form of Schedule B9:
    - (A) from Macquarie certifying that the Design Documentation:
      - (aa) complies with all requirements of this deed including the SWTC; and
      - (bb) is suitable for construction; and

(B)

(ii) where the Design Documentation relates to any Proof Engineered Temporary Works, be accompanied by a certificate in the form of Schedule B10.

## 20.7 Explanation of Design Documentation

Macquarie must, whenever it submits Design Documentation for Revised Design Stage 1, Design Stage 2 or Design Stage 3 pursuant to clause 20.4:

- (a) deliver a design presentation workshop within 5 Business Days after its submission; and
- (b) if required by the Principal's Representative or the Independent Certifier, make available the appropriate design personnel to:
  - (i) explain the Design Documentation; and
  - (ii) provide such information regarding the Design Documentation as the Principal's Representative or the Independent Certifier reasonably requests.

#### 20.8 Review of Design Documentation

- (a) (Principal's Representative's review): The Principal may (but is not obliged to), within 15 Business Days after the date on which any Design Documentation for any Design Stage is submitted to it in accordance with clause 20.4, review the Design Documentation and notify the Independent Certifier and Macquarie in writing of any non-compliances or potential non-compliances in respect of the Design Documentation.
- (b) (Independent Certifier review): The Independent Certifier must, within the IC Design Review Period:
  - review the Design Stage 3 Design Documentation received pursuant to clause 20.4(b) and, in so doing, must consider any non-compliances or potential non-compliances raised by the Principal's Representative under clause 20.8(a) or from any Authorities;
  - (ii) determine whether or not the Design Stage 3 Design Documentation received pursuant to clause 20.4(b) complies with the requirements of this deed and either;
    - (A) reject a part or all of the Design Stage 3 Design Documentation received pursuant to clause 20.4(b) (with detailed reasons) (not including Design Documentation for the Non-Proof Engineered Temporary Works) if, and to the extent, the Design Documentation:
      - (aa) does not comply with the requirements of this deed (Minor Non-Compliances excepted); or
      - (bb) is not sufficiently complete to enable the Independent Certifier to form a view on whether it is compliant; or
    - (B) if a part or all of the Design Stage 3 Design Documentation received pursuant to clause 20.4(b) complies with the requirements of this deed, certify that part or all of the Design Documentation (not

including Design Documentation for Non-Proof Engineered Temporary Works) by:

- (aa) including a notation on each document forming part of the Design Documentation;
- (bb) providing to the Principal's Representative, Macquarie and, if required by the Principal's Representative, the Operator a certificate in the form of Schedule B11; and
- (cc) providing any certificates that are required to be provided under the Third Party Agreements which relate to obligations in Schedule D4 with which Macquarie is required to comply.
- (c) (Principal's Direction): The Principal's Representative may at any time (including after the Independent Certifier has certified the Design Stage 3 Design Documentation pursuant to clause 20.8(b)(ii)(B) or 20.8(h)(ii)(A)) direct Macquarie to make amendments to the Design Documentation which are required to ensure the Design Documentation complies with this deed and, if it does so, and clauses 20.8(i) and (j) will apply.
- (d) (Non-Proof Engineered Temporary Works): the Independent Certifier is not required to certify any Design Documentation for Non-Proof Engineered Temporary Works.
- (e) (Non-compliance of Revised Design Stage 1 and Design Stage 2 Design Documentation): If the Principal's Representative notifies Macquarie under clause 20.8(a) that any Revised Design Stage 1 Design Documentation or Design Stage 2 Design Documentation contains an actual non-compliance with the requirements of this deed, Macquarie:
  - (i) must, at the same time or within 20 Business Days after receiving such notice, give the Principal's Representative a written response which explains how Macquarie will address the non-compliance in sufficient detail to satisfy the Principal's Representative that compliance will be achieved in the Design Stage 3 Design Documentation; and
  - (ii) must, prior to submitting:
    - (A) Design Stage 2 Design Documentation that relates to a Revised Design Stage 1 Design Documentation actual non-compliance; and
    - (B) Design Stage 3 Design Documentation that relates to a Design Stage
       2 Design Documentation actual non-compliance,

give the Principal's Representative (with a copy to the Independent Certifier) a written statement which explains how the non-compliance has been addressed.

(f) (Observations, comments and potential non-compliances of Stage 3 Design Documentation): Macquarie is not obliged to respond to any comments received from the Principal's Representative regarding any potential non-compliance with the requirements of this deed or any other observation or comment which the Principal's Representative or the Independent Certifier (as applicable) has on the Design Documentation at Design Stage 3 which does not concern an actual noncompliance.

- (g) (Rejection of Design Documentation): If any Design Stage 3 Design Documentation is rejected by the Independent Certifier under clause 20.8(b)(ii)(A), Macquarie must:
  - (i) promptly amend the relevant non-compliant element of the Design Documentation and re-submit it in accordance with clause 20.4, in which case the process in this clause 20.8 will be reapplied to the amended element of the Design Documentation except that reference to the IC Design Review Period will be deemed to be a reference to the IC Re-Review Period;
  - (ii) provide the Principal's Representative with a notice requesting a Variation to the requirements of this deed with which the Independent Certifier has stated that the Design Documentation is non-compliant, setting out any applicable details required by clause 36.1 (and such notice will be deemed to be a notice given under clause 36.1); or
  - (iii) provide the Principal's Representative and the Independent Certifier with a notice setting out any matters in relation to which it disagrees with the Independent Certifier's opinion, together with its reasons for doing so,

but Macquarie may commence or continue construction of those elements of the Design Documentation that the Independent Certifier has not identified as being non-compliant with this deed.

- (h) (Response by the Principal or Independent Certifier): If Macquarie gives a notice under:
  - (i) clause 20.8(g)(ii), the Principal's Representative may approve or reject the requested Variation in accordance with clause 36.2 and:
    - (A) if the Principal's Representative approves the requested Variation, the process in clause 20.8(b) will reapply as if the relevant non-compliant element of the Design Documentation had been resubmitted to the Principal's Representative or the Independent Certifier (as applicable); or
    - (B) if the Principal's Representative rejects the request, clause 20.8(i)(i) will apply; or
  - (ii) clause 20.8(g)(iii), the Independent Certifier must (acting reasonably), within 10 Business Days after receipt of the notice, determine and notify the parties as to whether or not the notice satisfactorily addresses the Independent Certifier's concerns together with its reasons for forming that opinion and;
    - (A) if Macquarie's notice satisfactorily addresses the Independent Certifier's concerns, the Independent Certifier must provide the certification under clause 20.8(b)(ii)(B) as part of its notice; or
    - (B) if the notice does not satisfactorily address the Independent Certifier's concerns, clause 20.8(i)(ii) will apply.
- (i) (Resubmission of Design Documentation): If:
  - the Principal's Representative rejects Macquarie's request under clause 20.8(g)(ii);

- the Independent Certifier notifies the parties under clause 20.8(h)(ii)(B) that it does not consider that Macquarie's notice satisfactorily addresses the Independent Certifier's concerns; or
- (iii) any Design Documentation is the subject of a Direction by the Principal's Representative under clause 20.8(c);

#### then:

- Macquarie must promptly amend the relevant non-compliant element of the Design Documentation and re-submit the relevant element in accordance with clause 20.4; and
- (v) the process in this clause 20.8 will be reapplied to the amended element of the Design Documentation except that reference to the IC Design Review Period will be deemed to be a reference to the IC Re-Review Period.
- (f) (Variations): If Macquarie considers that any Design Documentation which is the subject of a Direction by the Principal's Representative under clause 20:8(c) constitutes or involves a Variation, Macquarie must, if it wishes to make a Claim in relation to the matter, give a notice and submit a claim in accordance with, and otherwise comply with, clause 54.1.
- (k) (Minor Non-Compliances): If the certificate provided by the Independent Certifier pursuant to clause 20.8(b)(ii)(B)(bb) lists any Minor Non-Compliances:
  - the Independent Certifier may, in the certificate, recommend the action that could be taken by Macquarie to address the Minor Non-Compliance; and
  - (ii) Macquarie must complete the recommended action, or take any other action Macquarie deems reasonable in the circumstances, to correct the Minor Non-Compliance to the extent required for the Design Documentation to comply with this deed, within the timeframe (if any) specified by the Independent Certifier and, in any event, as a pre-condition to Construction Completion of Portion 1 or Completion of any Portion other than Portion 1.
- (I) (Independent Certifier response to the Principal): The Independent Certifier must, within 5 Business Days after:
  - (i) rejecting Design Stage 3 Design Documentation under clause 20.8(b)(ii)(A), to the extent that the Independent Certifier did not include in its notice to Macquarie any comments received from the Principal's Representative under clause 20.8(a) regarding non-compliances in Macquarie's Design Stage 3 Design Documentation, provide the Principal's Representative with detailed written reasons of why it did not include such comments; and
  - (ii) certifying Design Stage 3 Design Documentation under clause 20.8(b)(ii)(B), to the extent that the Independent Certifier received comments from the Principal's Representative under clause 20.8(a) regarding non-compliances in Macquarie's Design Stage 3 Design Documentation, provide the Principal's Representative with detailed written reasons of why it certified the Design Stage 3 Design Documentation despite the comments received from the Principal's Representative.

## 20.9 Design Review Panel

(a) The Principal may, in respect of any Design Documentation submitted by Macquarie:

- provide copies of any such Design Documentation received from Macquarie to; and
- (ii) seek comments from and take into account the views of,

the Design Review Panel.


- (b) Without limiting any other provision of this deed:
  - the Design Review Panel does not represent the Principal for the purposes of this deed;
  - (ii) nothing which occurs during any workshop or meeting at which members of the Design Review Panel are present will:
    - relieve Macquarie of its obligations, or constitute a waiver of any of the Principal's rights, under this deed; or
    - (B) be construed as a Direction or notice by the Principal to do or not to do anything and the parties confirm that all discussions on any matters raised at any workshop or meeting at which members of the Design Review Panel are present, or any comments made by the Design Review Panel, will not give rise to any obligation on the part of Macquarie to comply with anything which the members of the Design Review Panel say or do during such workshops or meetings;
  - (iii) Macquarie must not comply with any directions given or purported to be given by the Design Review Panel or a member of the Design Review Panel unless the Principal's Representative has given Macquarie a written Direction to the same effect; and
  - (iv) if Macquarie considers that any Direction by the Principal's Representative under clause 20.9(b)(iii) constitutes or involves a Variation, Macquarie must, if it wishes to make a Claim in relation to the matter, give a notice and submit a Claim in accordance with, and otherwise comply with, clause 54.1.

## 20.10 Rail Contractors

- (a) Macquarie acknowledges and agrees that the Principal's Representative and Independent Certifier (as applicable) may, in respect of Design Documentation submitted by Macquarie at Revised Design Stage 1, Design Stage 2 or Design Stage 3:
  - (i) provide copies of that Design Documentation to; and
  - (ii) seek comments from and take into account the views of,

any Rail Contractor, Operator, the Trains and Systems Integrator and any Authority.





## 20.11 Design Documentation for construction

- (a) Subject to clauses 20.11(c) and 20.11(d), unless otherwise approved in writing by the Principal's Representative, Macquarie must not use any Design Stage 3 Design Documentation for construction purposes (not including any Design Documentation to the extent it relates solely to Non-Proof Engineered Temporary Works, unless requested by the Independent Certifier under clause 20.4(a)(iv)) unless it has been:
  - submitted to the Principal's Representative and, where submitted to the Independent Certifier pursuant to clause 20.4, to the Independent Certifier; and
  - (ii) certified in accordance with clause 20.6(b);
  - (iii) if received pursuant to clause 20.4(b), certified by the Independent Certifier under clause 20.8(b)(ii)(B) or 20.8(h)(ii)(A); and
  - (iv) in respect of any Design Documentation that must be submitted to and approved by the Configuration Control Board pursuant to the SWTC such Design Documentation has been submitted to and approved by the Configuration Control Board.
- (b) Macquarie must give the Principal's Representative one electronic copy, of:

- all Design Documentation which, pursuant to clause 20.11(a), Macquarie is entitled to use for construction purposes, in accordance with the requirements of the SWTC; and
- (ii) surveys and work as executed Design Documentation in accordance with the requirements of the SWTC.
- (c) Without limiting clause 20.11(a)(iv), if the Independent Certifier does not, in respect of Design Stage 3 Design Documentation received pursuant to clause 20.4(b) that is not Third Party Agreement Design Documentation, either certify or reject the Design Documentation within the IC Design Review Period referred to in clause 20.8(b), Macquarie may use the Design Documentation for construction purposes at Macquarie's own risk.
- (d) If Macquarie exercises its right under clause 20.11(c) and the Independent Certifier subsequently rejects the Design Stage 3 Design Documentation received pursuant to clause 20.4(b), then (unless otherwise approved in writing by the Principal):
  - (i) Macquarie must immediately cease any construction being carried out in accordance with the relevant non-compliant element of the Design Documentation, but Macquarie may commence or continue construction in accordance with any element of the Design Documentation that the Independent Certifier has not identified as being non-compliant with this deed; and
  - (ii) clauses 20.8(e) to 20.8(i) will apply in relation to the non-compliant element of the Design Documentation.

## 20.12 Amendments to Final Design Documentation by Macquarie

- (a) Subject to clause 36, if Macquarie wishes to amend Final Design Documentation relating to Portion 1 prior to the Date of Construction Completion of Portion 1, or Final Design Documentation relating to any Portion other than Portion 1 prior to the Date of Completion of that Portion:
  - (i) Macquarie must submit the amended Design Documentation to the Principal's Representative and, in respect of Design Stage 3 Design Documentation, to the Principal's Representative and the Independent Certifier together with:
    - (A) the certifications referred to in clause 20.11(a); and
    - (B) an explanation as to why it is seeking to amend the Final Design Documentation; and
  - (ii) clause 20.8 will apply as if the Design Documentation is Design Stage 3 Design Documentation.
- (b) Macquarle may, at its own risk, use the amended Final Design Documentation (that is not Third Party Agreement Design Documentation) submitted in accordance with clause 20.11(a) for construction purposes prior to certification by the Independent Certifier under clause 20.8(b)(ii)(B) if, and only if, the amendment to the Final Design Documentation:
  - (i) is minor;
  - (ii) does not adversely impact the Project Works or the Temporary Works; and
  - (iii) is necessary to overcome an issue which:

- (A) prevents or adversely affects Macquarie proceeding with construction; and
- (B) has arisen or become evident since the Final Design Documentation was submitted to the Independent Certifier.
- (c) If Macquarie exercises its right under clause 20.12(b) and the Independent Certifier subsequently rejects the amended Final Design Documentation in accordance with clause 20.8(b)(ii)(A), then (unless otherwise approved in writing by the Principal's Representative):
  - (i) Macquarie must immediately cease any construction being carried out in accordance with the relevant non-compliant element of the amended Final Design Documentation, but Macquarie may commence or continue construction in accordance with any element of the amended Final Design Documentation that the Independent Certifier has not identified as being non-compliant with this deed; and
  - (ii) clause 20.8(e) to 20.8(i) will reapply in relation to the non-compliant element of the amended Final Design Documentation.
- (d) Macquarie must submit any amended Final Design Documentation which is Third Party Agreement Design Documentation to the required recipients under any relevant Third Party Agreement at the same time that Macquarie submits that amended Final Design Documentation to the Principal's Representative and the Independent Certifier under clause 20.12(a)(i).

## 20.13 Amendments to Final Design Documentation required by Follow-on Contractors

If an amendment is required to the Final Design Documentation to accommodate any Follow-on Works then to the extent that amendment has not been caused by a breach by Macquarie of its obligations under clause 10.2 or the relevant Follow-on Contractor Cooperation and Integration Deed, Macquarie will only be obliged to amend the Final Design Documentation to accommodate those Follow-on Works if the Principal has directed Macquarie to do so by a Variation Order.

## 20.14 No duty to review

The Principal and Macquarie acknowledge and agree that:

- (a) neither the Principal nor the Principal's Representative assume a duty or owe any duty to Macquarie to review the Design Documentation for errors, omissions or compliance with the requirements of this deed or to consult with Macquarie or make any comments regarding any Design Documentation; and
- (b) neither:
  - (i) any review or rejection of, or consultation or comments or recommendations by the Principal, the Principal's Representative or the Independent Certifier, nor any failure by the Principal, the Principal's Representative or the Independent Certifier regarding, any Design Documentation or any other Direction by the Principal's Representative in respect of any Design Documentation; nor
  - the certification of any Design Documentation by the Independent Certifier under clause 20.8(b)(ii)(B),

will lessen or otherwise affect:

- (iii) Macquarie's warranties under clause 20.3 or any other of its liabilities or responsibilities under this deed or otherwise according to Law; or
- (iv) the Principal's rights against Macquarie, whether under this deed or otherwise according to Law.

#### 20.15 Ownership of documentation

- (a) Documents (including Design Documentation) supplied by or on behalf of Macquarie will be the Principal's property.
- (b) Macquarie (irrevocably for all time and despite any termination of this deed for any reason):
  - (i) to the fullest extent permitted by Law, assigns to the Principal all of Macquarie's right, title and interest in the Intellectual Property Rights in or relating to:
    - (A) the Design Documentation; and
      - (B) the materials, documents, images, photographs and software relevant to Macquarie's Activities (other than processes and methods of working),

(collectively called the **Contract Documentation and Materials**) prepared or created by, or on behalf of, Macquarie for or in connection with Macquarie's Activities or the Project Works (other than the Temporary Works), which assignment is effective immediately from the time it is prepared or created; and

- (ii) in respect of all other Intellectual Property Rights in or relating to:
  - (A) the Contract Documentation and Materials; and
  - (B) the Temporary Works and the processes and methods of working relevant to Macquarie's Activities that Macquarie itself owns or has an irrevocable, royalty free, perpetual and fully assignable licence to use (and to sublicense others to use) (collectively called the Contract Processes),

grants to the Principal an irrevocable, royalty free, perpetual and fully assignable sub-sub-licence to use (and to sublicense others to use) the same for:

- (C) the purposes of completing the construction, commissioning and testing of, using, operating, duplicating, extending, maintaining, upgrading, altering or otherwise dealing with the whole or any part of Macquarie's Activities or the Project Works and the Temporary Works; and
- (D) any purpose associated with further development of the Construction Site and the Martin Place Metro Station,

which licence is effective immediately and will survive termination of this deed on any basis.

(ba) In relation to any Intellectual Property Rights in or relating to the Contract Processes for which a licence is not granted pursuant to clause 20.15(b), Macquarie

grants to the Principal a licence to the extent such terms as Macquarie's own rights allow, for:

- the purposes of completing the construction, commissioning and testing of, using, operating, duplicating, extending, maintaining, upgrading, altering or otherwise dealing with the whole or any part of Macquarie's Activities or the Project Works and the Temporary Works; and
- (ii) any purpose associated with further development of the Construction Site and the Martin Place Metro Station,

which licence is effective immediately and will survive termination of this deed on any basis.

## (c) Macquarie:

- (i) warrants that the Principal's use of the Contract Documentation and Materials, or any other work provided by Macquarie under this deed, will not infringe any author's Moral Rights under the *Copyright Act 1968* (Cth) or similar legislation in any jurisdiction; and
- (ii) indemnifies the Principal against any Claims against, or Costs, expenses, Losses or damages suffered or incurred by the Principal arising out of, or in any way in connection with, any actual or alleged infringement of any author's Moral Rights under the Copyright Act 1968 (Cth) or similar legislation in any jurisdiction in connection with the Project Works, the Temporary Works, Macquarie's Activities or the Contract Documentation and Materials.
- (d) For the purposes of clause 20.15(c), the Principal's use of the Contract Documentation and Material includes the Principal's right to reproduce, publish, copy, adapt, communicate to the public, materially distort, destroy, mutilate or in any way change the Contract Documentation or Material or part of the Project Works or Temporary Works to which the Contract Documentation or Material or any other work provided by Macquarie under this deed relates:
  - (i) with or without attribution of authorship;
  - (ii) in any medium; and
  - (iii) in any context and in any way it sees fit.
- (e) Macquarie agrees to, and agrees to procure the cooperation of any third parties to, execute such further documents and do such further things (including assisting in relation to any litigation commenced by or brought against the Principal or its licensees, assignees or successors and their licensees, or any other person authorised by it) as reasonably requested by the Principal to give full effect to the provisions of this deed and to allow or assist the Principal (and its licensees, assignees and successors and their licensees, and any other person authorised by it) to obtain, perfect, assert, enforce or defend its (or their) interest in, rights and consents to the assigned or licensed Intellectual Property Rights (as the case may be) or any adaptation of it (or any part of the assigned or licensed Intellectual Property Rights (as the case may be) or of any such adaptation) or to prevent or obtain other remedies from others infringing any of those rights, interests and consents anywhere in the world.
- (f) The Principal grants to Macquarie a royalty free licence for the duration of the performance of Macquarie's Activities (including each Defects Correction Period) to use, only for the purpose of executing Macquarie's Activities, TfNSW's Intellectual

Property Rights or the Principal's Intellectual Property Rights in respect of which the Principal has absolute title under clause 20.15(b)(i).

- (g) Macquarie warrants that:
  - (i) the:
    - (A) assignment to the Principal and any use of the Intellectual Property Rights assigned under this clause 20.15; and
    - (B) use of the Intellectual Property Rights licensed under this clause 20.15 pursuant to the terms of this deed,

does not and will not infringe the Intellectual Property Rights of any party; and

- (ii) Macquarie is either:
  - (A) the absolute and unencumbered legal and beneficial owner of the Intellectual Property Rights referred to in clause 20.15(b)(i) and is able to assign those Intellectual Property Rights to the Principal pursuant to that clause; or
  - (B) able to grant the licence granted in clause 20.15(b)(ii).
- (h) Without limiting clause 20.15(g), where any action or claim for infringement or alleged infringement of any Intellectual Property Rights results in the use or enjoyment by the Principal or its licensees, assignees or successors or their licensees, or other person authorised by it, of the Contract Documentation and Materials, the Contract Processes, Macquarle's Activities or the Project Works or any part of them, being disrupted, impaired or adversely affected, Macquarie must at its own expense and at the Principal's option:
  - (i) procure for the benefit of the Principal and its licensees, assignees and successors and their licensees and any other person authorised by it the right to continue to use and exploit the Intellectual Property Rights assigned or licensed pursuant to this clause 20.15, in accordance with this deed; or
  - (ii) modify or replace the Contract Documentation and Materials, the Contract Processes, Macquarie's Activities or the Project Works or relevant part of them, in respect of which Intellectual Property Rights are assigned or licensed pursuant to this clause 20.15, so that no further infringement will occur and so that the modified or replaced Contract Documentation and Materials, the Contract Processes, Macquarie's Activities or the Project Works or relevant part of them in respect of which Intellectual Property Rights are assigned or licensed pursuant to this clause 20.15 will:
    - (A) comply with the requirements of this deed; and
    - (B) not limit or otherwise affect the Principal's rights, or Macquarie's ability to comply with its obligations, under this deed or otherwise according to Law.
- (i) Macquarie indemnifies, and agrees to keep indemnified, the Principal from and against any Claims against the Principal, or Loss suffered or incurred by the Principal, arising out of or in any way in connection with:
  - (i) a breach by Macquarie of any warranty set out in this clause 20.15; or

(ii) any actual or alleged infringement of an Intellectual Property Right in connection with the Contract Documentation and Materials, the Contract Processes, Macquarie's Activities or the Project Works or any part of them.

## (j) Macquarie:

- (i) acknowledges that the Principal may provide the Operator or any Rail Contractor with copies of any documents (including Design Documentation) provided to the Principal, TfNSW or the Independent Certifier by or on behalf of Macquarie in any way in connection with this deed, the Project Works, the Temporary Works or Macquarie's Activities; and
- (ii) must, upon request by the Principal's Representative, provide to the Principal's Representative copies of any Contract Documentation or Materials that the Operator or any Rail Contractor may reasonably require.

# 20.16 Delivery up of Design Documentation

If this deed is terminated whether pursuant to clause 45 or otherwise at Law:

- (a) Macquarie must:
  - subject to clause 20.16(b), immediately deliver the original and all sets and copies of all Design Documentation (whether complete or not and including any Design Documentation stored electronically) then in existence to the Principal; and
  - (ii) provide such details, memoranda, explanations, documentation and other assistance as the Principal reasonably requires in relation to the Design Documentation; and
- (b) Macquarie and each Subcontractor may retain a copy of all such Design Documentation.

# 20.17 Reference design

- (a) Macquarie acknowledges that prior to the Commencement Date, TfNSW prepared a reference design for the Sydney Metro City & Southwest, a copy of which was provided to Macquarie as an Information Document.
- (b) The reference design will not form part of this deed and is subject to the provisions of this deed and the Information Disclaimer concerning Information Documents.
- (c) Macquarie agrees that it bears absolutely all risks howsoever they may arise as a result of the use by Macquarie of, or the reliance by Macquarie on, the reference design and the existence of the reference design will not limit any of Macquarie's obligations under this deed, including that Macquarie remains responsible for ensuring that the Project Works and the Temporary Works satisfy the requirements of this deed.
- (d) The parties acknowledge and agree that the reference design provided to Macquarie pursuant to this clause is not fully consistent with the Functional Design Layout or the SWTC Reliance Provisions.

#### 20.18 Design Life



#### 21. CONSTRUCTION

## 21.1 Construction obligations

- (a) Macquarie must construct the Project Works and the Temporary Works:
  - (i) in accordance with:
    - (A) the SWTC;
    - (B) any Design Documentation which Macquarie is entitled to use for construction purposes under clause 20.11(a);
    - (C) any Variation:
      - (aa) directed by the Principal by a Variation Order; or
      - (bb) otherwise approved by the Principal under the terms of this deed; and
    - (D) the other requirements of this deed; and
  - (ii) without limiting clause 21.1(a), so that the Project Works prior to and on Construction Completion (in respect of Portion 1) and prior to and on Completion (in respect of any Portion of the Project Works other than Portion 1), comply with any applicable Law.
- (b) Subject to clause 7.7, Macquarie must not commence any work upon the Construction Site:
  - (i) until each of the following Project Plans have not been rejected by the Principal's Representative within the review period under clause 7.5:
    - (A) Contract Management Plan;
    - (B) Risk Management Plan;

- (C) Project Health and Safety Management Plan;
- (D) Construction Environmental Management Plan;
- (E) Sustainability Management Plan;
- (F) Construction and Site Management Plan;
  - (G) Community Communications Strategy;
- (H) Quality Plan; and
- (I) Technical Management Plan; and
- (ii) until all Hold Points required to be released prior to commencement of work upon the Construction Site have been released in accordance with the requirements of this deed, including the Quality Plan.
- (c) Macquarie must not commence construction of any Third Party Interface Works until the relevant preconditions to commencement of those Third Party Interface Works in the relevant Third Party Agreement have been satisfied. The Principal must promptly give notice to Macquarie upon satisfaction of those preconditions.
- (d) Macquarie accepts full responsibility for all construction means, methods and techniques used in the performance of Macquarie's Activities.

## 21.2 Construction warranties

Macquarie warrants that:

- (a) construction will be carried out in accordance with the Design Documentation which Macquarie is entitled to use for construction purposes in accordance with clause 20.11(a);
- (b) construction carried out in accordance with the Design Documentation which Macquarie is entitled to use in accordance with clause 20.11(a) will satisfy the requirements of this deed;
- (c) the Project Works and the Temporary Works will be completed in accordance with, and upon Construction Completion (in respect of Portion 1) or Completion (in respect of any Portion other than Portion 1) satisfy the requirements of, this deed; and
- (d) each Portion will, upon Construction Completion (in respect of Portion 1) or Completion (in respect of any Portion other than Portion 1), be safe and fit for its intended purposes.

## 21.3 Setting out

- (a) Macquarie must:
  - set out the Project Works in accordance with the requirements of this deed, based on information and survey marks (including any survey peg, bench mark, reference mark, signal, alignment, level mark or any other mark for the purpose of setting out, checking or measuring work) identified by Macquarie that are suitable for their purposes;
  - (ii) carry out any survey (including providing all instruments and things) that may be necessary for this purpose; and

- (iii) for this purpose keep all survey marks in their true positions.
- (b) If Macquarie discovers an error in the position, level, dimensions or alignment of any part of the Project Works, Macquarie must immediately notify the Principal's Representative and, unless the Principal's Representative otherwise directs, Macquarie must at its Cost rectify the error.

#### 21.4 All work included

- (a) Subject to any express term of this deed to the contrary, Macquarie must provide all services, labour, Construction Materials, Services, Temporary Works, Construction Plant and other work necessary for Macquarie's Activities whether or not they are:
  - expressly mentioned in this deed or the Design Documentation prepared by Macquarie which Macquarie is entitled to use for construction purposes under clause 20.11(a); or
  - (ii) anticipated by Macquarie.
- (b) Such services, labour, Construction Materials, Services, Temporary Works, Construction Plant and other work form part of Macquarie's Activities and must be undertaken and provided by Macquarie at its own Cost and will not constitute a Variation or otherwise entitle Macquarie to make a Claim against the Principal.

#### 21.5 Incident management

- (a) Macquarie must identify clear guidelines for responding to any Incident arising from the performance of Macquarie's Activities and establish procedures to ensure that the Principal's Representative is promptly notified of any Incident.
- (b) Should an Incident occur, Macquarie must immediately report the Incident to:
  - if the Incident is reportable under any relevant Law, the relevant Authority;
     and
  - (ii) the Principal's Representative.
- (c) Without limiting clause 16.4 and subject to clauses 23 and 24, in relation to any environmental or safety Incident involving Contamination or waste that arises during the performance of Macquarie's Activities, Macquarie must:
  - at its own Cost promptly take all appropriate action to manage and dispose of all Contamination or waste arising from the Incident;
  - (ii) comply with all relevant Laws including any requirements to give notice to a relevant Authority; and
  - (iii) at its own Cost manage the Incident in a manner which minimises damage to the reputation of the Principal including complying with any reasonable request of the Principal's Representative.
- (d) Without prejudice to the Principal's other rights under this deed, if upon the occurrence (or imminent risk of the occurrence) of an Incident, Macquarie is not taking adequate measures to manage the Incident or control or eliminate the adverse impact or the risk of such an Incident arising in the future, the Principal may (but has no obligation to) take such actions as it deems necessary to overcome and alleviate the cause and consequences of any Incident. If the Principal takes any such action it will be entitled to recover its reasonable Costs

- and expenses from Macquarie as a debt due and payable from Macquarie to the Principal.
- (e) Without prejudice to the Principal's other rights under this deed, the Principal's Representative may only issue an immediate stop work order in the event of any Incident, or the imminent risk of any Incident, involving:
  - (i) a significant spill of Contamination;
  - (ii) any actual damage to the Environment or a significant risk of harm to the Environment; or
  - (iii) a fatality or injury to any person including any Incident which must be reported to SafeWork NSW, ONRSR or other work health and safety regulator.
- (f) The Principal will not be liable upon any Claim by Macquarie for any Loss arising out of or in connection with any work stoppage due to a stop work order or for the failure by the Principal's Representative to issue a stop work order.
- (g) The Principal will be entitled to recover its reasonable Costs and expenses for any action the Principal's Representative deems necessary to avoid the issue of any stop work order to the extent caused or contributed to by Macquarie's or its Associates' acts or omissions in performing Macquarie's Activities as a debt due and payable from Macquarie to the Principal.

## 21.6 Instructions from Authorities

Notwithstanding any other provision of this deed, Macquarie:

- (a) must not restrict, close, interfere with or obstruct the free flow of the public in public spaces, parks, pedestrian ways or pedal cycle paths, or traffic on any lane or shoulder of the existing road network, including Local Areas, contrary to the instructions of the New South Wales Police Service or any other Authority; and
- (b) in restricting, closing, interfering with or obstructing the free flow of the public in public spaces or parks, pedestrian ways or pedal cycle paths, or traffic on any lane or shoulder of the existing road network, including Local Areas, must act in accordance with any instructions of the New South Wales Police Service or any other Authority including to cease any of Macquarie's Activities and to re-open the public space, park, pedestrian way, pedal cycle path, lane or shoulder.

#### 21.7 Survey

- (a) Macquarie must, as a condition precedent to Construction Completion of Portion 1 and Completion of each Portion other than Portion 1 submit to the Principal's Representative a survey certificate (within the meaning of that term in the Surveying and Spatial Information Regulation 2012 (NSW)) signed by a land surveyor registered under the Surveying and Spatial Information Act 2002 (NSW) who is approved by the Principal's Representative stating that:
  - the whole of the Portion is within the relevant boundaries of the Project Site stipulated in this deed, except only for parts of the Portion specifically required by this deed to be outside those boundaries (including any Service Works which this deed specifically states may be carried out outside the boundary of the Project Site);
  - (ii) the elements of the Portion are in the positions and within the tolerances required by this deed;

- (iii) the survey information included in the Asset Management Information provided by Macquarie pursuant to clause 21.10 complies with the requirements of this deed; and
- (iv) any other relevant matter identified by the Principal's Representative acting reasonably in relation to surveying or the boundaries of the Portion complies with the requirements of this deed.
- (b) Macquarie must submit to the Principal's Representative a survey plan detailing the final surface levels and locations of all disconnected and isolated utility services for Construction Site (Area 1), after completion of the demolition of the building as required under this deed, including in accordance with Appendix 65 of the SWTC.

## 21.8 Cleaning up

Without limiting clause 9.9, in carrying out Macquarie's Activities, Macquarie must:

- (a) keep the Construction Site, Extra Land and the Project Works and Temporary Works clean and tidy and free of refuse;
- (b) regularly remove rubbish, litter, graffiti and surplus material (including Construction Materials) from the Construction Site and Extra Land; and
- (c) as a condition precedent to Construction Completion of Portion 1 and Completion of each Portion other than Portion 1, remove all rubbish, surplus materials (including Construction Materials), Construction Plant and Temporary Works from the relevant parts of the Construction Site and Extra Land relevant to that Portion except where the retention of any of these are required for the correction of Defects during the Defects Correction Period and this is approved in writing by the Principal's Representative.

#### 21.9 Work methods

Whether or not this deed prescribes a particular work method or a work method is otherwise a part of this deed or reviewed or approved (expressly or impliedly) by the Principal or the Principal's Representative, the fact that any work method that Macquarie adopts or proposes to adopt is impractical or impossible or that Macquarie, with or without the approval of the Principal's Representative, uses another work method will:

- (a) not entitle Macquarie to make any Claim against the Principal arising out of or in any way in connection with the work method proving to be impractical or impossible or any change in the work method; and
- (b) not cause this deed to be frustrated.

#### 21.10 Asset Management Information

- (a) Macquarie must develop the Asset Management Information in accordance with this deed, including section 8A of the SWTC.
- (b) As a condition precedent to Construction Completion of Portion 1 and Completion of any Portion other than Portion 1, Macquarie must develop the Asset Management Information for that Portion.
- (c) The Asset Management Information must contain the contents required by the SWTC.

- (d) Macquarie must, for each Portion, submit to the Principal's Representative an initial draft of the Asset Management Information for that Portion which is not intended to differ in substance from the final draft but for minor details:
  - (i) no less than 180 days prior to the Date for Construction Completion of Portion 1 (with respect to the Asset Management Information for Portion 1) or the Date for Completion of the Portion (with respect to the Asset Management Information for any Portion other than Portion 1);

## (ii) if either:

- (A) the Principal's Representative reasonably anticipates that the Date of Construction Completion or Date of Completion of the Portion (as applicable) will be prior to the Date for Construction Completion or Date for Completion of the Portion (as applicable), no less than 180 days prior to the Principal's Representative's reasonably anticipated Date of Construction Completion or Date of Completion for the Portion (as applicable), provided that the Principal's Representative gives Macquarie 35 days' notice of the required date for submission; or
- (B) it is otherwise reasonably apparent that the anticipated Date of Construction Completion or Date of Completion of the Portion (as applicable) will be earlier than the Date for Construction Completion or Date for Completion for that Portion (as applicable), no less than 180 days prior to the reasonably anticipated Date of Construction Completion or Date of Completion for the Portion (as applicable); or
- (iii) if the Principal's Representative has given a Direction under clause 18.1 and it is not possible for Macquarie to submit an initial draft of the Asset Management Information for the Portion within either of the time periods required by clauses 21.10(d)(i) or (ii), within such other reasonable period of time directed by the Principal's Representative.
- (e) Macquarie must, for each Portion, submit to the Principal's Representative a final draft of the Asset Management Information for that Portion:
  - (i) no less than 90 days prior to the Date for Construction Completion of Portion 1 (with respect to the Asset Management Information for Portion 1) or the Date for Completion of the Portion (with respect to the Asset Management Information for any Portion other than Portion 1);

# (ii) if either:

- (A) the Principal's Representative reasonably anticipates that the Date of Construction Completion or Date of Completion of the Portion (as applicable) will be prior to the Date for Construction Completion or Date for Completion for the Portion (as applicable), no less than 90 days prior to the Principal's Representative's reasonably anticipated Date of Construction Completion or Date of Completion of the Portion (as applicable), provided that the Principal's Representative gives Macquarie 35 days' notice of the required date for submission; or
- (B) it is otherwise reasonably apparent that the anticipated Date of Construction Completion or Date of Completion of the Portion (as applicable) will be earlier than the Date for Construction Completion or Date for Completion of the Portion (as applicable), no less than 90

days prior to the reasonably anticipated Date of Construction Completion or Date of Completion for the Portion (as applicable); or

- (iii) if the Principal's Representative has given a Direction under clause 18.1 and it is not possible for Macquarie to submit a final draft of the Asset Management Information for the Portion within either of the time periods required by clauses 21.10(e)(i) or (ii), within such other reasonable period of time directed by the Principal's Representative.
- (f) Macquarie must, for each Portion, submit to the Principal's Representative the final Asset Management Information for the Portion:
  - (i) no less than 30 days prior to the Date for Construction Completion of Portion 1 (with respect to the Asset Management Information for Portion 1) or the Date for Completion of the Portion (with respect to the Asset Management Information for any Portion other than Portion 1);
  - (ii) if the Principal's Representative reasonably anticipates that the Date of Construction Completion or Date of Completion of the Portion (as applicable) will be prior to the Date for Construction Completion or Date for Completion for the Portion (as applicable), no less than 30 days prior to the Principal's Representative's reasonably anticipated Date of Construction Completion or Date of Completion of the Portion (as applicable), provided that the Principal's Representative gives Macquarie 35 days' notice of the required date for submission; or
  - (iii) if the Principal's Representative has given a Direction under clause 18.1 and it is not possible for Macquarie to submit the final Asset Management Information for the Portion within either of the time periods required by clause 21.10(f)(i) or (ii), within such other reasonable period of time directed by the Principal's Representative.
- (g) Macquarie acknowledges and agrees that the Principal's Representative may review any Asset Management Information, or any draft of any Asset Management Information, submitted under clause 21.10(d), 21.10(e), 21.10(f), or 21.10(k).
- (h) The Principal's Representative may:
  - (i) provide copies of any Asset Management Information, or any draft of any Asset Management Information, submitted under clause 21.10(d), 21.10(e), 21.10(f), or 21.10(k) to; and
  - seek comments in respect of any Asset Management Information, or any draft of any Asset Management Information, from,

the Independent Certifier and any Rail Contractor.

- (i) Macquarie acknowledges and agrees that the Principal's Representative may (but is not obliged to) make comments to Macquarie in respect of any Asset Management Information, or any draft of any Asset Management Information, submitted under clause 21.10(d), 21.10(e), 21.10(f), or 21.10(k).
- (j) The Principal must, within 15 Business Days of the submission of the Asset Management Information for a Portion, either:
  - (i) reject the Asset Management Information for a failure to comply with the requirements of this deed, which rejection must specify what development, updating and amendment of the Asset Management Information is required (together with reasons) and a time within which this must occur; or

- (ii) advise in writing that the Asset Management Information is not rejected.
- (k) If a set of Asset Management Information for a Portion is rejected by the Principal's Representative under clause 21.10(j), Macquarie must update and resubmit the Asset Management Information and clause 21.10(j) will re-apply except that the reference to "15 Business Days" will be deemed to be a reference to:
  - 5 Business Days (if Macquarie has taken 5 Business Days or less to resubmit the Asset Management Information); or
  - (ii) 10 Business Days (otherwise).
- (I) The Principal's Representative owes no duty to Macquarie to review any Asset Management Information or any draft submitted by Macquarie for errors, omissions or compliance with this deed.
- (m) Without prejudice to Macquarie's rights pursuant to clauses 23 and 24, no review of, comments upon or rejection of any Asset Management Information or any draft by the Principal's Representative nor any other Direction by the Principal's Representative in respect of any Asset Management Information or any draft, will lessen or otherwise affect:
  - (i) Macquarie's liabilities or responsibilities under this deed or otherwise according to Law; or
  - (ii) the Principal's rights against Macquarie, whether under this deed or otherwise according to Law.
- (n) Macquarie acknowledges and agrees that a purpose of each set of Asset Management Information is for Macquarie to provide a detailed description of how the Principal (or any nominee of the Principal) should maintain the relevant Portion.
- (o) Macquarie warrants that each set of Asset Management Information will, upon Construction Completion (in respect of Asset Management Information for Portion 1) and upon Completion (in respect of Asset Management Information for any Portion other than Portion 1), be fit for its intended purpose, including for the purpose of enabling the Principal (or any nominee of the Principal) to maintain the relevant Portion.

#### 21.11 As-built drawings

- (a) As a condition precedent to Construction Completion of Portion 1 and Completion of any Portion other than Portion 1, Macquarie must prepare and submit as-built drawings for the relevant Portion to the Principal.
- (b) All as-built drawings submitted by Macquarie under clause 21.11(a) must:
  - (i) comply with the requirements of this deed including the SWTC; and
  - (ii) be accompanied by a certificate in the form of Schedule B12 from:
    - (A) Macquarie; and

- (c) The Principal and Macquarie acknowledge and agree that the Principal must, within 15 Business Days of the submission of the as-built drawings for a Portion, either:
  - (i) if the as-built drawings do not comply with the requirements of this deed, give a written notice to the Principal and Macquarie which rejects those asbuilt drawings and specifies:
    - the developments, updates or amendments to the as-built drawings that are required in order for the as-built drawings to comply with the requirements of this deed;
    - (B) the reasons for the developments, updates or amendments referred to in clause 21.11(c)(i)(A); and
    - the time within which the as-built drawings must be developed, updated or amended; or
  - (ii) advise that the as-built drawings are not rejected by including a notation on the as-built drawings.
- (d) If the as-built drawings for a Portion are rejected by the Principal under clause 21.11(c)(i):
  - (i) Macquarie must develop, update or amend those as-built drawings and resubmit those as-built drawings to the Principal; and
  - (ii) clause 21.11(c) will re-apply to the resubmitted as-built drawings except that the reference to "15 Business Days" will be deemed to be a reference to the IC Re-Review Period.
- (e) Macquarie acknowledges and agrees that the Principal may (but is not obliged to) make comments to Macquarie in respect of any as-built drawings submitted under clause 21.11(a) or resubmitted under clause 21.11(d).
- (f) The Principal may:
  - (i) provide copies of any as-built drawings to; and
  - (ii) seek comments in respect of any as-built drawings from,

the Rail Contractors.

- (g) The Principal owes no duty to Macquarie to review any as-built drawings submitted or resubmitted by Macquarie for errors, omissions or compliance with this deed.
- (h) Without prejudice to Macquarie's rights pursuant to clauses 23 and 24, no review of, comments upon or rejection of any as-built drawings by the Principal's Representative nor any other Direction by the Principal's Representative in respect of any as-built drawings, will lessen or otherwise affect:
  - Macquarie's liabilities or responsibilities under this deed or otherwise according to Law; or
  - (ii) the Principal's rights against Macquarie, whether under this deed or otherwise according to Law.

## 21.12 Training

- (a) During the final 3 months prior to the Date for Completion of the last Portion to achieve Completion or such earlier date reasonably specified by the Principal's Representative, Macquarie must train personnel as nominated by the Principal's Representative (which may include personnel of any Rail Contractor) in all aspects of the maintenance of the Project Works comprised in that Portion to a level of competency that will allow those personnel to operate, manage and maintain those Project Works after the Last Date of Completion.
- (b) Macquarie must ensure that it has competent and experienced personnel available to consult with the Principal (and any nominee of the Principal) on any aspect of the operation, maintenance and repair of the Project Works at any time until the date 12 months after the Last Date of Completion.

#### 21.13 Area 6 Handover Items

- (a) On the Construction Licence Commencement Date for Construction Site (Area 6), the Principal must ensure that:
  - (i) to the extent the relevant items were actually constructed or installed as part of the TSE Works, the Area 6 Handover Items are located on Construction Site (Area 6); and
  - (ii) subject to clause 38.3, the access tunnel off Bligh Street located in Construction Site (Area 6):
    - (A) does not contain obstructions that would prevent Macquarie from being able to access Construction Site (Area 6); and
    - (B) is capable of being used by Macquarie for ingress and egress to Construction Site (Area 3); and



- (b) Except as expressly provided in clause 21.13(a), the Principal makes no representations and gives no warranties to Macquarie or its Associates in respect of the condition of Construction Site (Area 6) or the Area 6 Handover Items, including in respect of:
  - (i) the adequacy, suitability or fitness for purpose of the Area 6 Handover Items for Macquarie's Activities; or
  - (ii) the condition of the Area 6 Handover Items.
- (c) Macquarie acknowledges and agrees that:
  - (i) without limiting clause 21.13(a)(iii), Macquarie accepts the Area 6 Handover Items in the condition in which they are provided onsite;

- (ii) except to the extent the Principal has breached its obligations under clause 21.13(a):
  - (A) the Area 6 Handover Items will be suitable for Macquarie's Activities in the condition in which they are provided onsite; and
  - (B) Macquarie is responsible for, and assumes the risk of:
    - (aa) all Loss, delay or disruption it suffers or incurs; and
    - (bb) any adverse effect on the Project Works, Macquarie's

      Activities, the Temporary Works and any part of the TSE

      Works during the period in which Macquarie is responsible for them in accordance with clause 11.11,

arising out of, or in any way in connection with the Area 6 Handover Items, including in relation to their operation and maintenance.

- (d) Without limiting any other provision of this deed, Macquarie must, on and from the the later of the Construction Licence Commencement Date for Construction Site (Area 6) and the TSE Portion 14 Date of Construction Completion, at its own cost, operate and maintain the Area 6 Handover Items at the frequency and in the manner as specified in the column titled "Ongoing Maintenance Requirements" in Schedule A24.
- (e) Without limiting clause 21.13(a)(iii), Macquarie acknowledges and agrees that the Principal's obligations under this clause 21.13 apply only on the Construction Licence Commencement Date for Construction Site (Area 6).

# 22. QUALITY

## 22.1 Quality Management System

- (a) Macquarie must implement a Quality Management System for the management of all aspects of Macquarie's obligations under this deed, including in accordance with the applicable requirements of the SWTC and the Quality Plan.
- (b) Macquarie must develop and implement a Quality Plan in accordance with this deed.

## 22.2 Quality management, verification and certification

- (a) The Principal and Macquarie acknowledge that the design and construct project delivery method chosen for the Project Works and the Temporary Works:
  - requires Macquarie to assume responsibility for all aspects of quality for Macquarie's Activities and for the durability of the Project Works and the Temporary Works;
  - allows the Independent Certifier to monitor, audit, review, assess and test all aspects of quality in Macquarie's Activities and the durability of the Project Works and the Temporary Works to certify compliance with the requirements of this deed;
  - (iii) requires the Independent Certifier by reviewing and assessing quality in Macquarie's Activities and the durability of the Project Works and the Temporary Works, to certify Macquarie's compliance with the requirements of this deed; and

- (iv) allows the Principal's Representative to monitor compliance of Macquarie's Activities with the requirements of this deed.
- (b) Macquarie must ensure a Quality Manager is engaged who must:
  - independently certify the effectiveness and integrity of Macquarie's quality system in achieving conformance with the requirements of this deed;
  - (ii) report to the Principal's Representative and the Independent Certifier on quality issues in accordance with the requirements of this deed; and
  - (iii) have the requisite experience and ability described for the Quality Manager in Schedule A9.
- (c) Macquarie must provide to the Principal's Representative a certificate executed by the Quality Manager in the form of:
  - (i) Schedule B13 within 3 months of Financial Close;
  - (ii) Schedule B14 every 3 months from Financial Close until the Last Date of Completion;
  - (iii) Schedule B3 as a condition precedent to Construction Completion of any relevant Portion;
  - (iv) Schedule B23 as a condition precedent to Completion of any relevant Portion; and
  - (v) Schedule B15 upon the expiry of the last Defects Correction Period.
- (d) Macquarie must provide to the Principal's Representative a certificate executed by the Independent Certifier in the form of Schedule B6 upon the expiry of the last Defects Correction Period.
- (e) Macquarie must provide to the Principal's Representative a certificate executed by the Environmental Manager in the form of Schedule B16 every 3 months from Financial Close until the Last Date of Completion.

#### 22.3 Project quality non-conformance

- (a) Macquarie must comply with the procedure for non-conformances set out in the SWTC and the Quality Plan. Further to the provisions of clause 10.2 of AS/NZS ISO 9001:2016 and without limiting clause 30.4, the use, release or acceptance of nonconforming work can only be given by the Principal's Representative, at its absolute discretion and without being under any obligation to do so.
- (b) In addition to the procedure for non-conformances referred to in clause 22.3(a), and without limiting clause 30.3, if Macquarie has not complied with this deed including the SWTC, the Principal's Representative may give written notice to Macquarie of Macquarie's failure to comply and requiring compliance within a reasonable time specified in the notice.
- (c) If Macquarie does not comply with the notice referred to in clause 22.3(b), the Principal may employ others to carry out the direction.
- (d) The amount of any Loss the Principal suffers or incurs in taking action contemplated in clause 22.3(c) or as a result of Macquarie's failure to comply with clause 22.3(b) will be a debt due and payable from Macquarie to the Principal.

- (e) Corrective actions implemented under Macquarie's quality system must comply with the requirements of this deed including the SWTC.
- (f) Macquarie must promptly issue all documents relating to quality non-conformances to the Principal's Representative.

#### 23. TIME

#### 23.1 Commencement

Macquarie must promptly commence performance of Macquarie's Activities following Financial Close.

## 23.2 Dates for Milestone Achievement, Construction Completion and Completion

Macquarie must:

- (a) achieve Milestone Achievement of each Milestone by the Date for Milestone Achievement of that Milestone;
- achieve Construction Completion of each Portion by the Date for Construction Completion of that Portion;
- (c) achieve Completion of each Portion (other than Portion 1) by the Date for Completion of that Portion;
- (d) achieve Completion of the Retail Works, OSD Entrance Works and Over Station Rail Works by the Date of Completion of the last Station Works Portion to achieve Completion; and
- (e) expeditiously and diligently progress Macquarie's Activities.

# 23.3 Importance of Milestone Achievement, Construction Completion and Completion on time

Macquarie acknowledges:

- (a) the importance of complying with its obligations under clause 23.2 to enable Rail Contractors to carry out and complete the Rail Contractors' Activities within the time required by their respective Rail Contracts, including so as to enable the Principal to pursue improved public transport in Sydney; and
- (b) that the Date for Construction Completion or Date for Completion of any Portion or Date for Milestone Achievement of any Milestone will only be extended as set out in clauses 23.9, 35.6(c), 35.8(c), 35.10(b)(iv) and 35.12(c).

#### 23.4 SDD Program

- (a) The initial SDD Program is contained in Annexure G. The parties acknowledge and agree that:
  - Macquarie must update the initial SDD Program to reflect the details of Macquarie's Activities and must submit the amended initial SDD Program within 30 Business Days of the Commencement Date;
  - (ii) any update to the initial SDD Program pursuant to clause 23.4(a)(i) must not include any amendments to the dates and timing specified in the initial SDD program for particular aspects of the Project Works but can be amended to provide further details; and

- (iii) the updated initial SDD Program is subject to approval by the Principal.
- (b) Macquarie must:
  - (i) prepare the SDD Program in accordance with the Sydney Metro Programming Protocol, which must:
    - (A) be based upon the initial SDD Program; and
    - (B) contain details required by the Sydney Metro Programming Protocol;
    - (ii) update the SDD Program periodically at intervals no less than monthly to take account of:
      - (A) changes to the program;
      - (B) delays which have occurred;
      - any corrective action plan submitted by Macquarie under clause 23.7 for which the Principal does not issue any comments under clause 23.8(b);
      - (D) key interface activities identified by the Cooperation and Integration Control Group; and
      - (E) the Principal granting Macquarie any Interim Access Licence;
  - ensure that each update of the SDD Program contains the details required by the SWTC and any other details which the Principal's Representative reasonably directs;
    - (iv) explain any changes to the critical path in the SDD Program;
  - (v) ensure that each update of the SDD Program makes allowance for the Project Plans and Design Documentation to be submitted to the Principal's Representative and Independent Certifier (as applicable) in a manner and at a rate which will give the Principal's Representative and Independent Certifier (as applicable) a reasonable opportunity to review the submitted Project Plans or Design Documentation within the applicable periods referred to in this deed; and
  - (vi) give each of the Independent Certifier and the Principal's Representative copies of each update of the SDD Program for its review.
- (c) Nothing in the SDD Program will bind the Principal or otherwise affect the time for the performance of the Principal's obligations under this deed.

## 23.5 Acceleration by Macquarie

If Macquarie chooses to accelerate progress of Macquarie's Activities then:

- (a) The Principal may assist Macquarie but will not be obliged to take any action to assist or enable Macquarie to achieve;
  - (i) Milestone Achievement of a Milestone before the Date for Milestone Achievement for that Milestone;
  - (ii) Construction Completion of a Portion before the Date for Construction Completion of that Portion; or

- (iii) Completion of a Portion before the Date for Completion of that Portion;
- (b) the time for the performance of the Principal's or the Principal's Representative's obligations will not be affected; and
- (c) Macquarie will not be entitled to make any Claim against the Principal in relation to such acceleration (or any failure or inability by Macquarie or the Principal to accelerate).

#### 23.6 Suspension

The Principal's Representative may, at any time, direct Macquarie to suspend and, after a suspension has been directed, to re-commence, the carrying out of all or a part of the Project Works.

#### 23.7 Delays

- (a) Without limiting Macquarie's obligations under clause 23.9, if Macquarie becomes aware of any matter which will, or is likely to, give rise to a delay in achieving Milestone Achievement of a Milestone or Construction Completion or Completion of a Portion (other than a Variation), Macquarie must give the Principal a written notice setting out detailed particulars of the delay (and identifying whether it considers the delay is an Excusable Cause of Delay) as soon as reasonably practicable.
- (b) If:
  - Macquarie becomes aware of any matter which will, or is likely to, give rise to a delay; or
  - (ii) the Principal (acting reasonably) gives Macquarie a written notice that the Principal believes that Macquarie will be delayed,

in achieving Milestone Achievement of a Milestone by the Date for Milestone Achievement of that Milestone, Construction Completion of a Portion by the Date for Construction Completion of that Portion or Completion of a Portion by the Date for Completion of that Portion (other than an Excusable Cause of Delay or a Variation), Macquarie must give the Principal a detailed corrective action plan in accordance with clause 23.8.

- (c) Macquarie must take all reasonable steps to:
  - (i) prevent the cause of any delay to Macquarie's Activities; and
  - (ii) avoid or minimise the consequences or duration of any delay,

including any delay arising from an Excusable Cause of Delay or a Variation, provided Macquarie is not required to incur any additional expense or apply any additional resources in order to comply with its obligations under this clause 23.7(c).

#### 23.8 Corrective action plan

(a) Each corrective action plan which Macquarie must provide pursuant to clause 23.7 must show how Macquarie proposes to avoid, mitigate or minimise the consequences of the delay consistent with its obligations under clause 23.2 and be provided together with a proposed updated SDD Program.

- (b) The Principal may, within 20 Business Days after receipt of a corrective action plan, reject the corrective action plan (with detailed reasons) if the corrective action plan does not comply with the requirements of clause 23.8(a).
- (c) If the Principal rejects the corrective action plan under clause 23.8(b), Macquarie must amend and resubmit the corrective action plan to the Principal, after which this clause 23.8 will reapply.
- (d) Macquarie must comply with any corrective action plan which is not rejected under clause 23.8(b).
- (e) Macquarie will not be relieved of any liability or responsibility under this deed or otherwise at Law arising out of or in connection with:
  - (i) any notice given by the Principal under clause 23.8(b); or
  - (ii) the implementation of any corrective action plan.
- (f) Macquarie will not be entitled to make any Claim against the Principal arising out of or in connection with any notice by the Principal under clause 23.8(b) or any Loss suffered or incurred by Macquarie in preparing, or complying with, a corrective action plan.

## 23.9 Claim for extension of time

- (a) If an Excusable Cause of Delay:
  - occurs in respect of a Portion or Portions (as applicable) prior to the relevant Date of Construction Completion of that Portion or Portions (as applicable) and delays or will delay Macquarie in achieving:
    - (A) Milestone Achievement of a Milestone;
    - (B) Construction Completion of that Portion or Portions; or
    - (C) Completion of that Portion or Portions; or
  - (ii) occurs in respect of a Portion (other than Portion 1) after the Date of Construction Completion of that Portion or Portions and delays or will delay Macquarie in achieving Completion of that Portion or Portions by the Date for Completion of that Portion or Portions,

Macquarie may make a Claim under clause 23.9(b)(i).

- (b) If Macquarie wishes to make a Claim under this clause 23.9 it must:
  - (i) within 20 Business Days after the date Macquarie first became aware of an Excusable Cause of Delay which delays or will delay Macquarie in achieving:
    - (A) Milestone Achievement of a Milestone as contemplated by clause 23.9(a)(i)(A);
    - (B) Construction Completion of a Portion as contemplated by clause 23.9(a)(i)(B); or
    - (C) Completion of a Portion as contemplated by clause 23.9(a)(i)(C) or clause 23.9(a)(ii),

submit a written claim for an extension to the Date for Milestone Achievement of that Milestone or Date for Construction Completion or Date for Completion of that Portion to the Principal's Representative which:

- (D) contains detailed particulars of:
  - (aa) the Excusable Cause of Delay causing the delay;
  - (bb) the parts of Macquarie's Activities that have been delayed; and
  - (cc) the delay caused by the relevant Excusable Cause of Delay;
- (E) states the number of days' extension of time to the Date for Milestone Achievement for the relevant Milestone or Date for Construction Completion or Date for Completion of the relevant Portion claimed by Macquarie (as applicable), together with the basis of calculating the total number of days claimed, including evidence that Macquarie will be delayed in achieving:
  - (aa) Milestone Achievement of a Milestone as contemplated by clause 23,9(a)(i)(A);
  - (bb) Construction Completion of a Portion as contemplated by clause 23.9(a)(i)(B); or
  - (cc) Completion of a Portion as contemplated by clause 23.9(a)(i)(C) or clause 23.9(a)(ii),

(as applicable);

- (F) where the Excusable Cause of Delay is a Compensation Event, contains details of the Delay Costs arising from the Compensation Event to which it believes it will be entitled;
- (G) if the Principal has granted an Interim Access Licence to Macquarie, contains detailed particulars of how Macquarie has used Accessible parts of the TSE Site to mitigate the delay; and
- (H) includes evidence that the conditions precedent to any extension of time in clause 23.10 have been satisfied;
- (ii) within 5 Business Days after Macquarie has submitted a written claim for an extension of time in accordance with clause 23.9(b)(i), give the Principal details of how Macquarie proposes to avoid, mitigate or minimise the consequences of the delay consistent with its obligations under clause 23.2;
- (iii) if the effects of the delay continue beyond the period of 20 Business Days after the commencement of the relevant Excusable Cause of Delay causing the delay and Macquarie wishes to claim an extension of time to the Date for Milestone Achievement of the Milestone or Date for Construction Completion or Date for Completion of the relevant Portion in respect of the further delay, submit a further written claim to the Principal's Representative:
  - (A) every 20 Business Days after the first written claim until 10 Business Days after the relevant Excusable Cause of Delay ceases to cause the delay;
  - (B) containing the information required by clause 23.9(b)(i); and

- (C) containing details of how the continuing delay will be mitigated or minimised.
- (c) The Principal's Representative may, within 10 Business Days after receiving Macquarie's claim or further claim for an extension of time to the Date for Milestone Achievement of the Milestone or Date for Construction Completion or Date for Completion of the relevant Portion, by written notice to Macquarie, request additional information in relation to the claim or further claim.
- (d) Macquarie must, within 10 Business Days after receiving the request under clause 23.9(c), provide the Principal's Representative with the information requested, except to the extent such information is relevant to the Lifts and Escalators Work only, in which case to the extent the information requested by the Principal's Representative is information which the D&C Contractor:
  - (i) has a right to procure under the DSI Contract, then Macquarie must provide that information within 10 Business Days after receiving the request from the Principal's Representative; and
  - (ii) does not have a right to procure under the DSI Contract, then Macquarie must use its best endeavours to procure this information as soon as possible.



(f) Notwithstanding any other provision in this deed, Macquarie acknowledges and agrees that it will not be entitled to make, and the Principal will not be liable for, a Claim under this clause 23 for any delay in achieving Milestone Achievement of a Milestone, Construction Completion of a Portion or Completion of a Portion by virtue of an Area 6 Site Access Event or an Area 6 Licence Event.

## 23.10 Conditions precedent to extension

It is a condition precedent to Macquarie's entitlement to an extension of time to any Date for Milestone Achievement, Date for Construction Completion or Date for Completion that:

- (a) Macquarie has submitted the written claim or claims in accordance with clause 23.9;
- (b) the cause of the delay was beyond the reasonable control of Macquarie and its Associates; and
- (c) Macquarie has been, or will be, delayed in achieving:

- Milestone Achievement of a Milestone as contemplated by clause 23.9(a)(i)(A);
- (ii) Construction Completion of a Portion as contemplated by clause 23.9(a)(i)(B); or
- (iii) Completion of a Portion as contemplated by clause 23.9(a)(i)(C) or clause 23.9(a)(ii),

(as applicable) by the Excusable Cause of Delay described in the claim.

#### 23.11 Grant of extension of time

- (a) Subject to clauses 11.5, 23.11(d), 23.11(f), 23.11(g) and Schedule A21, if the conditions precedent in clause 23.10 have been satisfied, the Date for Milestone Achievement of the relevant Milestone or Date for Construction Completion or Date for Completion of the relevant Portion (as applicable) will be extended by a reasonable period determined by the Principal's Representative and notified to Macquarie within 20 Business Days after the later of:
  - (i) receipt of the last written claim under clause 23.9; or
  - (ii) provision by Macquarie of any additional information requested by the Principal's Representative under clause 23.9.
- (b) If there is an extension of time to a Date for Milestone Achievement, a Date for Construction Completion or a Date for Completion under clause 23.11(a), there will be a corresponding extension to the Site Access Expiry Date for any affected part of the Principal Construction Site.
- (c) In determining any extension of time, the Principal's Representative will not be bound by the SDD Program or any Progress Report.
- (d) The Principal's Representative will reduce any extension to a Date for Milestone Achievement, a Date for Construction Completion or Date for Completion that it would have otherwise granted to Macquarie under clause 23.11(a) to the extent that Macquarie or any of their Associates contributed to the delay or Macquarie or its Associates have not taken all proper and reasonable steps to prevent the cause of the delay and to avoid or minimise the consequences or duration of the delay in accordance with clause 23.7(c).
- (e) If a Date for Milestone Achievement, a Date for Construction Completion or a Date for Completion is extended pursuant to clause 23.11(a) and the Excusable Cause of Delay for which the extension was granted is a Compensation Event, Macquarie may make a claim for Delay Costs in accordance with clause 24 in respect of the period of time for which the extension of time was granted.
- (f) The Principal may, at its absolute discretion, by notice to Macquarie, in lieu of granting an extension of time to a Date for Milestone Achievement, a Date for Construction Completion or a Date for Completion under clause 23.11(a), and in circumstances where it is reasonably practicable for Macquarie to re-sequence or accelerate Macquarie's Activities in order to overcome the relevant delay, elect to pay Macquarie the Variation Costs which would have been payable by the Principal to Macquarie had the Principal directed Macquarie to implement a Variation which required Macquarie to accelerate the Project Works to achieve:
  - (i) Milestone Achievement of the relevant Milestone by the original Date for Milestone Achievement of that Milestone (being the Date for Milestone

- Achievement of that Milestone as at the date on which the conditions precedent in clause 23.10 were satisfied);
- (ii) Construction Completion of the relevant Portion by the original Date for Construction Completion of that Portion (being the Date for Construction Completion of that Portion as at the date on which the conditions precedent in clause 23.10 were satisfied); or
- (iii) Completion of the relevant Portion by the original Date for Completion of that Portion (being the Date for Completion of that Portion as at the date on which the conditions precedent in clause 23.10 were satisfied),

(as applicable).

- (g) To the extent a Claim made under clause 23.9 relates to the Lifts and Escalators Work and the Principal's Representative has requested information pursuant to clause 23.9(c), then:
  - if the D&C Contractor has a right to procure that information under the DSI Contract, clause 23.11(a) will operate without amendment to determine the time period for the Principal's notice; and
  - (ii) if the D&C Contractor does not have a right to procure that information under the DSI Contract, the time for the Principal's Representative to give its notice under clause 23.11(a) will be determined by reference to clause 23.11(a)(i) only.

# 23.12 Liquidated damages for delay

- (a) The parties agree and acknowledge that the Principal is pursuing a policy of building Sydney Metro City & Southwest and the Project Works for purposes that include achieving the objectives set out in clauses 3.1 and 3.2.
- (b) The parties acknowledge and agree that Macquarie's Activities represent an important element of the building of Sydney Metro City & Southwest as a major new public transport link which will service the needs of Sydney, including the needs of its workforce and its economy, and will provide frequent rapid transit services to handle projected population increases, create employment both during and after Macquarie's Activities, improve the efficiency of the Sydney public transport network and improve the local environment.
- (c) Macquarie acknowledges and agrees that its failure to achieve:
  - Milestone Achievement of the Milestones by the required Dates for Milestone Achievement;
  - (ii) Construction Completion of a Portion by the required Date for Construction Completion; or
  - (iii) Completion of a Portion by the required Date for Completion,

will not only result in direct losses to the Principal, but will also lead to the failure of the Principal to achieve its policy objectives to the immediate detriment of the Principal and of those on whose behalf the policy objectives are pursued. The Loss arising from this failure of the Principal to achieve its policy objectives is not capable of easy or precise calculation.

(d) Macquarie agrees that if it does not achieve Milestone Achievement of a Milestone by the Date for Milestone Achievement of that Milestone, it must:

- (i) pay the Principal by way of liquidated damages the applicable amount for that Milestone set out in paragraph 4 of Schedule A2 (each of which is exclusive of GST) for every day after the Date for Milestone Achievement of that Milestone up to and including:
  - (A) the Date of Milestone Achievement of that Milestone; or
  - (B) the date that this deed is validly terminated,

whichever first occurs; and

- (ii) to the extent that Milestone Achievement of a Milestone has not occurred by the Date for Milestone Achievement for that Milestone, indemnify the Principal from and against any Liability suffered or incurred by the Principal arising out of or in connection with the failure to achieve Milestone Achievement of the Milestone by the Date for Milestone Achievement for that Milestone to the extent such Liability falls within a head of Loss specified in Schedule E3, up to an aggregate of for every day after the relevant Date for Milestone Achievement up to and including:
  - (A) the Date of Milestone Achievement of the relevant Milestone; or
  - (B) the date that this deed is validly terminated,

whichever first occurs.

Macquarie's total aggregate liability under clause 23.12(d)(ii) in respect of any day for which Macquarie indemnifies the Principal is per day and is included in the LD Cap.

- (e) Macquarle agrees that if it does not achieve Construction Completion of a Portion by the Date for Construction Completion of that Portion, it must:
  - (i) pay the Principal by way of liquidated damages the applicable amount for that Portion set out in paragraph 3 of Schedule A2 (each of which is exclusive of GST) for every day after the Date for Construction Completion of that Portion up to and including:
    - (A) the Date of Construction Completion of the relevant Portion; or
    - (B) the date that this deed is validly terminated,

whichever first occurs; and

- (ii) to the extent that Construction Completion of a Portion has not occurred by the Date for Construction Completion of that Portion, indemnify the Principal from and against any Liability suffered or incurred by the Principal arising out of or in connection with the failure to achieve Construction Completion of that Portion by the Date for Construction Completion of that Portion to the extent that such Liability falls within a head of Loss specified in Schedule E3, up to an aggregate of for every day after the relevant Date for Construction Completion up to and including:
  - (A) the Date of Construction Completion of the relevant Portion; or
  - (B) the date that this deed is validly terminated,

whichever first occurs.

Macquarie's total aggregate liability under clause 23.12(e)(ii) in respect of any day for which Macquarie indemnifies the Principal is per day and included in the LD Cap.

- (f) Macquarie agrees that if it does not achieve Completion of a Portion by the Date for Completion of that Portion, it must:
  - (i) pay the Principal by way of liquidated damages the applicable amount for that Portion set out in paragraph 3 of Schedule A2 (each of which is exclusive of GST) for every day after the Date for Completion of that Portion up to and including:
    - (A) the Date of Completion of the relevant Portion; or
    - (B) the date that this deed is validly terminated,

whichever first occurs; and

- (ii) to the extent that Completion of a Portion has not occurred by the Date for Completion of that Portion, indemnify the Principal from and against any Liability suffered or incurred by the Principal arising out of or in connection with the failure to achieve Completion of that Portion by the Date for Completion of that Portion to the extent that such Liability falls within a head of Loss specified in Schedule E3, up to an aggregate of for every day after the relevant Date for Completion up to and including:
  - (A) the Date of Completion of the relevant Portion; or
  - (B) the date that this deed is validly terminated,

whichever first occurs.

Macquarie's total aggregate liability under clause 23.12(f)(ii) in respect of any day for which Macquarie indemnifies the Principal is per day and included in the LD Cap.

- (g) The parties agree that the liquidated damages provided for in clauses 23.12(d), 23.12(e) and 23.12(f):
  - (i) represent proper, fair and reasonable amounts recoverable by the Principal arising from the failure of Macquarie to achieve Milestone Achievement of a Milestone by the relevant Date for Milestone Achievement, Construction Completion of a Portion by the relevant Date for Construction Completion or Completion of a Portion by the relevant Date for Completion (as applicable) and do not constitute, and are not intended to be, a penalty and have been freely agreed by Macquarie; and
  - (ii) will be recoverable from Macquarie as a debt due and payable by the Principal.
- (h) The Principal and Macquarie acknowledge and agree that they are both parties contracting at arms' length, have equal bargaining power, possess extensive commercial experience and expertise and are being advised by their own legal, accounting, technical, financial, economic and other commercial professionals in relation to their rights and obligations pursuant to this deed.
- (i) Macquarie agrees to pay the liquidated damages and indemnify the Principal under clauses 23.12(d)(ii), 23.12(e)(ii) and 23.12(f)(ii) without any duress, coercion,

- undue influence or any other form of unconscionable conduct or impermissible or objectionable persuasion on the part of the Principal.
- (j) Macquarie entered into the obligation to pay the amounts specified in clauses 23.12(d), 23.12(e) and 23.12(f) with the intention that it is a legally binding, valid and enforceable contractual provision against Macquarie in accordance with its terms.

# (k) Macquarie agrees:

- (i) to exclude, and expressly waives the right of the benefit of, to the extent permissible, the application or operation of any legal rule or norm, including under statute, equity and common law, relating to the characterisation of liquidated amounts payable under a deed upon a breach occurring as penalties or the enforceability or recoverability of such liquidated amounts; and
- (ii) that if this clause 23.12 is found for any reason to be void, invalid or otherwise inoperative so as to disentitle the Principal from recovering liquidated damages, the Principal will be entitled to recover general damages (including loss of revenue and loss of profits from the loss of use of the Project Works) as a result of Macquarie failing to achieve:
  - (A) Milestone Achievement of the relevant Milestone by the Date for Milestone Achievement of that Milestone:
  - (B) Construction Completion of the relevant Portion by the Date for Construction Completion of that Portion; or
  - (C) Completion of the relevant Portion by the Date for Completion of that Portion,
  - (as applicable), but Macquarie's liability for such damages (whether per day or in the aggregate) shall not exceed the liability Macquarie would have had under this clause 23.12 if this clause had not been void, invalid or otherwise inoperative.
- (I) The Principal's Representative, when issuing a payment schedule pursuant to clause 34.2(e) or 34.2(g), may include a provisional assessment of the amount then provisionally due by way of liquidated damages then accruing under clause 23.12(d)(i), clause 23.12(e)(i) or clause 23.12(f)(i) or under the indemnity in clause 23.12(d)(ii), clause 23.12(e)(ii) or clause 23.12(f)(ii) to the date of the payment schedule.
- (m) The Principal and Macquarie agree that:
  - (i) the aggregate of the amounts payable under clauses 23.12(d)(i), 23.12(d)(ii) and 23.12(k)(ii)(A) is:
    - (A) limited in accordance with clause 42.2(b); and
    - (B) a limitation on Macquarie's liability to the Principal for:
      - (aa) a failure to achieve Milestone Achievement of any Milestone by the relevant Date for Milestone Achievement;
      - (bb) breach of clause 23,2(a); and

- (cc) breach of clause 10 and under the indemnity in clause 10.6, but only to the extent that such breach or liability is due to a failure by Macquarie to achieve Milestone Achievement of a Milestone by the relevant Date for Milestone Achievement and not in any other circumstances;
- (li) the aggregate of the amounts payable under clauses 23.12(e)(i), 23.12(e)(ii) and 23.12(k)(ii)(B) is:
  - (A) limited in accordance with clause 42,2(b); and
  - (B) a limitation on Macquarie's liability to the Principal for:
    - (aa) a failure to achieve Construction Completion of any Portion by the relevant Date for Construction Completion;
    - (bb) breach of clause 23.2(b); and
    - (cc) breach of clause 10 and under the indemnity in clause 10.6, but only to the extent that such breach or liability is due to a failure by Macquarie to achieve Construction Completion of a Portion by the relevant Date for Construction Completion and not in any other circumstances; and
- (iii) the aggregate of the amounts payable under clauses 23.12(f)(i), 23.12(f)(ii) and 23.12(k)(ii)(C) is:
  - (A) limited in accordance with clause 42.2(b); and
  - (B) a limitation on Macquarie's liability to the Principal for:
    - (aa) a failure to achieve Completion of any Portion by the relevant Date for Completion;
    - (bb) breach of clause 23.2(c) or clause 23.2(d); and
    - (cc) breach of clause 10 and under the indemnity in clause 10.6, but only to the extent that such breach or liability is due to a failure by Macquarie to achieve Completion of a Portion by the relevant Date for Completion and not in any other circumstances;
- (iv) Subject to clause 23.12(m)(vi), the Principal will not be entitled to make, nor will Macquarie be liable upon, any Claim in the circumstances referred to in clauses 23.12(m)(i), (ii) or (iii) other than for the amount for which Macquarie is liable under this clause 23.12 (including, where applicable, liquidated damages under clauses 23.12(d)(i), 23.12(e)(i) and 23.12(f)(i), common law damages under clause 23.12(k)(ii) and under the indemnities in clauses 23.12(d)(ii), 23.12(e)(ii) and 23.12(f)(ii)), which will be the Principal's sole financial remedy against Macquarie for failing to achieve:
  - (A) Milestone Achievement of any Milestone by the relevant Date for Milestone Achievement;
  - (B) Construction Completion of any Portion by the relevant Date for Construction Completion;
  - (C) Completion of any Portion (other than Portion 1) by the relevant Date for Completion; or

- (D) Completion of the Retail Works, OSD Entrance Works and Over Station Rail Works by the Date of Completion of the last Station Works Portion to achieve Completion;
- (v) the sole remedy provision in clause 23.12(m)(iv) relates to the delay itself and does not limit the Principal's rights with respect to an event giving rise to a delay or the consequences of that event (other than the delay) or limit or reduce Macquarie's Liability for any other acts, omissions or defaults (including the Principal's entitlement to damages other than delay damages) with respect to an event giving rise to delay or the consequences of that event; and
- (vi) nothing in this clause 23.12(m) in any way limits Macquarie's liability where this deed is terminated by the Principal under clause 45 or otherwise at Law.
- (n) If Macquarie has paid liquidated damages in accordance with clause 23.12(d)(i), clause 23.12(e)(i) or clause 23.12(f)(i) or an amount under the indemnity in clause 23.12(d)(ii), clause 23.12(e)(ii) or clause 23.12(f)(ii) and Macquarie is subsequently granted an extension of time pursuant to clause 23.11 in respect of the event giving rise to the liability for such liquidated damages or under the indemnity, then the Principal must repay those liquidated damages or the amount (as relevant) to Macquarie to the extent such extension of time was granted.
- (o) If, during any period of time:
  - (i) <u>except where clause 23.12(p) applies, Macquarie is liable to the Principal for liquidated damages:</u>
    - (A) in respect of a delay to:
      - (aa) Milestone Achievement of more than one Milestone;
      - (bb) Construction Completion of more than one Portion; or
      - (cc) Completion of more than one Portion; or
    - (B) under more than one of:
      - (aa) clause 23.12(d)(i) in relation to Milestone Achievement;
      - (bb) clause 23.12(e)(i) in relation to Construction Completion; and
      - (cc) clause 23.12(f)(i) in relation to Completion,

Macquarie's maximum aggregate liability to the Principal for liquidated damages during that period will be limited to the highest daily rate of liquidated damages which are payable by Macquarie in respect of the relevant delays under this clause 23.12; or


- (ii) Macquarie is required to indemnify the Principal:
  - (A) under:
    - (aa) clause 23.12(d)(ii) in respect of a delay to Milestone Achievement of more than one Milestone;
    - (bb) clause 23.12(e)(ii) in respect of a delay to Construction Completion of more than one Portion; or

- (cc) clause 23.12(f)(ii) in respect of a delay to Completion of more than one Portion; or
- (B) under more than one of:
  - (aa) clause 23.12(d)(ii) in relation to Milestone Achievement;
  - (bb) clause 23.12(e)(ii) in relation to Construction Completion; and
  - (cc) clause 23.12(f)(ii) in relation to Completion,

Macquarie's maximum aggregate liability to the Principal under the relevant indemnities for each day during that period will be limited to per day.

- (p) Subject to clause 23.12(q), in respect of Portion 2A and Portion 2B, if Macquarie is liable to the Principal for liquidated damages:
  - (i) in respect of a delay to:
    - (A) Construction Completion of more than one of Portion 2A and Portion 2B; or
    - (B) Completion of more than one of Portion 2A and Portion 2B; or
  - (ii) under more than one of:
    - (A) clause 23.12(e)(i) in relation to Construction Completion; and
    - (B) clause 23.12(f)(i) in relation to Completion,

during the following periods:



- (q) Despite clause 23.12(p), the parties acknowledge and agree that Macquarie's maximum aggregate liability to the Principal for liquidated damages under clause 23.12(p):
  - (i) for every day after the Date for Construction Completion for Portion 2A and/or Portion 2B which occurs in the period prior to will not exceed per day; and

(iii) for every day after the Date for Construction Completion for Portion 2A and/or Portion 2B which occurs in the period on and from per day.

## 23.13 Extension to Site Access Expiry Date

- (a) If an Excusable Cause of Delay:
  - causes or will cause Macquarie to require access to part of the Principal Construction Site after the Site Access Expiry Date for that part of the Principal Construction Site; and
  - (li) will not delay Macquarie in achieving:
    - (A) Construction Completion of Portion 1 by the Date for Construction Completion of that Portion; and
    - (B) Completion of any Portion other than Portion 1 by the Date for Completion of that Portion,

Macquarie may make a claim under this clause 23.13.

- (b) If Macquarie wishes to make a Claim under this clause 23.13, it must:
  - (i) within 20 Business Days after the date Macquarie first became aware of an Excusable Cause of Delay which causes or will cause Macquarie to require access to part of the Principal Construction Site after the Site Access Expiry Date for that part of the Principal Construction Site, submit a written claim for an extension to the Site Access Expiry Date, which:
    - (A) contains detailed particulars of the Excusable Cause of Delay, the delay and Macquarie's Activities that have been delayed; and
    - (B) states the number of days extension of time to the Site Access Expiry Date, together with a basis for calculating the total number of days claimed; and
    - (ii) if the effects of the delay continue beyond the period of 20 Business Days after the Excusable Cause of Delay and Macquarie wishes to claim an extension to the Site Access Expiry Date in respect of the further delay, submit an updated Claim to the Principal containing the information required by clause 23.13(b)(i) promptly.
- (c) If Macquarie satisfies the requirements of this clause 23.13, the relevant Site Access Expiry Date will be extended by a reasonable period determined by the Principal's Representative and notified to Macquarie within 20 Business Days after receipt of the last written claim under clause 23.13(b).
- (d) The Principal will reduce any extension to the relevant Site Access Expiry Date that it would otherwise have granted to Macquarie under clause 23.13(c) to the extent that Macquarie or any of their Associates contributed to the delay or has not taken all proper and reasonable steps to prevent the cause of the delay and to avoid or minimise the consequences or duration of the delay in accordance with clause 23.7(c).

### 23.14 Unilateral extension

Where Macquarie has been delayed in achieving Milestone Achievement of a Milestone or Construction Completion or Completion of a Portion by a breach of contract by the

Principal, the Principal's Representative may, whether or not Macquarie has made a claim under clause 23.9, in its absolute discretion at any time, from time to time, unilaterally issue a notice under clause 23.11(a) to Macquarie extending the relevant Date for Milestone Achievement, Date for Construction Completion or Date for Completion (as applicable) by the period specified in the notice to Macquarie.

## 23.15 Concurrent delays


Macquarie is not entitled to make a Claim under clause 23.9 or claim an extension of time in respect of a delay to Milestone Achievement of a Milestone or Construction Completion or Completion of a Portion caused by an Excusable Cause of Delay to the extent that the delay is contemporaneous with a delay to Milestone Achievement of a Milestone or Construction Completion or Completion of a Portion caused by an event which is not an Excusable Cause of Delay.

## 23.16 Progress Reports

In addition to Macquarie's obligations under clauses 23.7 and 23.8, Macquarie must give the Principal a Progress Report containing the details required by Appendix 53a to the SWTC.

## 24. COMPENSATION EVENTS





- (f) Notwithstanding any other provision in this deed, the parties acknowledge and agree that Macquarie will not be entitled to make, and the Principal will not be liable upon, any Claim for any arising out of or in connection with the Principal's failure to provide Macquarie with access to Construction Site (Area 4) by the relevant Site Access Date.
- (f)(g) Notwithstanding any other provision in this deed, Macquarie acknowledges and agrees that it will not be entitled to make, and the Principal will not be liable for, a Claim under this clause 24 by virtue of an Area 6 Site Access Event or an Area 6 Licence Event.

# 24.2 Claim for compensation

To claim Delay Costs or	in respect of a Compensation Event,	Macquarie
must:		

- (a) within 40 Business Days after the earlier of the date Macquarie becomes aware, or ought reasonably to have become aware, that the Compensation Event is likely to cause Macquarie to incur Delay Costs or (or if Macquarie becomes so aware, or ought reasonably to have become so aware, in the period between the Commencement Date and Financial Close, within 40 Business Days after Financial Close), give to the Principal's Representative a written notice, expressly stating:
  - that Macquarie proposes to make a Claim for Delay Costs and/or (as applicable); and
  - (ii) the Compensation Event upon which the Claim will be based; and
- (b) within 25 Business Days of giving the notice under clause 24.2(a), give the Principal's Representative a written Claim which must include (to the extent practicable):
  - detailed particulars concerning the Compensation Event upon which the Claim is based;
  - (ii) details of the obligations and rights of Macquarie which have been affected by the Compensation Event;
  - (iii) details of the Delay Costs and/or claimed in respect of the Compensation Event and how those Delay Costs and/or have been calculated;

- (iv) detailed particulars of how:
  - the delay for which Macquarie has been granted an extension of time has caused Macquarie to incur Delay Costs; and/or
  - (B) the Compensation Event has caused Macquarie to incur
- details of the steps which Macquarie has taken to mitigate the effects of the relevant Compensation Event.

# 24.3 Continuing Compensation Events

If the Compensation Event (or its effects) are continuing, Macquarie must:

- (a) continue to give the information required by clause 24.2(b) every 40 Business Days after the notice under clause 24.2(b) was provided to the Principal's Representative until after the Compensation Event (or its effects) have ceased; and
- (b) provide a final written Claim within 25 Business Days after the Compensation Event (or its effects) have ceased.

## 24.4 Condition precedent to compensation

- (a) It is a condition precedent to Macquarie's entitlement to compensation that:
  - (i) in relation to:
    - (A) a claim for Delay Costs, a Compensation Event has occurred which has caused Macquarie to incur Delay Costs; and
    - (B) a claim for \_\_\_\_\_, an event contemplated by paragraphs (a), (g) or (k) of the definition of Compensation Event has occurred which has caused Macquarie to incur \_\_\_\_\_;
  - (ii) Macquarie has complied with the requirements of clauses 24.2 and 24.3; and
  - (iii) to the extent that Macquarie wishes to claim any Delay Costs that it has incurred and which arise out of or in connection with any delay to Construction Completion or Completion of a Portion, Macquarie has been granted an extension of time to the relevant Date for Construction Completion or Date for Completion under clause 23.11(a) or 23.14.
- (b) If Macquarie fails to comply with the requirements of clauses 24.2 and, if applicable, 24.3 within the periods required by those clauses:
  - (i) the Principal will not be liable (in so far as it is possible to exclude such liability) upon any Claim for Delay Costs and by Macquarie; and
  - (ii) Macquarie will be absolutely barred from making any Claim for Delay Costs and against the Principal,

arising out of or in connection with the relevant Compensation Event.

# 24.5 Delay Costs and

- (a) If the conditions precedent in clause 24.4(a) have been satisfied, the Principal must pay Macquarie the Delay Costs that Macquarie has incurred as a direct result of the delay caused by the Compensation Event to Construction Completion or Completion of the Portion for which the extension of time was granted pursuant to clause 23.11(a) or clause 23.14, but only in respect of the period of time for which the extension of time was granted.
- (b) If the conditions precedent in clause 24.4(a) have been satisfied, the Principal must pay Macquarie the that Macquarie has incurred as a direct result of the relevant Compensation Event.

## 24.6 Limitation on Delay Costs

Notwithstanding anything else in this deed, the Delay Costs to which Macquarie is entitled under clause 24.5 will not exceed:


- (a) with respect to D&C Delay Costs, the D&C Delay Cost Cap; and
- (b) with respect to Delay Costs (Macquarie), the Delay Costs (Macquarie) Cap,

in respect of each Day of Delay or Day of Delay (Area 4) (as applicable) (as those terms are defined in Schedule E4).

# 24.7 Mitigation

- (a) Macquarie must use all reasonable endeavours to mitigate the effects of any Compensation Event (including by putting in place temporary measures reasonably acceptable to the Principal's Representative).
- (b) Without limiting clause 24.7(a), Macquarie must use all reasonable endeavours to:
  - avoid or minimise the duration and consequences of any delay caused by a Compensation Event;
  - (ii) minimise any incremental costs or loss of revenue incurred or suffered as a result of a Compensation Event; and
  - (iii) maximise any cost savings or additional revenue derived as a result of a Compensation Event.
- (c) Macquarie's entitlement to Delay Costs and/or will be reduced to the extent that Macquarie fails to comply with its obligations under this clause 24.7.

# 24.8 Limitation of liability



### 25. MILESTONE ACHIEVEMENT

#### 25.1 Milestone Achievement

- (a) Macquarie must, in respect of each Milestone, give the Principal's Representative:
  - (i) 6 months;
  - (ii) 3 months;
  - (iii) 1 month; and
  - (iv) 1 week,

written notice of the estimated Date of Milestone Achievement of that Milestone.

- (b) Subject to clause 25.1(g), the Principal's Representative, Macquarie's Representative and the Independent Certifier must, within 5 Business Days after receipt of the notice referred to in clause 25.1(a)(ii) jointly inspect Macquarie's Activities at a mutually convenient time.
- (c) Within 2 Business Days after the joint inspection referred to in clause 25.1(b), the Independent Certifier must give the Principal and Macquarie a notice either:
  - containing a list of items which it believes must be completed before Milestone Achievement of the Milestone is achieved; or
  - (ii) stating that it believes Macquarie is so far from achieving Milestone Achievement of the Milestone that it is not practicable to issue a list as contemplated in clause 25.1(c)(i).
- (d) When Macquarie considers it has achieved Milestone Achievement of a Milestone, Macquarie must notify the Principal's Representative and the Independent Certifier in writing and provide them with an executed certificate in the form of Schedule B17. Thereafter, and subject to clause 25.1(g), the Principal's Representative, Macquarie's Representative and the Independent Certifier must, within 5 Business Days after receipt of Macquarie's written notice, jointly inspect Macquarie's Activities at a mutually convenient time.
- (e) Following the joint inspection under clause 25.1(d), the Independent Certifier must within 5 Business Days of the joint inspection, or within 5 Business Days of receipt of a notice under clause 25.1(f) (as applicable):
  - (i) if Milestone Achievement of the Milestone has been achieved, provide to the Principal's Representative and Macquarie a document signed by the Independent Certifier in the form of Schedule B5; or
  - (ii) if Milestone Achievement of the Milestone has not been achieved, issue a notice to the Principal and Macquarie in which it states:
    - (A) the items which remain to be completed before Milestone Achievement of the Milestone; or
    - (B) that Macquarie is so far from achieving Milestone Achievement of the Milestone that it is not practicable to notify Macquarie of the items

which remain to be completed as contemplated by clause 25.1(e)(ii)(A).

- (f) If the Independent Certifier issues a notice under clause 25.1(e)(ii), Macquarie must proceed with Macquarie's Activities and thereafter when it considers it has achieved Milestone Achievement of the Milestone, it must give the Principal's Representative and the Independent Certifier written notice to that effect after which clauses 25.1(d) and 25.1(e) will reapply.
- (g) Macquarie acknowledges and agrees that:
  - the Principal's Representative may invite any other person to attend any joint inspection provided for by this clause 25.1, including representatives of any Rail Contractor; and
  - (ii) the Principal's Representative and any Rail Contractor may provide comments to the Independent Certifier (with a copy to Macquarie) in relation to any non-compliance of Macquarie's Activities with this deed.
- (h) The parties acknowledge that:
  - (i) Milestone Achievement of a Milestone will not be conditional upon the Follow-on Contractors carrying out any of the Follow-on Works; and
  - (ii) Macquarie may achieve Milestone Achievement of a Milestone prior to the Follow-on Contractors commencing the Line-wide Works.

#### 25.2 Effect of Notice of Milestone Achievement

A Notice of Milestone Achievement will not:

- (a) constitute approval by the Principal or the Principal's Representative of Macquarie's performance of its obligations under this deed;
- (b) be taken as an admission or evidence that the Project Works comply with this deed; or
- (c) prejudice any rights or powers of the Principal or the Principal's Representative.

## 25.3 Access for Follow-on Contractors

- (a) Without limiting any other provision of this deed (including clause 10 and clause 11) or Macquarie's obligations under any Project Document (including the Project Cooperation and Integration Deeds and the Master Interface Protocols Deed Poll), Macquarie must give the Follow-on Contractors access to the Project Works comprised in a Milestone from the Date of Milestone Achievement of that Milestone.
- (b) If:
  - (i) Macquarie has complied with its relevant obligations under:
    - this deed (including the SWTC) and the OSD PDA in connection with the Follow-on Contractors (including clause 10 and this clause 25);
       and
    - (B) each Follow-on Contractor Cooperation and Integration Deed;
    - (ii) the Follow-on Contractors do not commence the Follow-on Works in respect of a Milestone within a reasonable period of time after the later of the Date

of Milestone Achievement, and the Date for Milestone Achievement, of that Milestone; and

(iii) Macquarie's Activities must be re-sequenced or accelerated as a direct result of the Follow-on Contractor's failure to commence those Follow-on Works within a reasonable period of time,

the Principal must direct a Variation requiring Macquarie to re-sequence or accelerate Macquarie's Activities to accommodate the delay to the commencement of the Follow-on Works in accordance with clause 35.

#### 26. TESTING AND COMMISSIONING

## 26.1 Testing and Commissioning Plan

Macquarie must carry out the Tests in accordance with the Testing and Commissioning Plan, the SWTC and this clause 26.

## 26.2 Test Procedures

- (a) For each Test, Macquarie must:
  - (i) prepare a Test Procedure which complies with Appendix 56 to the SWTC and the other requirements of the SWTC; and
  - (ii) submit the Test Procedure to the Independent Certifier and the Principal's Representative at least 60 Business Days prior to the date on which Macquarie proposes to conduct the Test.
- (b) The Principal's Representative may (but is not obliged to):
  - (i) review any Test Procedure submitted under this clause 26.2; and
  - (ii) if the Test Procedure does not comply with the requirements of this deed, notify Macquarie in writing of the non-compliance including detailed reasons for the non-compliance,

within 15 Business Days of the date on which it is submitted to the Principal's Representative.

(c) If Macquarie receives a notice in accordance with clause 26.2(b)(ii) Macquarie must submit a revised Test Procedure to the Principal's Representative, whereupon the provisions of this clause 26.2 (other than clause 26.2(a)(ii)) will reapply to the revised Test Procedure.

### 26.3 Notice of Tests

- (a) Macquarie must give the Independent Certifier and the Principal at least 20 Business Days' notice of the date, time and place of each Test.
- (b) Macquarie may postpone a Test in respect of which it has given the Independent Certifier notice in accordance with clause 26.3(a).
- (c) If Macquarie postpones a Test in accordance with clause 26.3(b), Macquarie must give the Principal and the Independent Certifier at least 5 Business Days' notice of the rescheduled date, time and place of that Test.
- (d) Macquarie must give the Independent Certifier and the Principal:

- a program that specifies the date, time and place of each Test to be conducted for the following 25 Business Day period (Test Program); and
- (ii) an updated Test Program each week during the period that Macquarie is carrying out Tests.
- (e) Unless otherwise agreed by the Principal's Representative, Macquarie will be deemed to have failed a Test if it fails to give the Independent Certifier and the Principal the required notice of when the Test will be conducted.

### 26.4 Conduct of Tests

- (a) Macquarie must conduct all Tests in accordance with:
  - (i) the relevant Test Procedure; and
  - (ii) the other requirements of this deed (including section 6.6 of the SWTC and Appendix 56 to the SWTC).
- (b) The Principal and the Independent Certifier may (but are not obliged to) attend and witness the conduct of all Tests.

# 26.5 Test Reports

- (a) Macquarie must, within 10 Business Days after carrying out a Test, submit a Test Report to the Principal for that Test, irrespective of the result of the Test.
- (b) Each Test Report must comply with, and be submitted in accordance with, the requirements of section 4.4 of Appendix 56 to the SWTC.
- (c) The Principal must, within 10 Business Days of the date on which it receives the Test Report, determine whether or not the Test has been passed or failed and either:
  - (i) if the Test has been passed in accordance with the Test Procedure, notify Macquarie that the Test has been passed in accordance with the Test Procedure; or
  - (ii) if the Test has been failed and/or the Test Report does not comply with the requirements of this deed, notify Macquarie that:
    - (A) the Test has been failed; and/or
    - (B) the Test Report does not comply with the requirements of this deed,

      (Minor Non-Compliances excepted).
- (d) If the notice issued pursuant to clause 26.5(c)(i) lists any Minor Non-Compliances:
  - the Principal may, in the notice, recommend the action that could be taken by Macquarie to address the Minor Non-Compliance; and
  - (ii) Macquarie must complete the recommended action, or take any other action Macquarie deems reasonable in the circumstances to correct the Minor Non-Compliance to the extent required for the Test Report to comply with this deed, within the time frame (if any) specified by the Principal.

#### 26.6 Failure of Test

If the Principal's Representative notifies Macquarie under clause 26.5(c) that a Test has been failed (or that a Test has been failed and the Test Report is non-compliant), Macquarie must:

- (a) carry out all necessary rectification work; and
- (b) when it believes that it has completed all necessary rectification work, give a further notice in accordance with clause 26.3(a), provided that the time period in clause 26.3(a) will be reduced to 10 Business Days, whereupon clauses 26.4 and 26.5 will re-apply.

## 26.7 Non-compliant Test Report

If the Principal's Representative notifies Macquarie that a Test Report is non-compliant (Minor Non-Compliances excepted), Macquarie must amend and re-submit the Test Report, whereupon clause 26.5 will re-apply.

# 26.8 Additional testing by the Principal

- (a) The Principal's Representative may carry out, or direct Macquarie to carry out, additional tests in respect of the Project Works. The Principal's Representative must give Macquarie and the Independent Certifier reasonable prior notice of these tests (being at least 5 Business Days' prior notice). Macquarie must provide all reasonable assistance required by the Principal's Representative and the Independent Certifier in relation to these tests.
- (b) The Principal's Representative may, in relation to these tests, direct that any part of the Project Works not be covered up or made inaccessible for a period of not more than 5 Business Days without the Principal's Representative's prior written approval.
- (c) Subject to clause 26.8(d), if the Principal carries out, or directs Macquarie to carry out, tests pursuant to this clause 26.8, the carrying out of those tests will be treated as if they were a Variation directed by the Principal and clause 35 will apply.
- (d) If the Principal carries out, or directs Macquarie to carry out, tests pursuant to this clause 26.8 and:
  - (i) the results of the test show:
    - (A) the work is not in accordance with this deed (other than a Minor Defect); or
    - (B) that there is a Defect that Macquarie is responsible for having regard to clause 1.2(m) in respect of the work tested (other than a TSE Defect in respect of which the Principal has not directed a Variation as referred to in clause 11.13(c)(ii) or a Minor Defect);
  - the test is in respect of work covered up or made inaccessible without the prior written approval of the Principal's Representative where that approval was required; or
  - (iii) the test is upon work undertaken to correct or overcome a Defect that Macquarie is responsible for having regard to clause 1.2(m), (other than a TSE Defect in respect of which the Principal has not directed a Variation as referred to in clause 11.13(c)(ii) or a Minor Defect),

those tests will not be treated as if they were a Variation directed by the Principal under clause 26.8(c) and the reasonable Costs incurred by the Principal in connection with these tests will be a debt due and payable from Macquarie to the Principal.

(e) Results of tests carried out by Macquarie under this clause 26.8 must be submitted to the Principal in accordance with clause 26.5.

# 27. CONSTRUCTION COMPLETION

### 27.1 Construction Completion

- (a) Macquarie must give the Principal's Representative:
  - (i) 6 months;
  - (ii) 3 months;
  - (iii) 1 month; and
  - (iv) 1 week,


written notice of the estimated Date of Construction Completion of each Portion.


- (b) Subject to clause 27.1(g), the Principal's Representative, Macquarie's Representative and the Independent Certifier must, within 5 Business Days after receipt of the notice referred to in clause 27.1(a)(ii) jointly inspect Macquarie's Activities at a mutually convenient time.
- (c) Within 2 Business Days after the joint inspection referred to in clause 27.1(b), the Independent Certifier must give the Principal and Macquarie a notice either:
  - containing a list of items which it believes must be completed before Construction Completion of the Portion is achieved; or
  - (ii) stating that it believes Macquarie is so far from achieving Construction Completion of the Portion that it is not practicable to issue a list as contemplated in clause 27.1(c)(i).
- (d) When Macquarie considers it has achieved Construction Completion of a Portion, Macquarie must notify the Principal's Representative and the Independent Certifier in writing and provide them with an executed certificate in the form of Schedule B2. Thereafter, and subject to clause 27.1(g), the Principal's Representative, Macquarie's Representative and the Independent Certifier must, within 5 Business Days after receipt of Macquarie's written notice, jointly inspect Macquarie's Activities at a mutually convenient time.
- (e) Following the joint inspection under clause 27.1(d), the Independent Certifier must within 5 Business Days of the joint inspection, or within 5 Business Days of receipt of a notice under clause 27.1(f) (as applicable):
  - (i) if Construction Completion of the Portion has been achieved:
    - (A) provide to the Principal's Representative and Macquarie a document signed by the Independent Certifier in the form in Schedule B4; and
    - (B) provide to the Principal's Representative and Macquarie any certifications required under any Third Party Agreements which relate

to obligations in Schedule D4 that Macquarie is required to comply with;

- (ii) if Construction Completion of the Portion has not been achieved, issue a notice to the Principal and Macquarie in which it states:
  - (A) the items which remain to be completed before Construction Completion of the Portion can be achieved; or
  - (B) that Macquarie is so far from achieving Construction Completion of the Portion that it is not practicable to notify Macquarie of the items which remain to be completed as contemplated by clause 27.1(e)(ii)(A).
- (f) If the Independent Certifier issues a notice under clause 27.1(e)(ii) Macquarie must proceed with Macquarie's Activities and thereafter when it considers it has achieved Construction Completion of the Portion it must give the Principal's Representative and the Independent Certifier written notice to that effect after which clauses 27.1(d) and 27.1(e) will reapply.
- (g) Macquarie acknowledges and agrees that:
  - the Principal's Representative may invite any other person to attend any joint inspection provided for by this clause 27.1 and clause 27.2, including representatives of any Rail Contractor; and
  - (ii) the Principal's Representative and any Rail Contractor may provide comments to the Independent Certifier (with a copy to Macquarie) in relation to any non-compliance of Macquarie's Activities with this deed.
- (h) Without affecting Macquarie's obligation to achieve Construction Completion of each Portion by the relevant Date for Construction Completion of those Portions, the parties acknowledge that:
  - no separate Date for Construction Completion of the Project Works is specified in this deed;
  - (ii) Construction Completion of the Project Works is achieved by achieving Construction Completion of all Portions;
  - (iii) Construction Completion of the Project Works will be taken to have occurred once Construction Completion of all Portions has occurred; and
  - (iv) the Date of Construction Completion of the Project Works will be taken to be the Date of Construction Completion of the last Portion to achieve Construction Completion.
- (i) The parties acknowledge and agree that:
  - Construction Completion of a Portion will not be conditional upon the Followon Contractors carrying out any of the Follow-on Works;
  - (ii) Macquarie may achieve Construction Completion of a Portion prior to the Follow-on Contractors commencing the Follow-on Works; and
  - (iii) without limiting clauses 16.2(e) and 20.3(c), when determining whether the tests for Construction Completion of a Portion have been achieved, the Independent Certifier must have regard to the SWTC Reliance Provisions and

(j) Macquarie must, as a condition precedent to Construction Completion of the last Portion to achieve Construction Completion, ensure that the Station Works and Retail Works are water proofed in accordance with the requirements of the SWTC and are protected from Loss or damage resulting from the conditions contemplated by paragraphs (d) and (j) of the definition of Site Conditions in accordance with the requirements of this deed.





### 27.3 Effect of Notice of Construction Completion

A Notice of Construction Completion will not:

- (a) constitute approval by the Principal or the Principal's Representative of Macquarie's performance of its obligations under this deed;
- (b) be taken as an admission or evidence that the Project Works comply with this deed; or
- (c) prejudice any rights or powers of the Principal or the Principal's Representative.

## 28. COMPLETION

#### 28.1 Completion

- (a) Macquarie must give the Principal's Representative:
  - (i) 6 months;
  - (ii) 3 months;
  - (iii) 1 month; and
  - (iv) 1 week,

written notice of the estimated Date of Completion of each Portion.

- (b) Subject to clause 28.1(g), the Principal's Representative, Macquarie's Representative and the Independent Certifier must, within 5 Business Days after receipt of the notice referred to in clause 28.1(a)(ii) jointly inspect Macquarie's Activities at a mutually convenient time.
- (c) Within 2 Business Days after the joint inspection referred to in clause 28.1(b), the Independent Certifier must give the Principal and Macquarie a notice either:

- containing a list of items which it believes must be completed before Completion of the Portion is achieved; or
- (ii) stating that it believes Macquarie is so far from achieving Completion of the Portion that it is not practicable to issue a list as contemplated in clause 28.1(c)(i).
- (d) When Macquarie considers it has achieved Completion of a Portion, Macquarie must notify the Principal's Representative and the Independent Certifier in writing and provide them with an executed certificate in the form of Schedule B22. Thereafter, and subject to clause 28.1(g), the Principal's Representative, Macquarie's Representative and the Independent Certifier must, within 5 Business Days after receipt of Macquarie's written notice, jointly inspect Macquarie's Activities at a mutually convenient time.
- (e) Following the joint inspection under clause 28.1(d), the Independent Certifier must within 5 Business Days of the joint inspection, or within 5 Business Days of receipt of a notice under clause 28.1(f) (as applicable);
  - (i) if Completion of the Portion has been achieved:
    - (A) provide to the Principal's Representative and Macquarie a document signed by the Independent Certifier in the form in Schedule B24; and
    - (B) provide to the Principal's Representative and Macquarie any certifications required under any Third Party Agreements which relate to obligations in Schedule D4 with which Macquarie is required to comply;
  - (ii) if Completion of the Portion has not been achieved, issue a notice to the Principal and Macquarie in which it states:
    - the items which remain to be completed before Completion of the Portion can be achieved; or
    - (B) that Macquarie is so far from achieving Completion of the Portion that it is not practicable to notify Macquarie of the items which remain to be completed as contemplated by clause 28.1(e)(ii)(A).
- (f) If the Independent Certifier issues a notice under clause 28.1(e)(ii) Macquarie must proceed with Macquarie's Activities and thereafter when it considers it has achieved Completion of the Portion it must give the Principal's Representative and the Independent Certifier written notice to that effect after which clauses 28.1(d) and 28.1(e) will reapply.
- (g) Macquarie acknowledges and agrees that:
  - the Principal's Representative may invite any other person to attend any joint inspection provided for by this clause 28.1, including representatives of any Rail Contractor; and
  - (ii) the Principal's Representative and any Rail Contractor may provide comments to the Independent Certifier (with a copy to Macquarie) in relation to any non-compliance of Macquarie's Activities with this deed.
- (h) Without affecting Macquarie's obligation to achieve Completion of each Portion by the relevant Date for Completion of those Portions, the parties acknowledge that:

- no separate Date for Completion of the Project Works is specified in this deed;
- (ii) Completion of the Project Works is achieved by achieving Construction Completion of Portion 1 and Completion of all Portions other than Portion 1;
- (iii) Completion of the Project Works will be taken to have occurred once Construction Completion of Portion 1, and Completion of all Portions other than Portion 1, has occurred; and
- (iv) the Date of Completion of the Project Works will be taken to be the Last Date of Completion.

## 28.2 Effect of Notice of Completion

A Notice of Completion will not:

- (a) constitute approval by the Principal or the Principal's Representative of Macquarie's performance of its obligations under this deed;
- (b) be taken as an admission or evidence that the Project Works comply with this deed; or
- (c) prejudice any rights or powers of the Principal or the Principal's Representative.

### 29. POST-COMPLETION ARRANGEMENTS

# 29.1 Access following Completion of a Portion

- (a) Following:
  - (i) Construction Completion of Portion 1, the Principal must procure that each Follow-on Contractor provides Macquarie with such access to the Construction Site with respect to Portion 1 as may be reasonably required by Macquarie in order to rectify any Minor Defects and Agreed Defects identified in the Notice of Construction Completion for Portion 1; and
  - (ii) Completion of each Portion other than Portion 1, the Principal must procure that each Follow-on Contractor provides Macquarie with such access to the Construction Site with respect to the relevant Portion as may be reasonably required by Macquarie in order to rectify any Minor Defects and Agreed Defects identified in the Notice of Completion for that Portion,

subject to Macquarie complying with:

- (iii) the requirements of the applicable Project Cooperation and Integration Deeds; or
- (iv) where Macquarie has not entered into a Project Cooperation and Integration Deed with the relevant Follow-on Contractor, the reasonable site access and work, health and safety procedures of that Follow-on Contractor.
- (b) Where Completion has been achieved with respect to a Portion that has been the subject of a notice under clause 18.1 but Macquarie still requires access to that Portion in order to continue Macquarie's Activities, the Principal must procure that Macquarie is provided with reasonable access to that Portion to the extent that Macquarie requires access to that Portion to enable Macquarie to continue Macquarie's Activities, however, the occupation and use of that Portion by the Principal or any of the Rail Contractors will not limit or affect the responsibilities,

obligations or liabilities of Macquarie including the obligation of Macquarie to achieve Completion of each remaining Portion by the Dates for Completion for those Portions.

### 29.2 Interface Management Services after Completion

- (a) The Principal's Representative may give written notice to Macquarie at least 5 Business Days before Macquarie's estimated Last Date of Completion (which has been notified in accordance with clause 28.1(a)) that Interface Management Services must be carried out after Completion of that Portion.
- (b) If the Principal's Representative gives Macquarie a notice under clause 29.2(a):
  - (i) Macquarie must continue to carry out the Interface Management Services in accordance with clauses 10.9(a)(ii) and 10.9(a)(iii) until the date specified in a notice given by the Principal pursuant to clause 29.2(c); and
  - (ii) Macquarie is entitled to be paid for the Interface Management Services carried out by Macquarie between the Last Date of Completion and the date specified in the notice given by the Principal pursuant to clause 29.2(c) calculated in accordance with Schedule A6 and paid in accordance with clause 34.2.
- (c) At any time after issuing a notice under clause 29.2(a), the Principal's Representative may give further written notice to Macquarie that Macquarie is to cease performance of the Interface Management Services on the date specified in the further notice, which date must be at least 3 Business Days after the date on which Macquarie receives the further notice.
- (d) On Construction Completion of Portion 1 and in respect of any other Portion, Completion of that Portion, Macquarle must:
  - (i) hand control of the relevant Project Works (other than the Concourse Link Works) to the Principal; and
  - (ii) provide the Principal with all spare parts, consumables and special tools as required by the SWTC.

### 30. DEFECTS RECTIFICATION

# 30.1 Defects

- (a) Macquarie must promptly give the Principal's Representative, the Independent Certifier and, if required by the Principal's Representative, the Rail Contractors, a detailed written report of:
  - (i) any Defect it detects prior to expiry of the Defects Correction Period; and
  - (ii) all action proposed to correct that Defect, including the estimated time required.
- (b) Subject to clause 41.1(e) in relation to any Defect caused by an Excepted Risk and unless the Principal otherwise Directs under clause 30.2(a), Macquarie must correct all Defects arising prior to the expiry of the Defects Correction Period whether or not the Principal's Representative, the Independent Certifier or a Rail Contractor notifies Macquarie of them, including correcting any Defects in a Milestone or Portion which existed at the time of issue of the Notice of Milestone Achievement for that Milestone or Notice of Construction Completion or Notice of Completion for that Portion (including any Minor Defects and Agreed Defects listed in the Notice of

- Milestone Achievement, Notice of Construction Completion or Notice of Completion).
- (c) Without limiting any other obligation of Macquarie to correct Defects in a Portion, Macquarie must;
  - (i) comply with the Defects Management Plan;
  - (ii) correct all Mandatory Defects as a pre-condition to the achievement of Milestone Achievement of the relevant Milestone or Construction Completion and Completion of the relevant Portion;
  - (iii) use its best endeavours to correct all Minor Defects and Agreed Defects identified in a Notice of Milestone Achievement, Notice of Construction Completion or Notice of Completion within 30 days after the Date of Milestone Achievement, Date of Construction Completion or Date of Completion (as applicable) of the relevant Milestone or Portion; and
  - (iv) without limiting clause 30.1(c)(iii), ensure that all Minor Defects and Agreed Defects identified in:
    - (A) a Notice of Construction Completion for Portion 1 are corrected within 90 days after the Date of Construction Completion of Portion 1; or
    - (B) a Notice of Completion for any other Portion (other than Portion 1) are corrected within 90 days after the Date of Completion of the relevant Portion.

#### 30.2 Principal's Representative's Direction

- (a) If prior to or during the applicable Defects Correction Period the Principal's Representative discovers or believes there is a Defect or is given notice of a Defect under clause 30.1(a), the Principal's Representative may, without prejudice to any other rights which the Principal may have under this deed or otherwise at Law, give Macquarie a Direction specifying the Defect and doing one or more of the following:
  - (i) requiring Macquarie to correct the Defect or a part of it and specifying the time within which this must occur;
  - requiring Macquarie to carry out a Variation to overcome the Defect or a part of it and specifying the time within which this must be carried out;
  - (iii) advising Macquarie that the Principal will accept the work or a part of it despite the Defect;
  - (iv) subject to clause 30.2(b), advising Macquarie that the Principal will direct a Rail Contractor to carry out a change or variation under its Rail Contract to overcome the Defect or a part of the Defect; or
  - (v) in respect of any Defect:
    - (A) to which clause 30.3(e) applies; or
    - (B) subject to clause 30.2(d), discovered during a Defects Correction Period,

advising Macquarie that a Rail Contractor will correct (or has corrected) the Defect, or any part of it.

- (b) The Principal may only give a direction referred to in clause 30.2(a)(iv) in respect of a Defect in the Project Works during the Defects Correction Period for those Project Works.
- (c) In determining the times at which Macquarie is required to correct a Defect or carry out a Variation for the purposes of this clause, the Principal's Representative is entitled to have regard to the need to minimise the interference and disruption to the activities which any Rail Contractor may be carrying out in discharge of its obligations under its relevant Rail Contract.



## 30.3 Correction of Defect or Change

- (a) If a Direction is given under clause 30.2(a)(i) or 30.2(a)(ii) at any time prior to the expiration of the Defects Correction Period applicable to the relevant part of the Project Works (whether before or after Construction Completion or Completion) Macquarie must correct the Defect (or the part of it) or carry out the Variation (as the case may be):
  - (i) within the time specified in the Principal's Representative's Direction;
  - (ii) at times notified by the Principal's Representative;
  - (iii) in accordance with the requirements of any relevant Authority;
    - (iv) so as to minimise the impact on the use of the relevant part of the Project Works;
    - (v) In a manner which causes as little inconvenience as possible to:
      - (A) the activities which any Rail Contractor may be carrying out in discharge of its obligations under its relevant Rail Contract; or
      - (B) users of the Project Works, a Local Area, a Service or any access and the adjacent community;
  - (vi) subject to clause 30.3(d), at Macquarie's risk in respect of any restrictions on access;
  - (vii) if a Rail Contractor has taken possession of the relevant part of the Construction Site, in accordance with the reasonable requirements of the relevant Rail Contractor in relation to access and site safety;
    - (viii) in accordance with its obligations under the Project Cooperation and Integration Deed; and

- (ix) regardless of the existence of a Dispute as to whether the Principal's Representative's notice is valid or whether the subject matter of the notice is a Defect;
- (b) If the Principal gives Macquarie a Direction under clause 30.2(a)(i) or if Macquarie must correct a Defect in accordance with clause 30.1(b), Macquarie will only be entitled to be reimbursed for the reasonable direct costs incurred by Macquarie in correcting the Defect to the extent that the Defect (or the part of it) is something for which Macquarie is not responsible having regard to clause 1.2(m); and
- (c) If the Principal gives Macquarie a Direction under clause 30.2(a)(ii), Macquarie will only be entitled to receive an extension of time (if relevant) and the Variation Costs of the Variation:
  - (i) if Macquarie has complied with clause 35; and
  - (ii) to the extent that the Defect (or the part of it) is something for which Macquarie is not responsible having regard to clause 1.2(m).
- (d) If Macquarie (acting reasonably) requires access to part of the Principal Construction Site (other than Construction Site (Area 6)) after the Construction Licence in respect of that part of the Principal Construction Site has expired or terminated pursuant to clause 17.2(c)(ii) (including in order to rectify Defects and to perform any work excluded from Completion in Schedule A18 (if any)):
  - the Principal will procure such access to the relevant part of the Principal Construction Site as Macquarie reasonably requires to correct the Defect (or the part of it) or to carry out the Variation (as the case may be); and
  - (ii) such access will be subject to Macquarie procuring from the D&C Contractor and providing to the Principal and if directed by the Principal, Macquarie must procure from the D&C Contractor and provide to the Principal, executed deeds poll substantially in the form of Schedule D3 in favour of the relevant principal contractors.
- (e) If Macquarie does not comply with clause 30.3(a):
  - (i) the Principal's Representative may, without prejudice to any other rights that the Principal may have against Macquarie with respect to the Defect under this deed or otherwise at Law:
    - (A) give Macquarie a Direction under clause 30.2(a)(iv) or clause 30.2(a)(v)(B); and
    - (B) to the extent that the Defect (or the part of it) is something for which Macquarie is responsible having regard to clause 1.2(m), have the correction or change or variation carried out at Macquarie's expense; and
  - (ii) the cost of the correction or change or variation suffered or incurred by the Principal arising out of taking the action contemplated in clause 30.3(e)(i) or as a result of Macquarie's failure to comply with clause 30.3(a) will be a debt due and payable from Macquarie to the Principal.
- (f) Despite any other provision in this deed, the parties acknowledge and agree that clause 30.3(d) does not apply in relation to Construction Site (Area 6).

### 30.4 Acceptance of work or rectification by others

If a Direction is given under clause 30.2(a)(iii) or 30.2(a)(v)(B) prior to the expiration of the Defects Correction Period applicable to the relevant part of the Project Works, and Macquarie is responsible for the Defect (or the part of it) having regard to clause 1.2(m), the reasonable cost of correcting the Defect (or the part of it) will be a debt due and payable from Macquarie to the Principal.

### 30.5 Changes under other contracts to overcome Defects

If a Direction is given by the Principal's Representative under clause 30.2(a)(iv) and the Defect (or part of it) is something for which Macquarie is responsible having regard to clause 1.2(m):

- (a) Macquarie indemnifies the Principal from and against any Loss suffered or incurred by the Principal arising out of or in connection with the change or variation directed by the Principal under the relevant Rail Contract to the extent necessary to overcome the Defect (or the part of it); and
- (b) clause 30.4 will not apply with respect to the Defect the subject of that Direction.

#### 30.6 Works

- (a) Subject to clause 30.6(b), the Works within a Portion (other than the Temporary Works) have:
  - (i) a Defects Correction Period which begins on:
    - (A) with respect to Portion 1, the Date of Construction Completion of that Portion; and
    - (B) with respect to any Portion other than Portion 1, the Date of Completion of that Portion,

(ii)	in respect of any wor	rk the subject of a Direction under clause 30.2(a)(i) or
	30.2(a)(ii) during the	e Defects Correction Period which is carried out on or
	after	a further Defects Correction Period which begins
	on the date of the correction of the Defect (or the part of it) or completion of	
	the Variation and con	itinues for

(b) No Defects Correction Period for the Works (or any part of them) within a Portion will extend beyond

### 30.7 Local Area Works

(a) Each discrete part of the Local Area Works has:

and ends on

- (i) a Defects Correction Period of which begins when the relevant works are complete (being the date notified under clause 30.7(d)(i)); and
- (ii) a further Defects Correction Period of 12 months in respect of any work the subject of a Direction under clause 30.2(a)(i) or 30.2(a)(ii) (relating to the discrete part of the Local Area Works) during the Defects Correction Period, which begins on the date of the correction of the Defect (or the part of it) or completion of the Variation,

provided that no Defects Correction Period for any discrete part of the Local Area Works will extend beyond the date that is after the date notified under clause 30.7(d)(i) as the date on which the relevant part of the Local Area Works were completed.

- (b) The completion of the Local Area Works will be assessed on an area by area basis either:
  - (i) in accordance with clauses 30.7(c) and 30.7(d); or
  - (ii) any relevant specific completion requirements in the Third Party Agreements (if any).
- (c) When Macquarie considers that a discrete part of the Local Area Works is complete, it must notify the Principal's Representative and the Independent Certifier in writing and the Principal's Representative, the Independent Certifier, Macquarie's Representative and the representative of any relevant Authority must jointly inspect the relevant Local Area Works at a mutually convenient time.
- (d) Following the joint inspection under clause 30.7(c) and subject to clause 30.7(e), the Principal and Macquarie acknowledge that the Independent Certifier will determine whether the discrete part of the Local Area Works has been completed in accordance with this deed and the requirements of any relevant Third Party Agreement (if applicable) and will notify Macquarie and the Principal in writing and within 5 Business Days after the date of the inspection (or such longer period permitted under any relevant Third Party Agreement):
  - (i) if the discrete part is complete, of the date on which Macquarie has completed the discrete part of the Local Area Works in accordance with this deed, which subject to clause 30.7(f)(i), will be the relevant date for the purposes of clause 30.7(a)(i); or
  - (ii) if the discrete part is not complete, the items which remain to be completed (after which the procedure in clause 30.7(c) and this clause 30.7(d) will reapply).
- (e) Each discrete part of the Local Area Works will not be regarded as complete unless the Independent Certifier has:
  - executed and provided to the Principal's Representative a certificate in the form of Schedule B18 with respect to the discrete part of the Local Area Works; and
  - (ii) provided any certificates required under any Third Party Agreements which relate to obligations in Schedule D4 with which Macquarie is required to comply, if any.
- (f) It is a condition precedent to:
  - (i) the commencement of the Defects Correction Period for a discrete part of the Local Area Works that Macquarie provide the Principal's Representative with:
    - (A) a written notice from each Authority with jurisdiction over the discrete part stating that the Authority is satisfied that the discrete part is complete;

- (B) if Macquarie is unable to obtain a notice required under clause 30.7(f)(i)(A) despite having used its best endeavours to do so, a statement from Macquarie to the effect that:
  - (aa) the discrete part of the Local Area Works is complete and Macquarie has notified the relevant Authority of this matter; and
  - (bb) the relevant Authority has failed or refused to provide the written notice required under clause 30.7(f)(i)(A) despite being given 15 Business Days to provide the notice requested by Macquarie; and
- (C) any notices required under the Third Party Agreements required prior to the commencement of the Defects Correction Period of the Portion to which the Local Area Works relate; and
- (ii) Completion of each Portion other than Portion 1, that the written notices or statements required under clause 30.7(f)(i) have been provided to the Principal's Representative for all discrete parts of the Local Area Works that form part of that Portion.

#### 30.8 Service Works

- (a) Each discrete part of the Service Works has:
  - (i) a Defects Correction Period of which begins when:
    - the relevant Authority which has jurisdiction in respect of the Service gives written notice that the work is complete; or
    - (B) if Macquarie is unable to obtain a notice required under clause 30.8(a)(i)(A) despite having used its best endeavours to do so, a written statement from Macquarie to the effect that:
      - (aa) the discrete part of the Service Works is complete and Macquarie has notified the relevant Authority of this matter; and
      - (bb) the relevant Authority has failed or refused to provide the written notice required under 30.8(a)(i)(A) despite being given 15 Business Days to provide the notice requested by Macquarie,

and the Principal's Representative has been provided with a copy of the notice or statement; and

- (ii) a further Defects Correction Period of in respect of any work the subject of a Direction under clause 30.2(a)(i) or 30.2(a)(ii) (relating to the discrete part of the Service Works) during the Defects Correction Period, which begins:
  - (A) when the relevant Authority gives written notice that the Defect (or the part of it) has been corrected or the Variation completed and the Principal's Representative has been provided with a copy of the notice; or
  - (B) if the relevant Authority fails or refuses to give the notice required under clause 30.8(a)(ii)(A), when the Principal's Representative

determines that the Defect (or the part of it) has been corrected or the Variation completed,

provided that no Defects Correction Period for any discrete part of the Service Works will extend beyond the date that is after the date of the applicable notice or statement given under clause 30.8(a)(i).

- (b) It is a condition precedent to Construction Completion of Portion 1, and Completion of each Portion other than Portion 1, that:
  - a written notice of the kind referred to in clause 30.8(a)(i)(A) has been given for each discrete part of the Service Works that form part of that Portion and the Principal's Representative has been provided with a copy of each such notice; or
  - (ii) Macquarie has:
    - (A) used best endeavours to obtain and provide the Principal's Representative with a written notice of the kind referred to in clause 30.8(a)(i)(A); and
    - (B) provided the Principal's Representative with a written statement of the kind referred to in clause 30.8(a)(i)(B).

### 30.9 Property Works

- (a) Subject to clause 30.9(b), each discrete part of the Property Works has:
  - (i) a Defects Correction Period of , which begins upon:
    - (A) the completion of the Property Works; or
      - (B) submission by Macquarie of a certificate or signed statement (as the case may be) to the Principal's Representative under clause 17.7(a)(ii),

whichever is the later; and

- (ii) a further Defects Correction Period of in respect of any work the subject of a direction under clause 30.2(a)(i) or 30.2(a)(ii) (relating to the discrete part of the Property Works) during the Defects Correction Period, which begins on the date of correction of the Defect (or the part of it) or completion of the Variation.
- (b) No Defects Correction Period for any discrete part of the Property Works will extend beyond the date that is after the date of the applicable certificate or signed statement given under clause 17.7(a)(ii).

### 30.10 Rights not affected

Neither the Principal's rights, nor Macquarie's liability, whether under this deed or otherwise according to Law in respect of Defects, whether before or after the expiration of any relevant Defects Correction Period, will be in any way affected or limited by:

- (a) the rights conferred upon the Principal or the Principal's Representative by this clause 30 or any other provision of a Project Document;
- (b) the exercise of, or the failure by the Principal or the Principal's Representative to exercise, any such rights; or

(c) any Direction of the Principal's Representative under clause 30.2.

# 30.11 Warranties by others

- (a) Macquarie must, as a condition precedent to Completion of the last Portion to achieve Completion, procure and provide each of the Principal and the Operator with all warranties required by Schedule A10, from the relevant Subcontractors undertaking or supplying the work or items the subject of the warranty. Each warranty must be in favour of the Principal and the relevant beneficiaries identified in Schedule A10 and on the terms of the deed in Schedule A11.
- (b) The provision of those warranties will not derogate from any rights which the Principal may have against Macquarie in respect of the subject matter of those warranties.

#### 30.12 Use of defective facilities

Macquarie must not allow the use of any part of the Project Works or Temporary Works which Macquarie knows is defective or unsafe and which threatens the health or safety of people.

# 30.13 Final inspections of Project Works (other than Third Party Works)

- (a) Macquarie, the Principal's Representative and the Operator will carry out a final inspection of the Project Works (other than the Third Party Works) 6 months before the end of the Defects Correction Period referred to in clause 30.6(a)(i)(B) (Final Inspection).
- (b) Clause 5 of the Follow-on Contractor Cooperation and Integration Deed entered into between the Principal, the Operator, Macquarie and the D&C Contractor will apply in relation to the Final Inspection.

### 30.14 Final inspections of Third Party Works

- (a) Macquarie, the Principal's Representative, and applicable Authorities will carry out a final inspection of the Third Party Works 3 months before the end of the Defects Correction Period for the relevant Third Party Works (or at such other time specified in any relevant Third Party Agreement) (Final Third Party Works Inspection).
- (b) If the Principal's Representative, or the applicable Authority identifies any Defects during the Final Third Party Works Inspection, the Principal may give a notice under clause 30.2 with respect to that Defect.

### 31. SUBDIVISION

### 31.1 Subdivision requirements

- (a) Subject to clause 31.1(b), the Principal and Macquarie acknowledge and agree that;
  - (i) Macquarie must, on or before the Date of Completion in respect of the last Portion to achieve Completion, procure the Subdivision of the Subdivision Land in accordance with the Subdivision Documents, as more particularly set out in this clause 31;
  - (ii) Macquarie will cause the Subdivision Documents for the Subdivision Plan to be prepared in accordance with:

- (A) the Project Planning Approval;
- (B) the Stage 2 Consent;
- (C) a Variation Order issued by the Principal pursuant to clause 35 (excluding clause 35.13 unless the Principal and Macquarie agree or a determination is made under clause 52) or clause 26 of the OSD PDA (excluding clause 26.11 unless the Principal and Macquarie agree or a determination is made under clause 40 of the OSD PDA or clause 52 of this deed);
- (D) a Variation proposed by Macquarie and approved by the Principal pursuant to clause 36;
- (E) a Variation proposed by Macquarie and not objected to by the Principal pursuant to clause 27 of the OSD PDA;
- (F) the Subdivision Proposal approved under this clause 31; and
- (G) the Subdivision Principles;
- (iii) the Draft Subdivision Plan represents the parties' intentions at the Commencement Date for the proposed Subdivision of the Subdivision Land, to the extent that relevant information was available to the parties as at the Commencement Date and subject to the Subdivision Principles;
- (iv) the Draft Subdivision Plan shows the approximate intended boundaries of the various elements of the Subdivision Land referable to the Project Works (other than the Third Party Works) and the OSD Works, including the following:
  - (A) Martin Place Metro Station Lot;
  - (B) Retail Lot North;
  - (C) Retail Lot South;
  - (D) North Tower Lot;
  - (E) South Tower Lot;
  - (F) 50 Martin Place Ancillary Amenities Lot; and
  - (G) the Concourse Link Easement,

subject to the Subdivision Principles;

- (v) the Draft Section 88B Instrument contains the easements and their draft terms that will need to be created in conjunction with the Subdivision of the Subdivision Land and represents the agreement of the Principal and Macquarie at the Commencement Date to those easements and their draft terms, to the extent that relevant information was available to the parties as at the Commencement Date and subject to the Subdivision Principles;
- (vi) the Draft BMS represents the parties' negotiated and agreed terms and position at the Commencement Date, to the extent that relevant information was available to the parties as at the Commencement Date and subject to the Subdivision Principles;

- (vii) the Draft Subdivision Plan, the Draft Section 88B Instrument and the Draft BMS may require amendment up to the date of lodgement for registration at the LRS, such amendment to be made in accordance with the provisions set out in this clause 31; and
- (viii) if there is a Residual Lot created with the approval of the Principal, it will remain in the ownership of the Principal or such other person or entity nominated by the Principal.
- (b) If clause 31.8 applies, the Principal and Macquarie acknowledge and agree that:
  - on or before the Date of Completion in respect of the last Portion to achieve Completion, Macquarie must procure the Subdivision of the Subdivision Land in accordance with the Stage 1 Subdivision Documents, as more particularly set out in clause 31.8;
  - (ii) Macquarie will cause the Stage 1 Subdivision Documents to be prepared in accordance with the Project Planning Approval, the Stage 1 Subdivision Proposal approved under clause 31.8 and the Subdivision Principles;
    - (iii) the Residual Stage 1 Lot (if any) will remain in the ownership of the Principal unless otherwise agreed between the parties; and
  - (Iv) Macquarie must procure the Subdivision of the Residual Stage 1 Lot to create the Development Lots as soon as practicable and in accordance with clause 31.8(I).

#### 31.2 Amendments to draft Subdivision Documents

- (a) After the Commencement Date, either the Principal or Macquarie may propose amendments to any or all of:
  - (i) the Draft Subdivision Plan;
  - (ii) the Draft Section 88B Instrument; or
  - (iii) the Draft BMS,

as more specifically set out in this clause 31.2.

- (b) If the Principal or Macquarie proposes an amendment to a draft Subdivision Document as contemplated by clause 31.2(a), then the party proposing the amendment (Proposing Party) must notify the other party (Proposal Recipient) in writing of the proposed amendments (including a copy of the proposed amended draft Subdivision Document and reasonable details of the reasons for the Proposing Party's request for the amendments) as soon as practicable. Within 20 Business Days after receiving the proposed amendments, the Proposal Recipient may request further information from the Proposing Party in order for the Proposal Recipient to consider its position in respect of the amendments proposed by the Proposing Party under clause 31.2(d) and clause 31.2(f).
- (c) Subject to clause 31.2(d), within 20 Business Days after receipt of a notice under clause 31.2(b) or clause 31.2(i)(i) (as applicable), the Principal and Macquarie must:
  - (i) meet to discuss the proposed amendments; and

- (ii) use reasonable endeavours to negotiate in good faith to reach a mutually acceptable position in relation to the proposed amendments to the draft Subdivision Document.
- (d) Within 10 Business Days after the Principal and Macquarie meet, the Proposal Recipient (acting reasonably), must notify the Proposing Party in writing that it either:
  - agrees to all or part of the Proposing Party's proposed amendments to the draft Subdivision Document;
  - (ii) withholds its consent (in accordance with clause 31.2(f)(i) or clause 31.2(f)(ii) (as applicable)) to all or part of the Proposing Party's proposed amendments to the draft Subdivision Document and provide the grounds on which it is withholding such consent and, where reasonably possible, provide comments and recommendations in respect of amendment of the draft Subdivision Document; or
  - (iii) proposes that the parties reconsider the proposed amendment as part of the Subdivision Proposal under clause 31,3.
- (e) Despite clause 31.2(c), the Principal and Macquarie are not required to meet if, within 20 Business Days after receipt of a notice under clause 31.2(b) or clause 31.2(i)(i) (as applicable), the Proposal Recipient confirms in writing to the Proposing Party that the Proposal Recipient agrees to the amendments proposed by the Proposing Party, in which case clause 31.2(g) applies.
- (f) Subject to clause 31.2(g), in relation to a proposed amendment to a draft Subdivision Document:
  - (i) if the Proposal Recipient is the Principal, the Principal may only withhold its consent to Macquarie's proposed amendment to the draft Subdivision Document if the proposed amendment:
    - is not consistent with the Subdivision Principles, the OSD Design Parameters, the Design Stage 3 Design Documentation or the Updated Stage 2 DA Design Docs;
    - (B) would or is likely to give rise to a Metro Impact;
    - (C) in respect of the Draft Section 88B Instrument, would or is likely to adversely affect the financial implications or rights or obligations of the Principal or a Public Transport Agency under or in connection with the Draft Section 88B Instrument or as contemplated under clause 19.1(d); or
      - in respect of the Draft BMS, will or is likely to adversely affect the risk or cost allocation borne by the Principal as represented in the Draft BMS; and
  - (ii) if the Proposal Recipient is Macquarie, Macquarie may withhold its consent to the Principal's proposed amendment to a draft Subdivision Document if the proposed amendment would:
    - (A) in respect of the Draft Section 88B Instrument, adversely affect the financial implications or obligations of the Lot Owners (other than the Principal) under or in connection with the Draft Section 88B Instrument;

- in respect of the Draft BMS, adversely affect the risk or cost allocation as between Lot Owners represented in the Draft BMS;
- in Macquarie's opinion (acting reasonably) have a material adverse effect on Macquarie's ability to undertake the Works and the OSD Works; or
- (D) in Macquarie's opinion (acting reasonably) have a material adverse effect on the value or projected value of the Retail Lot, the 50 Martin Place Ancillary Amenities Lot, the North Tower Lot
- (g) If a Subdivision Document is required to be amended as a result of:
  - (i) a Variation Order issued by the Principal pursuant to clause 35 (excluding clause 35.13 unless the Principal and Macquarie agree or a determination is made under clause 52) or clause 26 of the OSD PDA (excluding clause 26.11 unless the Principal and Macquarie agree or a determination is made under clause 40 of the OSD PDA or clause 52 of this deed);
  - (ii) a Variation proposed by Macquarie and approved by the Principal pursuant to clause 36; or
  - (iii) a Variation proposed by Macquarie and not objected to by the Principal pursuant to clause 27 of the OSD PDA; or

### (iii)(iv) the Additional SDD Scope and the

then, provided the proposed amendment to the Subdivision Document is consistent with such Variation, Additional SDD Scope or the neither party may withhold their consent to the proposed amendment.

- (h) If the Principal and Macquarie agree to amend a draft Subdivision Document under this clause 31.2 (whether under clause 31.2(d), clause 31.2(e) or otherwise), then from the date that that agreement is reached:
  - the Draft Subdivision Plan is deemed to be updated so as to include the agreed amendments;
  - (ii) the Draft Section 88B Instrument is deemed to be updated so as to include the agreed amendments; or
  - (iii) the Draft BMS is deemed to be updated so as to include the agreed amendments,

as applicable.

- (i) If the Proposal Recipient withholds its consent to the proposed amendment to the draft Subdivision Document in accordance with clause 31.2(f)(i) or clause 31.2(f)(ii) (as applicable), the Proposing Party may either:
  - (i) amend the draft Subdivision Document to take into account the comments and recommendations of the Proposal Recipient and then, by notice to the Proposal Recipient, resubmit the amended draft Subdivision Document for review by the Proposal Recipient under this clause 31.2, and the provisions of clauses 31.2(c) to 31.2(f) (inclusive) will reapply (as applicable);
  - (ii) withdraw its request for the proposed amendments; or

- (iii) serve a Notice of Issue under clause 52.3(a) if the Proposing Party does not agree with the grounds on which the Proposal Recipient withheld its consent.
- (j) If, pursuant to clause 31.2(d)(iii), the Proposal Recipient requests that the proposed amendments to the draft Subdivision Documents be considered as part of the Subdivision Proposal under clause 31.3, then Macquarie must prepare the Subdivision Proposal for the Principal's consideration under clause 31.3 with the proposed amendments included and highlighted for the Principal's consideration in accordance the provisions of clause 31.3.

# 31.3 Subdivision Proposal

- (a) Macquarie must, by the date which is at least 9 months before the Date for Completion (or such other date as agreed between the parties), provide to the Principal a Subdivision Proposal.
- (b) Macquarie must consult and co-operate with the Principal in good faith to develop the Subdivision Proposal and submit it to the Principal in a timely manner.
- (c) Within 20 Business Days after the date on which Macquarie submits the Subdivision Proposal to the Principal under clause 31.3(a), the Principal must by notice to Macquarie either:
  - (i) approve the Subdivision Proposal; or
  - reject the Subdivision Proposal and provide reasons for such rejection and any amendments required to the Subdivision Proposal.
- (d) The Principal must act reasonably in approving or rejecting the Subdivision Proposal and is only entitled to reject an aspect of the Subdivision Proposal to the extent that such aspect of the Subdivision Proposal:
  - is not consistent with the Subdivision Principles, the Design Stage 3 Design Documentation, the Updated Stage 2 DA Design Docs or the Subdivision Documents in the form required under clause 31.4 or the OSD Design Parameters;
  - (ii) would or is likely to give rise to a Metro Impact;
  - (iii) in respect of the Draft Section 88B Instrument, would or is likely to adversely affect the financial implications or obligations of the Principal or a Public Transport Agency under or in connection with the Draft Section 88B Instrument; or
  - (iv) in respect of the Draft BMS, will or is likely to adversely affect the risk or cost allocation borne by the Principal as represented in the Draft BMS,

and if the Principal rejects any aspect of the Subdivision Proposal, the Principal:

- (v) must provide detailed reasons in writing for that rejection; and
- (vi) may provide detailed proposed amendments to the Subdivision Proposal to overcome the reasons for that rejection.
- (e) For the purposes of clause 31.3(d)(i), if there is any ambiguity between the Subdivision Principles, the Design Stage 3 Design Documentation, the Updated Stage 2 DA Design Docs, Subdivision Documents or the OSD Design Parameters, the documents will be given precedence in accordance with the following:

- (i) Subdivision Principles;
- (ii) OSD Design Parameters;
- (iii) Design Stage 3 Design Documentation;
- (iv) Updated Stage 2 DA Design Docs;
- (v) Draft Subdivision Plan; and
- (vi) Subdivision Documents (other than the Draft Subdivision Plan).
- (f) If the Principal rejects the Subdivision Proposal in accordance with clause 31.3(d), then unless Macquarie refers the matter to dispute resolution under clause 52, Macquarie must amend the Subdivision Proposal to take into account the amendments required by the Principal, acting reasonably, and resubmit the Subdivision Proposal to the Principal, in which case, clauses 31.3(b) to 31.3(d) (inclusive) will again apply to that re-submitted Subdivision Proposal.
- (g) If the Principal approves the Subdivision Proposal, Macquarie must, as soon as practicable, lodge the Subdivision Plan and associated Subdivision Documents approved as part of the Subdivision Proposal with the LRS for registration. Macquarie must also lodge with the LRS the original certificate of title for the Macquarie Land. Within 5 Business Days after approving the Subdivision Proposal, the Principal must produce at the LRS the certificates of title for the Principal's Land to enable Macquarie to lodge and register the Subdivision Plan and the associated Subdivision Documents.
- (h) Macquarie may alter the draft Subdivision Documents prior to submission of those documents to the Principal under clause 31.3(a) to the extent necessary to comply with any Law, the requirements of any Authority or the requirements of the LRS.
- (i) After the Principal has approved the Subdivision Proposal, Macquarie may alter the Subdivision Documents prior to submission of those documents to the LRS for registration, but only to the extent necessary to comply with any Law, the requirements of any Authority or the requirements of the LRS.
- (j) If requested to do so by the Principal, Macquarie must, as soon as reasonably practicable:
  - (i) meet with the Principal to discuss the Subdivision Proposal;
  - (ii) make available the Surveyor for the purpose of such discussion; and
  - (iii) do all things reasonably requested by the Principal, including providing additional information, to assist in the review of the Subdivision Proposal by the Principal.
- (k) Macquarie acknowledges that the 20 Business Day period under clause 31.3(c) does not commence until such time as Macquarie has provided the Principal with a full and complete copy of all documents forming part of the Subdivision Proposal.

## 31.4 Preparation of Subdivision Documents for the Subdivision Proposal

- (a) In preparing the Subdivision Documents for a Subdivision Proposal, Macquarie must address the following matters:
  - (i) the creation of all Encumbrances required by the Principal acting reasonably having regard to the operation of clause 19 of this deed and clause 14 of the

OSD PDA and that comprehensive Encumbrances, including easements for support, services and access, may be required between the various lots created by the Subdivision and may not be included in the Draft Section 88B Instrument; and

- (ii) without limiting clause 31.4(a)(iv) any matters set out in the Subdivision Principles;
- (iii) the Building Management Statement must form part of the Subdivision Proposal;
- the sharing of costs and responsibilities for Shared Facilities not included in the Draft BMS between the Lot Owners having regard to paragraph 3.4 of the Subdivision Principles; and
- (v) any other matters required by the Principal (acting reasonably).
- (b) Macquarie must:
  - (i) appoint a Surveyor to prepare the Subdivision Documents;
  - (ii) appoint the Surveyor within 20 Business Days after the Commencement Date; and
  - (iii) obtain the prior written consent of the Principal (acting reasonably) to:
    - (A) the appointment of the Surveyor under clause 31.4(b)(ii); and
    - (B) any replacement of the Surveyor from time to time.

## 31.5 Determination of Shared Facilities and shared costs

If, within 40 Business Days after the submission in clause 31.3(a) is made by Macquarie to the Principal, the parties cannot reach agreement in relation to the matters referred to in clause 31.4(a)(iv), Macquarie may, at its Cost, appoint an independent expert (being an expert approved by the Principal (acting reasonably)) to determine the above matters, such determination to be made within 20 Business Days after the appointment of the independent expert. The determination of the expert will be binding on Macquarie and the Principal, except where such determination was made fraudulently or contains a manifest error.

#### 31.6 Minor adjustments by the Principal to boundaries

- (a) The Principal may, at any time, request minor adjustments to the cadastral boundaries between the Martin Place Metro Station Lot, the Retail Lots and the Development Lots, as applicable, to reflect the location and position of the as-built structures of the development carried out under this deed and the OSD PDA in those lots (consistent with the principles set out in paragraphs 1.2(a) and 1.2(c) of the Subdivision Principles).
- (b) If the Principal notifies Macquarie of any adjustments the Principal wishes to make pursuant to clause 31.6(a), Macquarie must do all things necessary to facilitate such minor adjustments being made, including procuring the execution of any necessary documents (and procuring that each of its Financiers (if any) sign any necessary documents) and procuring the production of the title to the Development Lots at the LRS for such purpose.
- (c) Macquarie acknowledges and agrees that:

- no compensation or consideration is payable by the Principal in respect of such minor adjustments to the boundaries; and
- (ii) each Project Document and the Building Management Statement must, where applicable, include a clause equivalent to this clause 31.6, and Macquarie must procure that each of its Financiers (if any) consents to and complies with this clause 31.6.
- (d) This clause does not lapse at the expiry of completion of the OSD Works, but does cease to be of any force or effect after the first anniversary of the OSD Date of Completion.

## 31.7 Macquarie bound by Encumbrances

Macquarie acknowledges and agrees that:

- it is bound, or will be bound on registration of all Encumbrances to be created under clause 31.4 (except those which relate to public access which do not bind Macquarie until the Date of Completion in respect of the last Portion to achieve Completion); and
- (b) any lease, licence or other right of occupation granted by Macquarie in respect of the Retail Lots and/or the Development Lots must contain an acknowledgment from any tenant, licensee or occupier that it is bound by the terms of those Encumbrances even if they are registered after the Commencement Date or after the date Macquarie enters into its arrangements with the relevant tenant, licensee or occupier.

#### 31.8 Two stage subdivision

- (a) The parties agree that if:
  - the OSD Works are not sufficiently advanced to achieve accurate boundary definitions of the Development Lots; or
  - the OSD Developer has not procured the relevant Approval to Subdivide the Subdivision Land to create the Development Lots,

by the date which is 9 months before the Date for Completion, then Macquarie must create the Martin Place Metro Station Lot, the Retail Lots and the Residual Stage 1 Lot by Subdivision (**Stage 1 Subdivision**) and provide to the Principal a Subdivision proposal (**Stage 1 Subdivision Proposal**) which must:

- (iii) outline and provide reasonable details of the stratum lots which will comprise the Martin Place Metro Station Lot, the Retail Lots and the Residual Stage 1 Lot; and
- (iv) attach:
  - (A) the Draft Subdivision Plan which creates the Martin Place Station Lot, the Retail Lots, the 50 Martin Place Ancillary Amenities Lot and the Residual Stage 1 Lot (Draft Stage 1 Subdivision Plan);
  - (B) a s88B instrument which includes, in the opinion of the Principal, all easements required to operate and maintain Sydney Metro City & Southwest or are required by an Authority;
  - (C) the Concourse Link Easement;

- (D) a Building Management Statement; and
  - (E) a certificate from the Surveyor addressed to the Principal confirming that the above documents accord with the Project Planning Approval, the Subdivision Principles and as much as reasonably practicable, the draft Subdivision Documents,

### (the Stage 1 Subdivision Documents).

- (b) Macquarie must consult and co-operate with the Principal in good faith to develop the Subdivision Proposal and submit it to the Principal in a timely manner.
- (c) Within 20 Business Days after the date on which Macquarie submits the Stage 1 Subdivision Proposal to the Principal under clause 31.8(a), the Principal must by notice to Macquarie either:
  - (i) approve the Stage 1 Subdivision Proposal; or
  - (ii) reject the Stage 1 Subdivision Proposal and provide reasons for such rejection and any amendments required to the Stage 1 Subdivision Proposal.
- (d) The Principal must act reasonably in approving or rejecting the Stage 1 Subdivision Proposal and is only entitled to reject an aspect of the Stage 1 Subdivision Proposal to the extent that an aspect of the Stage 1 Subdivision Proposal:
  - (i) is not consistent with the Subdivision Principles (where applicable), the Design Stage 3 Design Documentation, the Draft Subdivision Plan (where such plan refers to the Martin Place Metro Station Lot or the Retail Lots), the Draft Section 88B Instrument (where such instrument refers to the Concourse Link Easement), the Draft BMS or Updated Stage 2 DA Design Docs; or
  - (ii) would or is likely to give rise to a Metro Impact,

and if the Principal rejects any aspect of the Stage 1 Subdivision Proposal, the Principal:

- (iii) must provide detailed reasons in writing for that rejection; and
- (iv) may provide detailed proposed amendments to the Stage 1 Subdivision Proposal to overcome the reasons for that rejection.
- (e) For the purposes of clause 31.8(d)(i), if there is any ambiguity between the Subdivision Principles, the Design Stage 3 Design Documentation, Draft Subdivision Plan (where such plan refers to the Martin Place Metro Station Lot or the Retail Lots), Draft Section 88B Instrument, the Draft BMS and the Updated Stage 2 DA Design Docs, the documents will be given precedence in accordance with the following:
  - (i) Subdivision Principles;
  - (ii) OSD Design Parameters;
  - (Iii) Design Stage 3 Design Documentation;
  - (iv) Updated Stage 2 DA Design Docs;
  - (v) Draft Subdivision Plan; and

- (vi) Subdivision Documents (other than the Draft Subdivision Plan).
- (f) If the Principal rejects the Stage 1 Subdivision Proposal in accordance with clause 31.8(d), then unless Macquarie refers the matter to dispute resolution under clause 52, Macquarie must amend the Stage 1 Subdivision Proposal to take into account the amendments required by the Principal, acting reasonably, and resubmit the Stage 1 Subdivision Proposal to the Principal, in which case, clauses 31.8(b) to 31.8(d) (inclusive) will apply to that re-submitted Stage 1 Subdivision Proposal.
- (g) If the Principal approves the Stage 1 Subdivision Proposal, Macquarie must, as soon as reasonably practicable, lodge the Stage 1 Subdivision Documents approved as part of the Stage 1 Subdivision Proposal with the LRS for registration. Within 5 Business Days after approving the Stage 1 Subdivision Proposal, the Principal must produce at the LRS the certificates of title for the Subdivision Land to enable Macquarie to lodge and register those documents.
- (h) Macquarie may alter the Draft Stage 1 Subdivision Plan and associated draft Stage 1 Subdivision Documents prior to submission of those documents to the Principal under clause 31.8(a) to the extent necessary to comply with any Law, the requirements of any Authority or the requirements of the LRS.
- (i) After the Principal has approved the Stage 1 Subdivision Proposal, Macquarie may alter the Subdivision Plan and associated Stage 1 Subdivision Documents prior to submission of those documents to the LRS for registration, but only to the extent necessary to comply with any Law, the requirements of any Authority or the requirements of the LRS.
- (j) If requested to do so by the Principal, Macquarie must, as soon as reasonably practicable:
  - (i) meet with the Principal to discuss the Stage 1 Subdivision Proposal;
  - (ii) make available the Surveyor for the purpose of such discussion; and
  - (iii) do all things reasonably requested by the Principal to assist in the review of the Stage 1 Subdivision Proposal by the Principal.
- (k) Macquarie acknowledges that the 20 Business Day period under clause 31.8(c) does not commence until such time as Macquarie has provided the Principal with a full and complete copy of all documents forming part of the Stage 1 Subdivision Proposal.
- (i) In respect of the subsequent creation of the Development Lots by the preparation and registration of a further plan of subdivision, Macquarie must achieve the creation of the Development Lots as soon as is practicable in the circumstances and in accordance with the principles and processes set out in clauses 31.3 and 31.4 (to the extent relevant and applicable, noting that any reference to a Subdivision Document in those clauses will be deemed to be a reference to an amendment or replacement form of a registered Stage 1 Subdivision Document as necessary to make those documents consistent with the Subdivision Documents) (Stage 2 Subdivision).
- (m) For the avoidance of doubt, the parties acknowledge and agree that if Macquarie carries out a two stage subdivision in accordance with this clause 31.8, Macquarie will not be relieved of its obligation to procure Subdivision in accordance with the Subdivision Documents, and the parties intend that Stage 1 Subdivision and Stage 2 Subdivision will, when taken together, achieve the same result as a Subdivision carried out in accordance clauses 31.3 and 31.4.

### 31.9 Licence to use Loading Dock

- (a) If, for whatever reason, Macquarie is unable to create the Development Lots by the Date of Completion, then, for the period commencing on the Date of Completion and expiring on the date of registration of an easement in respect of the Loading Dock substantially in the form of the easement for Loading Dock as set out in the Draft Section 88B Instrument attached to this deed, Macquarie grants a licence or must procure the grant of a licence in favour of the Principal and its Associates to access and use the Loading Dock on the same terms and conditions as set out in the Draft Section 88B Instrument attached to this deed.
  - (b) If the Principal or its Associates access or use the Loading Dock pursuant to a licence granted under clause 31.9(a), the Principal or its Associates (as applicable) must comply with the reasonable site access and work health safety and procedures of the Appointed Principal Contractor.

### 31.10 Notice of creation of Development Lots

Macquarie must, within 2 Business Days after it becomes aware that the Development Lots have been created by way of registration of the Subdivision Documents, or if clause 31.8 applies, the Stage 1 Subdivision Documents, notify the Principal in writing of such registration.

## 31.11 Transfer of substratum land from the Principal to Macquarie Bank Limited

- (a) Subject to the provisions of clause 31.11(b)(i) having been complied with, on the same date that the Principal transfers to Macquarie Bank Limited the freehold title to the North Tower Lot (pursuant to the Call Option Deed (North Tower Lot) as that term is defined in the OSD PDA), the Principal must transfer to Macquarie Bank Limited the freehold title of:
  - (i) the 50 Martin Place Ancillary Amenities Lot; and
  - (ii) each other parcel of land that is situated below the Macquarie Land that:
    - is within the volumetric area below the Macquarie Land, but only to the extent that the volumetric area falls within boundaries of the Macquarie Land as if those boundaries were extended downwards;
    - (B) does not fall within the Martin Place Metro Station Lot; and
    - (C) is owned by the Principal,

(together, the **Principal Transfer Land**) on the same terms and conditions as the Development Lot Sale Contract (as defined in the OSD PDA) (other than clauses 47, 48 and 49) for a purchase price of (exclusive of GST).

- (b) Macquarie and the Principal will comply with the following process in respect of the transfer of land under clause 31.11(a):
  - Macquarie will prepare and register a plan of subdivision to create the land identified in clause 31.11(a)(ii) (if required);
    - (ii) when the parties reasonably expect that the transfer of the freehold title to the North Tower Lot from the Principal to Macquarie Bank Limited will occur, the Principal will prepare two execution versions of the sale contract for the Principal Transfer Land by completing the details of the sale contract where required and attaching relevant title documents and other statutory documents;

- (iii) the Principal and Macquarie will then each procure execution of a counterpart of the sale contract as soon as is practicable in the circumstances;
- (iv) the Principal and Macquarie Bank Limited will then simultaneously exchange and complete the sale contract for the Principal Transfer Land; and
- (v) Macquarie will attend to the stamping of the sale contract and transfer for the Principal Transfer Land.
- (c) Macquarie must not lodge, and must ensure that Macquarie Bank Limited does not lodge, a caveat on the title to the Principal Transfer Land in respect of the interest of Macquarie Bank Limited under this clause 31.11(c).
- (d) The obligations of Macquarie and the Principal under this deed continue and the terms of this deed do not merge on completion of the sale contract referred to in this clause 31.11(d).

# 31.12 Transfer of substratum land from Macquarie Bank Limited to the Principal

- (a) At or as soon as practicable after registration of the Subdivision Plan under clause 31.3, Macquarie must procure that Macquarie Bank Limited transfers to the Principal the freehold title of the land comprising:
  - (i) the Relevant Land; less
  - (ii) any land contained within Lot 2 in the Subdivision Plan registered pursuant to clause 31.3,

(together, the **MBL Transfer Land**) on the same terms and conditions as the contract for sale in relation to 9-19 Elizabeth Street, Sydney that the Principal and Macquarie Bank Limited entered into on or before the Commencement Date, for a purchase price of (exclusive of GST).

- (b) As soon as practicable after registration of the Subdivision Plan under clause 31.3, Macquarie and the Principal will comply with the following process in respect of the transfer of land under clause 31.12(a) (and the Principal agrees that Macquarie will be deemed to have complied with its obligations in the paragraphs below if those obligations are performed by Macquarie Bank Limited):
  - Macquarie will prepare two execution versions of the sale contract for the MBL Transfer Land by completing the details of the sale contract where required and attaching relevant title documents and other statutory documents;
  - the Principal and Macquarie will then each procure execution of a counterpart of the sale contract as soon as is practicable in the circumstances;
  - the Principal and Macquarie Bank Limited will then simultaneously exchange and complete the sale contract for the MBL Transfer Land; and
  - (iv) the Principal will attend to the stamping of the sale contract and transfer for the MBL Transfer Land.
- (c) If, for whatever reason, Macquarie is unable to procure the transfer of the MBL Transfer Land to the Principal by the Date of Completion, then, for the period commencing on the Date of Completion and expiring on the date of transfer of the MBL Transfer Land to the Principal, Macquarie must procure that Macquarie Bank

Limited grants a licence in favour of the Principal to permit the Principal and its Associates to access the MBL Transfer Land and do all things on and in respect of the MBL Transfer Land as if the Principal were the freehold owner of that land, provided that such access and use is undertaken in accordance with any relevant obligations of the Principal under this deed. Macquarie acknowledges and agrees that:

- (i) the Principal may, at any time after the Date of Completion, acquire the MBL Transfer Land by compulsory process if Macquarie will be unable to procure the transfer of the MBL Transfer Land to the Principal;
- (ii) Macquarie will procure that Macquarie Bank Limited agrees that the compensation payable in respect of the acquisition of the interest in land referred to in clause 31.12(c)(i) will be (exclusive of GST); and
- (iii) despite clause 31.12(c)(ii), if there is any compensation payable by the Principal to Macquarie Bank Limited in respect of the acquisition, Macquarie will reimburse the Principal the amount of such compensation.
- (d) The Principal must not lodge a caveat on the title to the MBL Transfer Land in respect of the interest of the Principal under this clause 31.12.
- (e) The obligations of Macquarie and the Principal under this deed continue and the terms of this deed do not merge on completion of the sale contract referred to in this clause 31.12.

#### 31.13 ESL Easement Instruments

The Principal and Macquarie acknowledge and agree that the following will apply to the ESL Easement Instruments:

- (a) in relation to the connection of the Eastern Suburbs rail line to the Martin Place Metro Station Lot at basement level 5:
  - (i) Macquarie will include the site of the proposed easement in favour of RailCorp and Sydney Trains on the Subdivision Plan in the location within the Martin Place Metro Station Lot as agreed by the Principal; and
  - (ii) the Principal will, at its Cost:
    - (A) liaise with and procure the agreement of RailCorp and Sydney Trains (as required) to the terms and conditions of any easement rights in respect of the Eastern Suburbs rail line connection;
    - (B) procure the preparation of an instrument (such as a transfer granting easement) which will enable the creation of the easement terms and conditions agreed by RailCorp and Sydney Trains; and
    - (C) procure the execution by RailCorp and Sydney Trains of the instrument and the registration of the instrument on the title to the Martin Place Metro Station Lot after the Stage 1 Subdivision Documents have been registered; and
- (b) in relation to the connection of the Eastern Suburbs rail line to the Retail Lot South at basement level 1:
  - (i) Macquarie must, at its Cost, procure the execution by RailCorp and Sydney Trains of the ESL Easement Instrument (Retail Lot South) and the registration of the ESL Easement Instrument (Retail Lot South), together

- with and at the same time as the Subdivision Documents, or if clause 31.8 applies, the Stage 1 Subdivision Documents; and
- (ii) if the Principal, RailCorp or Sydney Trains requires amendments to the ESL Easement Instrument (Retail Lot South), the Principal must seek Macquarie's consent to the amendments. Macquarie must act reasonably and without unreasonable delay if the amendments proposed by the Principal, RailCorp or Sydney Trains are no more detrimental than the Eastern Suburbs Rail Line easement instrument that will burden the Metro Station Lot.

# 31.14 Operation of the registered Building Management Statement

If the Building Management Statement has been registered on title as contemplated under this clause 31, during the period commencing on the date of such registration and expiring on the date on which the Development Lot is transferred to the Development Lot Purchaser (as that term is defined in the OSD PDA), in respect of that Development Lot:

- (a) Macquarie agrees to be bound by and to comply with the terms and conditions of the registered Building Management Statement (to the extent that such terms and conditions apply) as if it were the registered proprietor of the Development Lot, provided that to the extent there is any inconsistency between the terms and conditions of the registered Building Management Statement and this deed, this deed will prevail;
- (b) Macquarie is responsible for all Costs that are payable under the registered Building Management Statement by the registered proprietor of the Development Lot in respect of shared facilities and shared areas and must either:
  - (i) pay those Costs directly; or
  - (ii) subject to any relevant clause in this deed relating to the payment of amounts by Macquarie (such as paying the Costs of utilities consumed in respect of the OSD Works), promptly reimburse the Principal for those Costs following a demand by the Principal for payment; and
- (c) the Principal will keep Macquarie informed of any meetings of the building management committee under the registered Building Management Statement and Macquarie may in its discretion, if Macquarie is not in breach of this deed at that time:
  - (i) attend all meetings of the building management committee; and/or
  - (ii) direct the Principal as to how the registered proprietor of the Development Lot is to vote in respect of any matters being decided by the building management committee by way of resolution and the Principal must ensure that the registered proprietor of the Development Lot votes in the manner directed by Macquarie.

# 31.15 Survival

This clause 31 survives termination or expiry of this deed.

## 32. RETAIL LEASES

(a) The Principal must, at least 10 Business Days prior to the date on which it reasonably anticipates will be the Construction Licence Commencement Date for Construction Site (Area 2) and Construction Site (Area 4), give written notice to

Macquarie informing it of the anticipated Construction Licence Commencement Date.



# 33. MACQUARIE PAYMENT

### 33.1 Station Works D&C Savings

- (a) If at any point, but not later than 45 Business Days after the Last Date of Completion, Macquarie submits to the Principal sufficient evidence (in the opinion of the Principal, acting reasonably) that the Station Works D&C Sum actually incurred is greater than the Station Works D&C Cost Estimate, no payment in relation to the Station Works D&C Savings is payable by Macquarie.
- (b) If no submission has been made under 33.1(a), within 60 Business Days of the Last Date of Completion, Macquarie must submit to the Principal the Station Works D&C Sum actually incurred by Macquarie, including evidence to substantiate the proposed amount.
- (c) Macquarie must pay to the Principal an amount equal to of the Station Works D&C Savings within 10 Business Days of notification by the Principal of the Station Works D&C Savings.
- (d) The parties acknowledge that the expected Station Works D&C Sum, as of the Commencement Date, is the amount of comprising the "Total Design Contract Sum" of and the "Total Construction Contract Sum" of as detailed in Schedule E1, less equal to the Principal's contribution to TSE Adjustment Works.
- (e) For the avoidance of doubt:
  - (i) if the Station Works D&C Savings is zero, neither party is required to make a payment in relation to the Station Works D&C Savings; and

(ii) where the Station Works D&C Sum is greater than the Station Works D&C Cost Estimate, the Principal is not required to make a payment to Macquarie in relation to the difference.

# 33.2 Payment of Macquarie Payment

Macquarie must pay the Macquarie Payment referred to in clause 33.1 to the Principal by way of unendorsed bank cheque, or by such other method the Principal reasonably requires, without set-off or counterclaim, and without any deduction to the extent permitted by Law.

## 33.3 Interest on unpaid Macquarie Payments

If Macquarie does not pay the Macquarie Payment referred to in clause 33.1 by the date on which that Macquarie Payment is due, Macquarie must pay simple interest at the rate of above the Bank Bill Rate from the date that Macquarie Payment was due and payable until the date that Macquarie Payment is paid, and that interest will be a debt due and payable by Macquarie to the Principal.

# 33.4 Macquarie Payments are non-refundable

- (a) Subject to any express provision in this deed to the contrary, the Macquarie Payments referred to in clause 33.1 are the Principal's property and are not refundable in any circumstances.
- (b) This clause does not limit Macquarie's right to commence proceedings against the Principal for the Principal's breach of a Project Document.

# 33.5 Incorrect amount paid

If Macquarie pays an amount to the Principal under this clause 33 and it is found later that the amount payable should have been:

- (a) higher, then Macquarie must immediately pay the Principal the difference between the amount paid to the Principal and the amount that should have been paid to the Principal; or
- (b) lower, then the Principal must repay the difference to Macquarie.

### 34. PRINCIPAL PAYMENTS

#### 34.1 Core Payment 2

- (a) The Principal must pay Core Payment 2 to Macquarie in accordance with this clause 34 and the Payment Schedule.
- (b) The Payment Schedule may set out (among other things):
  - those parts of the Station Works which must be completed before Macquarie may claim a progress payment with respect to that part;
  - (ii) the payment Macquarie may claim for each progress payment;
  - (iii) any limitations or other constraints on Macquarie's ability to make claims for payment; and
  - (iv) the restrictions (if any) on the timing and sequencing of the Station Works with which Macquarie must comply.

In addition to the Payment Schedule, clause 34.2(I) sets out further payment constraints that are to apply.



#### 34.2 Payment claims

- (a) Macquarie may give the Principal's Representative a progress claim with respect to the Contract Amount and any other amount payable to Macquarie under this deed:
  - on the twentieth day of each month (or if this day is not a Business Day, the next Business Day after this day) up to the Last Date of Completion;
  - (ii) in respect to correction of any Defects for which Macquarie is entitled to be reimbursed under clause 30.3(b), on the twentieth day of each month (or if this day is not a Business Day, the next Business Day after this day) up to the expiry of the last Defects Correction Period;
  - (iii) 30 Business Days after:
    - the issue of the Notice of Completion for the last Portion to achieve Completion; and
    - (B) the expiry of the last Defects Correction Period; and
  - (iv) in relation to the Interface Management Services carried out pursuant to clause 29.2, on the twentieth day of each month (or if this day is not a Business Day, the next Business Day after this day) from the Date of Completion of the first Portion to achieve Completion up to 30 Business Days after the date specified in the notice issued under clause 29.2(c) (if applicable), and if no date is specified in that notice, 30 Business Days after receipt by Macquarie of that notice.
  - (b) For each claim made under clause 34.2(a), Macquarie must:
    - give the Principal's Representative a claim in a format required by the Principal's Representative (including electronic format) showing the amount Macquarie claims;
    - (ii) in the case of the payment claims issued:
      - (A) after the issue of the Notice of Completion for the last Portion to achieve Completion;
      - (B) after the expiration of the last Defects Correction Period; and
      - (C) pursuant to clause 34.2(a)(iv),

comply with clause 34.2(n).

- (c) Each progress claim made under clause 34,2(a) must set out or be accompanied by:
  - (i) all details, calculations, supporting documentation and other information required to substantiate the amounts claimed; and
  - (ii) such other documentation or information as the Principal's Representative may reasonably require from time to time.
- (e) Notwithstanding clause 34.2(d), the Principal's Representative must, on behalf of the Principal, within 10 Business Days after receipt of Macquarie's claim under clause 34.2(a), issue to Macquarie and the Principal, a payment schedule stating the amount (if any) which the Principal's Representative assesses to be then payable by the Principal to Macquarie under this deed and which the Principal proposes to pay to Macquarie or the amount which the Principal's Representative assesses to be then payable by Macquarie to the Principal, including details of the calculation of the progress amount.
- (f) In issuing a payment schedule, the Principal's Representative:
  - (i) may deduct from the amount which would otherwise be payable to Macquarie or DevCo any amount which the Principal is entitled to retain, deduct, withhold or set-off under this deed, including any amount which the Principal is entitled to set-off or withhold under clause 34.8; and
  - (ii) must, if the payment schedule shows an amount less than the amount claimed by Macquarie in the progress claim, set out in the payment schedule why the amount is less and if the reason for the difference is that the Principal has retained, deducted withheld or set-off payment for any reason, the reason for the retention, deduction, withholding or setting-off of payment.
- (g) If Macquarie does not give the Principal's Representative a progress claim at a time required by clause 34.2(a), the Principal's Representative may nevertheless (but is not obliged to) issue a payment schedule as if a progress claim was made at the time required.
- (h) A payment schedule issued under clause 34.2(e) or 34.2(g) will separately identify the sum of the amounts due on account of the Contract Amount.
- (i) If the amount set out in a payment schedule issued under clause 34.2(e) is different to the amount in Macquarie's progress claim or if the Principal's Representative issues a payment schedule under clause 34.2(g), the Principal will issue a recipient created tax invoice or adjustment note (as the case may be) to Macquarie to reflect the amount in the payment schedule.
- (j) Within the earlier of 15 Business Days after the date of Macquarie's progress claim in accordance with clause 34.2(a) or within 5 Business Days after the issue of a payment schedule in accordance with clause 34.2(g):

- (i) where the payment schedule provides that an amount is payable by the Principal to Macquarie, but subject to clauses 34.4, 34.5, 34.6 and 34.8 and the Payment Schedule, the Principal must pay Macquarie the progress payment due to Macquarie as certified in the payment schedule; and
- (ii) where the payment schedule provides that an amount is payable by Macquarie to the Principal, Macquarie must pay the Principal the amount due to the Principal as certified in the payment schedule.
- (k) If Macquarie lodges a progress claim earlier than at the times specified under clause 34.2(a), the Principal's Representative will not be obliged to issue the payment schedule in respect of that progress claim earlier than it would have been obliged had Macquarie submitted the progress claim in accordance with this deed.
- (I) Subject to clause 34.1(d) but otherwise despite any other provisions of this deed to the contrary, the amount of any progress claim to which Macquarie is entitled in relation to this deed and the amount to be allowed by the Principal's Representative in any payment schedule issued under clause 34.2(e) as the amount payable to Macquarie arising out of or in any way in connection with this deed will:
  - (i) not include the following amounts:
    - (A) any amount which this deed provides cannot be claimed or is not payable because of the failure by Macquarie to take any action (including to give any notice to the Principal or the Principal's Representative);
    - (B) any amount which represents unliquidated damages claimed against the Principal (whether for breach of contract, in tort or otherwise);
    - (C) any amount which this deed provides is not payable until certain events have occurred or conditions have been satisfied, to the extent those events have not occurred or those conditions have not been satisfied (including any events identified in the Payment Schedule);
    - any amount in respect of which the obligation of the Principal to make payment has been suspended under this deed;
    - (E) any amount in respect of which Macquarie has failed to provide supporting information as required by this deed; or
    - (F) any amount for work which is not in accordance with this deed;
  - (ii) deduct the following amounts:
    - (A) any amounts which have become due from Macquarie or DevCo to the Principal under this deed; and
    - (B) any amounts which the Principal is entitled under this deed to retain, deduct, withhold or set-off against the progress claim, including under clauses 34.4, 34.5 or 34.8;
  - (iii) in determining amounts to be excluded or deducted under clauses 34.2(l)(i) and (ii), have regard to matters or circumstances occurring at any time before the date that the determination is being made; and
  - (iv) be determined having regard to the Contract Amount.

- (m) Failure by the Principal's Representative to set out in a payment schedule an amount which the Principal is entitled to retain, deduct, withhold or set-off from the amount which would otherwise be payable to Macquarie or DevCo by the Principal will not prejudice the Principal's right to subsequently exercise its right to retain, deduct, withhold or set-off any amount under this deed.
- (n) Macquarie must include in the payment claim lodged by it:
  - after the issue of the Notice of Completion for the last Portion to achieve Completion;
  - (ii) after the expiration of the last Defects Correction Period; and
  - (iii) pursuant to clause 34.2(a)(iv),

all Claims that Macquarie wishes to make against the Principal in respect of any fact, matter or thing arising out of, or in any way in connection with, the Station Works which occurred:

- (iv) in the case of the payment claim referred to in clause 34.2(n)(i), prior to the date of that payment claim;
- (v) in the case of the payment claim referred to in clause 34.2(n)(ii), in the period between the date of the payment claim referred to in clause 34.2(n)(i) and the date of the payment claim (but not including any Claims for activities undertaken in accordance with clause 29.2); and
- (vi) in the case of the payment claim referred to in clause 34.2(n)(iii), in the period between the date of the payment claim referred to in clause 34.2(n)(i) and the date of the payment claim (but not including any Claims made in a payment claim lodged pursuant to clause 34.2(n)(v)).
- (o) Without limiting Macquarie's right to raise any defence in relation to a Claim made by the Principal against Macquarie, Macquarie releases the Principal from any Claim in respect of any fact, matter or thing arising out of, or in any way in connection with, the Station Works that occurred prior to the date of submission of the relevant payment claim referred to in clauses 34.2(n)(ii), 34.2(n)(iii) and 34.2(n)(iii), except for any claim which:
  - has been included in the relevant payment Claim which is given to the Principal's Representative within the time required by, and in accordance with, clause 34.2(a); and
  - (ii) has not been barred under another provision of this deed.

# 34.3 Effect of payment schedules and payments

- (a) Neither the issue of a payment schedule under clause 34.2(e) or clause 34.2(g), nor the making of any payment pursuant to any such payment schedule, will:
  - constitute the approval of any work or other matter or prejudice any Claim by the Principal or the Principal's Representative;
  - constitute evidence of the value of any work or an admission of Liability or evidence that work has been executed or completed in accordance with this deed; or
  - (iii) prejudice the right of either party to dispute under clause 52 whether any amount certified as payable in a payment schedule is the amount properly

due and payable under this deed (and on determination, whether under clause 52 or as otherwise agreed, of the amount properly due and payable, the Principal or Macquarie, as the case may be, will be liable to pay the difference between the amount of such payment and the amount which is determined to be properly due and payable),

and any payments made pursuant to a payment schedule are payments on account only.

(b) The Principal's Representative may at any time correct any error in a payment schedule.



# 34.4 Provision of documentation and other requirements

- (a) Subject to clause 34.1(d), the Principal is not obliged to pay Macquarie any more than of the amount that the Principal's Representative would otherwise have set out in any payment schedule unless and until Macquarie has:
  - effected and is maintaining all Insurances that Macquarie is required to effect and maintain under clause 41;
  - (ii) complied with clause 6;
  - (iii) provided a statement by the Quality Manager in the form of Schedule B19 that the parts of Macquarie's Activities in respect of which any payment is claimed comply with the requirements of this deed;
  - (iv) where clause 34.7(q) applies, provided the Principal's Representative with the statement and evidence (if any) required to be provided by Macquarie pursuant to that clause; and
  - (v) provided the Principal's Representative with a statutory declaration in the form of Schedule B20 which has been duly executed:
    - (A) by a representative of Macquarie who is in a position to know the facts declared; and
    - (B) on the date the relevant payment claim was issued.
- (b) Subject to clause 34.1(d), the Principal is not obliged to pay Macquarie any more than of the amount that the Principal's Representative would otherwise have set out in any payment schedule unless and until Macquarie has provided updated SDD Programs as required by this deed.
- (c) Any amount withheld by the Principal under clauses 34.4(a) or 34.4(b) must be paid within 10 Business Days after Macquarie has complied with the relevant obligation.

## 34.5 Payment of Subcontractors, workers compensation and payroll tax

- (a) If a worker or a Subcontractor obtains a court order in respect of the moneys payable to him, her or it in respect of his, her or its employment on, materials (including Materials) supplied for, or work performed with respect to, the Station Works, and produces to the Principal the court order and a statutory declaration that it remains unpaid, the Principal may (but is not obliged to) pay the GST exclusive amount of the order and costs included in the order to the worker or Subcontractor, and the amount paid will be a debt due and payable from Macquarie to the Principal.
- (b) If the Principal receives notices of:
  - (i) Macquarie being placed under administration; or
  - (ii) the making of a winding up order in respect of Macquarie,

the Principal will not make any payment to a worker or Subcontractor without the concurrence of the administrator, provisional liquidator or liquidator, as the case may be.

- (c) If any moneys are shown as unpaid in Macquarie's statutory declaration under clause 34.4(a)(v), the Principal may withhold the moneys so shown until Macquarie provides evidence to the satisfaction of the Principal's Representative that the moneys have been paid to the relevant persons. The parties acknowledge and agree that this clause 34.5(c) applies to amounts which are due and payable (and not disputed amounts).
- (d) Nothing in this clause 34.5 limits or otherwise affects the Principal's rights under section 175B(7) of the Workers Compensation Act 1987 (NSW), section 18(6) of schedule 2 of the Payroll Tax Act 2007 (NSW) and section 127(5) of the Industrial Relations Act 1996 (NSW).
- (e) If a Subcontractor has become entitled to suspend work under a Subcontract in accordance with the SOP Act because of a failure by Macquarie or any Subcontractor to pay moneys due and payable to that Subcontractor, the Principal may pay to the Subcontractor the amount owing to the Subcontractor in connection with that work, and any amount so paid by the Principal will be a debt due and payable by Macquarie to the Principal. Where practicable, the Principal will provide prior written notice to Macquarie prior to paying the relevant Subcontractor.
- (f) Notwithstanding clause 34.5(e), if any amount is:
  - (i) certified as payable; or
  - (ii) otherwise due and payable (and not disputed amounts),

to a Subcontractor under a Subcontract, and Macquarie or the relevant Subcontractor does not pay such amount to that Subcontractor in accordance with that Subcontract, then the Principal may pay such amount to that Subcontractor provided it has given Macquarie 10 Business Days' notice of its intention to do so, and any amount so paid by the Principal to that Subcontractor will be a debt due and payable by Macquarie to the Principal.

## 34.6 Payment for unfixed Construction Materials

- (a) The value of unfixed Construction Materials intended for incorporation in the Station Works but not yet incorporated are not to be included in a progress claim under clause 34.2(a) and the Principal is under no obligation to pay for such Construction Materials unless the following conditions precedent have been satisfied:
  - (i) Macquarie:
    - (A) has provided to the Principal at the same time as its progress claim under clause 34.2(a) a Bank Guarantee that complies with the requirements of clause 6.1(b), for an amount equal to the payment claimed for the Construction Materials; and
    - (B) gives the Principal's Representative such evidence as may be required by the Principal's Representative that title to the unfixed Construction Materials will vest in the Principal upon payment;
  - the Construction Materials are clearly marked as the property of the Principal;
  - (iii) the Construction Materials are properly stored in a place approved by the Principal's Representative (not to be unreasonably withheld); and
  - (iv) there is evidence (in a form satisfactory to the Principal) that Macquarie has registered a Security Interest in favour of the Principal in the unfixed Construction Materials.
- (b) Upon payment in full in respect of unfixed Construction Materials title in the relevant unfixed Construction Materials will vest in the Principal.
- (c) If Macquarie provides a Bank Guarantee for payment for unfixed Construction Materials, the Principal must release the Bank Guarantee to Macquarie within after those Construction Materials;
  - (i) are incorporated into the Station Works; and
  - (ii) comply with the requirements of this deed.

# 34.7 SOP Act

- (a) Expressions defined or used in the SOP Act have the same meaning for the purposes of this clause (unless the context otherwise requires).
- (b) Macquarie must ensure that a copy of any written communication it delivers or arranges to deliver to the Principal of whatever nature in relation to the SOP Act, including a payment claim under the SOP Act, is provided to the Principal's Representative at the same time.
- (c) In responding to Macquarie under the SOP Act, the Principal's Representative also acts as the agent of the Principal.

- (d) If, within the time allowed by the SOP Act for the service of a payment schedule by the Principal, the Principal does not:
  - (i) serve the payment schedule itself; or
  - (ii) notify Macquarie that the Principal's Representative does not have authority from the Principal to issue the payment schedule on its behalf,

then a payment schedule issued by the Principal's Representative under this deed which relates to the period relevant to the payment schedule will be taken to be the payment schedule for the purpose of the SOP Act (whether or not it is expressly stated to be a payment schedule).

- (e) Without limiting clause 34.7(c), the Principal authorises the Principal's Representative to issue payment schedules on its behalf (without affecting the Principal's right to issue a payment schedule itself).
- (f) For the purposes of this deed, the amount of the progress payment to which Macquarie is entitled under this deed will be the amount certified by the Principal's Representative in a payment schedule under clause 34.2 less any amount the Principal may elect to retain, deduct, withhold or set off in accordance with this deed.
- (g) Macquarie agrees that:
  - the date prescribed by clause 34.2(a) as the date on which Macquarie is entitled to make a progress claim is, for the purposes of the SOP Act (including section 8 of the SOP Act), the reference date for the serving of a payment claim; and
  - (ii) a progress claim is not a document notifying an obligation on the Principal to make any payment and the Principal will have no Liability to make a payment of any amount in respect of a progress claim unless the amount has been included in a payment schedule issued by the Principal's Representative in accordance with clause 34.2(e) or 34.2(g).
- (h) Nothing in this deed will be construed to:
  - (i) make any act or omission of the Principal in contravention of the SOP Act (including failure to pay an amount becoming due under the SOP Act), a breach of a Project Document (unless the Principal would have been in breach of a Project Document if the SOP Act had no application); or
  - (ii) subject to clause 34.7(h)(i), give to Macquarie rights under this deed which extend or are in addition to rights given to Macquarie by the SOP Act in respect of any act or omission of the Principal in contravention of the SOP Act.
- (i) If Macquarie suspends the whole or part of Macquarie's Activities pursuant to the SOP Act then, except to the extent (if any) expressly provided under the SOP Act, the Principal will not be liable for and Macquarie is not entitled to Claim any Loss suffered or incurred by Macquarie as a result of the suspension.
- (j) Macquarie indemnifies and must keep indemnified the Principal against all Loss suffered or incurred by the Principal arising out of:
  - (i) a suspension by a Subcontractor of work which forms part of Macquarie's Activities pursuant to the SOP Act unless and except to the extent that the

- suspension is due to non-payment by the Principal of an amount that is due and payable under this deed; or
- (ii) a failure by Macquarie to comply with its obligations under clause 34.7(b).
- (k) Macquarie agrees that for the purposes of section 17(3) of the SOP Act:
  - it has irrevocably chosen the Resolution Institute as the authorised nominating authority to which any adjudication application under the SOP Act in respect of Macquarie's Activities is to be made; and
  - (ii) Macquarie must make any adjudication application under the SOP Act to that authorised nominating authority (unless the Principal in its absolute discretion consents to any alternative nominating authority).
- (I) When an adjudication occurs under the SOP Act, and the Principal has paid an adjudicated amount to Macquarie:
  - the amount will be taken into account by the Principal's Representative in issuing a payment schedule under clause 34.2(e) or clause 34.2(g);
  - (ii) if it is subsequently determined pursuant to this deed that Macquarie was not entitled under this deed to payment of some or all of the adjudicated amount that was paid by the Principal (overpayment), the overpayment will be a debt due and payable by Macquarie to the Principal which Macquarie must pay to the Principal upon demand and in respect of which Macquarie is not entitled to claim or exercise any set-off, counterclaim, deduction or similar right of defence;
  - (iii) if the adjudicator's determination is quashed, overturned or declared to be void, the adjudicated amount then becomes a debt due and payable by Macquarie to the Principal upon demand and in respect of which Macquarie is not entitled to claim or exercise any set-off, counterclaim, deduction or similar right of defence; and
  - (iv) the Principal's Representative:
    - (A) is not bound by the adjudication determination;
    - (B) may reassess the value of the work that was valued by the adjudicator; and
    - (C) may, if it disagrees with the adjudication determination, express its own valuation in any payment schedule.
- (m) Without limiting clause 34.8, the Principal may withhold any amount that is less than or equal to the amount claimed to be owed under a payment withholding request served on the Principal pursuant to Division 2A of the SOP Act.
- (n) If the Principal withholds from money otherwise due to Macquarie any amount that is less than or equal to the amount claimed to be owed under a payment withholding request served on the Principal pursuant to Division 2A of the SOP Act, then:
  - the Principal may plead and rely upon Division 2A of the SOP Act as a defence to any claim for the money by Macquarie from the Principal; and

- (ii) the period during which the Principal retains money due to Macquarie pursuant to an obligation under Division 2A of the SOP Act will not be taken into account for the purpose of determining:
  - (A) any period for which money owed by the Principal to Macquarie has been unpaid; and
  - (B) the date by which payment of money owed by the Principal to Macquarie must be made.
- (o) Macquarie agrees not to commence proceedings to recover any amount withheld by the Principal pursuant to a payment withholding request served on the Principal pursuant to Division 2A of the SOP Act.
- (p) Any amount paid by the Principal pursuant to section 26C of the SOP Act will be a debt due from Macquarie to the Principal.
- (q) If the Principal withholds money pursuant to a payment withholding request served on the Principal pursuant to Division 2A of the SOP Act and Macquarie:
  - (i) pays the amount claimed to be due under the adjudication application to which the payment withholding claim relates; or
  - (ii) becomes aware that the adjudication application to which the payment withholding claim relates has been withdrawn,

then Macquarie must so notify the Principal within 5 Business Days after the occurrence of the event in clause 34.7(q)(i) or 34.7(q)(ii) above (as applicable) by providing to the Principal a statement in writing in the form of a statutory declaration together with such other evidence as the Principal may require evidencing that the amount has been paid or the adjudication application has been withdrawn (as the case may be).

### 34.8 Right of set-off

- (a) The Principal's Representative may (on behalf of the Principal) in any payment schedule issued under clauses 34.2(e) or 34.2(g) withhold, set-off or deduct from the money which would otherwise be certified as payable to Macquarie or DevCo or which would otherwise be due to Macquarie or DevCo under this deed or the OSD PDA:
  - (i) any debt or other moneys due from Macquarie to the Principal (including any Macquarie Payment and any debt due from Macquarie to the Principal pursuant to section 26C of the SOP Act);
  - (ii) any amount that is less than or equal to the amount claimed to be owed under a payment withholding request served on the Principal pursuant to Division 2A of the SOP Act;
  - (iii) any amount that the Principal is entitled to withhold under clause 34.4; or
  - (iv) any bona fide claim to money which the Principal may have against Macquarie whether for damages (including liquidated damages) or otherwise, including any amount referred to in clause 23.12(I),

under or arising out of or in connection with this deed, the OSD PDA, any other Project Document or Macquarie's Activities and the Principal may make such withholding, set-off or deduction whether or not such amounts were included in a payment schedule issued by the Principal's Representative.

(b) This clause 34.8 will survive the termination of this deed.

#### 34.9 Not used

#### 34.10 Interest

- (a) The Principal will pay simple interest at the rate of above the Bank Bill Rate on any:
  - amount which has been set out as payable by the Principal's Representative in a payment schedule under clause 34.2(e) but which is not paid by the Principal within the time required by this deed;
  - (ii) damages; and
  - (iii) amount which is found, after the resolution of a Dispute, to be payable to Macquarie, and which has not been paid by the Principal,

from the date that amount was first due and payable until the date that amount is paid.

(b) This will be Macquarie's sole entitlement to interest, including to damages for loss of use of, or the cost of borrowing, money.


# 34.11 Title

Title in all items forming part of the Project Works (other than the Concourse Link Works) will pass progressively to the Principal on the earlier of payment for, or incorporation of, such items to the Construction Site. Risk in all such items remains with Macquarie in accordance with clause 41.

# 34.12 Payments

The Principal may withhold payment of any part of the Contract Amount which is the subject of a payment claim under clause 34.2(a) but not included in a payment schedule issued pursuant to clause 34.2(e).







#### 35. PRINCIPAL INITIATED VARIATIONS

#### 35.1 Variation Impact Request


- (a) The Principal's Representative may at any time issue to Macquarie a Variation Impact Request setting out the details of a proposed Variation which the Principal is considering.
- (b) The Variation Impact Request must request that Macquarie provides an estimate of the third party Costs that Macquarie will incur in preparing a Variation Impact Proposal, and Macquarie must provide that estimate within 5 Business Days after receipt of the Variation Impact Request (or such longer period as is reasonable having regard to the nature of the request).
- (c) The Principal will not be obliged to proceed with any Variation proposed in a Variation Impact Request.

# 35.2 Variation Impact Proposal



- (c) The Variation Impact Proposal must set out detailed particulars of Macquarie's view on:
  - (i) the Variation Costs or Variation Savings (if any) of the proposed Variation;

- (ii) the effect which the proposed Variation will have on the SDD Program (including any extension of time required to a Date for Milestone Achievement, a Date for Construction Completion or a Date for Completion and the measures Macquarie proposes to take to avoid, mitigate or minimise the effect of the proposed Variation on the SDD Program);
- (iii) any Approvals required to implement the proposed Variation, and the effect
  of the proposed Variation on any existing Approvals and any OSD Planning
  Approval and on the ability of Macquarie or the OSD Developer to comply
  with those Approvals;
- (iv) the effects which the proposed Variation will have on Macquarie's ability to satisfy its obligations under a Project Document (including any warranties given by Macquarie under a Project Document) or exercise its rights under a Project Document;
- any relief which is required from Macquarie's obligations under this deed to ensure that it is left in a no better and no worse position than it would be in if the Variation were not implemented;
- (vi) the effect Macquarie anticipates the Variation will have on the functionality or integrity of the elements of Macquarie's Activities, the Project Works and the Temporary Works and the quality or performance standards required by a Project Document, including specific details of:
  - the elements of Macquarie's Activities, the Project Works and the Temporary Works that will be affected;
  - (B) how and to what extent the functionality or integrity of those elements will be affected;
  - (C) the quality or performance standards affected and how and to what extent they will be affected;
- (vii) whether an OSD Variation will be required to enable the proposed Variation to be implemented or as a consequence of the proposed Variation;
- (viii) whether the proposed Variation will result in, or is likely to result in:





- (x) the quantum of any potential claim by Macquarie under clause 2 of Schedule E7 to the OSD PDA; and
- any other information requested by the Principal in the Variation Impact Request.

## 35.3 Cost of preparing Variation Impact Proposal

If:

- (a) Macquarie prepares a Variation Impact Proposal in accordance with clause 35.2;and
- (b) the Principal does not issue a Variation Order in respect of the proposed Variation,

then the Principal must reimburse Macquarie within 20 Business Days after the demand from Macquarie the additional and reasonable, arm's length third party Costs incurred by Macquarie in:

(d) performing its obligations under clause 35.7.

# 35.4 Election by the Principal

Within 20 Business Days (or such longer period as the Principal reasonably requires, having regard to the size and complexity of the proposed Variation and whether the Variation requires a response from Macquarie under the OSD PDA) after receiving a Variation Impact Proposal, the Principal's Representative may:

- (a) accept the Variation Impact Proposal;
- (b) reject the Variation Impact Proposal; or
- (c) inform Macquarie that it does not wish to proceed with the proposed Variation,

by written notice to Macquarie (which in the case of clause 35.4(a) must be a Variation Order).

### 35.5 Principal must consult with Macquarie in relation to Material Impacts

- (a) If:
  - (i) a Variation Impact Proposal provided by Macquarie under clause 35.2(b) states that, in Macquarie's view, the proposed Variation will give rise to, or is likely to give rise to, a Material Impact; and
  - (ii) the Principal's Representative has not given a written notice to Macquarie that it does not wish to proceed with the proposed Variation pursuant to clause 35.4(c),

then, within 10 Business Days after receipt of the Variation Impact Request, the Principal's Representative must:

- (iii) consult in good faith with Macquarie's Representative with respect to the Material Impact identified by Macquarie in the Variation Impact Proposal; and
- (iv) if, following consultation between the parties pursuant to clause 35.5(a)(iii), the Principal's Representative (acting reasonably) agrees that the proposed Variation, if implemented, will give rise to, or is likely to give rise to, a Material Impact:
  - (A) consult in good faith with Macquarie's Representative with respect to any Suggested Modification identified by Macquarie in the Variation Impact Proposal; and
  - (B) use reasonable endeavours to agree a mutually acceptable modification to the proposed Variation (which may include a modification to the timing of the proposed Variation or to the manner in which the Variation is proposed to be implemented) to lessen or avoid that Material Impact.
- (b) If, following consultation between the parties pursuant to clause 35.5(a)(iii), the Principal's Representative has not agreed with Macquarie's view that the proposed Variation, if implemented, will give rise to, or is likely to give rise to, a Material Impact, then:
  - (i) within 10 Business Days after the consultation between the parties pursuant to clause 35.5(a)(iii), the Executive Negotiators must meet and:
    - (A) negotiate with a view to resolving whether the proposed Variation, if implemented, will give rise to, or is likely to give rise to, a Material Impact;
    - (B) consult in good faith with respect to any Suggested Modification identified by Macquarie in the Variation Impact Proposal or, if applicable, with respect to any suggested modification which Macquarie raises in the consultation process under this clause 35.5; and
    - (C) use reasonable endeavours to agree a mutually acceptable modification to the proposed Variation (which may include a modification to the timing of the proposed Variation or to the manner in which the Variation is proposed to be implemented) to lessen or avoid that Material Impact;

- (ii) if the Executive Negotiators agree to a mutually acceptable modification to the proposed Variation, then the Principal may give Macquarie a written notice:
  - (A) requesting that Macquarie provides a Variation Impact Proposal which reflects the matters agreed by the Executive Negotiators, in which case Macquarie must provide to the Principal the Variation Impact Request as soon as practicable, and clause 35.2 applies; or
  - (B) pursuant to clause 35.4(b), in which case the Principal may not then require that the parties consult in good faith under clause 35.7; and
- (iii) if the Executive Negotiators do not agree to a mutually acceptable modification to the proposed Variation within the 10 Business Days after the consultation between the parties pursuant to clause 35.5(a)(iii), then the Principal may:
  - (A) give Macquarie a notice pursuant to clause 35.4(b), in which case the Principal may not then require that the parties consult in good faith under clause 35.7;
  - (B) give Macquarie a notice pursuant to clause 35.4(c), withdrawing the proposed Variation; or
  - (C) give Macquarie a notice pursuant to clause 35.4(a), accepting the proposed Variation.




# 35.6 Principal accepts Variation Impact Proposal

If the Principal accepts the Variation Impact Proposal in accordance with clause 35.4(a):

- Macquarie must implement the Variation on the basis of the Variation Impact Proposal (as submitted by Macquarie or otherwise agreed by the parties);
- (b) Macquarie will be relieved of its obligations under this deed to the extent specified in the Variation Impact Proposal (as submitted by Macquarie or otherwise agreed by the parties);
- (c) the relevant Date for Milestone Achievement, Date for Construction Completion or Date for Completion will be extended as specified in the Variation Impact Proposal; and
- (d) the Principal must pay Macquarie the Variation Costs, or Macquarie must pay the Principal the Variation Savings (as applicable) of the Variation in accordance with clause 37.

### 35.7 Principal rejects Variation Impact Proposal

If the Principal rejects the Variation Impact Proposal in accordance with clause 35.4(b), the Principal may require that the parties consult in good faith and use their reasonable endeavours to agree on a mutually acceptable resolution to the matters set out in the Variation Impact Proposal which are in dispute.



#### 35.8 Parties reach agreement

If the parties reach agreement on the disputed matters in the Variation Impact Proposal and the Principal directs Macquarie to implement the Variation by Issuing a Variation Order:

- (a) Macquarie must implement the Variation on the basis of the Variation Impact Proposal (as varied by the parties' agreement);
- (b) Macquarie will be relieved of its obligations under this deed to the extent specified in the Variation Impact Proposal (as varied by the parties' agreement);
- (c) the relevant Date for Milestone Achievement, Date for Construction Completion or Date for Completion will be extended as specified in the Variation Impact Proposal (as varied by the parties' agreement); and
- (d) the Principal must pay Macquarie the Variation Costs, or Macquarie must pay the Principal the Variation Savings (as applicable) of the Variation in accordance with clause 37.

# 35.9 If parties fail to reach agreement

If the parties are unable to reach agreement within 20 Business Days after the Principal rejects the Variation Impact Proposal in accordance with clause 35.4(b), the Principal may refer the matter for dispute resolution in accordance with clause 52. In making this referral, the Principal must refer all matters under the Variation Impact Proposal that are in dispute to be determined in accordance with clause 52.

## 35.10 Principal may direct that Variation proceed

- (a) If the Principal refers the matter for dispute resolution under clause 35.9, the Principal may also direct Macquarie to implement the Variation by issuing a Variation Order whether or not any matters in dispute have been agreed in accordance with clause 52.
- (b) If the Principal issues a Variation Order under clause 35.10(a):
  - (i) the disputed matters in the Variation Impact Proposal will, until the Principal and Macquarie otherwise agree or a determination is made in accordance with clause 52, be reasonably determined by the Principal's Representative. In making his or her reasonable determination, the Principal's Representative must determine all disputed matters in the Variation Impact Proposal required to enable the Variation to be implemented;
  - (ii) Macquarie must proceed to implement the Variation on the basis of the Variation Impact Proposal and the matters determined by the Principal's Representative under clause 35.10(b)(i) (notwithstanding that any matters in dispute have not been agreed or determined in accordance with clause 52);
  - (iii) Macquarie will be relieved of its obligations under this deed to the extent specified in the Variation Order;
  - (iv) the relevant Date for Milestone Achievement, Date for Construction Completion or Date for Completion will be extended as specified in the Variation Order; and
  - any necessary adjustments will be made following the determination of a dispute under clause 52 (where applicable).

# 35.11 Principal options following determination

Following determination of a dispute referred to in clause 35.9 in accordance with clause 52, the Principal may, only if it has not already exercised its right to issue a Variation Order under clause 35.10, elect to do either of the following:

- (a) require Macquarie to implement the proposed Variation in accordance with the Variation Impact Proposal as varied by the determination; or
- (b) withdraw the proposed Variation (in which case clause 35.3 applies),

by written notice to Macquarie (which in the case of clause 35.11(a) must be a Variation Order).

### 35.12 Macquarie to implement Variation

If the Principal gives a Variation Order pursuant to clause 35.11(a):

- Macquarie must carry out the Variation described in the Variation Order on the basis of the Variation Impact Proposal (as varied by the determination, once made);
- (b) Macquarie will be relieved of its obligations under this deed to the extent specified in the Variation Impact Proposal (as varied by the determination, once made);
- (c) the relevant Date for Milestone Achievement, Date for Construction Completion or Date for Completion will be extended as specified in the Variation Impact Proposal (as varied by the determination, once made); and
- (d) the Principal must pay Macquarie the Variation Costs, or Macquarie must pay the Principal the Variation Savings (as applicable) of the Variation in accordance with clause 37.

## 35.13 Instruction to proceed

- (a) Subject to clause 35.13(b) but whether or not the Principal has issued a Variation Impact Request under clause 35.1 and whether or not Macquarie has issued a Variation Impact Proposal under clause 35.2 in response to a Variation Impact Request, the Principal's Representative may at any time instruct Macquarie to implement a Variation by issuing a Variation Order. In these circumstances, the matters set out in clause 35.2(c) and any other matters required to enable the Variation to be implemented will, until the Principal and Macquarie agree otherwise or a determination is made in accordance with clause 52, be reasonably determined by the Principal's Representative.
- (b) The Principal's Representative must not issue a Variation Order pursuant to clause 35.13(a) where the relevant Variation has a Material Impact, provided that whether or not the relevant Variation has a Material Impact will be determined by the Principal's Representative (unless and until the Principal and Macquarie agree otherwise or a determination is made in accordance with clause 52).
- (c) If Macquarie disagrees with a matter determined by the Principal's Representative (including whether the Variation has a Material Impact):
  - Macquarie may refer the matter for dispute resolution in accordance with clause 52;
  - (ii) Macquarie must proceed to implement the Variation on the basis determined by the Principal's Representative notwithstanding that the matters in dispute have not been agreed or determined in accordance with clause 52;
  - (iii) Macquarie will be relieved of its obligations under this deed to the extent specified in the Variation Order; and
  - (iv) any necessary adjustments will be made following any agreement or determination under clause 52.

# 35.14 Omissions

- (a) If a Variation omits any part of the Project Works or Macquarie's Activities, the Principal may carry out those omitted Project Works or Macquarie's Activities itself or by engaging a Rail Contractor or the TSE Contractor.
- (b) The Principal must ensure that it and the TSE Contractor or any Rail Contractor it engages to carry out those omitted Project Works or Macquarie's Activities does not put Macquarie (or the D&C Contractor) in breach of its obligations under the Rail Safety National Law and Rail Safety Regulations.

### 35.15 No liability unless Variation Order

- (a) Macquarie will not be entitled to make any Claim against the Principal arising out of, or in any way in connection with, any Variation, except where Macquarie is directed to implement a Variation pursuant to a Variation Order issued by the Principal under this clause 35 or where clauses 35.3, 35.6, 36.3(b), or 54.1 apply.
- (b) Subject to clause 35.15(c), if:
  - (i) the Principal's Representative issues a Variation Order;
  - (ii) the Variation the subject of the Variation Order did not arise from any wrongful act or omission of Macquarie or any of its Associates or any breach of a Project Document by Macquarie; and
  - (iii) Macquarie has provided the Principal's Representative with a Variation Impact Proposal which complies with the requirements of clause 35.2(c), including details of the effect that Macquarie anticipates the Variation will have on:
    - (A) Macquarie's ability to satisfy its obligations under a Project Document (including any warranties given by Macquarie under a Project Document) and exercise its rights under a Project Document; and
    - (B) the functionality or integrity of the elements of Macquarie's Activities, the Project Works and the Temporary Works and the quality or performance standards required by a Project Document, including:
      - (aa) the elements of Macquarie's Activities, the Project Works and the Temporary Works that will be affected;
      - (bb) how and to what extent the functionality or integrity of those elements will be affected; and
      - (cc) the quality or performance standards affected and how and to what extent they will be affected,

then Macquarie's liability under this deed will be reduced to the extent that liability arises as a result of:

- (iv) the matters notified by Macquarie in the Variation Impact Proposal; and
- (v) the actual adverse effect which the Variation has upon:
  - (A) Macquarie's ability to satisfy its obligations under this deed and exercise its rights under this deed; and
  - (B) the functionality or integrity of the elements of Macquarie's Activities, the Project Works and the Temporary Works or the quality or performance standards required by this deed.
- (c) If Macquarie fails to notify the Principal's Representative of any adverse effect of the Variation on:
  - (i) Macquarie's ability to satisfy its obligations under a Project Document (including any warranties given by Macquarie under a Project Document); or

- (ii) the functionality or integrity of the elements of Macquarie's Activities, the Project Works and the Temporary Works and the quality or performance standards required by a Project Document, including:
  - (A) the elements of Macquarie's Activities, the Project Works and the Temporary Works that will be affected;
  - (B) how and to what extent the functionality or integrity of those elements will be affected; or
  - the quality or performance standards affected and how and to what extent they will be affected,

#### then:

- (iii) Macquarie will be deemed to have warranted to the Principal that the Variation does not have any such adverse effect and the Variation will not limit or otherwise affect Macquarie's obligations or liabilities under a Project Document; and
- (iv) the Variation will not be taken to limit or otherwise affect Macquarie's obligations or liabilities under a Project Document.

#### 35.16 Template

Schedule B21 contains a template which the parties may use to document a Principal initiated Variation. The parties are not obliged to use this template.

#### 35.17 Pending Changes Not used

- (a) Subject to clause 35.17(b), the parties acknowledge and agree that:
  - (i) at the Commencement Date:
    - (A)—the scope of work relating to the Pending Changes has not been fully defined;
    - (B) the parties intend that the scope will be developed by Macquarie after the Commencement Date in accordance with this clause 35.17; and
    - (C) no SDD Program or other time and cost allowance has been made in this deed for the carrying out of the scope of work relating to the Pending Changes;
  - (ii) the details and drawings regarding each Pending Change included in Schedule A22 must be further developed by Macquarie and provided to the Principal on a regular progressive basis for review by the Principal prior to the submission of the relevant Variation Impact Proposal;
  - (iii) Macquarie must, no later than finalise the design and scope for all Pending Changes, including the design and scope under the OSD PDA, and provide to the Principal a Variation Impact Proposal in respect of each Pending Change in accordance with clause 35.2 as if a Variation Impact Request had been issued by the Principal, which:
    - (A) includes details of the relief Macquarie considers it requires under this deed (if any), including under the SWTC, Schedule A2, the Site Access Schedule and clauses 7, 9, 10, 11, 12, 16, 17, 20, 21 and elsewhere as applicable;

- (B) includes Macquarie's proposed total Variation Cost (excluding the costs under paragraph (d) of the definition of Variation Cost) and time impact of the relevant Pending Change; and
- (C) includes Macquarie's aggregate proposed total cost and time impact of all the Pending Changes for which Variation Impact Proposals have been submitted by the date of such Variation Impact Proposal,

as if a Variation Impact Request for each Pending Change had been issued by the Principal;

- (iv) for the purposes of establishing the cost and time impact of each Pending Change, the relevant details in Revised Design Stage 1 will be treated as the baseline:
  - (A)—subject to the correction of any non-compliances identified by the Principal in its review of such design pursuant to clause 20; and
  - (B) to the extent such design satisfies the requirements of the SWTC and this deed;
- (v) notwithstanding clause 35.15:
  - (A) the Principal agrees to pay Macquarie the additional actual design and project management costs reasonably and properly incurred and substantiated by Macquarie up until and including the Commencement Date in relation to the Pending Changes of excluding GST, as an upfront payment following provision of a payment claim in accordance with clause 34; and
  - (B) the Principal agrees to pay Macquarie from the Commencement Date up until the date of submission of a Variation Impact Proposal for a Pending Change, the actual design and project management costs reasonably and properly incurred and substantiated by Macquarie in respect of that Pending Change, as monthly progress payments in accordance with clause 35;
  - (C) should the Principal instruct a Variation to Macquarie to undertake a Pending Change, the amounts paid to Macquarie under clause 35.17(a)(v)(B) in respect of that Pending Change will be treated as a part payment for that Variation; and
  - (D) should the Principal not instruct a Variation for Macquarie to undertake an Optional Pending Change, the amounts paid to Macquarie under clauses 35.17(a)(iv)(A) and 35.17(a)(iv)(B) in respect of that Optional Pending Change will be retained by Macquarie as compensation for the design and project management it has performed in respect of that Pending Change.
- (b) The Principal's Representative may, in its absolute discretion, elect not to proceed with the Optional Pending Change by giving written notice to Macquarie, provided that such notice is provided no later than a lateral lateral
- (c) Subject to the remainder of this clause 35.17 and clause 38, clauses 35.4 to 35.15 shall apply to finalising the impact of the Pending Changes on Macquarie's Activities unless the parties agree otherwise provided that the Principal must either:

- (i) if the Principal agrees with the details set out in the Variation Impact Proposal provided under clause 35.17(a)(iii), accept the Variation Impact Proposal by issuing a Variation Order; or
- (ii) if the Principal disagrees with the details set out in the Variation Impact Proposal provided under clause 35.17(a)(iii), issue a Variation Order in accordance with clause 35.13.
- (d) Despite clause 35.4 or any other provision of this deed, the Principal may (in its absolute discretion):
  - (i) to the extent allowed in clause 35.17(d)(iii), elect to delay the review of any Variation Impact Proposal received from Macquarie in relation to a Pending Change until a Variation Impact Proposal has been received by the Principal for all Pending Changes or for any particular Pending Changes the Principal determines;
  - (ii) where the Principal makes an election pursuant to clause 35.17(d):
    - (A) the Principal may consider one or more of the Variation Impact Proposals together or separately; and
    - (B) the time period for the Principal's election under clause 35.4 does not commence until the last relevant Variation Impact Proposal has been received; and
  - (iii) elect to extend the time period referred to in clause 35.4 up to 40 Business

    Days where it considers this is required to consider the Variation Impact

    Proposal;
- (e) The parties acknowledge and agree that:
  - (i) Macquarie must submit Design Documentation with any Variation Impact Proposal for a Pending Change that is sufficiently developed so that, for any discrete design component, part of element, the design is developed to a fixed design concept equivalent to Design Stage 1 in relation to the general details and any special details, including:
    - (A) all relevant design information, and a statement identifying areas where changes have been made to the Revised Stage 1 Design;
    - (B) a requirements analysis, allocation and traceability matrix (RATM) approved by the relevant AEO for all relevant requirements, and identification of changes from the Stage 1 RATM and associated Design Documentation;
    - (C) a statement from Macquarie confirming that all documents included in Schedule C3, other than those submitted as part of the Revised Design Stage 1, have not changed and can be relied on as forming part of the Revised Design Stage 1 package; and
    - (D) design reports, including updates to the Revised Design Stage 1
      Design Documentation or new design reports as required; and
  - (ii) provided the Design Documentation submitted complies with clause 35.17(e)(i) and the Principal accepts the Variation Impact Proposal and issues a Variation Order, such design will be deemed to constitute Revised Design Stage 1 for the purposes of this deed.

- (f) Subject to clause 38, the parties acknowledge and agree that clause 37 applies in relation to the payment of Variation Costs pursuant to this clause 35.17 and Schedule E6 of the OSD PDA applies in relation to an
- (g) Macquarie must use reasonable endeavours to:
  - (i) ensure that the Pending Changes are carried out in a cost effective manner, using value engineering; and

minimise and mitigate the cost and time impact of each Pending Change.

### 35.18 Variations required as a consequence of OSD Variations

If the OSD Developer has determined under clause 26.2(c)(vi) of the OSD PDA that an OSD Variation proposed by the Principal under clause 25.1 of the OSD PDA cannot be implemented unless a corresponding Variation is implemented under this deed (Corresponding Variation):

- (a) Macquarie must issue to the Principal a Variation Impact Proposal for that Corresponding Variation in accordance with clause 35.2 within 5 Business Days after the date of the OSD Developer's determination;
- (b) The Principal may only elect to not proceed with the Corresponding Variation pursuant to clause 35.4(c) if:
  - the Principal has elected not to proceed with, or has withdrawn, the OSD Variation pursuant to clause 24 of the OSD PDA;
  - (ii) the parties have agreed that the Corresponding Variation is not required to enable the OSD Variation to be implemented; or
  - (iii) the OSD Developer's determination has been referred to dispute resolution pursuant to clause 38 of the OSD PDA and the expert or arbitrator (as applicable) has determined that the Corresponding Variation is not required to enable the OSD Variation to be implemented; and
- (c) If the Principal rejects the Variation Impact Proposal for the Corresponding Variation pursuant to clause 35.7:
  - the Principal must require that the parties consult in good faith and use their reasonable endeavours to agree on a mutually acceptable resolution to the matters set out in the Variation Impact Proposal which are in dispute pursuant to clause 35.7; and
    - (ii) if the parties are unable to reach agreement within 20 Business Days after the Principal rejects the Variation Impact Proposal, the Principal must refer the matter for dispute resolution pursuant to clause 35.9; and
    - (iii) following determination of the dispute, the Principal must require Macquarie to implement the Variation in accordance with the Variation Impact Proposal as varied by the determination pursuant to clause 35.11(a).

#### 36. MACQUARIE INITIATED VARIATIONS

#### 36.1 Macquarie may propose a Variation

Macquarie may propose a Variation by giving a written notice to the Principal's Representative with details of:

- (a) the proposed Variation;
- (b) the reason for the proposed Variation;
- (c) the time within, and the manner in which, Macquarie proposes to implement the proposed Variation;
- (d) the effect the proposed Variation will have on the SDD Program (including any extension of time required to a Date for Milestone Achievement, Date for Construction Completion or Date for Completion);
- (e) any Approvals required to implement the proposed Variation, and the effect of the proposed Variation on any existing Approvals and any OSD Planning Approval and on the ability of Macquarie and the OSD Developer to comply with those Approvals;
- (f) the effects which the proposed Variation will have on Macquarie's ability to satisfy its obligations under a Project Document (including any warranties given by Macquarie under a Project Document) and exercise its rights under a Project Document;
- (g) the effect which the proposed Variation will have on any works carried out by the Rail Contractors;
- (h) whether an OSD Variation will be required to enable the proposed Variation to be implemented, or as a consequence of the proposed Variation;
- (i) whether the Variation is required to enable an OSD Variation to be implemented under clause 27 of the OSD PDA, or as a consequence of an OSD Variation;
- (j) whether the Variation will give rise to, or is likely to give rise to, a Material Impact;and
- (k) the value for money for the Principal arising from the Variation, including the Variation Savings that Macquarie expects to arise from the Variation.

### 36.2 Principal may approve or reject

- (a) If Macquarie gives a notice under clause 36.1, the Principal:
  - (i) will consider Macquarie's proposed Variation in good faith; and
  - (li) subject to clause 36.3, may:
    - (A) approve (with or without conditions) the proposed Variation in its absolute discretion by issuing a Variation Approval to Macquarie; or
    - (B) reject the proposed Variation in its absolute discretion; and
  - (iii) will be under no obligation to approve the proposed Variation for the convenience of or to assist Macquarie.

- (b) If the Principal issues a Variation Approval under clause 36.2(a)(ii)(A) without conditions:
  - Macquarie must proceed to implement the Variation on the basis set out in the Variation Approval; and
  - (ii) Macquarie will be relieved of its obligations under this deed to the extent specified in the Variation Approval.
- (c) If the Principal issues a Variation Approval under clause 36.2(a)(ii)(A) with conditions:
  - Macquarie may proceed to implement the Variation on the basis set out in the Variation Approval, in which case Macquarie will be relieved of its obligations under this deed to the extent specified in the Variation Approval; or
  - (ii) Macquarie may withdraw the proposed Variation if Macquarie, acting reasonably, does not accept any of the conditions attached to the Variation Approval.

# 36.3 Variation required as a result of a Change in Law or Planning Approval modification

- (a) To the extent that any Variation requested by Macquarie is required to ensure that the Project Works and Temporary Works comply with a Change in Law or a modification to the Planning Approval (other than the Project Planning Approval Modification), the Principal must, in its discretion, either:
  - approve the Variation proposed by Macquarie by issuing a Variation Approval;
  - (ii) direct Macquarie to carry out a Variation in accordance with clause 35 to ensure that the Project Works and the Temporary Works comply with the Change in Law or the modification to the Planning Approval (as applicable); or
  - (iii) take such other action as the Principal reasonably considers necessary to ensure the Project Works and the Temporary Works comply with the Change in Law or the modification to the Planning Approval (as applicable).
- (b) If the Principal approves or directs a Variation in accordance with clause 36.3(a)(i) or clause 36.3(a)(ii):
  - (i) Macquarie must proceed to implement the Variation on the basis of Macquarie's notice under clause 36.1 or in accordance with clause 35 (as applicable) and clause 37 will apply with respect to that Variation; and
  - (ii) if the Variation is required to ensure that the Project Works or the Temporary Works comply with a Compensable Change in Law or a modification to the Planning Approval contemplated in paragraph (b) of the definition of Compensation Event, clauses 23.11 and 24 will apply (and, in the case of clause 23.11, as if the Variation proposal notice given by Macquarie under clause 36.1 were a claim for an extension of time under clause 23.9 provided the proposal includes all the information required by clause 23.9).

### 36.4 Macquarie to bear risks and costs

Unless otherwise agreed in writing by the Principal and excluding any Variation under clause 36.3, Macquarie will:

- (a) bear all risks and Costs associated with a Variation proposed by Macquarie, including:
  - any amounts that are payable by Macquarie or the Principal to any of the Rail Contractors under any Project Cooperation and Integration Deeds or any other contracts entered into between the Principal and the Rail Contractors; and
  - (ii) the risk of any Material Impact arising out of or in connection with that Variation;
- (b) be responsible for managing a Variation proposed by Macquarie, including with the Rail Contractors where a Variation proposed by Macquarie impacts upon the Rail Contractors; and
- (c) not be entitled to make any Claim against the Principal arising out of, or in any way in connection with, a Variation proposed by Macquarie (including any Variation that has a Material Impact, regardless of whether or not that Material Impact was identified in any notice given by Macquarie under clause 36.1),

including where the Principal issues a Variation Approval in relation to such Variation.

### 37. VARIATION COSTS AND VARIATION SAVINGS

- (a) If:
  - a Variation directed by the Principal under clause 35 results in Variation Costs; or
  - (ii) Variation Costs are payable to Macquarie under clauses 23.11(f) or are otherwise required by an express provision of this deed to be valued as a Variation,

then:

- (iii) if the Principal directed Macquarie to implement a Variation under clause 35.10(a) or clause 35.13 or the quantum of Variation Costs payable to Macquarie under clause 23.11(f) is the subject of a Dispute, the Principal must pay Macquarie its Variation Costs:
  - (A) pending agreement between the parties or determination of the Variation Costs in accordance with clause 52, as reasonably determined by the Principal; and
  - (B) following determination or agreement between the parties, as so determined or agreed,

progressively within 16 Business Days after each month in which the relevant work was undertaken. If the Variation Costs paid under clause 37(a)(iii)(A) are more or less than the Variation Costs for the relevant month as subsequently determined or agreed, the difference must be paid by the relevant party to the other; or

(iv) otherwise:

- (A) Macquarie may claim the Variation Costs progressively within 16 Business Days after each month in which the relevant work was undertaken unless agreed between the parties; and
- (B) the Principal must pay Macquarie the Variation Costs within 10 Business Days after receiving Macquarie's claim under clause 37(a)(iv)(A).
- (b) The parties acknowledge that, in the calculation of any Variation Costs, there must not be any double counting of any amounts (including, where Variation Costs are payable in connection with a Compensation Event, any double counting of any amounts included in the calculation of the Delay Costs payable with respect to that Compensation Event).
- (c) If a Variation directed by the Principal under clause 35 results in overall Variation Savings (or a Variation approved by the Principal under clause 36.2 is expected to result in Variation Savings, as advised by Macquarie under clause 36.1), the parties agree that:
  - (i) in the case of a Variation directed by the Principal under clause 35, the Principal is entitled to receive of any Variation Saving; and
  - (ii) in the case of a Variation approved by the Principal under clause 36.2, the Principal is entitled to receive of the Variation Savings agreed between the parties at the time the Principal issues the relevant Variation Order.
- (d) If a Variation is implemented under this deed to enable Macquarie to comply with a Change in Law or Change in Codes and Standards and that Variation gives rise to Variation Savings, or a Change in Law or Change in Codes and Standards otherwise results in cost savings, the Principal is entitled to of the Variation Savings or cost savings (as applicable).
- (e) If Variation Savings or cost savings are payable to the Principal under clause 37(c) or clause 37(d), they will be:
  - set off against the Variation Costs payable by the Principal to Macquarie under clause 37(a) and the amounts payable by the Principal to Macquarie under clause 34; and
  - (ii) otherwise, paid by Macquarie to the Principal progressively within 10 Business Days after the end of each month in which the relevant work which has been deleted or omitted would have been undertaken but for the Variation.
- (f) Notwithstanding any other provision in this deed, to the extent the Variation Costs payable to Macquarie pursuant to this deed includes activities, items or costs that are the same or similar to activities, items or costs that are set out in Part 2 and Part 3 of Schedule E1, the applicable Variation Costs must be calculated using the rates set out for such activities, items or costs in Part 2 and Part 3 of Schedule E1.
- (g) Subject to clauses 35.7A and 38.4, this clause 37 is an exhaustive code of Macquarie's rights in any way in connection with any Variation. Macquarie waives all rights at Law to make any Claim against the Principal in any way in connection with any of the matters set out in this clause 37, otherwise than in accordance with this deed.

#### 38.1 Optional Condition Criteria

- (a) For the purposes of agreeing or determining whether Optional Condition 1 applies:
  - (i) if Macquarie considers that Optional Condition 1 applies to Macquarie's Activities, Macquarie must give a written notice to the Principal:
    - (A) detailing how the Optional Condition Criteria for Optional Condition 1 have been satisfied;



- (C) specifying the amount claimed by Macquarie in respect of Optional
  Condition 1, being the costs expected to be reasonably incurred by
  Macquarie directly as a result of Optional Condition 1 applying to
  Macquarie's Activities, up to the Optional Condition 1 Cap; and
- (D) including all details, calculations, supporting documentation and other information required to substantiate the amount claimed by Macquarie pursuant to clause 38.1(a)(i)(C),

### (Optional Condition 1 Proposal);

- (ii) if the Principal requires further information in relation to the Optional Condition 1 Proposal:
  - (A) the Principal may give Macquarie written notice detailing the further information required by the Principal; and
  - (B) Macquarie must provide the Principal with the information requested under clause 38.1(a)(ii)(A) within 10 Business Days of the date on which the notice was provided under clause 38.1(a)(ii)(A);
- (iii) within 20 Business Days of the later of the:
  - (A) date on which Macquarie gives the Principal the Optional Condition 1

    Proposal; and
  - (B) the date on which Macquarie gives the Principal the additional information required by the Principal pursuant to clause 38.1(a)(ii),

### the Principal may either:

- (C) accept the Optional Condition 1 Proposal; or
- (D) reject the Optional Condition 1 Proposal, giving reasons; and


- (iv) if the Principal rejects the Optional Condition 1 Proposal in accordance with clause 38.1(a)(iii)(D), then either party may refer the matter for dispute resolution in accordance with clause 52.
- (b) The parties acknowledge and agree that:
  - (i) Optional Condition 2 will apply if the relevant Optional Condition Criteria have been satisfied; and
  - (ii) if Optional Condition 2 applies pursuant to clause 38.1(b)(i), the Date for Construction Completion for Portion 1 will be brought forward by calendar days.


### 38.2 Payment for Optional Conditions


- (a) If Optional Condition 1 is agreed or determined to apply to Macquarie's Activities pursuant to clause 38.1(a), the Principal must pay Macquarie the Optional Condition 1 Amount progressively in accordance with clause 34.
- (b) Notwithstanding anything else in this deed, the amount to which Macquarie is entitled to be paid arising out of or in connection with Optional Condition 1 must not exceed the Optional Condition 1 Cap.
- (c) If Optional Condition 2 applies pursuant to clause 38.1(b)(i):
  - (i) Macquarie may include the Optional Condition 2 Amount in a progress claim to be issued by Macquarie for the next calendar month after the relevant Optional Condition Criteria have been satisfied; and
  - (ii) the Principal must pay Macquarie the Optional Condition 2 Amount in accordance with clause 34.
- (d) Except as expressly provided for in clause 38:1(a)(iv), clause 38.2(a) and clause 38.2(c), Macquarie is not entitled to make, and the Principal will not be liable for, any Claim by virtue of an Optional Condition applying or not applying pursuant to clause 38.1(a) or clause 38.1(b), including under clause 23.9, 23.13 and clause 24 in respect of any delay to achieving:
  - (i) Milestone Achievement of a Milestone;
  - (ii) Construction Completion of a Portion; or
  - (iii) Completion of a Portion (other than Portion 1),

by virtue of an Optional Condition applying or not applying pursuant to clause 38.1(a) or clause 38.1(b)(i).

38.3
















#### 39. CHANGE IN LAW

### 39.1 Change in Codes and Standards

- (a) Where there is a Change in Codes and Standards:
  - (I) Macquarie must give a written notice to the Principal's Representative within 20 Business Days after the date on which it first become aware of (or ought reasonably to have first become aware of) the Change in Codes and Standards, containing:
    - (A) details of the Change in Codes and Standards; and
    - (B) an estimate of Macquarie's increased or decreased costs of complying with that Change in Codes and Standards, including sufficient information to support the estimate as well as the information referred to in clause 35.2(c); and
    - (ii) if a notice is given by Macquarie which complies with clause 39.1, then within 10 Business Days after the date of the notice, the Principal's Representative must either:
      - (A) direct Macquarie to disregard the Change in Codes and Standards; or

- (B) direct Macquarie to implement a Variation under clause 35.13 to enable Macquarie to comply with the Change in Codes and Standards.
- (b) If the Principal's Representative gives a notice under clause 39.1(a)(ii)(A), Macquarie will not be regarded as being in breach of this deed to the extent that it disregards the relevant Change in Codes and Standards.
- (c) Subject to clause 39.1(d), if the Principal gives a notice under clause 39.1(a)(ii)(B), Macquarie will not be entitled to be paid the Variation Cost of the Variation:
  - except to the extent that, as at the date of the notice given by the Principal under clause 39.1(a)(ii)(B), the relevant Design Documentation complied, or would have complied, with the requirements of this deed (but for the relevant Change in Codes and Standards), including any requirement that the Design Documentation be fit for its intended purpose (or any similar reference); or
  - (ii) to the extent that, notwithstanding the Change in Codes and Standards, Macquarie would have had to make a change to the Project Works or the Temporary Works or a change to the methods of construction used in carrying out the Project Works or the Temporary Works, in order that the Project Works and the Temporary Works be fit for their intended purpose (or any similar reference).
- (d) Clause 39.1(c)(i) will not disentitle Macquarie to the Variation Cost of the Variation where the relevant non-compliance in the Design Documentation is a minor noncompliance that is capable of correction without the need for any significant redesign of the relevant part of the Project Works or the Temporary Works.

#### 39.2 Changes in Law

Subject to clauses 23.11, 24 and 36.3 and subject to the Call Option Deed (Retail Lot North) and the Call Option Deed (Retail Lot South), Macquarie will be liable for the consequences of, and will have no Claim against the Principal arising out of or in any way in connection with, a Change in Law.

### 39.3 Implementation of Change in Law

To the extent it is able to do so, on reasonable request, the Principal must use reasonable endeavours (without having to incur additional cost) to avail Macquarie of any relief, implementation arrangements or programs which are extended to the Principal in respect of compliance with any Change in Law (other than any Compensable Change in Law).

#### 40. ADVERTISING AND SIGNAGE

#### 40.1 Advertising and signage

- (a) Notwithstanding any other provision of this clause 40, Macquarie must obtain the Principal's prior written consent to the installation or display of any art, advertising, signage or other display within Martin Place Metro Station or the Retail Lot if any aspect of that art, advertising, signage or display would impact upon, or could reasonably be expected to impact upon:
  - the fire and life safety requirements specified in Appendix 43 to the SWTC;
  - (ii) any wayfinding signage or infrastructure; or
  - (iii) the operation of Sydney Metro City & Southwest.

- (b) Subject to clauses 40.1(a) and (d), Macquarie may:
  - (I) sell advertising space and place advertisements; and
  - (li) place art, signage and displays,

within Martin Place Metro Station and the Retail Lot in accordance with this clause 40 and Appendix 11 to the SWTC.

- (c) Provided that Macquarie have complied with their obligations under this clause 40.1, Macquarie will be entitled to retain any revenue derived from the sale of advertising space or the installation of any art, signage or display pursuant to clause 40.1(b).
- (d) Any advertising, art, signage or display within Martín Place Metro Station and the Retail Lot must:
  - (i) comply with the requirements of the SWTC;
  - (ii) comply with all applicable Approvals and Laws;
  - (iii) comply with codes of conduct, codes of ethics and codes of advertising for the advertising industry prepared or adopted by the Advertising Standards Bureau of Australia, the Classification Board and the Australian Association of National Advertisers;
  - (iv) not depict political, religious, racist, sexually explicit, offensive or other similar subject matter;
  - not resemble or be capable of confusion with directional or informational signs either by shape, size or colour; and
  - (vi) not interfere with the operation of Sydney Metro City & Southwest.
- (e) The parties acknowledge that:
  - this clause 40 applies from the Commencement Date up to the Last Date of Completion; and
  - (ii) the Building Management Statement will apply in relation to the parties' advertising and signage rights and obligations during the period of operation of Martin Place Metro Station.

### 40.2 Electronic signage

- (a) Macquarie must ensure that any electronic signage installed by Macquarie within Martin Place Metro Station or the Retail Lot pursuant to clause 40.1 complies with Appendix 11 and 18 to the SWTC.
- (b) If any accident, event or occurrence which causes or has the potential to cause death, serious injury or significant disruption to any person occurs, the Principal or its nominee may use the electronic signage referred to in clause 40.2(a) to display emergency announcements and information.
- (c) The Principal is not required to obtain consent from, or give notice to, Macquarie, the Retail Lessee or any Sub-Tenant before exercising its rights under clause 40.2(b).

#### 41. RISKS AND INSURANCE

### 41.1 Responsibility for care of the Project Works

- (a) Subject to clauses 23.11, 24 and 41.1(d), Macquarie is, in respect of each Portion, responsible for the care of, and bears the risk of destruction, loss or damage to:
  - Macquarie's Activities, the Project Works, the Temporary Works, the Macquarie Construction Site and any Extra Land, from the Commencement Date;
  - (ii) any Extra Land from the date Macquarie procures access to such Extra Land; and
  - (iii) the Principal Construction Site, from the Construction Licence Commencement Date,

#### up to and including:

- (iv) to the extent the relevant Macquarie's Activities, the Project Works, the Temporary Works, the Macquarie Construction Site, any Extra Land or the Principal Construction Site relate to Portion 1 and not to any Portion other than Portion 1, the Date of Construction Completion of Portion 1; and
- (v) subject to clause 41.1(a)(iv), the Date of Completion of the relevant Portion.
- (b) After the time referred to in clause 41.1(a), subject to clause 41.1(d), Macquarie will bear the risk of any destruction, loss of or damage to the Project Works, the Temporary Works, the Construction Site, any Extra Land and Martin Place Metro Station arising from:
  - any act or omission of Macquarie or its Associates during the Defects Correction Period (including any extension to a Defects Correction Period under clause 30) or any other Macquarie's Activities; or
  - (ii) any event which is notifiable pursuant to, or which has been notified in accordance with, the Insurances under clause 41.3 which occurred while Macquarie was responsible for the care of the relevant part of Macquarie's Activities, the Project Works, the Temporary Works, the Construction Site, any Extra Land or Martin Place Metro Station under clause 41.1(a) in connection with Macquarie's Activities.
- (c) Subject to clause 41.1(d), Macquarie must:
  - in accordance with clause 41.14, (at its own Cost) promptly make good any destruction, loss or damage for which Macquarie bears the risk under this clause 41; and
  - (ii) indemnify the Principal against Loss resulting from such destruction, loss or damage.
- (d) This clause 41.1 does not apply to the extent that any destruction, loss or damage:
  - (i) for which Macquarie:
    - (A) would otherwise have been responsible; or
    - (B) bears the risk; or

(ii) in respect of which Macquarie is obliged to indemnify the Principal against under clause 41.1(c)(ii),

results from an Excepted Risk.

- (e) Where any destruction, loss or damage arises to any extent from an Excepted Risk:
  - Macquarie must, where directed by the Principal's Representative to do so, make good or repair the destruction, loss or damage; and
  - (ii) the destruction, loss or damage (where a direction to repair or make good is not given) or that making good or repair (where a direction to repair or make good is given) will, to the extent the destruction, loss or damage arises from an Excepted Risk, be treated as if it were a Variation directed by the Principal and clause 35 will apply.

### 41.2 Principal's insurance

- (a) The Principal must, on or before Financial Close, effect and thereafter maintain:
  - (i) contract works (material damage) insurance;
  - (ii) public and products liability insurance; and
  - (iii) delay in start-up insurance (DSU Insurance),

including for the benefit of each member of the Macquarie Group as at the Commencement Date, and for the benefit of the D&C Contractor at nil premium cost to them in respect of the contract works (material damage) insurance and public and products liability insurance, on the terms of the policies referred to in Schedule E5.

- (b) The Principal's Insurances are subject to the exclusions, conditions, deductibles and excesses noted on the Principal's Insurance policies and Macquarie acknowledges and agrees that:
  - it has satisfied itself of the nature and extent of the cover provided by the Principal's Insurances;
  - the Principal's Insurances do not cover every risk to which Macquarie or its Associates may be exposed and are subject to deductibles and limits;
  - (iii) Macquarie may, at its cost, elect to effect insurance for any risk or liability which is not covered by the Principal's Insurances;
  - (iv) if Macquarie makes a claim under any Principal's Insurance (including in respect of any destruction, loss or damage for which Macquarie bears the risk under clause 41.1 or any risk against which Macquarie indemnifies a State Indemnified Party under clause 42.1) and the event giving rise to that claim was not caused by the Principal or a Rail Contractor, Macquarie will bear the Cost of any excesses, deductibles or self-insured retentions payable under the Principal's Insurance in connection with that claim;
  - (v) the DSU Insurance is effected by the Principal for the benefit of Macquarie, and Macquarie warrants that it has complied with the duty of disclosure owed to the insurer and that information provided by Macquarie for provision to the insurer for the purposes of disclosure and the proposal is, to the best of Macquarie's knowledge, full, true, and correct and does not

- exclude information that may have affected the insurers decision to insure and on what terms; and
- (vi) a failure by it to comply with the duty of disclosure to the DSU Insurance insurer may entitle the insurer to void the policy or to reduce its liability for a claim and in such circumstances Macquarie agrees that the Principal is not responsible for the avoidance of the policy by the insurer or any reduction in the insurer's liability for a claim and Macquarie agrees not to bring any claim against the Principal for compensation.

### 41.3 Macquarie's Insurance obligations

Macquarie must effect and maintain, or cause to be effected and maintained, the following Insurance:

- (a) workers compensation insurance referred to in clause 41.4;
- (b) asbestos liability insurance referred to in clause 41.5;
- (c) professional indemnity insurance referred to in clause 41.6;
- (d) Construction Plant insurance referred to in clause 41.7;
- (e) motor vehicle insurance referred to in clause 41.8; and
- (f) any other insurances required by Law.

#### 41.4 Workers compensation insurance

- (a) Macquarie must effect and maintain, or cause to be effected and maintained, workers compensation insurance (unless Macquarie is a licensed self-insurer under the relevant statutory scheme) which covers workers in accordance with any statute relating to workers or accident compensation:
  - (i) for the amount required by Law; and
  - (ii) in the name of Macquarie and, where permissible under the relevant statutory scheme, extended to indemnify the Principal for its statutory liability to persons employed, or deemed to be employed, by Macquarie.
- (b) Macquarie must ensure that each of its Subcontractors effects and maintains workers compensation insurance which covers employees in accordance with any statute relating to workers or accident compensation:
  - (i) for the amount required by Law; and
  - (ii) in the name of the Subcontractor and, where permissible under the relevant statutory scheme, extended to indemnify the Principal and Macquarie for their statutory liability to persons employed, or deemed to be employed, by the Subcontractor.

#### 41.5 Asbestos liability insurance

If Macquarie's Activities include any work involving asbestos or asbestos decontamination, including stripping, encapsulation or removal, Macquarie must effect and maintain (or cause to be effected and maintained) asbestos liability insurance which:

(a) covers liability on an occurrence basis (and not a claims made basis) in respect of or in connection with the presence of asbestos and any work involving asbestos or asbestos decontamination, including stripping, encapsulation or removal that is caused by or arises out of or in connection with any act or omission of Macquarie or its Associates in connection with the carrying out of Macquarie's Activities; and

(b) has a limit of indemnity of at least for any one occurrence and in the aggregate.

# 41.6 Professional indemnity insurance




### 41.7 Construction Plant insurance

# 41.8 Motor vehicle insurance

# 41.9 Periods of Insurance









# 41.12 Premiums



# 41.13 Undertaking to inform





#### 41.14 Reinstatement

- (a) If, prior to the time Macquarie ceases to be responsible under clause 41.1 for the care of a part of the Project Works, the Temporary Works or any other thing referred to in clause 41.1(a), any destruction, damage or loss occurs to the Project Works or the Temporary Works, Macquarie must:
  - make secure the Project Works and the Temporary Works and the parts of the Construction Site which are still under the control of Macquarie;
  - (ii) notify:
    - (A) appropriate Authorities and emergency services; and
    - (B) the insurers for assessment,

and comply with their instructions;

- (iii) promptly consult with the Principal to agree on steps to be taken to ensure:
  - (A) the prompt repair or replacement of the destruction, loss or damage so that:
    - (aa) it complies with the SWTC; and
    - (bb) there is minimal disruption to the Project Works the Temporary Works or Macquarie's Activities; and
  - (B) that, to the greatest extent possible, Macquarie continues to comply with its obligations under this deed;
- (iv) subject to clause 41.1(e), manage all repair and replacement activities so as to minimise the impact on the Project Works, the Temporary Works or Macquarie's Activities; and
- (v) keep the Principal's Representative fully informed of the progress of the repair and replacement activities.
- (b) Subject to clause 41.1(e), Macquarie will bear the Cost of complying with this clause 41.14.

#### 41.15 Application of Principal's Insurance proceeds

- (a) Subject to, and without limiting, clause 41.1, where, prior to the Last Date of Completion, the Project Works or the Temporary Works are damaged or destroyed, then:
  - (I) to the extent the damaged or destroyed Project Works or Temporary Works have been the subject of a payment or allowance under clause 34 or clause 34 of the D&C Contract, all insurance proceeds under the contract works (material damage) insurance required pursuant to clause 41.2 in respect of those damaged or destroyed Project Works or Temporary Works that are payable under such Principal's Insurance will be:
    - (A) paid to the Principal; and
    - (B) paid by the Principal to Macquarie (or such other entity as it may direct in writing from time to time) as progress payments under clause 34.2 as and when Macquarie or DevCo reinstates the Project Works and the Temporary Works,


and subject to clause 41.1(e), those insurance proceeds will be Macquarie's sole entitlement to payment in respect of the reinstatement of that destruction of or damage to the Project Works or the Temporary Works;

- (ii) to the extent the damaged or destroyed Project Works or Temporary Works have not been the subject of a payment or allowance under clause 34 or clause 34 of the D&C Contract, the Principal will direct that all insurance proceeds under the contract works (material damage) insurance required pursuant to clause 41.2 in respect of those damaged or destroyed Project Works or Temporary Works that are payable under such Principal's Insurance will be paid to Macquarie (or such other entity as Macquarie may direct in writing from time to time) as loss payee immediately; and
- (iii) payment of insurance proceeds under clause 41.15(a)(ii) will be limited to the amount that Macquarie would have been entitled to be paid for the lost or damaged work described in that clause, if not for the loss or damage. Any insurance proceeds in excess of this amount will be paid in accordance with clause 41.15(a)(i).
- (b) This clause does not apply to any insurance proceeds that are payable under any Principal's Insurance in respect of an Excepted Risk, which will be retained by the Principal.

### 41.16 Damage to property

- (a) Subject to clause 41.16(c), where any loss of, or destruction or damage to, real or personal property or the Environment (including any Services but excluding the Project Works or the Temporary Works) occurs arising out of, or in any way in connection with, the carrying out by Macquarie of Macquarie's Activities or a failure by Macquarie to comply with its obligations under a Project Document, Macquarie must, at its cost, promptly repair and make good any such loss, destruction or damage.
- (b) If Macquarie fails to carry out any repair work under clause 41.16(a), the Principal may carry out such work or engage others to carry out such work and any Loss suffered or incurred by the Principal in doing so will be a debt due and payable from Macquarie to the Principal.

- (c) This clause 41.16 does not apply where the owner of the real or personal property does not agree to Macquarie carrying out the work under clause 41.16(a).
- (d) Nothing in this clause 41.16 limits the operation of the indemnity in clause 42.



### 41.18 DSU Insurance



### 41.19 Liabilities of Macquarie not affected

The effecting of Insurances does not limit the Liabilities or obligations of Macquarie under the Project Documents.

## 41.20 No merger

This clause 41 survives termination or expiry of this deed.

#### 42. INDEMNITY AND LIABILITY EXCLUSIONS

#### 42.1 Indemnity from Macquarie

Macquarie indemnifies:

(a) the Principal;



(each a State Indemnified Party) from and against:

- (e) any Loss incurred by a State Indemnified Party in respect of:
  - (i) damage to, loss or destruction of, or loss of use of or access to (whether total or partial), any State Indemnified Party's real or personal property; or
  - (ii) any Claim against a State Indemnified Party (including by another State Indemnified Party) or Liability a State Indemnified Party may have to third parties in respect of or arising out of or in connection with:
    - (A) any illness, personal injury to, or death of, any person; or
    - (B) damage to, loss or destruction of, or loss of use of or access to (whether total or partial), any real or personal property,


caused by, arising out of, or in any way in connection with Macquarie's Activities; or


- (f) any Loss incurred by a State Indemnified Party, or Liability to any other person, arising out of or in any way in connection with:
  - (i) any breach or failure to comply with the terms of any Project Document by Macquarie; or
  - (ii) any fraudulent or negligent act or omission by Macquarie, its Associates or any of its Subcontractors arising from or in connection with Macquarie's Activities.


#### 42.2 Limitations upon Macquarie's liability


- (a) Subject to clause 42.5(a), Macquarie's total aggregate liability under or in connection with:
  - (i) this deed;
  - (ii) any Project Document; or
  - (iii) any Third Party Agreement,

however caused or arising, whether in contract, tort, or otherwise, is limited to an amount equal to of the Total Project Sum.









### 42.6 Procedure for Third Party Claims

- (a) If a State Indemnified Party wishes to claim indemnity under clause 42.1 in respect of a claim against the State Indemnified Party by a third party (Third Party Claim), the State Indemnified Party must:
  - give notice of the Third Party Claim to Macquarie as soon as reasonably practicable;
  - (ii) keep Macquarie informed of the progress of the Third Party Claim;
  - (iii) regularly consult with Macquarie in relation to the manner in which proceedings relating to the Third Party Claim are conducted and implement

Macquarie's reasonable instructions as to the manner in which those proceedings are conducted;

- (iv) not settle or pay the Third Party Claim, other than a Third Party Claim which:
  - (A) that State Indemnified Party is obliged by Law to pay; or
  - (B) is settled for an amount which is less than or equal to the amount that State Indemnified Party would otherwise have been liable to pay to the relevant third party,

without Macquarie's prior written consent (which must not be unreasonably withheld or delayed).

- (b) If Macquarie wishes to direct a State Indemnified Party to take actions in defending or mitigating the Third Party Claim, Macquarie must first give reasonable security to the State Indemnified Party for any Cost or liability arising out of such direction.
- (c) Macquarie's liability under clause 42.1 will be reduced to the extent that a failure by a State Indemnified Party to comply with clause 42.6(a) prejudices Macquarie, but not otherwise.

#### 42.7 Obligations not affected

(a) Clause 42.1 does not limit or otherwise affect Macquarie's other obligations under the Project Documents or otherwise according to Law.



#### 43. DEFAULT

#### 43.1 Macquarie Event of Default

Each of the following events is a Macquarie Event of Default:

- (a) (failure to progress): Macquarie fails to expeditiously and diligently progress
   Macquarie's Activities as required under clause 23.2(e);
- (b) (failure to insure): Macquarie fails to effect or maintain (or cause to be effected or maintained) an Insurance as required by this deed, and fails to do so within 10 Business Days after receipt of a notice from the Principal directing it to do so;
- (c) (subcontracting): Macquarie breaches its obligations under clause 8;
- (d) (fraud): the Principal is the victim of any fraud or dishonest conduct by Macquarie, DevCo or the D&C Contractor in connection with Macquarie's Activities, or the Independent Commission Against Corruption or similar public body determines that Macquarie (or the D&C Contractor, in performing Macquarie's Activities) has engaged in corrupt conduct, collusive pricing or other similar activity;
- (e) (incorrect representation or warranty): a representation or warranty made or given by Macquarie in this deed or any other Principal Project Document proves to be untrue which has a material adverse effect on Macquarie's ability to comply with its obligations under the Project Documents;
- (f) (delay): Macquarie has not achieved:
  - Milestone Achievement of a Milestone by the Date for Milestone Achievement for that Milestone;
  - (ii) Construction Completion of a Portion by the Date for Construction Completion for that Portion; or
  - (iii) Completion of a Portion (other than Portion 1) by the Date for Completion for that Portion; and
- (g) (other breach): any other material breach by Macquarie of an obligation under this deed or any other Principal Project Document.

### 43.2 Default Notice

If a Macquarie Event of Default occurs, the Principal may give Macquarie a notice (the **Default Notice**):

- (a) stating that it is a notice under this clause 43.2; and
- (b) specifying the nature of the Macquarie Event of Default.

### 43.3 Cure Plan

(a) If:

- (i) a Default Notice is given; and
- (ii) the Macquarie Event of Default is capable of being Remedied,

Macquarie must, within (or such longer period as the Principal may agree) after receipt of the Default Notice:

- (iii) Remedy the Macquarie Event of Default; or
- (iv) prepare and submit to the Principal a draft plan describing the actions and measures which Macquarie will diligently pursue to Remedy the Macquarie Event of Default (including the proposed cure period) (**Draft Cure Plan**).
- (b) Within after receipt of the Draft Cure Plan, the Principal must (acting reasonably) either:
  - (i) approve the Draft Cure Plan by notifying Macquarie; or
  - (ii) reject the Draft Cure Plan by notifying Macquarie and providing reasons to Macquarie for its rejection.
- (c) If the Principal approves a Draft Cure Plan pursuant to clause 43.3(b)(i) (the Approved Cure Plan):
  - the period of time in the Approved Cure Plan to Remedy the Macquarie Event of Default is the cure period (the Applicable Cure Period); and
  - (ii) Macquarie must comply with and implement the Approved Cure Plan (or otherwise diligently pursue the Remedy of the Macquarie Event of Default) and Remedy the Macquarie Event of Default within the Applicable Cure Period.
- (d) If the Principal rejects a Draft Cure Plan pursuant to clause 43.3(b)(ii), Macquarie, in consultation in good faith with the Principal, must amend the Draft Cure Plan to meet the Principal's reasonable requirements and submit the amended Draft Cure Plan to the Principal for its approval, in which case this clause 43.3 will apply to the amended Draft Cure Plan as if it were originally submitted under clause 43.3(a).
- (e) If:
  - (i) a Default Notice is given;
  - (ii) the Macquarie Event of Default is capable of being Remedied; and
  - (iii) Macquarie fails to:
    - (A) Remedy the Macquarie Event of Default, or submit a Draft Cure Plan, in accordance with clause 43.3(a);
    - (B) if the Principal rejects a Draft Cure Plan pursuant to clause 43.3(b)(ii), amend the Draft Cure Plan to meet the Principal's reasonable requirements and submit the amended Draft Cure Plan in accordance with clause 43.3(d); or
    - (C) comply with and implement the Approved Cure Plan (or otherwise diligently pursue the Remedy of the Macquarie Event of Default), except in a minor respect,

and such failure is not remedied by Macquarie within after notice from the Principal regarding that failure, a Macquarie Termination Event will occur.

- (f) If at any time prior to the expiry of an Applicable Cure Period, Macquarie reasonably considers that it requires an extension to the Applicable Cure Period it may request an extension to the Applicable Cure Period by notifying the Principal in writing setting out the reasons for that belief and the reasonable period of time proposed by Macquarie for the extension of the Applicable Cure Period.
- (g) If:
  - (i) Macquarie gives the Principal a notice under clause 43.3(f); and
  - (ii) the Principal is reasonably satisfied that Macquarie has diligently pursued and is continuing to diligently pursue a Remedy (other than in a minor respect) of the applicable Macquarie Event of Default but that the Macquarie Event of Default cannot, despite such diligence, be Remedied within the Applicable Cure Period,

the Principal must grant an extension of the Applicable Cure Period for such period as the Principal reasonably considers is reasonably required to Remedy the Macquarie Event of Default, provided that the Principal is not required to grant more than one extension to an Applicable Cure Period.

(h) Without prejudice to the Principal's rights under clause 23 and this clause 43, for the purposes of this clause 43.3, the Principal agrees that the Macquarie Event of Default referred to in clause 43.1(f) is capable of being Remedied.

#### 43.4 Prevention Plan

- (a) If:
  - (i) a Default Notice is given; and
  - (ii) the Macquarie Event of Default is not capable of being Remedied,

Macquarie must, within after receipt of the Default Notice, prepare and submit to the Principal a draft plan describing the actions and measures which Macquarie will diligently pursue to prevent the Macquarie Event of Default from recurring (**Draft Prevention Plan**).

- (b) Within after receipt of the Draft Prevention Plan, the Principal must (acting reasonably) either:
  - (i) approve the Draft Prevention Plan by notifying Macquarie; or
  - (ii) reject the Draft Prevention Plan by notifying Macquarie and providing reasons to Macquarie for its rejection.
- (c) If the Principal approves a Draft Prevention Plan pursuant to clause 43.4(b)(i) (the Approved Prevention Plan), Macquarie must comply with and implement the Approved Prevention Plan.
- (d) If the Principal rejects a Draft Prevention Plan pursuant to clause 43.4(b)(ii), Macquarie, in consultation in good faith with the Principal, must amend the Draft Prevention Plan to meet the Principal's reasonable requirements and submit the amended Draft Prevention Plan to the Principal for its approval, in which case this clause 43.4 will apply to the amended Draft Prevention Plan as if it were originally submitted under clause 43.4(a).

- (e) If:
  - (i) a Default Notice is given;
  - (ii) the Macquarie Event of Default is not capable of being Remedied; and
  - (iii) Macquarie fails to:
    - (A) submit a Draft Prevention Plan in accordance with clause 43.4(a);
    - (B) if the Principal rejects a Draft Prevention Plan pursuant to clause 43.4(b)(ii), amend the Draft Prevention Plan to meet the Principal's reasonable requirements and submit the amended Draft Prevention Plan in accordance with clause 43.4(d); or
    - (C) comply with and implement, except in a minor respect, the Approved Prevention Plan,

and such failure is not remedied by Macquarie within \_\_\_\_\_\_ after notice from the Principal regarding that failure, a Macquarie Termination Event will occur.

- (f) If Macquarie reasonably considers that it requires an extension to any of the time periods in the Approved Prevention Plan, it may request an extension to such time period by notifying the Principal in writing setting out the reasons for that belief and the reasonable period of time proposed by Macquarie for the extension of the applicable time period.
- (g) If:
  - (i) Macquarie gives the Principal a notice under clause 43.4(f); and
  - (ii) the Principal is reasonably satisfied that Macquarie has diligently pursued and is continuing to diligently pursue compliance with the Approved Prevention Plan (other than in a minor respect),

the Principal must grant an extension to the applicable timing in the Approved Prevention Plan for such period as the Principal considers is reasonably required, provided that the Principal is not required to grant more than one extension to an Approved Prevention Plan.

### 44. STEP-IN

# 44.1 Step-in Events

Each of the following is a Step-in Event:

- (a) a Macquarie Termination Event; and
- (b) an event or circumstance which arises out of or in connection with Macquarie's Activities that poses a serious threat to, or causes or will cause material damage or material disruption to:
  - (i) the health or safety of persons;
  - (ii) the Environment;
  - (iii) any property; or
  - (iv) the safe and secure performance of Macquarie's Activities.

## 44.2 Step-in Rights

- (a) If:
  - (i) a Step-in Event occurs; and
    - (ii) the Principal has given notice to Macquarie in accordance with clause 44.2(b),

then a Step-in Party may exercise all or any of the Step-in Powers set out in clause 44.3 in an endeavour to remedy the Step-in Event or overcome the risk or mitigate any consequences resulting from the Step-in Event (**Step-in Right**).

- (b) The notice referred to in clause 44.2(a)(ii):
  - (i) must be in writing and must specify:
    - (A) the Step-in Event which has triggered the Step-in Right;
    - (B) the Macquarie's Activities which the Step-in Party proposes to perform;
    - the date on which the relevant Step-in Party proposes to commence performing the relevant Macquarie's Activities; and
    - (D) the date on which the relevant Step-in Party proposes to cease exercising the relevant Macquarie's Activities; or
  - (ii) may be given orally if the Principal's Representative considers that the Stepin Event requires urgent remedy or action and there is insufficient time to issue a written notice under clause 44.2(b)(i), but if given orally must be followed within 24 hours by a written notice under clause 44.2(b)(i).
- (c) The Step-in Right is without prejudice to the Principal's other rights in respect of a Step-in Event, including its rights under clause 45.

### 44.3 Step-in Powers

A Step-in Party may, in performing Macquarie's Activities referred to in the notice under clause 44.2(b), do anything in respect of those activities that Macquarie could do including:

- (a) enter into and remain in possession of all or any of the Project Works, Temporary Works and/or the Construction Site;
- (b) manage all or any of the Project Works, Temporary Works and/or the Construction Site;
- (c) exercise all or any of Macquarie's rights, and perform all or any of Macquarie's obligations:
  - (i) in connection with the performance of Macquarie's Activities;
  - (ii) under or in relation to a Project Document or any other document to which Macquarie is a party; and
  - (iii) under or in relation to any Approval held by Macquarie,

as if it were Macquarie, to the exclusion of Macquarie;

- (d) do anything the Step-in Party considers necessary or desirable to remedy the Stepin Event or overcome the risk or mitigate any consequences resulting from the Step-in Event; and
- (e) do anything incidental to the matters listed in clauses 44.3(a) to (d) (inclusive),

## (Step-in Powers).

# 44.4 Macquarie's obligations

- (a) Macquarie must:
  - (i) cooperate with the Step-in Party in the exercise of the Step-in Powers; and
  - (ii) take any step which the Step-in Party considers necessary or desirable to remedy the Step-in Event or overcome the risk or mitigate any consequences resulting from the Step-in Event; and
  - (iii) ensure that its Significant Subcontractors (excluding the Lifts and Escalators Contractor) do likewise, and use its best endeavours to ensure the Lifts and Escalators Contractor and all other Subcontractors do likewise.
- (b) Without limiting clause 44.4(a), Macquarie must:
  - (i) allow the Step-in Party to access and use:
    - (A) all or any of the land and assets used in the performance of Macquarie's Activities;
    - (B) its Associates; and
    - (C) any information the Step-in Party reasonably requires;
  - (ii) comply with all reasonable Directions given by the Step-in Party; and
  - (iii) ensure that its Significant Subcontractors (excluding the Lifts and Escalators Contractor) do likewise, and use its best endeavours to ensure the Lifts and Escalators Contractor and all other Subcontractors do likewise,

to enable the Step-in Party to exercise its Step-in Powers.

(c) Macquarie's obligations under this deed will be suspended to the extent and for such period as is necessary to permit the Principal to exercise its Step-in Rights.

# 44.5 Principal's obligations

- (a) The Principal must ensure that each Step-in Party, in exercising the Step-in Powers, uses its reasonable endeavours to perform Macquarie's Activities in accordance with the requirements of this deed.
- (b) Macquarie acknowledges that a Step-in Party is not under any obligation to remedy the Step-in Event nor to overcome the risk or mitigate any consequences resulting from the Step-in Event.

## 44,6 No liability

Macquarie acknowledges that, except as provided for in clauses 23 and 24 the Principal will have no Liability to Macquarie, and Macquarie will not be entitled to make any Claim against the Principal, arising out of or in connection with:

- (a) any conduct, delay, negligence or breach of duty in the exercise or non-exercise of a Step-in Power; nor
- (b) for any Loss which results,

except where it arises from:

- (c) fraud or Wilful Misconduct on the part of the Step-in Party or its Associates; or
- (d) an Excusable Cause of Delay, in which case clause 23 and clause 24 shall apply to any such claims.

#### 44.7 Step-out

- (a) A Step-in Party must cease to exercise the Step-in Powers as soon as reasonably practicable and, in any event, on the earlier of:
  - the relevant Step-in Event being remedied (or the risk or consequences resulting from the Step-in Event being overcome); and
  - (ii) the Principal's Representative notifying Macquarie in writing that the Step-in Party will no longer exercise the Step-in Powers.
- (b) The Principal must give written notice to Macquarie of the date on which the Stepin Party will cease to exercise the Step-in Powers (which notice must be given by the Principal to Macquarie a reasonable time prior to the date the Step-in Party proposes to cease to exercise the Step-in Powers).
- (c) The Principal and Macquarie must consult with each other with the intention of ensuring that the transition from the Step-in Party ceasing to exercise the Step-in Powers to Macquarie resuming the performance of the relevant Macquarie's Activities is effected without interruption to Macquarie's Activities.
- (d) Upon the Step-in Party ceasing to exercise the Step-in Powers, Macquarie must resume the performance of the relevant Macquarie's Activities in accordance with this deed (unless this deed has been terminated).

# 44.8 Principal's Costs

The Principal will be entitled to recover its reasonable Costs and expenses for any action taken pursuant to clause 44.1(a) as a debt due and payable from Macquarie to the Principal.

#### 45. TERMINATION

# 45.1 Macquarie Termination Events

Each of the following is a Macquarie Termination Event:

- (a) (Termination of the OSD PDA): termination of the OSD PDA for a "Macquarie Termination Event" (as defined in the OSD PDA) under the OSD PDA prior to the :
- (b) (Failure to pay): Macquarie fails to pay any Macquarie Payment or any other amount which it is obliged to pay to the Principal under this deed, the amount is not disputed and the failure is not remedied within 20 Business Days after a written demand from the Principal;

- (c) (Failure to submit, amend or implement a cure or prevention plan or to Remedy or prevent); an event described in clause 43.3(e) or clause 43.4(e);
- (d) (Failure to achieve Completion by Longstop Date): a failure by Macquarie to achieve Completion of the Project Works by the Longstop Date;
- (e) (abandonment): Macquarie abandons the Project Works;
- (insolvency of Macquarie): an Insolvency Event occurs in relation to Macquarie, whether or not Macquarie has been in breach of this deed;
- (g) (insolvency of D&C Contractor or D&C Guarantor): an Insolvency Event occurs in relation to the D&C Contractor or the D&C Guarantor, whether or not Macquarie is then in breach of this deed, and:
  - the D&C Contractor or D&C Guarantor is not replaced within 120 Business Days; or
  - (ii) at any time during that period, Macquarie is not diligently pursuing the replacement of the D&C Contractor or D&C Guarantor (as applicable),

by a person that:

- (iii) satisfies the requirements of clause 8.2(b); or
- (iv) is otherwise acceptable to the Principal (acting reasonably);
- (h) (assignment): Macquarie breaches its obligations under clause 51.3 and the failure is not remedied within 8 Business Days after a written notice from the Principal;
- (i) (breach of clause 51.1): Macquarie breaches its obligations under clause 51.1 and the failure is not remedied within 8 Business Days after a written notice from the Principal;
- (j) (Illegality Event): an Illegality Event; or
- (k) (Liability caps exceeded) the aggregate liability of Macquarie to the Principal:
  - under or in connection with this deed, the Project Documents and the Third Party Agreements is equal to or exceeds of the Total Project Sum; or
  - (ii) under clauses 23.12(d)(i), 23.12(d)(ii), 23.12(e)(i), 23.12(e)(ii) and 23.12(k)(ii), and in respect of any breach of clauses 23.2(a) and 23.2(b), is equal to or exceeds the LD Cap.

# 45.2 Notice of Macquarie Termination Event

Without limiting the Principal's other rights or Macquarie's other obligations under the Project Documents, Macquarie must notify the Principal's Representative immediately on becoming aware of any Macquarie Termination Event or an event or occurrence that, with the giving of notice, or lapse of time, would or is likely to become a Macquarie Termination Event.

## 45.3 Termination for Macquarie Termination Event

If a Macquarie Termination Event occurs and is subsisting, the Principal may give a written notice to Macquarie immediately terminating this deed. The notice must set out details of the Macquarie Termination Event for which the Principal is giving the notice.

## 45.4 Principal Termination Events


Each of the following is a Principal Termination Event:

- (a) (Failure to pay): the Principal fails to comply with its payment obligations under clause 34 and the failure is not remedied within 20 Business Days after a written demand from Macquarie; or
- (b) (Frustration): a breach by the Principal of this deed which substantially frustrates or renders it impossible for Macquarie to achieve Completion of the Project Works;
- (c) (Termination of the OSD PDA): termination of the OSD PDA for a "Principal Termination Event" (as defined in the OSD PDA) under the OSD PDA prior to the ; or
- (d) (Material breach): the Principal commits a material breach of this deed (other than in relation to any failure to provide access) and that breach is not remedied within 20 Business Days after written notice from Macquarie.

# 45.5 Termination for Principal Termination Event

- (a) If a Principal Termination Event occurs, Macquarie may give the Principal 30 Business Days' notice of its intention to terminate this deed.
  - (b) If the relevant Principal Termination Event has not been remedied (or its effects overcome) within 30 Business Days after receipt of Macquarie's notice under clause 45.5(a), Macquarie may, if the Principal Termination Event is still subsisting, immediately terminate this deed by notice to the Principal.







## 45.7 Termination of OSD PDA

- (a) The parties acknowledge that, if this deed is terminated by:
  - (i) the Principal under clause 45.3 or clause 45.6; or
  - (ii) Macquarie under clause 45.5 or clause 45.6,

the OSD PDA will automatically terminate.

- (b) If:
  - (i) the OSD PDA is terminated (including under clause 2 of the OSD PDA) prior to the Last Date of Completion; and
  - (ii) this deed is not terminated,

the parties must use best endeavours to agree:

- (iii) the amendments required to the Project Documents to reflect the fact that:
  - (A) the OSD PDA has been terminated;
  - (B) the Project Documents must operate independently of the OSD Project Documents; and
  - (C) the Principal may engage a third party to carry out the OSD Developer's Activities; and
- (iv) any Variation required to the Project Works, the Temporary Works or Macquarie's Activities as a consequence of the termination of the OSD PDA, which may include a Variation to:
  - (A) ensure that Martin Place Metro Station:
    - (aa) will satisfy the requirements of the SWTC; and
    - (bb) can be operated safely and in a manner which does not put the health and safety of persons at risk,

despite the OSD not being constructed or completed; or

- (B) enable an over station development similar to the OSD to be completed after Sydney Metro City & Southwest commences operations.
- (c) If there is a dispute between the parties as to the amendments required to the Project Documents under clause 45.7(b)(iii) or any Variation required under clause 45.7(b)(iv), that Dispute will be resolved in accordance with clause 52.
- (d) If the parties agree, or it is determined under clause 52, that a Variation is required to the Project Works, the Temporary Works or Macquarie's Activities pursuant to clause 45.7(b)(iv), that Variation will be deemed to have been proposed by Macquarie pursuant to clause 36.1 and approved by the Principal in accordance with clause 36.2(a)(ii)(A) and clause 36.4 will apply to that Variation.
- (e) The parties acknowledge and agree that any Variation required under clause 45.7(b)(iv) will be treated as a Variation requested by Macquarie except in circumstances where the OSD PDA is terminated for the default of the Principal under the OSD PDA or pursuant to clause 45.6.

# 45.8 Principal not entitled to give notice


The Principal will not be entitled to give any notice under clauses 43.2 or 45.3 and will not be entitled to terminate this deed to the extent the occurrence or circumstance which would otherwise entitle the Principal to give such a notice results from the relevant Principal Termination Event.

# 45.9 Consequences of termination

- (a) On expiry or termination of this deed, the rights and obligations of the parties under this deed will cease except for:
  - any accrued rights and obligations under this deed, including those arising out of the termination of this deed (including the Payment Schedule); and
  - (ii) any rights and obligations which expressly or impliedly continue after termination of this deed, including those referred to in clause 60.4.
- (b) If this deed is terminated pursuant to clause 45.3, clause 45.5 or clause 45.6, the Principal may, in its absolute discretion, to the extent reasonably required by the Principal to make the Construction Site and any Extra Land safe and/or facilitate completion of the Project Works (as the case may be) (Remaining Work):
  - take possession of, and use (and permit others to use), the Construction Site and any Extra Land (and, for this purpose, Macquarie must ensure that the Principal has such access to the Extra Land);
  - (ii) contract with any of the Subcontractors;
  - (iii) take possession of, and use (and permit others to use), such of the Design Documentation, Material and other information in the possession of Macquarie or any of Macquarie's Associates and Macquarie must ensure that all necessary rights for this purpose are assigned to the Principal;
  - (iv) itself or engage third parties to carry out and complete the whole or any part of the Remaining Works; and
  - (v) exclude from the Construction Site and the Extra Land Macquarie and any of Macquarie's Associates.

- (c) If this deed is terminated pursuant to clause 45.3, the Principal may have recourse to the Bank Guarantee held under clause 6.
- (d) Macquarie acknowledges and agrees that the Principal's rights and entitlements set out in this clause 45 are in addition to the Principal's rights and entitlements under the D&C Side Deed.

# 45.10 Termination payment





# 45.11 Other matters relevant to termination

- (a) Macquarie must:
  - take all steps possible to mitigate the incurring by it of Costs or Loss in respect of any termination of this deed; and
  - (ii) hand over to the Principal's Representative all information, documents and records (including all Design Documentation) and do all other things to enable the Principal to exercise its rights to use such Design Documentation.
- (b) Macquarie may continue to use and occupy the Principal Construction Site pursuant to clause 17.2 until the date that is 20 Business Days after the date on which this deed is terminated (or such other date agreed between the parties) to the extent reasonably necessary to enable Macquarie to:
  - demobilise and remove its Construction Materials and Construction Plant from the Construction Site (other than Construction Materials in which title has vested in the Principal pursuant to clause 34.6); and
  - (ii) comply with its obligations under clause 45.11(a).

This clause 45.11(b) will only apply if the Principal does not exercise its rights under clause 3 of the D&C Side Deed.

- (c) To the extent the Principal has not had recourse to the Bank Guarantee, the Principal must, subject to clause 6, return the Bank Guarantee then held by it under clause 6 when Macquarie has complied with its obligations under this clause 45.
- (d) Nothing in this clause 45 or that the Principal does or fails to do pursuant to this clause 45 will prejudice the right of the Principal to exercise any right or remedy which it may have, including where Macquarie breaches (including repudiates) this deed.

## 45.12 Preservation of rights

- (a) (No prejudice) Nothing in this clause 45 prejudices the right of the Principal to exercise any right or remedy which it may have against Macquarie in respect of any breach of a Project Document occurring before termination (other than a breach leading to termination of this deed under clause 45), including any rights arising in relation to any Liability a State Indemnified Party may have to third parties for which the State Indemnified Party is entitled to be indemnified pursuant to clause 42.
  - (b) (Direct deeds) The Principal's rights and entitlements set out in this clause 45 are in addition to the Principal's rights and entitlements under the D&C Side Deed.

## 45.13 No other termination rights

Despite any rule of Law or equity to the contrary, this deed may not be terminated other than as provided for in this deed.

#### 45.14 Survival

This clause 45 will survive the termination of this deed.

#### 46. ACCESS, INSPECTIONS AND AUDITS

#### 46.1 Principal's right of entry

- (a) The Principal (and any person authorised by the Principal, which may include a Nominated Member) may, at any time, enter the Construction Site and upon reasonable notice enter any other premises where Macquarie's Activities are being carried out:
  - (i) in respect of the Principal (or any person authorised by the Principal), for the purpose of:
    - (A) observing or inspecting Macquarie's Activities;
    - (B) monitoring compliance by Macquarie with its obligations under any Project Document and any Project Plan; or
    - (C) exercising any right or performing any obligation which the Principal has under any Principal Project Document; and
  - (ii) in respect of a Nominated Member, for the purposes of providing its Recommendation.
- (b) When exercising this right, the Principal must, and must procure that any person authorised by the Principal to enter the Construction Site:

- give Macquarie reasonable notice of its intention to enter the Construction Site or other premises where Macquarie's Activities are being carried out;
   and
- (ii) do so (and must ensure any person authorised by the Principal does so) in a manner that:
  - (A) does not unreasonably interfere with Macquarie's Activities; and
  - (B) complies with Macquarie's reasonable site access and work health and safety procedures.
- (c) Macquarie must use reasonable endeavours to:
  - coordinate Macquarie's Activities so they do not interfere with the exercise by the Principal of its right of entry; and
  - (ii) provide the Principal and any person authorised by the Principal to enter the Construction Site with every reasonable facility and other assistance necessary for any inspection by the Principal and such person, including providing access to any relevant systems, registers, manuals, records (including financial records), plans and programs.
- (d) If an inspection shows that Macquarie has not complied or is not complying with its obligations under this deed, the Principal's Representative:
  - may notify Macquarie or the Independent Certifier of the details of the noncompliance;
  - (ii) may specify a reasonable period within which Macquarie must carry out appropriate rectification and/or remedy activities; and
  - (iii) will be entitled to be reimbursed by Macquarie for the reasonable costs of the inspection including any reasonable administrative costs incurred by the Principal in relation to the inspection.
- (e) Neither the Principal nor any person authorised by the Principal (including any Rail Contractor) owes any duty to Macquarie to inspect Macquarie's Activities or review the Project Works or Temporary Works for errors, omissions or compliance with the requirements of this deed if it does so inspect.
- (f) No inspection or review of Macquarie's Activities, the Project Works or the Temporary Works by the Principal or any person authorised by the Principal (including any Rail Contractor) will in any way lessen or otherwise affect:
  - Macquarie's obligations under this deed or any other Project Document or otherwise according to Law; or
  - (ii) the Principal's rights against Macquarie, whether under this deed or any other Project Document or otherwise according to Law.

# 46.2 Access to third parties' information

Macquarie must:

- (a) ensure that the Principal (and any person authorised by the Principal) has direct access to any information, documents or material that:
  - (i) is maintained by a third party (including Macquarie's Associates); and

- the Principal is entitled to have access to, or have copies of, from Macquarie under this deed;
- (b) ensure that any contractual arrangements between Macquarie or Subcontractors and any third parties acknowledge the Principal's right of access under clause 46.2(a); and
- (c) provide to the Principal on demand written evidence (including copies of any contractual arrangements referred to in clause 46.2(b)) showing compliance by Macquarie with its obligations under clause 46.2(b).

# 46.3 Macquarie to cooperate

Macquarie must cooperate, and must ensure that Subcontractors cooperate, with the Principal and any persons authorised by the Principal in the exercise of the Principal's rights under this clause 46.

# 47. RECORDS AND REPORTING OBLIGATIONS

#### 47.1 Records

- (a) Macquarie must keep appropriate books of account, records, documentation and systems which evidence its performance of Macquarie's Activities and its compliance with the Project Documents.
- (b) Macquarie must ensure its books of account, records, documentation and systems are available to the Principal upon request by the Principal (acting reasonably).

# 47,2 Financial reporting

- (a) Not later than 4 months after the end of each financial year, Macquarie must give the Principal;
  - unconsolidated audited financial statements for the previous financial year for Macquarie;
  - (ii) the audited financial statements for the previous financial year of any consolidated entity of which Macquarie forms part; and
  - (iii) the audited financial statements for the previous financial year of any consolidated entity of which the D&C Contractor forms part.
- (b) Each of the documents to be provided to the Principal in accordance with this clause 47.2 must be accompanied by a certificate signed by two authorised officers of the relevant entity certifying that the information provided is accurate, complete and correct in all respects.
- (c) Macquarie must prepare (or procure the preparation of) the accounts and financial statements required under this clause 47.2 in compliance with Law and, without limitation, in accordance with the accounting principles generally accepted in Australia and consistently applied.

# 47.3 Early warning risk register

- (a) Macquarie will give early warning by notifying the Principal as soon as it becomes aware of any fact, matter or thing which may give rise to a risk of:
  - a delay in achieving Milestone Achievement of any Milestone or Construction Completion or Completion of any Portion;

- (ii) an adverse effect on the performance of Macquarie's Activities or the Project Works;
- (iii) Macquarie being in breach of any term of this deed; or
- (iv) a Claim.
- (b) Upon receipt of an early warning notification under clause 47.3(a), Macquarie will enter the risk the subject of the early warning notification on the Risk Register (which will include a description of the risk and the actions which are to be taken to avoid or mitigate the risk).
- (c) Macquarie must provide the Principal with access to the Risk Register or as otherwise directed by the Principal's Representative.
- (d) A notification provided by either party under this clause 47.3 will not relieve Macquarie from or alter its Liabilities or obligations under this deed, including any and all other notification obligations under this deed.

# 47.4 Notices under Project Documents

Macquarie must give the Principal as soon as practicable certified copies of all notices of default, breach or dispute given or received by it under the Project Documents from any of its co-contracting parties.

## 47.5 Advice on rights of third parties under Project Documents

Macquarie undertakes to advise the Principal as soon as practicable after an event has occurred which, to Macquarie's actual knowledge, could in any way materially prejudice the Principal's rights under the Project Documents by reason of the exercise of rights available to third parties arising from the Project Documents.

#### 47.6 ASIC and ASX notices

Macquarie must give the Principal, as soon as practicable, copies of all notices and other documents given or received by a member of the Macquarie Group to or from the Australian Securities and Investments Commission or the ASX Limited.

# 47.7 Other information

Macquarie must promptly give the Principal such other information relating to Macquarie's Activities as the Principal may reasonably require from time to time.

# 47.8 Retention of records

Macquarie must retain all records in relation to Macquarie's Activities:

- (a) until they are delivered to the Principal; or
- (b) if not so delivered to the Principal, for at least 7 years after the Last Date of Completion.

### 48. CONFIDENTIALITY AND PERMITTED DISCLOSURE

#### 48.1 Confidentiality

(a) Subject to clauses 48.1(b) and 48.1(c), Macquarie must:

- keep the Project Documents and any information relating to the Project Works, Macquarie's Activities and any discussions concerning the Project Documents (together, the **Information**) confidential; and
- (ii) ensure that each of its Associates comply with clause 48.1(a)(i).
- (b) Macquarie is not obliged to keep any Information confidential to the extent:
  - that Information is in the public domain through no default of Macquarie;
  - (li) that Information is:
    - (A) required to be disclosed by Law or the ASX listing rules; or
    - (B) given to a court in the course of proceedings to which Macquarie is a party; or
  - (iii) the Principal consents in writing to the disclosure of that Information.
- (c) Subject to clause 48.1(d), Macquarie may provide Information to:
  - (i) its Related Entities;
  - (ii) bona fide potential purchasers of an interest in a member of the Macquarie Group (excluding Macquarie, Macquarie Bank Limited, Project Trust, DevCo and Macquarie Financial Holdings) or a Retail Lot from Macquarie or a Related Entity of Macquarie, pursuant to clause 51, and any Related Entity of such potential purchaser;
    - (iii) Subcontractors, advisors, Financiers and prospective Financiers of Macquarie or any of the parties set out in clauses 48.1(c)(i) and 48.1(c)(ii); and
    - (iv) the officers, employees and agents of Macquarie or of any of the parties set out in clauses 48.1(c)(i) and 48.1(c)(ii),48.1(c)(iii),

to the extent that the disclosure of such Information is:

- necessary to enable Macquarie to perform its obligations under this deed, the OSD PDA or any other Project Document; or
- (vi) required in relation to the potential sale of an interest in a member of the Macquarie Group (excluding Macquarie, Macquarie Bank Limited, Project Trust, DevCo and Macquarie Financial Holdings) or a Retail Lot,

and provided that, in the case of the parties described in clauses 48.1(c)(i), 48.1(c)(ii) and 48.1(c)(iii), Macquarie ensures that the relevant party is subject to the same obligations of confidentiality as those contained in this deed.

(d) Macquarie may not disclose any provision of Annexure F to any person pursuant to clause 48.1(c) unless the relevant provision of Annexure F is in the public domain through no fault of Macquarie.

# 48.2 Principal's Public Disclosure Obligations

(a) Macquarie acknowledges and agrees that the Principal, the State or any Authority may be required to disclose the Principal Project Documents and Information concerning the Principal Project Documents and Macquarie's Activities:

- under the GIPA Act or any similar legislation (subject to the prior redaction of Commercially Sensitive Information which is not required to be disclosed under the GIPA Act or any similar legislation);
- (ii) by Law; or
- (iii) to satisfy the disclosure requirements of the NSW Auditor General or to satisfy the requirements of Parliamentary accountability,

### (Public Disclosure Obligations).

- (b) Macquarie must, at its own Cost and expense, use all reasonable endeavours to assist the Principal, the State or an Authority to meet its Public Disclosure Obligations.
- (c) The parties acknowledge and agree that:
  - by entering into this deed, the Principal has consulted with Macquarie in relation to the disclosure of the Principal Project Documents and information concerning the Principal Project Documents and Macquarie's Activities under the GIPA Act that is not Commercially Sensitive Information;
  - (ii) the Principal must notify Macquarie of any proposed disclosure of any information that the Principal considers (acting reasonably) may be Commercially Sensitive Information by the Principal under the GIPA Act no later than 15 Business Days before the proposed date of disclosure;
  - (iii) following notification by the Principal in accordance with clause 48.2(c)(ii), the Principal must take reasonable steps to consult with Macquarie before disclosing the information referred to in clause 48.2(c)(ii) under the GIPA Act; and
  - (iv) if, following:
    - (A) notification by the Principal in accordance with clause 48.2(c)(ii); and
    - (B) consultation between the Principal and Macquarie in accordance with clause 48.2(c)(iii),

Macquarie objects to disclosure of some or all of the information referred to in clause 48.2(c)(ii) under the GIPA Act on the basis that it is Commercially Sensitive Information, Macquarie must provide details of any such objection within 5 Business Days after the date Macquarie received notification from the Principal or the date on which the consultation process concluded (as relevant).

- (d) The Principal may take into account any objection received from Macquarie pursuant to clause 48.2(c)(iv) in determining whether the information identified by Macquarie as Commercially Sensitive Information should be disclosed under the GIPA Act.
- (e) Nothing in this clause 48.2 will limit or otherwise affect the discharge of the Principal 's obligations under the GIPA Act.

### 48.3 Media Requests

Without limiting clauses 48.1 and 48.2, if Macquarie receives a request from the media for comment with respect to any aspect of Macquarie's Activities, Macquarie must:

- (a) promptly provide details of the request to the Principal;
- (b) in relation to the matters contemplated by the Community Communications Strategy, respond only in accordance with the requirements of that Project Plan; and
- (c) in relation to matters not contemplated by the Community Communications Strategy, not respond without the prior written consent of the Principal (such consent not to be unreasonably withheld or delayed).

### 49. FINANCING AND REFINANCING

# 49.1 Financing documents

- (a) The Principal acknowledges that:
  - (i) Macquarie, DevCo or its Related Entities may obtain financial accommodation to fund the OSD Works; and
  - (ii) it may be a condition of obtaining that financial accommodation that the Principal enters into one or more Financiers' Side Deeds and other agreements with the Financiers.
- (b) The parties acknowledge and agree that if and when one or more Financiers' Side Deeds are entered into by the relevant parties, the Financiers' Side Deeds will be Project Documents.

# 49.2 Negotiating terms of financing documents

- (a) The Principal agrees to:
  - (i) enter into a Financiers' Side Deed (and other agreements referred to in clause 49.1(a)(ii)) if required by the Financier (acting reasonably); and
  - (ii) subject to clause 49.2(b), act reasonably in negotiating:
    - (A) the form of the Financiers' Side Deed; and
    - (B) the terms of the other agreements referred to in clause 49.1(a)(i).
- (b) The Principal will be deemed to be acting reasonably under clause 49.2(a)(ii) if it withholds its consent to the form of the Financiers' Side Deed or to the terms of an agreement referred to in clause 49.1(a)(ii) where:
  - (i) the Principal is of the reasonable opinion that the particular term of the Financiers' Side Deed or the terms of an agreement referred to in clause 49.1(a)(ii) would bring about:
    - (A) an increase or adverse change in the profile of the risks or potential liabilities of the Principal under the Project Documents; or
    - (B) a material derogation of the Principal's rights under this deed ,
    - without adequate compensation to the Principal;
  - (ii) Macquarie has not agreed to pay all Costs reasonably incurred by the Principal arising out of or in connection with the negotiation and execution of the Financiers' Side Deed and agreements referred to in clause 49.1(a)(ii); or

- (iii) the Principal is not satisfied (acting reasonably) with the credit standing of the Financier (including, where the Financier is acting in a security trustee capacity, that the Principal is not satisfied that the entity providing commitments to the Principal under the Financiers' Side Deed is capable of financially performing those obligations) after taking into account:
  - (A) the benefit of any indemnities the Principal may have from Macquarie and/or any financier; and
  - (B) the recourse of the Financier to the assets of the security trust pursuant to the relevant security trust deed.
- (c) For the purposes of this clause 49.2, "Financier" means each Financier (if any) which enters into a Financiers' Side Deed.

#### 50. NOT USED

## 51. ASSIGNMENT AND CHANGE IN OWNERSHIP

## 51.1 Change in ownership

Subject to clause 51.2:

- (a) Macquarie represents and warrants that the legal and beneficial ownership of each member of the Macquarie Group (other than Macquarie) as at the Commencement Date is as set out in the Macquarie Group Structure;
- (b) Macquarie must not permit, and must ensure that there is not, any change in the beneficial or legal ownership of any shares, units or other interest in the nature of equity in Macquarie,
- (c) without limiting clause 51.1(b), Macquarie must not permit any change in the beneficial or legal ownership of any shares, units or other interest in the nature of equity, in any member of

Macquarie has notified the Principal in writing:

- (i) at least prior to any proposed change; and
- (ii) no later than after any change,

in the beneficial or legal ownership of such shares, units or other interest; and



#### 51.2 Permitted Changes in Ownership

Clauses 51.1 and 51.3 do not apply to:

- (a) a transfer of any share or unit or other interest in the nature of equity which is listed on a recognised stock exchange (including conversion of any relevant interest); or
- (b) any capital raising (whether hybrid capital or equity capital), share buy-back, share reduction or any other capital markets transaction conducted by and in relation to Macquarie; or
- (c) any transfer of a share or unit or other interest in the nature of equity by a person to a Related Entity of Macquarie, provided Macquarie gives the Principal prior written notice of the transfer and provided that Macquarie remains the ultimate parent company.

# 51.3 Assignment

- (a) Subject to clauses 51.2, 51.3(b) and 51.3(d), Macquarie must not, and must ensure that Macquarie Bank Limited and DevCo do not assign, novate, grant a Security Interest over, or otherwise dispose of all or any benefit, right or interest in or under:
  - (i) the Project Documents; or
  - (ii) prior to the OSD Date of Completion:
    - (A) the Construction Site;
    - (B) the Macquarie Land; or
    - (C) the Retail Lot,

without the Principal's prior written consent.

- (b) Nothing in clause 51.3(a) will limit a Retail Lessee's right to enter into the Retail Subleases pursuant to clause 12.3(a) of the Retail Lease.
- (c) Macquarie acknowledges and agrees that it will be a condition of any assignment or novation of this deed in accordance with clause 51.3(a) that the proposed counterparty provides a parent company guarantee in a form satisfactory to the Principal from a parent company with sufficient long term credit rating and financial standing determined in the Principal's opinion.
- (d) Despite clause 51.3(a), nothing in this clause 51 restricts or limits the ability of Macquarie or its Related Entities to assign, grant a Security Interest (including real property mortgage) or otherwise dispose of all or any benefit, right or interest in Macquarie Bank Limited's estate and interest in any part of the Macquarie Land that does not include the Macquarie Construction Site, the Relevant Land, 50 Martin Place Ancillary Amenities Lot or the Concourse Link Works.

### 52. **DISPUTE RESOLUTION**

#### 52.1 Disputes generally

Subject to clause 52.14, any dispute, difference, controversy or Claim (**Dispute**) directly or indirectly based upon, arising out of, relating to or in connection with the Project Works, Macquarie's Activities, the Project or this deed (including any questions relating to the existence, validity or termination of this deed) or either party's conduct before the Commencement Date, but excluding a failure by a party to comply with a final and binding decision of the Expert, must be resolved in accordance with this clause 52.

## 52.2 Independent Dispute Avoidance and Resolution Panel

- (a) (Establishment) The IDAR Panel will be constituted under the IDAR Panel Agreement.
- (b) (Accession by Macquarie) Macquarie must, within 5 Business Days of receipt of a request from the Principal, execute the IDAR Panel Agreement Accession Deed Poll.
- (c) (Attendance and Assistance) Each party must:
  - following execution of the IDAR Panel Agreement Accession Deed Poll (if applicable), at all times comply with the terms of the IDAR Panel Agreement;
  - (ii) attend meetings with the IDAR Panel as required pursuant to the IDAR Panel Agreement or this deed; and
  - (iii) provide all reasonable assistance to the IDAR Panel in fulfilling its function(s) in respect of Macquarie's Activities including providing all information that the IDAR Panel reasonably requests.

### 52.3 Consultation

- (a) (Notice of Issue) Where a Dispute arises, the Dispute must be notified to the IDAR Panel by written notice of the issues in Dispute (Notice of Issue) from the dissatisfied party (Party A) to the IDAR Panel and the other party (Party B). The Notice of Issue must:
  - (i) provide brief particulars of the issues in Dispute;
  - (ii) be issued within 10 Business Days after Party A first became aware of the fact, matter or thing on which the Dispute is based.
  - (b) (Selection of Nominated Member) Within 2 Business Days of the Notice of Issue, the parties must agree upon a member of the IDAR Panel (Nominated Member) to review the Dispute. If:
    - (i) the parties fail to reach such agreement within 2 Business Days; or
    - the Nominated Member declines to act or is unable to act as a result of death, disability, resignation or termination of appointment,

the Chair must nominate a replacement Nominated Member within a further 2 Business Days.

- (c) (Replacement of Nominated Member) If a replacement Nominated Member declines to act or is unable to act as a result of death, disability, resignation or termination of appointment, the Chair must nominate a further replacement Nominated Member within a further 2 Business Days. The Chair cannot nominate itself as the Nominated Member.
- (d) (Appointment by Resolution Institute) If a further replacement Nominated Member declines to act or is unable to act as a result of death, disability, resignation or termination of appointment, the process in clause 52.3(c) will be reapplied until there are no IDAR Panel members to accept the appointment, in which case the Chair must request the Resolution Institute to appoint a replacement member. This appointment will be final and conclusive.

- (e) (Parties to consult) Within 3 Business Days of the appointment of the Nominated Member, the Nominated Member must convene at least one meeting (Consultation) to facilitate genuine and good faith negotiations with a view to:
  - (i) resolving the Dispute; and
  - (ii) clarifying and narrowing the issues in Dispute, in the event that the Dispute is not resolved.
- (f) (Attendees) Each Consultation will be attended by:
  - (i) the Nominated Member;
  - (ii) the Principal's Representative;
  - (iii) Macquarie's Representative; and
  - (iv) other persons as agreed between the Principal's Representative and Macquarie's Representative.
- (g) (Conclusion of Consultation) The Nominated Member will advise the parties in writing once the Consultation process has concluded.
- (h) (Failure to notify in time is breach) A failure to comply with clause 52.3(a)(ii) will be treated as a breach of this deed by the relevant party.

#### 52.4 Recommendation

- (a) (Notification of Recommendation) Within 5 Business Days of the conclusion of Consultation, the Nominated Member must notify the parties in writing of its nonbinding recommendation as to:
  - (i) the formulation of the Issues in Dispute;
  - (ii) the most appropriate Expert(s) to be appointed to determine the Dispute pursuant to clause 52.5; and
  - (iii) whether the Dispute is not suitable for expert determination and should be determined in accordance with clause 52.8,

## (Recommendation).

- (b) (Referral to expert determination) Subject to clause 52.4(d), if the Dispute is not resolved within the later of:
  - (i) 5 Business Days of the Recommendation; and
  - (ii) 15 Business Days of the Notice of Issue,

Party A must refer those parts of the Dispute that remain unresolved to expert determination by notice to Party B (with a copy to the IDAR Panel) within 20 Business Days after the later of clause 52.4(b)(i) and clause 52.4(b)(ii) or such other period of time as agreed between the parties (**Notice of Dispute**).

- (c) (Requirements of Notice) The Notice of Dispute must:
  - (i) be in writing;
    - (ii) state that it is a Notice of Dispute under clause 52.4(b);

- (iii) include or be accompanied by reasonable particulars of those parts of the Dispute including:
  - (A) references to any:
    - (aa) provisions of this deed; and
    - (bb) acts or omissions of any person,

relevant to the Dispute;

- (B) the relief sought and the basis for claiming the relief sought; and
- (C) copies of, or relevant extracts from, any documents in support of the claim.
- (d) (Parties may accept Recommendations) If the Nominated Member makes a Recommendation:
  - (i) under clause 52.4(a)(ii), the parties may accept the recommendation or clause 52.5(a) will apply; or
  - (ii) under clause 52.4(a)(iii), that the Dispute is not suitable for expert determination, the parties may agree to have the Dispute determined in accordance with clause 52.8, however if the parties have not so agreed within 5 Business Days of the Recommendation, clause 52.5 will apply.

## 52.5 Expert determination

- (a) Any Dispute which is referred to expert determination by a Notice of Dispute will be conducted in accordance with the Resolution Institute's Expert Determination Rules, as modified by Schedule A15.
- (b) Both parties must promptly make available to the Expert all such additional information, access to the Construction Site, other relevant places and all appropriate facilities, as the Expert may require for the purposes of making a determination on the Dispute.
- (c) The parties agree that, to the extent permitted by Law:
  - (i) the powers conferred and restrictions imposed on a court by Part 4 of the Civil Liability Act 2002 (NSW) are not conferred on the Expert; and
  - (ii) the Expert has no power to make a binding or non-binding determination or any award in respect of a Dispute by applying or considering the provisions of Part 4 of the Civil Liability Act 2002 (NSW) (and any equivalent statutory provisions in any other state or territory) which might, in the absence of this provision, have applied to any Dispute referred to expert determination.
- (d) Within 50 Business Days after the Expert has been appointed, or within such other period as may be proposed by the Expert and approved by both parties, the Expert must give its determination in writing, which must be reasoned and must state that it is given under this clause 52.5. The determination will be immediately binding on both parties, who must give effect to it unless and until it is revised, overturned or otherwise changed by written agreement between the parties or a court judgment or an arbitral award made in court proceedings or an arbitration pursuant to this clause 52.

#### 52.6 Notice of dissatisfaction

- (a) If:
  - either party is dissatisfied with a determination made by an Expert under clause 52.5, then either party may, within 10 Business Days after receiving the determination, give notice to the other party of its dissatisfaction; or
  - (ii) an Expert fails to give its determination within a period of 50 Business Days after the Expert has been appointed by the parties (or within such other period as may be proposed by the Expert and approved by both parties), then either party may, within 10 Business Days after this period has expired, give a notice to the other party of its dissatisfaction,

#### (Notice of Dissatisfaction).

- (b) A Notice of Dissatisfaction issued under this clause 52.6 must:
  - (i) state that it is given under this clause 52.6; and
  - (ii) set out the matter in Dispute and the reason(s) for dissatisfaction.
- (c) Except as stated in clause 52.4(d)(ii), neither party will be entitled to commence court proceedings or arbitration in respect of the Dispute unless a Notice of Dissatisfaction has been given in accordance with this clause 52.6.

## 52.7 Final and binding decision

- (a) If the Expert has made a determination as to a Dispute and no Notice of Dissatisfaction has been given by either party under clause 52.6 within 10 Business Days after that party received the Expert's determination, then the Expert's determination will become final and binding upon both parties.
- (b) Once a determination of an Expert has become final and binding under clause 52.7(a), neither party will be entitled to challenge that determination on any basis.

## 52.8 Litigation or arbitration

Where this clause applies, the Principal in its absolute discretion, may within 5 Business Days:

- (a) after issuing or receiving a Notice of Dissatisfaction; or
- (b) of reaching an agreement under clause 52.4(d)(ii),

(as applicable) issue a notice to Macquarie stating that the Dispute is to be determined by litigation pursuant to court proceedings. If the Principal does not issue such a notice within the 5 Business Day period, the Dispute will be referred to arbitration.

#### 52.9 Arbitration rules

- (a) Any arbitration conducted in relation to a Dispute will be conducted in accordance with the arbitration rules of the Australian Centre for International Commercial Arbitration known as the ACICA Arbitration Rules.
- (b) The seat of the arbitration will be Sydney, Australia.
- (c) The number of arbitrators will be agreed or determined pursuant to the ACICA Arbitration Rules.

- (d) The language of the arbitration will be English.
- (e) The parties further agree to the following general principles relating to the procedure of the arbitration:
  - that they have chosen arbitration for the purposes of achieving a just, quick and cost-effective resolution of any Dispute;
  - that any arbitration conducted pursuant to this clause will not necessarily mimic court proceedings and the practices of those courts will not regulate the conduct of the proceedings before the arbitral tribunal;
  - (iii) that in conducting the arbitration, the arbitral tribunal must take into account the matters set out above, particularly in deciding issues such as:
    - (A) the number of written submissions that will be permitted;
    - (B) where appropriate, the length of written submissions;
    - (C) the extent of document discovery permitted, if any;
    - (D) the consolidation of proceedings, when requested;
    - (E) the joinder of parties, when requested;
    - (F) the length of any hearing, if any; and
    - (G) the number of experts, if any, each party is permitted to appoint.
- (f) The parties agree that:
  - (i) subject to clause 52.10, the arbitral tribunal will have the power to grant all legal, equitable and statutory remedies, except punitive damages; and
  - (ii) section 24 of the *International Arbitration Act 1974* (Cth) will apply in an international arbitration context.
- (g) The arbitral tribunal has the power, on the application of any party to this arbitration agreement, to allow a third party who the arbitral tribunal considers has a sufficient interest in the outcome of the arbitration to be joined in the arbitration as a party. Each party hereby consents to such joinder. In the event of such joinder of parties in the arbitration, the arbitral tribunal has the power to make a single final award, or separate awards, in respect of all parties so joined in the arbitration.
- (h) Any award of the arbitral tribunal will be final and binding upon the parties.
- (i) This arbitration agreement is governed by and must be construed according to the Law applying in New South Wales.

## 52.10 Exclusion from determination or award

- (a) The powers conferred and restrictions imposed on a court by Part 4 of the Civil Liability Act 2002 (NSW) are not conferred on an arbitral tribunal appointed in accordance with this clause 52.
- (b) The arbitral tribunal has no power to make a binding or non-binding determination or any award in respect of a Dispute by applying or considering the provisions of Part 4 of the *Civil Liability Act 2002* (NSW) (and any equivalent statutory provisions

in any other state or territory) which might, in the absence of this provision, have applied to any Dispute referred to the arbitral tribunal.

# 52.11 Payments

The Principal may withhold payment of that part of any amount which is the subject of a Dispute.

# 52.12 Macquarie to continue performing obligations

Despite the existence of any Dispute:

- (a) Macquarie must continue to perform Macquarie's Activities; and
- (b) the parties must perform their respective obligations under this deed.

## 52.13 Urgent relief

Nothing in this clause 52 will prejudice the right of a party to seek urgent injunctive or declaratory relief from a court.

#### 52.14 Dispute under related contracts

Other than in relation to a dispute under clause 26 of the OSD PDA, the parties acknowledge and agree that:

- the provisions of this clause 52 will not apply to any dispute, difference, controversy or claim between one or both of the parties and the Independent Certifier which is to be resolved under the provisions of the Independent Certifier Deed;
- (b) the parties will be bound by the outcome of any dispute, difference, controversy or claim between the parties which is resolved pursuant to the Independent Certifier Deed;
- (c) the provisions of this clause 52 will not apply to any dispute, difference, controversy or claim between the parties which is to be resolved under a Project Cooperation and Integration Deed;
- (d) the parties will be bound by the outcome of any dispute, difference, controversy or claim between the parties which is resolved pursuant to a Project Cooperation and Integration Deed; and
- (e) where the Dispute is a Common Dispute, as that term is defined in Schedule D4, then this clause 52 will apply subject to the provisions of Schedule D4.

# 52.15 Disputes with Significant Subcontractors

- (a) The parties acknowledge and agree that a dispute arising under the D&C Contract may concern the respective rights and obligations of the parties under this deed.
- (b) Macquarie must inform the Principal immediately of any formal disputes or differences under the D&C Contract and the consequences (if any) of those disputes or differences under this deed.
- (c) In such circumstances, and if the Principal consents (in its absolute discretion), Macquarie may permit the D&C Contractor to:
  - (i) attend and observe the dispute resolution process under this deed; or

(ii) be joined as a party to the dispute resolution process.

#### 52.16 Survive termination

This clause 52 will survive termination of this deed.

#### 53. REPRESENTATIONS AND WARRANTIES

#### 53.1 Principal's representations and warranties

The Principal represents and warrants for the benefit of Macquarie that:

- it is a NSW government agency validly constituted and existing under the Transport Administration Act;
- it has or will have in full force and effect all authorisations necessary under its constituent legislation to enter into and perform its obligations under each of the Principal Project Documents (or will have them in full force and effect at the time the obligation is to be performed);
- (c) each Principal Project Document constitutes a valid and legally binding obligation of it in accordance with its terms; and
- (d) the execution, delivery and performance of each Principal Project Document by the Principal does not violate any Law, or any document or agreement to which it is a party or which is binding on it or its assets.

## 53.2 Macquarie representations and warranties

Macquarie represents and warrants for the benefit of the Principal that:

- it has been incorporated as a company limited by shares in accordance with the Law of its place of incorporation, is validly existing under that Law and has power and authority to carry on its business as it is now being conducted;
- (b) it is duly registered and remains in existence;
- it has, or will have (in respect of those Project Documents still to be executed as at the Commencement Date), power to enter into the Project Documents to which it is a party and comply with its obligations under them;
- (d) it has, or will have (in respect of those Project Documents still to be executed as at the Commencement Date) in full force and effect the authorisations necessary for it to enter into the Project Documents to which it is a party, to comply with its obligations under them and to allow them to be enforced;
- its obligations under the Project Documents (once executed) are valid and binding and are enforceable against it in accordance with their terms;
- (f) the Project Documents and the transactions under them which involve it do not contravene its constituent documents or any Law or obligation by which it is bound or to which any of its assets are subject or cause a limitation on its powers or the powers of its directors to be exceeded;
- (g) there are no reasonable grounds to suspect that it is unable to pay its debts as and when they become due and payable;

- (h) it is not in breach of a Law or obligation affecting it or its assets in a way which is, or is likely to have, a material adverse effect on its ability to comply with its obligations under this deed;
- (i) no Macquarie Event of Default has occurred or is subsisting;
- (j) it is not in default of its material obligations under any Principal Project Document;
- it does not have immunity from the jurisdiction of a court of Australia or from Australian legal process (whether through service of notice, attachment prior to judgment, attachment in aid of execution, execution or otherwise);
- there has been no material change in the financial condition of Macquarie (since the Commencement Date) which would prejudice the ability of Macquarie to perform its obligations under the Project Documents;
- (m) it is not aware of any material facts or circumstances relating to Macquarie that have not been disclosed to the Principal and which might, if disclosed, materially adversely affect the decision of a prudent person considering whether Macquarie has the financial or technical capabilities to adhere to its obligations and deliver on its commitments under this deed;
- (n) no litigation, arbitration, mediation, conciliation, criminal or administrative procedures are current, pending or to its knowledge, threatened, which, if adversely determined, would or could have a material adverse effect on it or its ability to perform its financial or other obligations under any Project Document to which it is a party; and
- (o) the Treasurer cannot prohibit and has not prohibited the grant of this deed under the FIRB Act.

## 53.3 Repetition of representation and warranties

The representations and warranties contained in clauses 53.2(f), 53.2(i), 53.2(j), 53.2(m), 53.2(n) and 53.2(o) are made on the Commencement Date. Each other representation and warranty contained in this clause 53:

- (a) is made on the Commencement Date; and
- (b) will be deemed to be repeated on each anniversary of the Commencement Date up to and including the Date of Completion,

with reference to the facts and circumstances then subsisting.

#### 53.4 Obligations not affected

Macquarie acknowledges that the representations and warranties in this clause 53 and Macquarie's obligations under the Project Documents remain unaffected notwithstanding any receipt or review of, or comment or Direction on, documentation prepared by Macquarie.

## 53.5 Undertakings by Macquarie

Each party undertakes to notify the other party promptly if any representation or warranty made or taken to be made by or on behalf of the party in connection with a Project Document other than this deed is found, having regard to the other party's rights under, or by virtue of this deed, to be materially incorrect or materially misleading when made or taken to be made.

#### 54. NOTICE OF CLAIMS

### 54.1 Notice of Variation

- (a) If a Direction of the Principal, other than a Variation Order under clause 35, constitutes or involves a Variation, Macquarie must, if it wishes to make a Claim against the Principal arising out of or, or in any way in connection with, the Direction:
  - (i) within 20 Business Days after receiving the Direction and before commencing work on the subject matter of the Direction or otherwise complying with the Direction, give notice to the Principal's Representative that sets out;
    - (A) that it considers the Direction constitutes or involves a Variation;
    - (B) details of the relevant Direction; and
    - details of why it considers the Direction constitutes or involves a Variation; and
  - (ii) within 10 Business Days after giving the notice under clause 54.1(a)(i), submit a written Claim to the Principal's Representative which includes the details required by clause 54.3(b); and
  - (iii) continue to carry out Macquarie's Activities in accordance with this deed including any Direction in respect of which notice has been given under this clause 54.1.
- (b) If Macquarie issues a notice under clause 54.1(a)(i), the Principal may:
  - (i) confirm that the Direction constitutes or involves a Variation (in which case clauses 35 and 37 will apply and Macquarie will be entitled to any Variation Costs payable under clause 37), or entitles Macquarie to make a Claim, by the giving of a notice under this clause 54.1(b)(i), in which case Macquarie must comply with the Direction;
  - (ii) deny that the Direction constitutes or involves a Variation, or entitles Macquarie to make a Claim, by the giving of a notice under this clause 54.1(b)(ii), in which case Macquarie:
    - (A) may within 10 Business Days after the receipt of the notice issue a Notice of Issue under clause 52; and
    - (B) unless otherwise directed by the Principal's Representative, must comply with the Direction irrespective of any Claim or Dispute in relation to the Direction or any part of it; or
  - (iii) withdraw the Direction by giving a notice under this clause 54.1(b)(iii) provided that the Principal must compensate Macquarie for its reasonable costs incurred in compliance with such withdrawn Direction pursuant to clause 54.1(a)(iii).
- (c) If within 20 Business Days after first receipt of the notice under clause 54.1(a)(i), the Principal's Representative has not taken any action under clause 54.1(b), the Principal's Representative will be deemed to have given a notice under clause 54.1(b)(ii).

#### 54.2 Notices of other Claims

- (a) Subject to clause 54.2(b), Macquarie must give the Principal the notices required by clause 54.3 if it wishes to make a Claim against the Principal in respect of any Direction or any other fact, matter or thing (including a breach of this deed by the Principal) under, arising out of, or in connection with Macquarie's Activities or this deed, including anything in respect of which it is given an express entitlement under this deed but excluding anything which Macquarie is expressly prohibited from claiming under this deed.
- (b) Clause 54.2(a) does not apply to the following Claims:
  - (i) a Claim in relation to suspension under clause 23.6;
  - (ii) a Claim for an extension of time under clause 23.9;
  - (iii) a Claim for Delay Costs or under clause 24.5;
  - (iv) a Claim in respect of a Variation ordered in accordance with clause 35 or to which clause 54.1 applies; or
  - (v) a Claim for payment under clauses 33, 34 or 45.10.

### 54.3 Prescribed notices

The notices referred to in clause 54.2 are:

- (a) a written notice within 20 Business Days after Macquarie first became aware of the Direction or first became aware of any other fact, matter or thing on which the Claim is based, expressly specifying:
  - (i) that Macquarie intends to submit a Claim;
  - (ii) the relevant clause of the deed under which the Claim is made; and
  - (iii) the Direction or any other fact, matter or thing on which the Claim will be based; and
- (b) a written Claim within 10 Business Days after giving notice under clause 54.3(a), which must include:
  - detailed particulars concerning the Direction or any other fact, matter or thing on which the Claim is based;
  - (ii) the legal basis for the Claim, whether based on a term of this deed or otherwise, and if based on a term of this deed, clearly identifying the specific term;
  - (iii) the facts relied on in support of the Claim in sufficient detail to permit verification; and
  - (iv) details of the amount claimed and how it has been calculated.

#### 54,4 Continuing events

If the Direction or any other fact, matter or thing on which the Claim under clause 54.3(b) is based or the consequences of the events are continuing, Macquarie must continue to give information required by clause 54.3(b) within 14 Business Days after the end of each calendar month after the written Claim under clauses 54.1(a)(ii) or 54.3(b) (as the case

may be) was submitted, until after the Direction or fact, matter or thing on which the Claim is based has, or the consequences thereof have, ceased.

#### 54.5 Time bar

If Macquarie fails to comply with clauses 54.1, 54.2, 54.3 or 54.4:

- the Principal will not be liable (insofar as it is possible to exclude such liability) in respect of any Claim by Macquarie; and
- (b) Macquarie will be absolutely barred from making any Claim against the Principal,

arising out of, or in any way in connection with, the relevant Direction or fact, matter or thing (as the case may be) to which clauses 54.1 or 54.3 applies.

## 54.6 Temporary waiver of notification requirements

- (a) Within 5 Business Days after receipt of a written notice referred to in clause 23.9(b)(i), 24.2(a), 54.1(a)(i) or 54.3(a) (as applicable), the Principal's Representative may notify Macquarie in writing that the Principal wishes to temporarily waive the requirements of clause 23.9(b)(ii), 24.2(b), 54.1(a)(ii) or 54.3(b) (as applicable) (Claims Clause) in relation to the proposed Claim that is the subject of Macquarie's notice.
- (b) If the Principal's Representative issues a notice under clause 54.6(a), the parties must meet within 2 Business Days (or such longer period agreed between the parties) to discuss the proposed Claim and seek to agree:
  - (i) the period for which the requirements of the relevant Claims Clause will not apply in relation to the proposed Claim; and
  - (ii) the next steps (if any) that the parties wish to take in relation to the proposed Claim.
- (c) If, at a meeting under clause 54.6(b), the parties agree a period for which the requirements of the relevant Claims Clause will not apply, the Principal's Representative will promptly confirm such period by notice in writing to Macquarie.
- (d) A meeting under clause 54.6(b) may be held in person, by phone, by video conference or by any other means of instantaneous communication agreed between the parties.
- (e) If the Principal's Representative has given a written notice under clause 54.6(a) and, with respect to the requirements of the relevant Claims Clause, the parties:
  - (i) agree a period for which the requirements of the relevant Claims Clause will not apply, Macquarie must provide a written Claim including the details required by the Claims Clause no later than 20 Business Days after the expiry of that period as stated in a notice issued by the Principal's Representative under clause 54.6(a) (or such longer period as the parties may subsequently agree in writing); or
  - (ii) fail to agree a period for which the requirements of the relevant Claims Clause will not apply, Macquarie must provide a written Claim including the details required by the relevant Claims Clause no later than 20 Business Days after the date of the meeting held under clause 54.6(b).
- (f) Macquarie must maintain and keep an updated register of potential Claims that have been the subject of a notice issued by the Principal's Representative under

clause 54.6(a) and provide a copy of this register to the Principal's Representative at least 3 Business Days in advance of each meeting of the Project Control Group.

- (g) The register of potential Claims under clause 54.6(f) must include:
  - (i) Claim number;
  - (ii) Claim description;
  - (iii) the date the initial notice of Claim was received;
  - (iv) the clause(s) under which the notice was given;
  - (v) the date of the notice issued by the Principal's Representative under clause 54.6(a);
  - (vi) the date of the meeting under clause 54.6(b);
  - (vii) the date on which the Claim is required (as agreed or pursuant to clause 54.6(e)(ii));
  - (viii) any next steps agreed at the meeting under clause 54.6(b); and
  - (ix) the status of those next steps.
- (h) Nothing done by the Principal or the Principal's Representative under this clause 54.6:
  - constitutes acceptance by the Principal that the relevant notice under clause
     24.2, 54.1 or 54.2 (as the case may be) is valid; or
  - (ii) prejudices in any way the Principal's right to later assert a time bar in respect of such notice provided that, for the purposes of any such subsequent assertion, the calculation of the time bar must not include any time period the subject of a waiver granted under this clause 54.6.

# 54.7 Other provisions unaffected

Nothing in clauses 54.1 to 54.5 (inclusive) will limit the operation or effect of any other provision of this deed which requires Macquarie to give notice to the Principal or the Principal's Representative in order to preserve an entitlement to make a Claim against the Principal.

### 55. PROPORTIONATE LIABILITY

# 55.1 Exclusion of proportionate liability scheme

- (a) To the extent permitted by Law, Part 4 of the Civil Liability Act 2002 (NSW) (and any equivalent statutory provision in any other state or territory) is excluded in relation to all and any rights, obligations or liabilities of either party under this deed whether these rights, obligations or liabilities are sought to be enforced in contract, tort or otherwise.
- (b) Without limiting the above, the rights, obligations and liabilities of the Principal and Macquarie under this deed with respect to proportionate liability are as specified in this deed and not otherwise, whether these rights, obligations or liabilities are sought to be enforced by a Claim in contract, in tort or otherwise.

# 55.2 Macquarie not to apply proportionate liability scheme

To the extent permitted by Law:

- (a) Macquarie must not seek to apply the provisions of Part 4 of the Civil Liability Act 2002 (NSW) in relation to any Claim by the Principal against Macquarie (whether in contract, tort or otherwise); and
- (b) if any of the provisions of Part 4 of the Civil Liability Act 2002 (NSW) are applied to any Claim by the Principal against Macquarie (whether in contract, tort or otherwise), Macquarie must indemnify the Principal against any Loss, damage, Cost or expense that forms part of a Claim by the Principal against Macquarie which the Principal cannot recover from Macquarie because of the operation of Part 4 of the Civil Liability Act 2002 (NSW).

# 55.3 Subcontracts

Macquarie must:

- (a) in each Subcontract into which it enters into for the performance of Macquarie's Activities, include a term that (to the extent permitted by Law) excludes the application of Part 4 of the Civil Liability Act 2002 (NSW) in relation to all and any rights, obligations or liabilities of either party under each Subcontract whether these rights, obligations or liabilities are sought to be enforced by a Claim in contract, tort or otherwise; and
- (b) require each Subcontractor to include, in any further contract that it enters into with a third party for the performance of Macquarie's Activities, a term that (to the extent permitted by Law) excludes the application of Part 4 of the Civil Liability Act 2002 (NSW) in relation to all and any rights, obligations or liabilities of either party under each further agreement whether such rights, obligations or liabilities are sought to be enforced by a Claim in contract, tort or otherwise.

## 56. COSTS

# 56.1 Obligations of Macquarie

Except as otherwise specified in a Project Document, Macquarie must pay or reimburse the Principal on demand for the Costs of the Principal (including legal Costs on a solicitor and own client basis) in connection with:

- (a) any consent or approval sought by Macquarie or anyone claiming through Macquarie under any Project Document (whether or not that consent or approval is given);
- a waiver, variation, release, surrender or discharge of or in connection with any Project Document; and
- (c) the Principal doing anything at the request of Macquarie to vary documents or negotiate with any other entity.

# 56.2 Costs of negotiating this deed

Subject to clause 57.1, each party agrees to pay its own Costs of and incidental to the negotiation and execution of this deed.

# 56.3 Each party to pay its Costs

Unless otherwise provided and subject to clause 57.1, anything which a party does in connection with a Project Document must be done at the party's own Cost.

#### 57. TAXES

#### 57.1 Liability for Taxes

Except as otherwise specified in this deed, in the Call Option Deed (Retail Lot North) or in the Call Option Deed (Retail Lot South), Macquarie must pay or reimburse the Principal on demand for the Costs of the Principal (including legal Costs on a solicitor and own client basis) in connection with any Taxes which may be payable or determined to be payable in connection this with this deed.

#### 58. **GST**

#### 58.1 Payment of GST

Unless otherwise expressly stated, all amounts payable under or in connection with this deed are stated exclusive of GST. If GST is or will be payable on a supply made under or in connection with this deed:

- (a) the consideration otherwise provided for that supply under this deed is increased by the amount of that GST; and
- (b) the recipient must make payment of the increase as and when the consideration otherwise provided for, or relevant part of it, must be paid or provided or, if the consideration has already been paid or provided, within 5 Business Days after receiving a written demand from the supplier.

## 58.2 Later adjustment to price or GST

If there is an adjustment event in relation to a supply which results in the amount of GST on a supply being different from the amount in respect of GST already recovered by the supplier, as appropriate, the supplier, within 10 Business Days after becoming aware of the adjustment event:

- (a) may recover from the recipient the amount by which the amount of GST on the supply exceeds the amount already recovered by giving 5 Business Days' written notice; or
- (b) must refund to the recipient the amount by which the amount already recovered exceeds the amount of GST on the supply but only to the extent that the supplier is entitled to a refund or credit from the commissioner of taxation.

# 58.3 Tax invoice/adjustment note

Subject to clause 58.4, the right of the supplier to recover from the recipient any amount in respect of GST under this deed on a supply is subject to the issuing of a tax invoice or adjustment note to the recipient.

# 58.4 Recipient created tax invoice/recipient created adjustment note

(a) The parties agree that the Principal will issue a tax invoice or adjustment note (as appropriate) for all taxable supplies made by Macquarie to the Principal under or in connection with a Project Document within 28 days of the making, or determining the value, of the relevant supply.

# (b) Macquarie:

- (i) warrants to the Principal that at the time of:
  - (A) entering into each Project Document of which it is a party;
    - (B) each supply occurring or being deemed to have occurred under a Project Document; and
  - each tax invoice or adjustment note being issued by the Principal to Macquarie under a Project Document,

Macquarie will be registered for GST;

- (ii) indemnifies the Principal against any Loss resulting from Macquarie not being so registered;
- (iii) must produce written evidence satisfactory to the Principal of that registration if the Principal requests it;
- (iv) must notify the Principal within 5 Business Days if DevCo ceases to be registered for GST; and
- (v) agrees that Macquarie will not issue a tax invoice or adjustment note for supplies it makes under or in connection with a Project Document in respect of which the Principal must issue a tax invoice or adjustment note.

# (c) The Principal:

- (i) warrants to Macquarie that at the time of entering into each Project Document of which it is a party the Principal is registered for GST; and
- (ii) must notify Macquarie within 5 Business Days if the Principal ceases to be registered for GST.

# 58.5 Indemnities and reimbursement

Costs actually or estimated to be incurred or revenue actually or estimated to be earned or lost by a party that is required to be reimbursed or indemnified by another party or used as the basis for calculation of consideration for a supply under this deed must exclude the amount of GST referrable to the cost to the extent to which an entitlement arises or would arise to claim an input tax credit and in relation to revenue must exclude any amount in respect of GST referable to the revenue.

### 59. NOTICES

- (a) Wherever referred to in this clause, Notice means each communication (including each notice, consent, approval, request and demand) under or in connection with this deed.
- (b) At any time and from time to time, the Principal's Representative may notify Macquarie that a PDCS will be used for giving Notices under or in connection with this deed. The Principal's Representative's notice will set out:
  - (i) the name of the relevant PDCS;
  - (ii) the commencement date for use of the PDCS;

- (iii) any password, login details or similar information required for the parties to use the PDCS; and
- (iv) any other information reasonably necessary for the use and service of Notices via the PDCS.
- (c) At any time and from time to time, the Principal's Representative may notify Macquarie that a PDCS will not be used for giving certain Notices under or in connection with this deed. The Principal's Representative's notice will state that such Notices will be given in accordance with clause 59(d)(i) and must be given 10 Business Days prior to the implementation of any such change to the notice arrangements.
- (d) Each Notice must:
  - (i) before the date referred to in clause 59(b)(ii) applies, be:
    - (A) in writing;
    - (B) addressed:
      - (aa) in the case of a Notice from Macquarie, to the Principal's Representative; or
      - (bb) in the case of a Notice from the Principal, to Macquarie's Representative;
    - signed by the party making it or (on that party's behalf) by the solicitor for, or any attorney, director, secretary or authorised agent of, that party; and
      - (D) delivered or posted to the relevant address or sent to the relevant email address shown below (or to any new address or email address notified by the intended recipient):
        - (aa) to the Principal:

Address: Level 43, 680 George Street Sydney NSW 2000

Email:

Attention:

(bb) to Macquarie:

Address: c/- Macquarie Capital

Level 4, 50 Martin Place

Sydney NSW 2000

Email:
Attention:

- (ii) on and from the commencement date for use of the PDCS referred to in clause 59(b)(ii) (other than where clause 59(c) applies):
  - (A) be sent through the PDCS in accordance with the requirements set out in clause 59(f) and;

- (aa) in the case of a Notice to the Principal, be addressed to the Principal's Representative; or
- (bb) in the case of a Notice to Macquarie, be addressed to Macquarie's Representative; or
- (B) in circumstances where the PDCS is temporarily disabled or not operating for a period in excess of 2 hours, be issued in accordance with clause 59(d)(i).
- (e) A communication is taken to be received by the addressee:
  - (i) (in the case of a Notice sent through the PDCS) at the time recorded on the PDCS as being the time at which the Notice was sent;
  - (ii) (in the case of prepaid post sent to an address in the same country)2 Business Days after the date of posting;
  - (iii) (in the case of international post) 7 Business Days after the date of posting;
  - (IV) (in the case of delivery by hand) on delivery; and
  - (v) (in the case of email):
    - (A) if it is transmitted by 5:00pm (Sydney time) on a Business Day on that Business Day; or
    - (B) if it is transmitted after 5:00pm (Sydney time) on a Business Day, or on a day that is not a Business Day – on the next Business Day.
- (f) With respect to Notices sent through the PDCS:
  - all Notices must be submitted by the party making it or (on that party's behalf) by the solicitor for, or any attorney, director, secretary or authorised agent of, that party;
  - (ii) only the text in any Notice, or subject to clause 59(f)(iii), any attachments to such Notice which are referred to in the Notice, will form part of the Notice. Any text in the subject line will not form part of the Notice; and
  - (iii) an attachment to a Notice will only form part of a Notice if it is uploaded to the PDCS in:
    - (A) .pdf format;
    - (B) a format compatible with Microsoft Office; or
    - (C) such other format as may be agreed between the parties in writing from time to time.
- (g) Macquarie warrants that it will:
  - ensure that it has internet access which is sufficient to facilitate use of the full functionality of the PDCS;
  - (ii) ensure that relevant personnel log on and use the PDCS and check whether Notices have been received on each Business Day;

- (iii) comply with any user guide and protocol with respect to the PDCS provided by the Principal to Macquarie from time to time;
- (iv) ensure all relevant personnel attend all necessary training required by the Principal's Representative;
- (v) advise the Principal's Representatives of which personnel require access to the PDCS;
- (vi) at all times, ensure that it has access to personnel trained in the use of the PDCS so as to be able to view, receive and submit communications (including Notices) using the PDCS; and
- (vii) as soon as practicable, at the first available opportunity following any period of time during which the PDCS is temporarily disabled or not operating, send all communications which have been issued pursuant to clause 59(d)(ii)(B) to the Principal's Representative through the PDCS.
- (h) The Principal has no liability for any Losses Macquarie may suffer or incur arising out of or in connection with its access to or use of the PDCS or any failure of the PDCS, and Macquarie will not be entitled to make, and the Principal will not be liable upon, any Claim against the Principal arising out of or in connection with such access to or use of the PDCS or any failure of the PDCS.
- (i) If this deed requires Macquarie to provide any documents, notices or other communications to a Rail Contractor, Macquarie must address those communications to the relevant Rail Contractor:
  - (i) at the address notified by the Principal to Macquarie; or
  - (ii) if required by the Principal, by way of the PDCS.

## 60. GENERAL

## 60.1 Governing Law and jurisdiction

- (a) This deed is governed by and must be constructed according to the Law in force in New South Wales.
- (b) Each party irrevocably and unconditionally submits to the non-exclusive jurisdiction of the courts of New South Wales and the courts competent to determine appeals from those courts, with respect to any proceedings that may be brought at any time relating to this deed.

## 60.2 Amendments

This deed may only be varied by a formal deed or agreement executed by or on behalf of each party.

#### 60.3 Waiver

- (a) Failure to exercise or enforce, or a delay in exercising or enforcing, or the partial exercise or enforcement of, a right, power or remedy provided by Law or under this deed by a party does not preclude, or operate as a waiver of, the exercise or enforcement, or further exercise or enforcement, of that or any other right, power or remedy provided by Law or under this deed.
- (b) A waiver or consent given by a party under this deed is only effective and binding on that party if it is given or confirmed in writing by that party.

(c) No waiver of a breach of a term of this deed operates as a waiver of another breach of that term or of a breach of any other term of a Project Document.

## 60.4 Survival of certain provisions; no merger

- (a) Without limiting clause 60.10(a):
  - (i) clauses 1, 6, 10.6, 11.4(g), 11.4A, 11.5, 11.11, 11.17, 11.19, 16.2, 16.5, 17.14, 20.15, 20.16, 20.18, 34.8, 34.10, 38 (but only to the extent that there is an outstanding Variation Order under the OSD PDA relating to a Pending Change and the OSD PDA has not been terminated), 42, 48, 51.3, 52, 54, 57, 58, 59, 60, Schedule A21, the representations, warranties and indemnities given by Macquarie under this deed and any other provisions which are expressed to survive termination or by implication from their nature are intended to survive termination (together, the Surviving Clauses) and any rights arising on termination will survive rescission, termination or expiration of this deed; and
  - (ii) if this deed is rescinded or terminated, no party will be liable to any other party except:
    - (A) under the Surviving Clauses; or
    - in respect of any breach of this deed occurring before such rescission or termination.
- (b) No right or obligation of any party will merge on completion of any transaction under this deed. All rights and obligations under this deed survive the execution and delivery of any transfer or other document which implements any transaction under this deed.

## 60.5 Further acts and documents

Each party must promptly do all further acts and execute and deliver all further documents (in form and content reasonably satisfactory to that party) required by Law or reasonably requested by another party to give effect to this deed.

## 60.6 Consents

A consent required under this deed from a party may be given or withheld, or may be given subject to any conditions, as that party (in its absolute discretion) thinks fit, unless this deed expressly provides otherwise.

## 60.7 No representation or reliance

- (a) Each party acknowledges that no party (nor any person acting on a party's behalf) has made any representation or other inducement to it to enter into this deed, except for representations or inducements expressly set out in this deed.
- (b) Each party acknowledges and confirms that it does not enter into this deed in reliance on any representation or other inducement by or on behalf of any other party, except for representations or inducements expressly set out in this deed.

#### 60.8 Exercise of remedies

(a) If Macquarie breaches any of its obligations under this deed or any other Project Document, the Principal may exercise any or all of the rights and powers and pursue any or all of the remedies available to the Principal under the Project

- Documents and/or enforce any other legal or equitable remedy available under applicable Law.
- (b) Each and every right, power and remedy of the Principal will be cumulative and in addition to any other right, power and remedy, whether under a Project Document or applicable Law, which may be exercised by the Principal and the exercise of a right, power or remedy will not be construed to be a waiver of the right to exercise any other right, power or remedy.
- (c) No delay or omission by the Principal in the exercise of any right, power or remedy will impair such right, power or remedy or constitute a waiver of the relevant breach.

## 60.9 Entire agreement

To the extent permitted by Law, in relation to its subject matter, this deed:

- embodies the entire understanding of the parties, and constitutes the entire terms agreed by the parties; and
- (b) supersedes any prior written or other agreement of the parties.

## 60.10 Indemnities

- (a) Each indemnity in this deed is a continuing obligation, separate and independent from the other obligations of the parties, and survives termination, completion or expiration of this deed.
- (b) It is not necessary for a party to incur expense or to make any payment before enforcing a right of indemnity conferred by this deed.
- (c) A party must pay on demand any amount it must pay under an indemnity in this deed.
- (d) Where Macquarie gives any indemnity or release under any of the Project Documents, it gives an equivalent indemnity and release to the State. The Principal holds for itself and on trust for the State the benefit of each such indemnity and release in this deed.



### 60.11 Counterparts

This deed may be executed in any number of counterparts and by the parties on separate counterparts. Each counterpart constitutes the agreement of each party who has executed and delivered that counterpart.

## 60.12 Attorneys

Each person who executes this deed on behalf of a party under a power of attorney declares that he or she is not aware of any fact or circumstance that might affect his or her authority to do so under that power of attorney.

## 60.13 Relationship between the Principal and Macquarie

Nothing in, or contemplated by, this deed or any other Project Document will be construed or interpreted as:

- (a) constituting a relationship between the Principal and Macquarie, or any other person, of partners, joint venturers, fiduciaries, employer and employee or principal and agent;
- (b) imposing any general duty of good faith on the Principal to Macquarie or Macquarie's Associates in relation to or arising out of a Project Document, other than to comply with the obligations (if any) expressly stated to be assumed by the Principal under this deed or any other Project Document on a good faith basis; or
- (c) imposing any general duty of good faith on Macquarie to the Principal or the Principal's Associates in relation to or arising out of a Project Document, other than to comply with the obligations (if any) expressly stated to be assumed by Macquarie under this deed or any other Project Document on a good faith basis.

## 60.14 Principal not liable

Except to the extent expressly provided for in this deed, the Principal is not liable for any Loss caused by the exercise or attempted exercise of, failure to exercise, or delay in exercising a right, power or remedy.

## 60.15 Supervening legislation

Any present or future legislation which operates to vary the obligations of Macquarie in connection with this deed with the result that the Principal's rights, powers or remedies are adversely affected (including by way of delay or postponement) is excluded except to the extent that its exclusion is prohibited or rendered ineffective by Law.

#### 60.16 Set off

Except to the extent expressly provided for in this deed:

- (a) any party may set off any liquidated amount owing by it to the other party under this deed against any other liquidated amount owing by that other party; and
- (b) a party cannot set off any unliquidated amount owing by it to the other party under this deed arising from a breach of this deed by that party, against any liquidated amount owing by that other party.

## 60.17 Continuing breaches

The expiry or termination of this deed does not affect the rights of the parties to this deed for a breach of this deed by the other party or parties before the expiry or termination.

## 60.18 Antecedent obligations

The expiry or termination of this deed does not affect a party's obligations:

- to make payments under this deed in respect of periods before the expiry or termination of this deed; or
- (b) to provide information to the other party to enable it to calculate those payments.

#### 60.19 Vienna Convention

The United Nations Convention on Contracts for the International Sale of Goods and the Sale of Goods (Vienna Convention) Act 1986 (NSW) do not apply to this deed.

## 60.20 Transfer of functions or Public Transport Agency assets

- (a) The parties acknowledge that:
  - a Public Transport Agency may be reconstituted, renamed, dissolved, replaced or restructured and that some or all of the powers, functions, assets, rights, liabilities or responsibilities of a Public Transport Agency may be transferred to or vested in another entity;
  - (ii) if a Public Transport Agency is reconstituted, renamed, dissolved, replaced or restructured and/or some or all of that Public Transport Agency's powers, functions, rights or responsibilities are transferred to or vested in another entity, then unless otherwise notified by the Public Transport Agency, references in this deed to that Public Transport Agency must, subject to any facilitative legislation, be deemed to refer, as applicable, to the reconstituted, renamed, restructured or new entity or entity replacing that Public Transport Agency to the extent that such entity has assumed or has had transferred to it or vested in it those powers, functions, rights or responsibilities; and
  - (iii) a Public Transport Agency may be required to or may, at its absolute discretion, elect to (including as a result of changes to New South Wales government policy or directions) acquire, or dispose of, any property or assets.
- (b) Macquarie acknowledges and agrees that it must, to the extent required by a Public Transport Agency and without limiting any facilitative legislation, negotiate in good faith any variations required to this deed, or any replacement agreement or agreements for this deed to give effect to a Public Transport Agency being reconstituted, renamed, dissolved, replaced or restructured.
- (c) Macquarie will be taken for all purposes to have consented to, and will not have, and no Public Transport Agency will be liable for, any claim as a result of any action, matter or circumstance referred to in, or contemplated by this clause 60.20.
- (d) For the purposes of this clause 60.20, "another entity" means a government or semi-government entity, including any agency, statutory corporation, statutory authority, department or state owned corporation.

# **EXECUTED** as a deed.

SIGNED for SYDNEY METRO ABN 12 354 063 515 by its duly authorised delegate, in the presence of:	
	Signature of Delegate
Signature of witness	Name
Name	
Name	
SIGNED by MACQUARIE GROUP LIMITED ABN 94 122 169 279 by its duly authorised attorneys who hereby state that at the time of executing this instrument they have no notice of the revocation of the Power of Attorney dated 4 September 2018:	
Signature of Attorney	Signature of Attorney
Name of Attorney	Name of Attorney
Signature of witness	Signature of witness
Name of witness	Name of witness

## **SCHEDULE 2**

# Amendments to Schedule A2 of the Initial SDD

With effect from the Effective Date, Schedule A2 of the Initial SDD is deleted and replaced with the version **included** in this Schedule 2, with the amendments to the version included in the Initial SDD shown in mark-up.

# SCHEDULE A2 Portions and Milestones

#### GENERAL

- (a) Subject to paragraph 1(c), unless the context requires otherwise, terms which are defined in the SWTC have the same meaning where used in this Schedule A2.
- (b) A reference to an area of the Construction Site by an individual area number is a reference to the area of the Construction Site so numbered and described in the drawings described in section 2 of this Schedule A2 below.
- (c) In this Schedule A2:
  - (i) Degree 1 Activities Completion means the stage in execution of Macquarie's Activities in respect of a specified part of the Project Works when all of the activities identified as "Degree 1 Activities Completion" in Table 1 in Appendix 1 to this Schedule A2 have been completed, as applicable, in accordance with this deed;
  - (ii) Degree 2 Activities Completion means the stage in execution of Macquarie's Activities in respect of a specified part of the Project Works when all of the activities identified as "Degree 2 Activities Completion" in Table 1 in Appendix 1 to this Schedule A2 have been completed, as applicable, in accordance with this deed; and
  - (iii) Degree 3 Activities Completion means the stage in execution of Macquarie's Activities in respect of a specified part of the Project Works when all of the activities identified as "Degree 3 Activities Completion" in Table 1 in Appendix 1 to this Schedule A2 have been completed, as applicable, in accordance with this deed.
- (d) In this Schedule A2, where, in respect of a Milestone or a Portion (as applicable), there is an extension of time for the Date for Milestone Achievement, Date for Construction Completion or Date for Completion (as applicable) granted by the Principal's Representative under this deed or allowed in any dispute resolution proceedings.
- any reference in this Schedule A2 to that Date for Milestone Achievement, Date for Construction Completion or Date for Completion (as applicable) is to the relevant extended Date for Milestone Achievement, Date for Construction Completion or Date for Completion (as applicable); and
- (f)(d) any reference to a Portion 1 Pre Step Up Date, OTE Option Portion 1 Pre Step Up Date or Portion 2 Pre Step Up Date (each term as defined in paragraph 3) will be read as extended by the same number of days as the relevant extended Date for Milestone Achievement, Date for Construction Completion or Date for Completion (as applicable) has been extended.

# 2. PORTION DRAWINGS

The drawings of the areas of the Construction Site referred to in this Schedule A2 are set out in the table below:

Brawing Number	Revision	Drawing-Title and-number of-sheets	Electronic-File-Reference	
MP-Portion-Plan- 01	06/09/18	1 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan	06/09/18	2 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan 03	06/09/18	3 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan 04	06/09/18	4 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan- 05	06/09/18	5 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP-Portion-Plan- 06	06/09/18	6 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP-Portion-Plan- 07	06/09/18	7 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP-Portion-Plan- 08	06/09/18	8 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan-	06/09/18	9 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan	06/09/18	10 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan-	06/09/18	<del>11 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan-	06/09/18	<del>12 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan-	06/09/18	<del>13 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan-	06/09/18	<del>14 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP-Portion-Plan- 15	06/09/18	15 of 32	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP-Portion-Plan-	06/09/18	<del>16 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP-Portion Plan- 17	06/09/18	<del>17 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan-	06/09/18	<del>18 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan- 19	06/09/18	<del>19 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan-	06/09/18	<del>20 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP Portion Plan- 21	06/09/18	<del>21 of 32</del>	08.81.03 Portions Mark up 1 09 06 condensed v2.5	
MP Portion Plan-	06/09/18	<del>22 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5	
MP-Portion-Plan-	06/09/18	<del>23 of 32</del>	08.81.03 Portions Mark up 18	

Orawing Number	Revision	Orawing Title and number of sheets	Electronic-File-Reference
23			09 06 condensed v2.5
MP Portion Plan- 24	06/09/18	<del>24 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5
MP-Portion-Plan- 25	06/09/18	<del>25 of 32</del>	08.81.03 Portions Mark up 18 09-06 condensed v2.5
MP-Portion-Plan- 26	06/09/18	<del>26 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5
MP-Portion-Plan- 27	06/09/18	<del>27 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5
MP Portion Plan- 28	06/09/18	<del>28 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5
MP-Portion-Plan- 29	06/09/18	<del>29 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5
MP Portion Plan- 30	06/09/18	<del>30 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5
MP Portion Plan- 31	06/09/18	<del>31 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5
MP Portion Plan- 32	06/09/18	<del>32 of 32</del>	08.81.03 Portions Mark up 18 09 06 condensed v2.5
MP-Milestone- Plan-01	18/08/18	1 of 28	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-02	18/08/18	<del>2 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-03	18/08/18	3 of 28	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-04	18/08/18	4 of 28	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-05	18/08/18	5 of 28	Milestone Mark up 18 08 17 condensed v2.2
MP Milestone Plan-06	18/08/18	6 of 28	Milestone Mark up 18 08 17 condensed v2.2
MP Milestone- Plan-07	18/08/18	<del>7 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP Milestone Plan-08	18/08/18	8 of 28	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-09	18/08/18	9 of 28	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-10	18/08/18	10 of 28	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-11	18/08/18	<del>11 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-12	18/08/18	<del>12 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-13	18/08/18	13 of 28	Milestone Mark up 18 08 17 condensed v2.2

<del>Orowing</del> Number	Revision	Drowing Title and number of sheets	Electronic File Reference
MP-Milestone- Plan-14	18/08/18	<del>14 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP Milestone- Plan-15	18/08/18	15 of 28	Milestone Mark up 18 08 17 condensed v2.2
MP Milestone- Plan-16	18/08/18	<del>16 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-17	18/08/18	<del>17 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-18	18/08/18	<del>18 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-19	18/08/18	<del>19 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-20	18/08/18	<del>20 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-21	18/08/18	<del>21 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-22	18/08/18	<del>22 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP Milestone- Plan-23	18/08/18	<del>23 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP Milestone Plan-24	18/08/18	<del>24 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP Milestone Plan-25	18/08/18	<del>25 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-26	18/08/18	<del>26 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan-27	18/08/18	<del>27 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2
MP-Milestone- Plan 28	18/08/18	<del>28 of 28</del>	Milestone Mark up 18 08 17 condensed v2.2

Drawing Number	Revision	Drawing Title and number of sheets	- Electronic File Reference
MP-Portion-Plan-01	1/10/19	1 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-02	1/10/19	2 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-03	1/10/19	3 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-04	1/10/19	4 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01

Drawing Number	Revision	Drawing Title and number of sheets	Electronic File Reference
MP-Portion-Plan-05	1/10/19	_5 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-06	1/10/19	<u>6 of 30</u>	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-07	1/10/19	7 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-08	1/10/19	8 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-09	1/10/19	9 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-10	1/10/19	10 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-11	1/10/19	11 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-12	1/10/19	12 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-13	1/10/19	13 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-14	1/10/19	14 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-15	1/10/19	15 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-16	1/10/19	16 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-17	1/10/19	17 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-18	1/10/19	18 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-19	1/10/19	19 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-20	1/10/19	20 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-21	1/10/19	21 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-22	1/10/19	22 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-23	1/10/19	23 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-24	1/10/19	24 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-25	1/10/19	25 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-26	1/10/19	26 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-27	1/10/19	27 of 30	SMCSWSMP-SMD-SMP-CO-

Brawine Number	Revision	Drawing Title and number of sheets	Electronic File Rolesonce
			PLN-000959.00.INF.00.01
MP-Portion-Plan-28	1/10/19	28 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-29	1/10/19	29 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Portion-Plan-30	1/10/19	30 of 30	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
MP-Milestone-Plan-01	19/09/19	1 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-02	19/09/19	2 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-03	19/09/19	3 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-04	19/09/19	4 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-05	19/09/19	<u>5 of 27</u>	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-06	19/09/19	6 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-07	19/09/19	7 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-08	19/09/19	8 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-09	19/09/19	9 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-10	19/09/19	10 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-11	19/09/19	11 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-12	19/09/19	12 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-13	19/09/19	13 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-14	19/09/19	14 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-15	19/09/19	15 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-16	19/09/19	16 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-17	19/09/19	17 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-18	19/09/19	18 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-19	19/09/19	19 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01

Schedule 2 - Amendments to Schedule A2 of the Initial SDD Execution version

Drawing Number	Revision	Drawing Title and number of sheets	Electronic File Reference
MP-Milestone-Plan-20	19/09/19	20 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-21	19/09/19	21 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-22	19/09/19	22 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-23	19/09/19	23 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-24	19/09/19	24 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-25	19/09/19	25 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP-Milestone-Plan-26	19/09/19	26 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
MP- Milestone -Plan 27	19/09/19	27 of 27	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01

# 3. PORTIONS

Portion	Description	Date for Construction Completion	Date for Completion	Additional conditions precedent to Construction Completion	Additional conditions precedent to Completion	Liquidated damages post Date for Construction Completion (clause 23.12(e)(i)) \$/day	Liquidated damages post Date for Completion (clause 23.12(f)(i)) \$/day	Comme nts
Portion 1	Base option: The permanent ways part of the Project Works shown on drawing MP-Portion-Plan-135, MP-Portion-Plan-16, MP-Portion-Plan-14 and MP-Portion-Plan-3032 comprising:	CTE option:  (unless adjusted in accordance with clause 38.1(b)(ii))	Not applicable	Not applicable	Not applicable	Base option:  For every day after the Date for Construction Completion for Portion 1 which occurs in the period:	Not applicable	

Portion	Description	Date for Construction Completion	Date for Completion	Additional conditions precedent to Construction Completion	Additional conditions precedent to Completion	Liquidated damages post Date for Construction Completion (clause 23.12(e)(i)) \$/day	Liquidated damages post Date for Completion (clause 23.12(f)(i)) \$/day	Comme nts
	OTE option:							
Portion 2	All Project Works not completed in Portion 1			Degree 3 Activities at Construction Completion	Not applicable	For every day after the Date for Construction Completion for Portion 2 which occurs in the period:		

AUSTRALIA\KMALLI\<u>658390676.01656568156.03</u> Schedule A2

Portion	Description	Date for Construction Completion	Date for Completion	Additional conditions precedent to Construction Completion		Liquidated damages post Date for Construction Completion (clause 23.12(e)(i)) \$/day	Liquidated damages post Date for Completion (clause 23.12(f)(i)) \$/day	Comme nts
Portion 2A	All Project Works not completed in Portion 1 or in Portion 2B			Degree 3 Activities at Construction Completion	Not applicable	For every day after the Date for Construction Completion for Portion 2A which occurs in the period:	For every day after the Date for Completion for Portion 2A which occurs in the period:	

Portion	Description	Date for Construction Completion	Date for Completion	Additional conditions precedent to Construction Completion	Additional conditions precedent to Completion	Liquidated damages post Date for Construction Completion (clause 23.12(e)(i)) \$/day	Liquidated damages post Date for Completion (clause 23.12(f)(i)) \$/day	Comme nts
						9		
						J		
Portion 2B	All Project Works located in the area between grids S04 and S07 on Levels B3-to Level B1, and escalators 14-17 and			Degree 3 Activities at Construction Completion	Not applicable	For every day after the Date for Construction Completion for Portion 2B which	For every day after the Date for Completion for Portion 2B which occurs in the	

AUSTRALIA\KMALLI\658390676.01656568156.03

Portion	Description	Date for Construction Completion	Date for Completion	Additional conditions precedent to Construction Completion	Liquidated damages post Date for Construction Completion (clause 23.12(e)(i)) \$/day	Liquidated damages post Date for Completion (clause 23.12(f)(i)) \$/day	Comme nts
	lifts LS09 and LS10.				occurs in the period:	period:	-
			<u> </u>				

Portion	Description	Date for Construction Completion	Date for Completion	Additional conditions precedent to Construction Completion	Additional conditions precedent to Completion	Liquidated damages post Date for Construction Completion (clause 23.12(e)(i)) \$/day	Liquidated damages post Date for Completion (clause 23.12(f)(i)) \$/day	Comme nts

# 4. MILESTONES

Milestone	Description	Date for Milestone Achievement	Liquidated damages (clause 23.12(d)(i))	Level of Completion Required	Comments
2A	Submission of Design Stage 3 Design Documentation for all design packages for the Project Works		for every day after the Date for Milestone Achievement	All Design Stage 3 Design Documentation submitted to Independent Certifier for review in accordance with clause 20.4	
2B	Degree 2 Activities Completion shown on drawing MP-Milestones-Plan-12 and MP-Milestones-Plan-278 comprising:		for every day after the Date for Milestone Achievement	Degree 2 Activities Completion	
2C - North	Degree 2 Activities Completion shown on drawing MP-Milestones-Plan-10, MP-Milestones-Plan-11 comprising:		For every day after the Date for Milestone Achievement for Milestone 2C - North which occurs in the period:	Degree 2 Activities Completion	

Milestone	Description	Date for Milestone Achievement	Liquidated damages (clause 23.12(d)(i))	Level of Completion Required	Comments
			for every		
2C - South	Degree 2 Activities Completion shown on drawing MP-Milestones-Plan-2 <u>4</u> 5, MP-Milestones-Plan-2 <u>5</u> 6 and MP-Milestones-Plan-2 <u>6</u> 7 comprising:		for every day after the Date for Milestone Achievement	Degree 2 Activities Completion	Excludes Telecom Equipment Room (N83.38). Metro require Degree 2 Activities completed by This is to be investigated as part of Revised Design Stage 1.
2D	Degree 2 Activities Completion shown on drawing MP-Milestones-Plan-09 comprising:		For every day after the Date for Milestone Achievement for Milestone 2D which occurs in the period:	Degree 2 Activities Completion	

Milestone	Description	Date for Milestone Achievement	Liquidated damages (clause 23.12(d)(i))	Level of Completion Required	Comments
			every day after the Date for Milestone Achievement		
2E - North	Degree 2 Activities Completion shown on drawing MP-Milestones-Plan-01, MP-Milestones-Plan-02, MP-Milestones-Plan-03, MP-Milestones-Plan-04, MP-Milestones-Plan-05, MP-Milestones-Plan-06, MP-Milestones-Plan-07, MP-Milestones-Plan-08 comprising:		For every day after the Date for Milestone Achievement for Milestone 2E - North which occurs in the period:	Degree 2 Activities Completion	
			day after the Date for Milestone Achievement		

Milestone	Description	Date for Milestone Achievement	Liquidated damages (clause 23.12(d)(i))	Level of Completion Required	Comments
2E - South	Degree 2 Activities Completion shown on drawing MP-Milestones-Plan-13, MP-Milestones-Plan-15, MP-Milestones-Plan-16, MP-Milestones-Plan-17, MP-Milestones-Plan-19, MP-Milestones-Plan-20, MP-Milestones-Plan-20, MP-Milestones-Plan-21, MP-Milestones-Plan-22, MP-Milestones-Plan-23 and, MP-Milestones-Plan-24 and MP-Milestones-Plan-25 comprising:		For every day after the Date for Milestone Achievement for Milestone 2E - South which occurs in the period:  for every day after the Date for Milestone Achievement up to and including the date specified in clause 23.12(d)(i)	Degree 2 Activities Completion	
2F	Installation of all services required as part of the Station Works to enable		For every day after the Date for Milestone	Degree 3 Activities Completion as they	

17

Milestone	Description	Date for Milestone Achievement	Liquidated damages (clause 23.12(d)(i))	Level of Completion Required	Comments
	the LW Contractor to achieve HV Power On		Achievement for Milestone 2F which occurs in the period:	relate to HV Power On (as defined in Schedule A14)	
			every day after the Date for Milestone Achievement		
2G	Energisation of LV power supply and distribution system for Station Works on permanent power supply.		For every day after the Date for Milestone Achievement for Milestone 2G which occurs in the period:	Degree 3 Activities Completion as they relate to LV Power On	

Milestone	Description	Date for Milestone Achievement	Liquidated damages (clause 23.12(d)(i))	Level of Completion Required	Comments
			Achievement for Milestone 2G, per day. for every day after the Date for Milestone Achievement		
2H	Completion of all Site Acceptance Testing (SAT) using energised LV power supply & distribution system for the Project Works on a stable permanent power supply.		For every day after the Date for Milestone Achievement for Milestone 2H which occurs in the period:  for every day after the Date for Milestone	Degree 3 Activities Completion	
2AA			For every day after the Date for Milestone Achievement for Milestone 2AA which occurs in the period:	Stress relief of rock to RL -5.3m.	

19

# Schedule 2 - Amendments to Schedule A2 of the Initial SDD Execution version

Milestone	Description	Date for Milestone Achievement	Liquidated damages (clause 23.12(d)(i))	Level of Completion Required	Comments
			for every		
			Milestone Achievement		
2J	Degree 2 Activities Completion for all Portion 2 works.		Nil	Degree 2 Activities Completion	

# APPENDIX 1 - DEGREES OF COMPLETION

# Table 1 -Degrees of Completion (Civil and Building)

Degre	ee 1 Activities Completion	Degr	ee 2 Activities Completion	Degr	ee 3 Activities Completion
1.1	Structures or building complete, clean, dry and watertight.	2.1	All activities identified for Degree 1 Activities Completion complete.	3.1	All activities identified for Degree 2 Activities Completion complete.
1.2	Structure or building as-built survey complete.	2.2	Permanent door frames installed with temporary doors and locks.	3.2	Head-wall and tail-wall units and communications cupboard complete.
1.3	Blockwalls, partition walls, all plinths and upstands complete.	2.3	Metal staircases, cat-ladders and catwalks complete.	3.3	Internal and external finishes to all floors, walls and ceilings complete.
1.4	Plastering, undercoat and floor screeding complete.	2.4	Structural steelwork and associated interface brackets complete including	3.4	Ceiling grids complete and all service panels that accommodate Line-wide
1.5	Structural and blockwork mechanical and electrical openings formed and survey complete.	2.5	provisions for lift shafts, platform screen doors and surveys accepted.  Louvres and grilles installed.	3.5	Contractor/Operator equipment installed.  Glazing complete.
1.6	Movement and expansion joints complete.	2.6	Joinery/framing/counter for supporting Rail Contractor equipment available.	3.6	Ceiling, wall and floor final finishes at lift lobbies / balustrade, barrier and landings and adjacent to escalators
1.7	All tunnels, cross passages and adits structurally complete, clean, dry and watertight including backfilling, joints and	2.7	Complete pedestal fixing brackets and installation of floor panels for raised floors.	3.7	complete.  Smoke curtain, roller shutters, fire shutters and smoke barriers complete.
1.8	stitches complete.  Track and platform slab and overtrack air duct complete including survey.	2.8	Temporary air conditioning available and operational (as required by the Principal).  Building Services 1 <sup>st</sup> Fix complete, refer to	3.8	All works in power supply electrical rooms including installation of permanent doors complete.
1.9	Staircases, lift shafts, lift pits, escalator/moving walkway pits and escalator areas complete.	2.9	Table 3 "Degrees of Completion (Activities for Building Services Fix Stages)" of Appendix 1 to this Schedule A2.	3.9	Platform insulation and platform floor finishes up to the platform screen doors threshold complete.
1.10	Underground earth mat, earth rods, lightning pits and earth pits complete and test results accepted.			3.10	Table 3 "Degrees of Completion (Activities for Building Services Fix Stages)" of
1.11	Underground pipework complete,				Appendix 1 to this Schedule A2.

	cleaned, and tested including manholes ductwork, valve pits and drawpits.	3.11 Framework for wall panels and cladding complete.
1.12	Sumps complete with temporary pumps operational.	3.12 Air tight and acoustic doors for all air plenums installed.
1.13	Drainage system including oil interceptors, terminal manholes and discharge connections complete with temporary pumps operational.	3.13 E&M installation complete and main cabling (HV/LV power and fibre optic) complete and tested.
1.14	Trackbed/base slab/trackside upstands and track turnout slabs complete.	3.14 Doors and ironmongery complete.
1.15	Louvres and acoustic panel frames to trackside areas complete, including station overrun structure.	
1.16	All works areas backfilled or formed to required formation level.	
1.17	Completion of the activities described in Table 2 of Appendix 1 of this Schedule A2 as being Provision Activities.	
1.18	Construction equipment and falsework/scaffolding removed from all track areas.	
1.19	Cross track ducts complete.	
1.20	Tunnel invert slab complete.	
1.21	Water tightness testing to all tanks complete.	
1.22	Waterproofing complete.	



### **Provision Activities**

- 1.1 Cast-in sockets, cable supports and pipe brackets complete.
- 1.2 Supports/Sub-frame for trackside advertising panels complete.
- 1.3 Temporary power and lighting complete.
- 1.4 Temporary ventilation including tunnel ventilation complete.
- 1.5 Plant access and material delivery routes clear with permanent frames for delivery or access hatches installed.
- 1.6 Lifting facilities (beams, lugs and eyes) complete and certified.
- 1.7 Niches, recesses and box outs complete.
- 1.8 Cable troughs and trenches complete.
- 1.9 Cable duct runs / risers complete.
- 1.10 Concealed trunking and conduit complete.
- 1.11 Sleeves for penetrations complete.
- 1.12 Works and storage areas available.
- 1.13 Flood protection provision(s) installed.
- 1.14 Survey reference lines and benchmark available.
- 1.15 Top plate and hanger beams at concourse complete.
- 1.16 Temporary safety barriers at landings and at all lift shafts and floor openings.
- 1.17 Lift shaft alignment, location of penetrations and openings surveyed and accepted.

Table 3 - Degrees of Completion (Building Services Fix Stages)

Part of the Station Works	Building Services 1 <sup>st</sup> Fix (Degree 2 Activities Completion)	Building Services 2 <sup>nd</sup> Fix (Degree 3 Activities Completion)
Environment Control System	The installation of all environmental control system equipment complete, including chillers, pumps, control panels for chillers, cooling tower, motor control centres, fans, split units, air handling units, primary air units and fan coil units.	Insulation of all ductwork and pipework systems complete, Leakage tests for all ductwork and pipework complete. Power and control cabling/wiring with termination complete.
	The installation of all duct work and pipe work systems complete, including valves, silencers, dampers, access panels, supports, anchors and guides.	
	All sectional testing complete, where necessary due to concealment or other construction restraints.	
Electrical Services System	The installation of isolating transformers, switchboards, main earthing system, bonding and termination, and test results	Installation of all isolators, fused spur units, sockets, lighting and exit signs, distribution boards and UPS/batteries.
	accepted.  The installation of all "cable containment and support systems" (Critical), including ladder racks, cable trays, cable trunking and conduits, brackets, anchors and guides complete.	The installation and testing of all circuitry including cabling/wiring and termination at isolators, fused spur units, sockets, lighting and exit signs, isolating transformers, switchboards, distribution boards, UPS/batteries, power and control points, advertising panels, directional signs and others completed.
		All electrical testing and commissioning works for the power supply electrical rooms completed ready for operation.
Plumbing and Drainage Systems	The installation of all pumps for flushing water system, sump pumps, potable water system and drainage system.	Installation of the controls for the flushing water system, sump pumps, potable water and drainage system.
	The installation of all pipe runs, whether horizontal or vertical, with associated valves, supports, anchors and guides	The power and control cabling/wiring with termination completed.
	All sectional testing complete, where necessary due to concealment or other construction restraints.	The hydraulic testing of all piping systems for the pumps and associated pipework completed.

Fire Services System and Automatic Fire Alarm System	The installation of all pump-motor sets for sprinkler system, FM200 water spray system and FH/HR system complete.  The installation of all pipe runs, whether horizontal or vertical, with associated valves, supports, anchors and guides complete.  The cable containment and support systems for AFA and fire services systems complete.	The installation of all control and monitoring for sprinkler system, FM200 system, fire hydrant/hose reel system and trackside firefighting systems at both the local fire control panels and integrated back up panels complete.
		The power and control cabling/wiring with terminations complete.
		The hydraulic testing of all pipework complete.
	All sectional testing complete, where necessary due to concealment or other construction restraints.	The AFA system shall include all cabling/wiring with termination at automatic fire alarm (AFA) system panels and AFA loops completed.
		The installation of detector base plates and remote indicators
Station Based Control System		Installation of BCS controllers, PLC panels and other equipment for the station based control system.
		Cabling/wiring for the station based control system with termination at the BCS controllers, PLC Panels, fire services control panels, LV switchboards, motor control centres, integrated back-up panels, power and control system and other Station ECS and BS equipment complete.

# SCHEDULE 3

# Amendments to Schedule A6 of the Initial SDD

With effect from the Effective Date, Schedule A6 of the Initial SDD is deleted and replaced with the version **included** in this Schedule 3, with the amendments to the version included in the Initial SDD shown in mark-up.

# SCHEDULE A6 Interface Management Services

# PART 1 – Interface Management Services (prior to Construction Completion of Portion 1 and Completion of Portion 2<u>A and Portion 2B</u>)

The Interface Management Services comprise:

- (a) provision of LV temporary construction power for all construction activities by Macquarie and Rail Contractors, excluding for Rail Contractor systems testing and commissioning, until energisation of the HV system (by Rail Contractors) and energisation of the LV power supply and distribution system of the Project Works;
- testing and energisation of the LV power supply and distribution system of the Project Works on permanent power, following energisation of the permanent HV system by Rail Contractors;
- (c) provision of temporary air conditioning in equipment rooms as required in accordance with the degrees of completion and temporary ventilation system for the Martin Place Metro Station until the environmental control system of the Project Works is set to operation on permanent power, subject to third party provision of temporary power;
- secure and control access to individual equipment rooms by either Macquarie or Rail Contractors, including through management of a permit system for access;
- (e) System Integration and Acceptance Testing (in accordance with the SWTC and as that term is defined in Appendix 1 to the SWTC) of the Project Works under permanent power;
- (f) attendance at all joint System Integration and Acceptance Testing and Site Acceptance Testing (in accordance with the SWTC and as those terms are defined in Appendix 1 to the SWTC) undertaken with Rail Contractors under temporary power;
- (g) attendance at all joint System Integration and Acceptance Testing, Site Acceptance Testing and initial performance tests (in accordance with the SWTC and as those terms are defined in Appendix 1 to the SWTC) undertaken with Rail Contractors under permanent power, including for all functional tests to meet statutory requirements such as for fire protection and smoke extraction, air conditioning, and track side ventilation;
- (h) attendance at tests and drills by Rail Contractors to demonstrate operational readiness;
- liaising with Authorities to undertake all statutory inspections and obtain all necessary Approvals required for Macquarie's Activities for the Project Works;
- (j) carrying out the functions and tasks relating to the role of principal contractor in respect of Macquarie's Activities and works by Rail Contractors on the Principal Construction Site, including undertaking the tasks to obtain access to areas within Martin Place ESR Station under the procedure SM PS-PW-318 Principal Contractor Process for Construction Works Within Sydney Trains' Railway Stations;
- (k) coordinating and managing of access to the Principal Construction Site for Rail Contractors and the Operator;

## Schedule 3 - Amendments to Schedule A6 of the Initial SDDExecution version

- (I) ensuring that the Principal Construction Site is run in a clean, proper and efficient manner, including:
  - having due regard to the occupation of premises adjacent to or near to the Principal Construction Site; and
  - so as to ensure that the working areas are kept clean during the progress of Macquarie's activities, and that debris/waste is removed from the Principal Construction Site as it arises and at completion of the Interface Management Services;
- (m) security (including security personnel) and access control, including to restrict the public's access to the entrance to the Principal Construction Site, including:
  - (i) installation of construction fencing and access gates;
  - establishing protocols with Sydney Trains for maintaining security and access as required for the Eastern Suburbs railway line interface; and
  - (iii) establishing protocols for ensuring access to the Principal Construction Site by emergency services and authorised Rail Contractors;
- traffic management within the Principal Construction Site (including vehicle and pedestrian movements in/out of the Principal Construction Site);
- (o) maintaining the Principal Construction Site survey control, including provision of all surveying staff and equipment;
- attending, preparing and presenting information, and chairing formal and informal briefings and meetings including keeping and distributing minutes of the meetings as required;
- (q) provision of site inductions to personnel of DevCo, Macquarie, the Principal's Representative, Rail Contractors, and attendance by Macquarie's personnel at Sydney Trains and Rail Contractors inductions as required;
- (r) provision, connection and maintenance of site offices, meeting rooms and other accommodation (including any necessary equipment, photocopiers, furniture, lighting, heating and the like) for use by the personnel of DevCo, Macquarie and the Principal's Representative, including connection to services and associated ongoing running costs such as power phone, data and water as detailed in SWTC Appendix 07;
- (s) providing, toilets, lunch rooms, crib rooms, water bubblers, and washing facilities for use by the personnel of the Principal and the Independent Certifier as detailed in section 6.5.11(d) of the SWTC and for use by the personnel of DevCo, Macquarie, and the Builder's Independent Certifier (as defined in the D&C Contract) and provision of site amenities, toilets, lunch rooms, crib rooms, water bubblers, and washing facilities for use by Rail Contractors (up to a maximum of 10 people in total at any one time) is to be collaboratively negotiated in good faith between the parties using best endeavours to achieve resolution;
- (t) providing suitable information technology, as detailed in SWTC Appendix 07;
- (u) providing first aid facilities for use by the personnel of Macquarie, DevCo, the Principal's Representative, Rail Contractors and the Operator;
- (v) security, maintenance and cleaning of all site amenities;

## Schedule 3 - Amendments to Schedule A6 of the Initial SDDExecution version

- (w) temporary screens, temporary fencing, hoardings, guard rails, barriers, gantries and the like together with any warning notices, night lighting and the like, in respect of the fixed site compounds; and
- (x) preparation and updating of management plans and reports required by the SWTC.

# PART 2 - Interface Management Services after Completion of last Portion to achieve Completion

The Interface Management Services after Completion of the last Portion to achieve Completion up to opening of the Martin Place Metro Station to the public comprise:

- (a) attendance at all performance tests (in accordance with the SWTC) undertaken by Rail Contractors and the Operator;
- (b) full clean of the Martin Place Metro Station required for opening to the public;
- attendance at tests and drills by Rail Contractors and the Operator to demonstrate operational readiness;
- (d) attendance at statutory inspections required by Rail Contractors or the Operator;
   and
- (e) coordination with Sydney Trains for activities by Rail Contractors and the Operator.

## PART 3 - Interface Management Services Rates

## 3.1 Payment for Interface Management Services

- (a) In relation to any Interface Management Services performed by Macquarie (whether before the Last Date of Completion in accordance with clause 10,9 or after the Last Date of Completion in accordance with a direction issued pursuant to clause 29.2(a)), Macquarie will be entitled to payment for such Interface Management Services calculated on the basis set out in paragraph 3.1(b) and paragraph 3.1(c) (as applicable), provided that:
  - (i) in relation to the Interface Management Services required prior to the Last Date of Completion, Macquarie complies with the requirements of clause 10.9 in relation to such Interface Management Services;
  - (ii) Macquarie submits the relevant progress claims to the Principal in accordance clause 34.2(a)(i) or clause 34.2(a)(iii) (as applicable) in relation to such Interface Management Services;
  - (iii) Macquarie's progress claims are made in accordance with the requirements of clause 34.2; and
    - (iv) the other conditions for payment in clause 34 have been satisfied in relation to such Interface Management Services.
- (b) Macquarie's entitlement to payment for the Interface Management Services performed by Macquarie after the Last Date of Completion in accordance with a direction issued pursuant to clause 29.2(a) will be calculated on the following basis:
  - (i) the sum ascertained by multiplying:

#### Schedule 3 - Amendments to Schedule A6 of the Initial SDDExecution version

- (A) the applicable rate(s) stated in the tables of rates included this Schedule A6 relevant to the applicable Interface Management Services performed after the Last Date of Completion;
- (B) where paragraph 3.1(b)(i)(A) does not apply, a rate otherwise agreed in writing between the Principal and Macquarie (acting reasonably); or
- (C) where paragraphs 3.1(b)(i)(A) and 3.1(b)(i)(B) do not apply, a reasonable rate (which will exclude any margin for off-site overheads and profit) as determined by the Principal's Representative,

by the number of hours the D&C Contractor's labour resources and Construction Plant were employed in the execution of the relevant Interface Management Services; plus

- (ii) any reasonable and substantiated amounts payable by the D&C Contractor to Subcontractors for the proper performance of the relevant Interface Management Services (without double counting with paragraph 3.1(b)(i)).
- (c) Macquarie's entitlement to payment for any Interface Management Services that are performed prior to the Last Date of Completion is in accordance with clause 10.9.

#### 3.2 Rates for Self-Performed Reimbursable Work

The parties acknowledge and agree the following in relation to the rates listed in this Schedule A6:

- (a) except as otherwise provided, rates are fixed and not subject to rise and fall;
- (b) all rates are inclusive of all on-site overheads, and off-site overheads and profit;
- (c) permanent materials and any contracted services that form part of the selfperformed reimbursable works will not be subject to any mark-up for offsite overheads and profit; and
- (d) all rates are exclusive of GST.

TABLE 1: Rates for Plant (applicable after the Last Date of Completion)

Plant Item	With Operator/ Driver	Normal Time (\$/hr)	Time and a Half (\$/hr)	Double Time (\$/hr)	Float (each way) (\$)	Stand down rate (\$/hr)
General plant	All Rates are	2018				-
Semi-trailer - 40 T trailer	Yes					
Semi-trailer - 28 T trailer	Yes					
Rigid truck – 15T tipper	Yes					

Schedule 3 - Amendments to Schedule A6 of the Initial SDD Execution version

Plant Item	With Operator/ Driver	Normal Time (\$/hr)	Time and a Half (\$/hr)	Double Time (\$/hr)	Float (each way) (\$)	Stand down rate (\$/hr)
Rigid truck – 15T bogie tipper	Yes					
Hi-rail truck	Yes					
Welder's Truck	Yes					
Flat top truck	Yes					
Dump truck – 20T	Yes					
Articulated dump truck	Yes					
General pump	No	7:				
Excavator – 3T	Yes					
Excavator - 8T	Yes					
Excavator – 13.5T	Yes					
Excavator - 20T	Yes					
Excavator – 30T	Yes					
Backhoe	Yes					
Forklift (All- terrain)	Yes					
Franna crane – 12T	Yes					
Franna crane – 14T	Yes					
Franna crane – 16T (incl. operator)	Yes					

Schedule 3 - Amendments to Schedule A6 of the Initial SDD Execution version

Plant Item	With Operator/ Driver	Normal Time (\$/hr)	Time and a Half (\$/hr)	Double Time (\$/hr)	Float (each way) (\$)	Stand down rate (\$/hr)
Franna crane – 20T	Yes					
Mobile crane – 16T	Yes		-			
Mobile crane – 80T	Yes					
Bobcat	Yes					
Compressors – 75 CFM	No					
Compressors – 250 CFM	No					
Major civil construction plant	All Rates are	e 2018			11	
Front end loader	Yes					
Vibratory plate compactor	No					
Grader	Yes					
Rock breaker	No					
Rock cutting saw	No					
Drilling rigs for rock bolting and soil nailing	Yes					
Shotcrete gun	No					
Elevated works platforms for rock bolting/ soil nailing	No					

Schedule 3 - Amendments to Schedule A6 of the Initial SDD Execution version

Plant Item	With Operator/ Driver	Normal Time (\$/hr)	Time and a Half (\$/hr)	Double Time (\$/hr)	Float (each way) (\$)	Stand down rate (\$/hr)
Piling rig	Yes					
Concrete mixer truck	Yes				11	
Concrete pump	Yes					
Concrete screeders	Yes					
Major Plant - Track Work	All Rates ar	e 2018			79 471	
Excavator with Octopus Grab	Yes					
5t Balloon tired dumper	Yes					
Turnout tamper	Yes					
Tamper	Yes					
Regulator	Yes				3	
Hiab gang truck	Yes					
Thermit welding equipment	Yes	Included in	welders truck rate			
Major Plant – OHW	All Rates are	2018				
All terrain crane – 20T	Yes					
Hi-rail cable trucks or wiring train	Yes					
Hi-rail cherry picker	Yes					
Gang trucks	Yes					

Schedule 3 - Amendments to Schedule A6 of the Initial SDDExecution version

Plant Item	With Operator/ Driver	Normal Time (\$/hr)	Time and a Half (\$/hr)	Double Time (\$/hr)	Float (each way) (\$)	Stand down rate (\$/hr)
Piling bore rig 600 mm dia (incl. operator)	Yes			-	-	

#### 3.2.1 Rates for Labour

The rates for labour are to be inclusive of all on-costs including the following:

- (a) wages and salaries;
- (b) payroll tax, holiday pay, long service leave, sick pay, superannuation, statutory payments, etc;
- (c) project mobilisation and demobilisation of staff;
- (d) communication devices, radios and mobile phones;
- (e) all travel costs including suitable site vehicles to undertake the D&C Contractor's activities (including registration, maintenance, fuel and all running costs);
- (f) accommodation and meal allowances; and
- (g) provision of PPE, clothing and uniforms.

TABLE 2: Rates for Labour (applicable after the Last Date of Completion)

Labour	Normal Time (\$/hr)	Time and a Half (\$/hr)	Double Time (\$/hr)
Signalling Infrastructure Personnel  All Rates are 2018			
Signalling Construction Manager			
Signalling Project Engineer			
Signalling Commissioning Manager			
Signal Field Engineer			
Design Integrity / Principal's Tester			
Assistant Design Integrity			
Signal Supervisor			

Schedule 3 - Amendments to Schedule A6 of the Initial SDD Execution version

Labour	Normal Time (\$/hr)	Time and a Half (\$/hr)	Double Time (\$/hr)
Signal Electrician			
Signal Mechanical			
Control Systems Engineer			
Control Systems Technician	7		
Signals Ancillary			
Signals Authorised Person			
Tester-in-Charge			
Assistant Signal Tester			
Electrical Infrastructure Personnel	***************************************		
All Rates are 2018			
Accredited OHW Assembler			
Accredited OHW Rigger			
Accredited OHW Installer			
Accredited OHW Worker			
Accredited Electrolysis Interference Tester			
Accredited Cable Jointer	1		
Overhead Worker			
Authorised Overhead Traction Worker			
Authorised Traction Operator			
Authorised Traction Live Line Worker			
A reference of the violence of the factor is reserved.			
Authorised Officer (Mains)			
Authorised Officer (Mains)  Authorised Attendant			

Schedule 3 - Amendments to Schedule A6 of the Initial SDD Execution version

Labour	Normal Time (\$/hr)	Time and a Half (\$/hr)	Double Time (\$/hr)
Authorised Officer (Substations)			
Electrical Authorising Officer			
Qualified Electrician			
Authorised Person (Low Voltage)			
Accredited Electrical Permit holder			
Building Infrastructure Personnel Inclusive of escalation			
Environmental Coordinator			
Community & Stakeholder Manager			
Safety Manager			
Safety Officer			
Occupational Hygienist			
Rail Integration/Interface Manager			
Rail Assurance Manager			
Building Infrastructure Personnel  All Rates are 2018			
Project Director			
Design Director			
Design Manager			
Construction Manager			
Services Manager			
Commercial Manager			
Planner			

Schedule 3 - Amendments to Schedule A6 of the Initial SDD Execution version

Labour	Normal Time (\$/hr)	Time and a Half (\$/hr)	Double Time (\$/hr)
Environmental Manager			
Sustainability Manager			
WHS Manager			
Rail Safety Manager			
Rail Interface Manager			
Quality Assurance Manager			
Superintendent			

## Schedule 3 - Amendments to Schedule A6 of the Initial SDD Execution version

# ANNEXURE A Cost Forecast Schedule





### **SCHEDULE 4**

### Amendments to Schedule A16 of the Initial SDD


With effect from the Effective Date, Schedule A16 of the Initial SDD is deleted and replaced with the version **included** in this Schedule 4, with the amendments to the version included in the Initial SDD shown in mark-up.


# Schedule A16 - TSE Adjustment Works































### **SCHEDULE 5**

### Amendments to Schedule A21 of the Initial SDD


With effect from the Effective Date, Schedule A21 of the Initial SDD is deleted and replaced with the version **included** in this Schedule 5, with the amendments to the version included in the Initial SDD shown in mark-up.


# Schedule A21 – TSE Adjustment Works Risk Allocation








































### Amendments to Schedule A22 of the Initial SDD

With effect from the Effective Date, Schedule A22 of the Initial SDD is deleted in its entirety and marked "Not used".

### New Schedule A24 of the Revised SDD

With effect from the Effective Date, a new Schedule A24 in the form included in this Schedule 7 is inserted into the Revised SDD.

### SCHEDULE A24

### Area 6 Handover Items

The parties agree that the following items are Area 6 Handover Items:

Description of Area 6 Handover Item	Ongoing Maintenance Requirements
Road line marking	Inspect 3 monthly, for signs of wear/damage, repair as required.
Small and medium sized road signs	Run by others - no maintenance.
Kerb and gutter	Run by others - no maintenance.
Site entry / exit	Inspect monthly, for signs of wear/damage, repair as required.
Rumble grids	Inspect monthly, for signs of wear/damage, repair as required.
Access stairs	Inspect weekly, for signs of wear/damage, repair as required.
Steel deck	Inspect monthly, for signs of wear/damage, repair as required.
Hoarding	Inspect weekly, for signs of wear/damage, repair as required. Clear any vegetation.
Class A gate	Inspect monthly, for signs of wear/damage, repair as required.
Acoustic shed	Inspect 3 monthly, for signs of wear/damage, repair as required.
Backfill to site	Inspect 3 monthly, for signs of wear/damage, repair as required.
Concrete slab	Inspect 3 monthly, for signs of wear/damage, repair as required.
Spoil bin walls	Inspect 3 monthly, for signs of wear/damage, repair as required.
Retaining walls	Inspect 3 monthly, for signs of wear/damage, repair as required.
Portable site offices	Inspect 3 monthly, for signs of wear/damage, repair as required. Repair reported faults or leaks.

### Schedule 7 - New Schedule A24 of the Revised SDD

Description of Area 6 Handover Item	Ongoing Maintenance Requirements
Survey marks	None required.
Bligh St decline	Inspect 3 monthly, for signs of wear/damage, repair as required.
Tunnel process water treatment plant	In accordance with the manufacturers requirements.
Power supply, cabling, controls and lighting for site	Inspect / test monthly, for signs of damage, action as required. 3 monthly for earth leakage.
HV kiosk	Inspect / test monthly, for signs of damage, action as required. 3 monthly for earth leakage.

### Amendments to Schedule B1 of the Initial SDD

With effect from the Effective Date, Schedule B1 of the Initial SDD is deleted and replaced with the version **included** in this Schedule 8, with the amendments to the version included in the Initial SDD shown in mark-up.

SCHEDULI	E B1	
<b>Commercially Sensiti</b>	ive Information	

































### Amendments to Schedule C1 of the Initial SDD

With effect from the Effective Date the following SWTC documents comprised in Schedule C1 of the Initial SDD are deleted:

- (a) SWTC main body;
- (b) SWTC Appendix 11 (Station Spatial and Functional Requirements);
- (c) SWTC Appendix 30 (Environmental Control System);
- (d) SWTC Appendix 34 (Tunnel Ventilation Systems);
- (e) SWTC Appendix 41 (Lifts and Escalators);
- (f) SWTC Appendix 43 (Fire and Life Safety); and
- (g) SWTC Appendix 62 (Agreed Exceptions),

and replaced with the versions **included** in this Schedule 9, with the amendments to the versions included in the Initial SDD shown in mark-up.



# Sydney Metro City & Southwest

**Station Delivery Deed** 

Martin Place Metro Station Project

Schedule C1
Scope of Works and Technical Criteria

PROJECT	Martin Place Metro Station	DATE	11 November 20193 August 201905 September 2018
GROUP	Sydney Metro City & Southwest	STATUS	FINAL
AUTHOR	Sydney Metro	REVISION	6.987
COMPANY	Sydney Metro	FILE NUMBER	SM-17-00078195
FILE NAME	MPSD Schedule C1 SWTC	-	

## Contents

1	Introduction	1
1.1	TfNSW's Customer service principles	1
1.2	TfNSW's Customer satisfaction drivers	2
1.3	Purpose and requirements in this SWTC	4
1.4	Meanings and Interpretations	5
2	Project scope	6
2.1	Macquarie's Activities	6
2.1.1	General	6
2.1.2	Macquarie's Activities	7
2.1.3	Not used	9
2.2	Works to be provided by Macquarie	9
2.2.1	Project Works	9
2.2.2	Station Works	10
2.2.3	Retail Works	12
2.2.4	OSD Entrance Works	12
2.2.5	Over Station Rail Works	<u>13</u> 12
2.2.6	Local Area Works	13
2.2.7	Property Works	14
2.2.8	Service Works	<u>15</u> 14
2.2.9	Concourse Link Works	15
2.3	Temporary Works	15
3	General requirements	17
3.1	General	17
3.2	Standards and General Specifications	17
3.2.1	The Principal's General Specifications	17
3.2.2	Codes, standards, specifications and guidelines	18
3.3	Not used	19
3.4	TSE Works	19
3.5	Effects of Macquarie's Activities	19
3.6	Safety	20
3.7	Environment and Sustainability	22
3.8	Design	22
3.9	Design Life	24
3.10	Durability	26
3.11	Maintainability	27
3.12	Fire engineering	27
3.13	Electromagnetic compatibility	27
3.14	Flood and stormwater immunity	27
3.15	Site investigation	27
3.16	Condition Surveys	28
3.17	Survey	31
3.18	SDD Program	31
3.19	Rooms	31
J. 13	rxooms ,	31

4	Third Party Works requirements	32
4.1	Local Area Works	32
4.2	Property Works	32
4.3	Service Works	33
5	Management Requirements	35
5.1	Project management	35
5.2	Integrated Management System	35
5.3	Project Plans	35
5.4	Particular rail safety management requirements	36
5.5	Quality requirements	38
5.5.1	Quality management requirements	38
5.5.2	Quality Plan requirements	39
5.5.3	Hold Points and Witness Points	39
5.5.4	Release of Hold Points	40
5.5.5	Non-conformances and continuous improvement	40
5.5.6	Audits and monitoring	41
5.5.7	Records	41
5.6	Design management requirements	41
5.7	Environmental management requirements	42
5.8	Sustainability management requirements	43
5.9	Safety requirements	43
5.10	Risk management requirements	44
5.11	Training management requirements	45
5.12	Information and documentation management requirements	46
5.13	Stakeholder and community involvement requirements	48
5.14	Traffic and transport management requirements	49
5.15	Aboriginal participation requirements	49
5.16	Systems engineering and safety assurance management	49
5.17	Configuration	50
5.17.1	Configuration management	50
5.17.2	Configuration control	50
5.17.3	Configuration change request submissions to control gates	51
5.17.4	Sydney Trains Regional CCB and Facilities CCB	52
5.18	Interface management requirements	52
5.18.1	General	52
5.18.2	Interface coordination team	53
5.18.3	Interface meetings	54
5.18.4 5.18.5	Interface Requirements Specifications Pre-access and access inspections	54 54
5.18.6	Room access and control of keys for rail contractors	55
5.19	Authorities, including Emergency Services	55
6	Technical and construction requirements	56
6.1	General	56
6.2	Handover of TSE Works	56
6.3	Acceptance of TSE Handover Works	56
6.4	Design review	57
6.4.1	General requirements	57
6.4.2	Design Stages	57
643	Design reports	58

6.4.4	Design Stage 1 Design Documentation	62
6.4.5	Design Stage 2 Design Documentation	64
6.4.6	Design Stage 3 Design Documentation	65
6.4.7	Additional submissions	67
6.4.8	General requirements for Design Documentation	67
6.4.9	Quality Benchmarks, samples and prototypes	69
6.4.10	Design Review Panel	69
6.4.11	Heritage Working Group	71
6.4.12	Interface design and coordination	72
6.5	Construction and manufacture	78
6.5.1	General	78
6.5.2	Design changes and non-conformances during construction	79
6.5.3	Work methods and training	79
6.5.4	Quality of materials and workmanship	79
6.5.5	Not used	80
6.5.6	Demolition	80
6.5.7	Stockpiling of materials for construction	80
6.5.8	Explosives and blasting	81
6.5.9	As-built drawings	81
6.5.10	Building information modelling	82
6.5.11	Temporary site facilities	82
6.5.12	Tunnel and platform hoardings	83
6.5.13	Hoarding and fence banners and signage	84
6.5.14	Hoardings, fencing and walls	84
6.5.15	Site restoration	85
6.5.16	Discharge water quality	85
6.5.17	Maintenance during construction	85
6.5.18	Road conditions	86
6.5.19	Traffic and transport management	86
6.5.20	Road, footpath and shared path occupancies, detours and closures	87
6.5.21	Incidents	88
6.5.22	Fire precautions	89
6.5.23	Construction noise and vibration	89
6.5.24	System Verification Reviews	89
6.5.25	Construction Compliance with Design	90
6.6	Testing and Commissioning	90
6.7	Property access and Services	90
6.8	Construction Completion and Completion requirements	91
7	Not used	91
8	Not used	91
8 <b>A</b>	Asset Management Information	92
8A.1	General	92
8A.2	Document Identification	92
8A.3	Document file types	93
8A.4	Document transmittals	94
8A.5	Project description	94
	Schedule of contact details	94
8A.6	Asset register	94
~ \ /	ACCHI IBRICIAL	un-

### **List of Appendices**

Appendix 01	Definitions and Acronyms
Appendix 02	Not used
Appendix 03	Not used
Appendix 04	Station Works and Precinct Drawings
Appendix 05	Not used
Appendix 06	Local Area Works
Appendix 07	The Principal's and Independent Certifier's Site Facilities
Appendix 08	Property Works
Appendix 09	Design Objectives: Stations, Interchanges, Precincts, Corridors and
	other structures
Appendix 10	Station Precincts and Public Domain Spatial and Functional
' '	Requirements
Appendix 11	Station and Buildings Spatial and Functional Requirements
Appendix 12	Station Precincts and Public Domain Finishes, Fittings, Fixtures and
	Materials
Appendix 13	Station Architectural Finishes, Fittings, Fixtures and Materials
Appendix 14	Architectural Building Works
Appendix 15	Public Art
Appendix 16	Commercial Opportunities
Appendix 17	Lighting
Appendix 18	Branding, Wayfinding, Signage and Customer Information
	Not used
Appendix 19	
Appendix 20	Not used
Appendix 21	Trackwork Civil and Charles Works
Appendix 22	Civil and Structural Works
Appendix 23a	Not used
Appendix 23b	Not used
Appendix 24	Not used
Appendix 25a	Initial Interface Requirements Specifications
Appendix 25b	Room Schedule and Room Data Sheets
Appendix 26a	Access to Sydney Trains Network (Delivery Phase)
Appendix 26b	Not used
Appendix 26c	Not used
Appendix 26d	Not used
Appendix 27	Central Control System
Appendix 28	Signalling and Train Control Systems
Appendix 29	Power Control and Building Management Systems
Appendix 30	Environmental Control Systems
Appendix 31	Fire Services Systems
Appendix 32	Communications Systems
Appendix 33	Ticketing System
Appendix 34	Tunnel Ventilation System
Appendix 35	TSE Works Tolerances
Appendix 36	Low Voltage Distribution and Electrical Building Services
<del></del>	
Appendix 37	Bulk Power Supply and High Voltage Reticulation
Appendix 38	Earthing and Bonding, Electrolysis and Electromagnetic Compatibility
Appendix 39	Traction Power System

Appendix 40	Hydraulic Services
Appendix 41	Lifts and Escalators
Appendix 42	Platform Screen Doors
Appendix 43	Fire and Life Safety
Appendix 44	Noise and Vibration
Appendix 45	Service and System Performance Requirements
Appendix 46	Not used
Appendix 47	Not Used
Appendix 48	Manuals
Appendix 49	Additional Environmental Requirements
Appendix 50a	Sustainability
Appendix 50b	Workforce Development
Appendix 51	Stakeholder and Community Involvement
Appendix 52	Property Adjustments
Appendix 53a	Reporting Requirements -Delivery Phase
Appendix 53b	Not used
Appendix 54	Project Plan Requirements
Appendix 55	Systems and Safety Assurance
Appendix 56	Testing and Commissioning
Appendix 57	Codes and Standards
Appendix 58	Principal's General Specifications
Appendix 59	Authorised Engineering Organisation (Sydney Metro)
Appendix 60	Not used
Appendix 61	Not used
Appendix 62	Agreed Exceptions
Appendix 63	Not used
Appendix 64	Systems Integration
Appendix 65	Demolition of 9-19 Elizabeth Street

### 1 Introduction

### 1.1 TfNSW's Customer service principles

- (a) Sydney Metro is to provide an integral part of the Customer focused integrated Sydney metropolitan public transport services.
- (b) Macquarie must incorporate the TfNSW's Customer service principles into all of its activities to the extent that they relate to the Project Works, the Temporary Works or Macquarie's Activities. These are:
  - (i) Balanced: Functional performance is balanced with Customer service to achieve high levels of Customer satisfaction;
  - (ii) Efficient assisted self-service: A self-service system that is designed for easy intuitive use. Where assistance may be required, support is available and easy to get;
  - (iii) Universally accessible: Meets the needs of all members of the community with service features that accommodate the distinct needs of key Customer segments;
  - (iv) Flexible: Able to adapt to a range of typical usage patterns and service whilst delivering a consistent level of service outcomes;
  - (v) Legible and consistent: Reflects a service style and tone that is easily understood and consistent with the experience of an integrated transport network; and
  - (vi) Responsive: A service system open to feedback from Customers, that adjusts over time as needs and preferences change, and continuously improves.
- (c) Macquarie must address the nine drivers of Customer satisfaction through its physical design and operational solution to the extent that they relate to the Project Works, the Temporary Works or Macquarie's Activities. These are:
  - (i) Timeliness: Convenience of access to the service, the service frequency and reliability, and total transit time (A to B time);
  - (ii) Personal Safety I Security: Level of perceived personal safety and security arising from physical design features, asset condition, service operation and other people present;
  - (iii) Ticketing: Ease and convenience of getting and using a ticket.
  - (iv) Convenience: Availability of parking and the ease and convenience of interchange and connection between this and other modes;
  - (v) Accessibility: Arrangement of physical facilities to make access to the mode easy, clear information and signage that makes navigating simple;
  - (vi) Comfort: A clean, pleasant environment, temperature-controlled well-lit, and with sufficient personal space, and other amenities where needed;

- (vii) Cleanliness: A clean, well-maintained environment, with particular attention to clean seats and toilets, and an absence of Graffiti and litter;
- (viii) Information: Clear, effective communication of service and timetable information (in real time) plus clear, easy to understand announcements; and
- (ix) Customer Service: Polite, knowledgeable, helpful service people who attend promptly and respond effectively to service requests, issues and feedback.

### 1.2 TfNSW's Customer satisfaction drivers

- (a) TfNSW requires that Customer satisfaction is a critical outcome of the Customer experience on Sydney metropolitan public transport services. The drivers of Customer satisfaction which have been identified by TfNSW and which must be addressed in the performance of Macquarie's Activities to the extent that they relate to the Project Works, the Temporary Works or Macquarie's Activities are:
  - (i) timeliness:
  - (ii) personal safety and security;
  - (iii) ticketing;
  - (iv) convenience;
  - (v) accessibility;
  - (vi) comfort;
  - (vii) cleanliness;
  - (viii) information; and
  - (ix) Customer service.

### **Timeliness**

- (a) Macquarie must support the following timeliness outcomes as relevant:
  - (i) Customers will be offered a frequency of service that enables them to turn up and go;
  - (ii) journey time will be consistent, and transit to their destination will help them to make the most efficient use of their time;
  - (iii) Customers will have confidence of service availability through international best practice for reliability; and
  - (iv) overall travel times will be minimised, including the time taken to transfer between car parks, buses, taxis and bicycle facilities.

### Personal safety & security

- (a) Macquarie must deliver and contribute to the following personal safety and security outcomes as relevant:
  - (i) Stations, Station Precincts and trains will incorporate environmental design principles and service features that give Customers a high degree of

- confidence about personal safety and security in accordance with crime prevention through environmental design principles;
- (ii) effective lighting and active Station Precincts will enhance passive surveillance and facilitate a safe customer environment in accordance with Macquarie's lighting strategy; and
- (iii) Customers will feel safe on trains. Macquarie must ensure that there are clear and effective responses to manage any incidents and restore confidence.

### **Ticketing**

- (a) Macquarie must deliver and contribute to the following ticketing outcomes as relevant:
  - (i) Customers will experience a consistent ticketing system and service across all transport modes through the implementation of the ETS; and
  - (ii) connections will be seamless across public transport modes, facilitating multi-modal journeys that are not dependant on the car.

### Convenience

- (a) Macquarie must deliver and contribute to the following convenience outcomes as relevant:
  - (i) facilities provided across public transport modes, car parks and transport interchanges will be designed as part of the integrated Station Precincts;
  - (ii) amenities will be provided at all Stations with well-located facilities; and
  - (iii) secondary revenue opportunities are appropriate to the social expectations of the local community and reflect the NSW Government's public policy outcomes.

### Accessibility

- (a) Macquarie must deliver and contribute to the following accessibility outcomes as relevant:
  - (i) Station Precinct design will ensure integration with pathways, cycle paths, kiss and ride areas and other transport facilities;
  - (ii) the system will provide the benchmark for compliance with requirements for disability access in public transport; and
  - (iii) Customers' special needs will be accommodated by the system design and operation, whether cognitive, physical or sensory; and when travelling with children or handling luggage.

#### Comfort

- (a) Macquarie must deliver and contribute to the following comfort outcomes as relevant:
  - (i) Trains will have features that provide general ambient comfort and provide seating for at least 30% of Customers in peak hours;
  - (ii) comfort features and facilities will be provided in Stations and Station Precincts including shelter, seating and service amenities; and

(iii) the air temperature of underground Stations and air-conditioned trains will be comfortable for Customers in accordance with Appendix 30 and Appendix 20 respectively.

#### Cleanliness

- (a) Macquarie must deliver and contribute to the following cleanliness outcomes as relevant:
  - (i) all trains, Stations and Station Precincts materials, fixtures and fittings will be kept clean and maintain a high quality appearance; and
  - (ii) management measures will ensure effective cleaning and maintenance, contributing to the Customer's feeling of comfort and safety, as well as their satisfaction with the standard of cleanliness.

#### Information

- (a) Macquarie must deliver and contribute to the following information outcomes as relevant:
  - (i) wayfinding and signage will help Customers to navigate the system easily and intuitively, and will be consistent with other TfNSW modes and with TfNSW Wayfinding Strategy;
  - (ii) Customers will get accurate, reliable real-time information as they need it to help them use the system and be properly informed;
  - (iii) measures will be in place to keep Customers informed and help them work out how to get to their destination if service is disrupted; and
  - (iv) Information about the services the system provides will be fully integrated into Customer information channels.

#### **Customer service**

- (a) Macquarie must support the following Customer service outcomes as relevant:
  - staff will be available to assist Customers with special needs, respond to questions about the transport system and ETS, and provide advice on connecting services and locality information;
  - (ii) Customers will be given accurate, prompt and responsive service, particularly when delays occur and during special events;
  - (iii) measures will be in place to ensure that all Customers understand the accepted norms for social behaviour on the system, and there will be processes to address any issues of non-conformance; and
  - (iv) staff will be empowered and trusted to deliver outstanding service, capture feedback and drive continuous improvement.

# 1.3 Purpose and requirements in this SWTC

(a) The purpose of this Scope of Works and Technical Criteria (SWTC) document is to set out the scope, performance and technical requirements for the Project Works and Macquarie's Activities. This document forms part of the Martin Place Metro Station Project Station Delivery Deed (deed).

- (b) This SWTC is to be read as one document, with equal standing between the body of the document and any Appendix.
- (c) The requirements in this document are minimum requirements, including technical, operational and performance requirements, for the Project Works and Macquarie's Activities, which Macquarie must satisfy to fulfil its obligations under the deed.
- (d) If more than one requirement applies in respect of any part of the Project Works, the Temporary Works or Macquarie's Activities then all requirements must be satisfied. If there are requirements which are mutually exclusive, then the requirement which delivers the highest standard, will apply.
- (e) Reference to any work includes any additional activities necessary for the satisfactory completion and performance of that work and full compliance with the requirements of this SWTC.
- (f) Macquarie bears the risk that compliance with this SWTC will not fulfil Macquarie's obligations under the deed. In particular, Macquarie will be required to carry out any work, tasks and activities additional to that contemplated by this SWTC to ensure that Macquarie satisfies its obligations under the deed. No requirement in this SWTC limits any of Macquarie's obligations under any other part of the deed including the Environmental Documents.

## 1.4 Meanings and Interpretations

- (a) Unless otherwise defined in this SWTC, terms which have a defined meaning in the deed have the same meaning where used in this SWTC.
- (b) Where used in the SWTC, including Appendices, the term "construction" has the meaning as defined in the Planning Approval.
- (c) Appendix 01 contains additional definitions and acronyms used in the SWTC that are not set out elsewhere in the deed.
- (d) Unless the context otherwise requires, references to "Appendix" (or "appendix") and "Appendices" (or "appendices") in this SWTC is a reference to an Appendix and the Appendices attached to this SWTC, and a reference to this SWTC includes all Appendices to it.
- (e) Unless the context otherwise requires, references to "section" in this SWTC is a reference to the sections in this SWTC.
- (f) Unless stated otherwise, all survey coordinates specified in this SWTC are to the Map Grid Australia (MGA-GDA-94).

# 2 Project scope

## 2.1 Macquarie's Activities

#### 2.1.1 General

- (a) Macquarie must undertake Macquarie's Activities in accordance with the requirements of the deed, including this SWTC, and the Environmental Documents.
- (b) Macquarie must implement a totally integrated approach to the management of Macquarie's Activities which continuously and effectively addresses all requirements. In particular, Macquarie must:
  - (i) not used;
  - (ii) deliver the Project in a manner that ensures the safety of the Customers and personnel at all times;
  - (iii) not used
  - (iv) not used;
  - (v) satisfy the technical and procedural requirements of the Principal with respect to the investigation, design, construction, manufacture, installation, integration, Testing, Commissioning and maintenance of the Project Works and the performance of Macquarie's Activities;
  - (vi) demonstrate an appropriate application of whole of life considerations in the design, construction and maintenance of the Project Works;
  - (vii) develop, implement and maintain workplace initiatives during the performance of Macquarie's Activities including industrial relations and training;
  - (viii) establish and maintain a positive relationship with the Principal, Customers, stakeholders and the community;
  - (ix) establish and maintain a positive relationship with interfacing transport operators;
  - (x) ensure that its planning and programming are comprehensive and provide for the concurrent delivery of the performance and environmental requirements of the deed;
  - (xi) ensure that risks are managed throughout the performance of Macquarie's Activities;
  - (xii) act at all times in a way which supports and enhances the Sydney Metro;
  - (xiii) proactively liaise with and comply with the requirements of all relevant Authorities;
  - (xiv) proactively coordinate and integrate Macquarie's Activities with the activities being carried out by Rail Contractors;

- (xv) diligently address safety, function, durability, maintainability, reliability and aesthetics in all aspects of Macquarie's Activities and the Project Works and the Temporary Works;
- (xvi) develop, implement and maintain an appropriate Integrated Management System and ensure that the Integrated Management System satisfies the requirements of the deed including those relating to rail safety, occupational health and safety, quality, environment, sustainability and community liaison;
- (xvii) undertake all requirements to obtain and retain Accreditation as necessary to design, build, test, integrate, commission and maintain the Project Works;
- (xviii) develop, implement and maintain the Project Plans in accordance with the deed, including clause 7 of the deed and this SWTC;
- (xix) preserve and protect existing infrastructure including structures, public transport facilities, cycleways, footpaths, shared paths, Services, roads, railways and buildings, except for existing infrastructure that is required to be demolished as part of Macquarie's Activities;
- ensure the Project Works accommodate maintenance requirements while maintaining Customer convenience;
- (xxi) integrate Martin Place Metro Station operationally and physically with Sydney Metro and the greater Sydney metropolitan public transport, facilities and services;
- (xxii) incorporate urban, architectural and landscape design excellence in all relevant aspects of the Project Works;
- (xxiii) diligently minimise disruption and inconvenience to the public and to other affected parties;
- (xxiv) implement a proactive stakeholder and community involvement strategy which enables Macquarie to respond to and accommodate reasonable stakeholder and community expectations;
- (xxv) ensure a high standard of environmental, sustainability, community, safety and quality performance in the delivery of Macquarie's Activities by developing and implementing effective management plans and providing effective leadership to develop and maintain the culture and values that are consistent with this performance obligation; and
- (xxvi) comply with the NSW Code and the NSW Guidelines.

#### 2.1.2 Macquarie's Activities

- (a) Without in any way limiting the Macquarie's obligations under the deed, Macquarie's Activities include all tasks and things necessary to:
  - (i) investigate, design, construct, manufacture, install, inspect, integrate, test and commission the Project Works, the TSE Works as relevant and the Temporary Works;

- (ii) maintain any parts of the TSE Works located within each part or parts of the Construction Site:
- (iii) comply with the Environmental Documents and all Approvals;
- (iv) prepare the Design Documentation;
- (v) prepare, update, submit and report on the SDD Program;
- (vi) cooperate, coordinate and communicate with the Principal, the TSE Contractor and Rail Contractors;
- (vii) secure, maintain, repair, reinstate and hand over, in the specified condition, Temporary Areas and any other areas occupied by or affected by the Temporary Works;
- (viii) investigate, relocate, upgrade, install, test, commission and protect Services as necessary as a consequence of performing Macquarie's Activities;
- (ix) adjust properties, public space and access as necessary as a consequence of performing Macquarie's Activities;
- (x) enable the Independent Certifier to perform its functions (including those identified in the Independent Certifier Deed) and to independently certify in accordance with the Independent Certifier Deed;
- (xi) provide and apply a quality assurance system for the Project Works, the Temporary Works and the Interface Management Services;
- (xii) minimise environmental impacts during performance of Macquarie's Activities;
- (xiii) maintain and repair the Project Works, including the Works, Local Area Works, Property Works and Service Works as required by the deed and maintain and repair the Temporary Works;
- (xiv) repair all Defects in the Project Works as required by the deed;
- (xv) develop and implement all necessary traffic and transport management methods and procedures to effectively and safely manage all road, public transport and public space users affected by the Project Works, the Temporary Works and Macquarie's Activities during construction;
- (xvi) re-open roads affected by the Local Area Works to traffic in accordance with the deed;
- (xvii) facilitate the installation of the ETS by the Principal;
- (xviii) hand over the Project Works and Temporary Areas to the Principal or other relevant owners or Authorities in accordance with the deed;
- (xix) prepare all documentation required and undertake all activities necessary for the integration, Testing and Commissioning of the Project Works to achieve Completion of each Portion including the coordination of Project Works and TSE Works;
- (xx) prepare all documentation required for the operation and maintenance of the Project Works as part of the Sydney Metro;

- (xxi) any other activities which are necessary to achieve Milestone Achievement of each Milestone, Construction Completion of each Portion and Completion of each Portion;
- (xxii) demolish existing infrastructure and improvements that are required to be demolished under the deed;
- (xxiii) remove and dispose of existing infrastructure made redundant by Macquarie's Activities;
- (xxiv) enable the Environmental Representative to perform the functions identified in the deed;
- (xxv) develop and implement sustainability strategies and initiatives for Macquarie's Activities, the Project Works and the Temporary Works;
- (xxvi) develop, implement and maintain the Project Plans in accordance with the deed;
- (xxvii) prepare and provide all Asset Management Information required by the deed;
- (xxviii) prepare and provide all reports and documentation required by the deed; and
- (xxix) undertake the Interface Management Services.
- (b) Macquarie must develop and implement systems integration in accordance with the Technical Management Plan identified in Appendix 54 and the interface management requirements identified in section 5.19 to support the Principal Customer Service Principles.

#### 2.1.3 Not used

# 2.2 Works to be provided by Macquarie

### 2.2.1 Project Works

- (a) The Project Works must comply with the scope and requirements documented in this SWTC including those documented in Appendices.
- (b) The Project Works includes:
  - (i) the Station Works (refer to section 2.2.2);
  - (ii) the Retail Works (refer to section 2.2.3);
  - (iii) the OSD Entrance Works (refer to section 2.2.4);
  - (iv) the Over Station Rail Works (refer to section 2.2.5);
  - (v) the Third Party Works, which includes:
    - A. Local Area Works (refer to section 2.2.6);
    - B. Property Works (refer to section 2.2.7);
    - C. Service Works (refer to section 2.2.8); and

- (vi) the Concourse Link Works (refer to section 2.2.9).
- (c) The extent of the Retail Works, OSD Entrance Works, Over Station Rail Works and Concourse Link Works must align with the principles identified in Appendix 4.

#### 2.2.2 Station Works

- (a) The Station Works include:
  - (i) demolition works to 9-19 Elizabeth Street;
  - (ii) excavation other than TSE Works;
  - (iii) station boxes, concourse boxes and all structural works, including structural works to support the Over Station Development;
  - (iv) two metro platforms;
  - (v) provisions for; rail infrastructure, tunnel infrastructure, communications systems, control systems and other Martin Place Metro Station elements (with the infrastructure, systems and other elements to be completed by Rail Contractors as set out in the Interface Requirements Specifications), including:
    - A. permanent way;
    - B. overhead wiring (OHW);
    - C. signalling and train control systems;
    - D. Traction Power Supply system;
    - E. combined services routes;
    - F. track and tunnel services:
    - G. Platform Screen Doors (PSDs);
    - H. Central Control System (CCS);
    - I. Passenger Information Display Systems (PIDS);
    - J. public address (PA) systems;
    - K. audio frequency induction loop system;
    - L. sound system and intercom system for emergency purposes;
    - M. closed circuit television (CCTV) systems;
    - N. Help Point systems;
    - O. electronic access control systems;
    - P. local area networks;
    - Q. a radio system;
    - R. a precise clocks system;
    - S. a communications system:
    - T. a high voltage (HV) power supply and distribution system;

- U. a tunnel ventilation system;
- V. advertising; and
- W. ETS:
- (vi) public art;
- (vii) civil and structural works for the tunnel ventilation systems, including:
  - A. overtrack exhaust duct and under platform exhaust duct;
  - B. station platform exhaust duct;
  - C. ventilation plenums; and
  - D. draught relief shafts;
- (viii) an environmental control system to provide conditioned air to the Martin Place Metro Station, excluding the rail corridor beyond the Platform Screen Doors;
- (ix) adjustments to the Martin Place ESR Station platform at the connection with the Martin Place Metro Station and concourse at the unpaid connection with the Martin Place Metro Station where impact by the Project Works including new and adjustments to existing:
  - A. fixtures, fittings and equipment;
  - B. floor, wall and ceiling finishes; and
  - C. signage and wayfinding;
- (x) Vertical Transportation;
- (xi) public and staff toilets;
- (xii) bicycle parking facilities;
- (xiii) fire egress stairs;
- (xiv) fire services systems, including:
  - A. a fire and smoke detection and alarm system;
  - B. a fire sprinkler system;
  - C. a fire hydrant system;
  - D. a fire hose reel system;
  - E. a gaseous suppression systems;
  - F. portable fire extinguishers; and
  - G. fire blankets;
- (xv) hydraulic services, including:
  - A. a drainage system, including sewer drainage system; and
  - B. water services systems, including potable domestic cold and heated water and rainwater service;

- (xvi) signage, wayfinding and tactile indicators;
- (xvii) wall, floor and ceiling finishes;
- (xviii) rooms and spaces, including fitout, excluding rooms as defined within the room data sheets:
- (xix) lighting system;
- (xx) LV power supply and LV Distribution System, including a centralised UPS;
- (xxi) earthing, bonding and electrolysis protection systems necessary for the protection of all Project Works including stray current collection mats:
- (xxii) Building Management Control System;
- (xxiii) provisions for commercial vending machines; and
- (xxiv) provisions to safeguard future works, specifically the pedestrian connections to the MLC Centre and beneath the existing Hunter Street as per Appendix 11;
- (xxv) provision and installation of adit backfill to accommodate the revised adit profile constructed by the TSE Contractor; and
- (xxiv)(xxvi) provision and installation of an over track exhaust system within the platform caverns as further described within the Over Track Exhaust System Reverse Brief (Document Number: CSWSMP-MAC-SMP-EN-BRF-999901).

#### 2.2.3 Retail Works

- (a) The Retail Works includes:
  - (i) all structural works; and
  - (ii) fitout and provision for future fitout of retail rooms and spaces to a 'base building' level of finish as described in Appendix 16. The Retail Works will be completed as part of the OSD Developers Activities.

#### 2.2.4 OSD Entrance Works

- (a) The OSD Entrance Works include:
  - (i) structural works; and
  - (ii) spatial provisions only for the following infrastructure which will be completed as part of the OSD Developer's Activities including:
    - A. fire services systems;
    - B. hydraulic services;
    - C. Vertical Transportation including lift and escalator pits;
    - D. wall, floor and ceiling finishes;
    - E. retail fitout works;
    - F. 'end of trip facilities' including: toilets, showers, hand basins, lockers;

- G. rooms and spaces suitable for staff, equipment and plant accommodation; and
- H. LV power supply and LV distribution system.

#### 2.2.5 Over Station Rail Works

- (a) The Over Station Rail Works include:
  - (i) provisions for; rail infrastructure, tunnel infrastructure, communications systems, control systems and other Martin Place Metro Station elements (with the infrastructure, systems and other elements to be completed by Rail Contractors as set out in the Interface Requirements Specifications), including:
    - A. combined services routes;
    - B. communications cabling;
    - C. a tunnel ventilation system; and
    - D. a trackside exhaust system;
  - (ii) civil and structural works for the tunnel ventilation systems, including:
    - A. ventilation plenums;
    - B. draught relief shafts; and
    - C. louvers:
  - (iii) rooms and spaces, including fitout, suitable for staff, equipment and plant accommodation;
  - (iv) hydraulic services including:
    - A. a drainage system, including sewer drainage system; and
    - B. water services systems, including potable domestic cold and heated water and rainwater service;
  - (v) LV power supply and LV Distribution System;
  - (vi) fire services systems, including as relevant:
    - A. a fire and smoke detection and alarm system;
    - B. a fire sprinkler system;
    - C. a fire hydrant system;
    - D. a fire hose reel system;
    - E. a gaseous suppression systems;
    - F. portable fire extinguishers; and
    - G. fire blankets.

#### 2.2.6 Local Area Works

(a) Local Area Works include:

- (i) those works which are identified in Appendix 06;
- (ii) all adjustments to any existing Local Area, footpath, shared path, cycleway, park or other publicly accessible area or street which are:
  - A. necessary as a consequence of the Works, the Temporary Works, the Property Works, the Service Works or Macquarie's Activities; or
  - B. required by the Environmental Documents;

including, as a minimum, resurfacing or reconstruction of affected streets and roads;

- (iii) all fencing, drainage including subsurface drainage, erosion and sediment control works, earthworks, all structures (including retaining walls and bridges), pavements and planting within Local Areas;
- (iv) all provisions to allow pedestrians, pedal cyclists and disabled persons to use the surrounding transport networks, including footpath, shared path, cycleway, bus and road networks, affected by the Project Works and the Sydney Metro City & Southwest;
- (v) all permanent arrangements within Local Areas to allow people and vehicles access to property affected by the Sydney Metro City & Southwest;
- (vi) adjustments to pavement markings, and street lighting;
- (vii) items of street furniture to improve safety (particularly safety barriers) and all fencing and other security measures necessary to prevent unlawful or accidental access;
- (viii) not used;
- (ix) adjustments to footpaths, shared paths and cycleways; and
- (x) all environmental safeguards necessary to mitigate environmental impacts which might arise as a consequence of the use of the Local Areas, including those identified in the Environmental Documents.

## 2.2.7 Property Works

- (a) Property Works include:
  - (i) all adjustments to existing infrastructure or property (including upgrade, refurbishment and repair), which are necessary as a consequence of the Works, the Temporary Works, the Local Area Works, the Service Works and Macquarie's Activities;
  - (ii) all changes in access arrangements outside the Project Site and road reserves;
  - (iii) demolition and adjustment of built features;
  - (iv) adjustments to existing buildings;
  - (v) adjustments to property drainage; and

 (vi) all other property adjustment works necessary as a consequence of performing Macquarie's Activities including those identified in the Environmental Documents.

#### 2.2.8 Service Works

- (a) The Service Works include:
  - the protection, repair, adjustment or enhancement of infrastructure related to Services that do not form part of the Works, but are affected by the Works, the Temporary Works, the Local Area Works, the Property Works or Macquarie's Activities;
  - (ii) all environmental safeguards and measures necessary to mitigate environmental effects which may arise during the design and construction of the Service Works;
  - (iii) the preservation of Services that do not form part of the Works throughout the construction of the Project Works and the Temporary Works; and
  - (iv) the provision of all Services connections that do not form part of the Works, but are required to undertake the Project Works.

#### 2.2.9 Concourse Link Works

- (a) The Concourse Link Works include:
  - excavation of the first 24 meters of the pedestrian link tunnel;
  - (i)(ii) civil and structural works for 24 meters of the pedestrian link tunnel; as applicable:
  - (iii) fire services systems including as relevant:
    - A. a fire and smoke detection and alarm system;
    - B. a fire sprinkler system; and
    - C. a fire hydrant system.
  - (iii)(iv) signage, wayfinding and tactile indicators;
  - (iv)(v) floor finishes; and
  - (y)(vi) lighting system, limited to the elements required for Fire & Life Safety.

# 2.3 Temporary Works

- (a) Macquarie must undertake any necessary Temporary Works.
- (b) Temporary Works include:
  - temporary measures necessary to meet the needs of all road, public area and pathway users during Macquarie's Activities, including the requirements for any temporary footpaths, shared paths and public transport facilities if applicable;
  - (ii) temporary arrangements to divert and control traffic and to provide public amenity, security and safety during Macquarie's Activities;

- (iii) temporary arrangements for people and vehicles to access all property affected by Macquarie's Activities;
- (iv) all environmental safeguards and measures necessary to mitigate environmental effects during construction of the Project Works;
- (v) sustainability initiatives to minimise resource use during construction of the Temporary Works;
- (vi) cleaning, maintenance, repair, replacement and reinstatement, as required, of all areas occupied by Macquarie during construction of the Project Works;
- (vii) the maintenance of Local Areas during construction of the Project Works;
- (viii) temporary site facilities required for construction of the Project Works; and
- (ix) temporary infrastructure installed or erected to undertake construction of the Project Works.

# 3 General requirements

#### 3.1 General

- (a) All investigation, design, approvals, construction, manufacture, installation, Testing, Commissioning, management and maintenance must be entirely integrated and compatible and together they must mutually satisfy all the requirements of the deed including this SWTC.
- (b) The Project Works and the Temporary Works must be designed and constructed to the standards identified in the deed and to deliver the performance requirements of the deed, including this SWTC.
- (c) The required safety performance of the Project Works and the Temporary Works must be taken into account during all stages of Macquarie's Activities, including:
  - (i) safety in design (with input from the end users);
  - (ii) safety during construction and installation;
  - (iii) safety during testing and commissioning;
  - (iv) safety in operation;
  - (v) safety during cleaning and maintenance;
  - (vi) safety for renewal, refurbishment and disposal;
  - (vii) safety during augmentation; and
  - (viii) safety during decommissioning.
- (d) Macquarie must explicitly consider and, to the extent practicable, minimise any adverse impacts on, the continuing operability and maintainability of the Sydney metropolitan train network in all aspects of the Project Works, the Temporary Works and Macquarie's Activities.

# 3.2 Standards and General Specifications

# 3.2.1 The Principal's General Specifications

- (a) Macquarie's Activities must, as a minimum, comply with the Principal's General Specifications provided in Appendix 58.
- (b) Any references in the Principal's General Specifications to "TfNSW" must be read as a reference to the Principal.
- (c) Any references in the Principal's General Specifications to "TfNSW's Representative" must be read as a reference to "the Principal's Representative".
- (d) Any references in the Principal's General Specifications to the "Contractor" or the "Company" must be read as a reference to Macquarie.
- (e) Any references in the Principal's General Specifications to the "Project Verifier" must be read as a reference to the Independent Certifier.

- (f) Any references in the Principal's General Specifications to "Drawings" (or "drawings") must be read as a reference to Design Documentation prepared by Macquarie that has been certified by the Independent Certifier and otherwise prepared and submitted in accordance with clause 20 of the deed.
- (g) Any reference in the Principal's General Specifications to the "Works" must be read as a reference to the Project Works, the Temporary Works or Macquarie's Activities as the context requires.
- (h) Any reference in the Principal's General Specifications to submissions to the Principal, the Principal's Representative or otherwise, must be read to also be a submission to the Independent Certifier.

## 3.2.2 Codes, standards, specifications and guidelines

- (a) The Project Works, the Temporary Works and Macquarie's Activities must, as a minimum, comply with the Codes and Standards.
- (b) Macquarie must comply with the versions of Codes and Standards in accordance with clause 40 of the deed.
- (c) Unless otherwise expressly stated in the deed, including this SWTC, in the event of:
  - (i) any inconsistency, ambiguity or discrepancy between specific provisions in the deed (except Appendix 57 Codes and Standards) and any Codes and Standards; or
  - (ii) any inconsistency, ambiguity or discrepancy between any Codes and Standards,

the following order of precedence will apply:

- (iii) any specific provisions in the deed (except Appendix 57 Codes and Standards) and any documents referenced therein;
- (iv) the Codes and Standards identified in Appendix 57 section 2;
- (v) other relevant Standards Australia codes, standards, specifications and guidelines that are not identified in Appendix 57 section 2;
- (vi) international standards (ISO, IEC, IEEE, CENELEC, ITU, etc.) that are not identified in Appendix 57 section 2;
- (vii) European norms (EN, TSI) that are not identified in Appendix 57 section 2; and
- (viii) other relevant international standards that must reflect world's best practice and be reviewed and approved by the Principal's Representative and the Independent Certifier prior to use.
- (d) Wherever two or more Codes and Standards apply to the same issue, or conflicts arise between Codes and Standards, the more stringent must apply to the extent section 3.2.2(c) does not apply to or resolve the conflict.

#### 3.3 Not used

## 3.4 TSE Works

- (a) The Project Works must be fully compatible with the TSE Works and the TSE Works tolerances in Appendix 35.
- (b) Macquarie's Works include any modifications necessary to the TSE Works to accommodate the Project Works, Macquarie's Activities or to otherwise comply with the deed including this SWTC subject to A16, A20 and A21.

## 3.5 Effects of Macquarie's Activities

- (a) Macquarie's Activities must have no adverse impacts on any existing ground conditions or on the performance of any infrastructure (including roads, railways, Services, pedestrian access and buildings) including any impact, other than the impacts that are acknowledged in the Environmental Documents, relating to:
  - (i) amenity;
  - (ii) aesthetics;
  - (iii) durability;
  - (iv) function;
  - (v) user benefits;
  - (vi) safety during construction and operation; and
  - (vii) sustainability and environmental performance.
- (b) Macquarie must undertake detailed and rigorous engineering analyses (including numerical modelling) to predict the effects (**Predicted Effects**) of Macquarie's Project Works on existing ground conditions and infrastructure (including roads, railways, Services, pedestrian access and buildings).
- (c) In determining the Predicted Effects, the detailed rigorous engineering analyses must, as a minimum, consider the effects of vertical and horizontal displacements, rotations, strain, shear, structural loads, vibration, noise, seepage and groundwater movement as well as potential variations or changes to the existing ground and infrastructure conditions.
- (d) The Predicted Effects must include the limits of accuracy of the prediction and the expected statistical spread of measured results.
- (e) Macquarie must also determine the extent to which the existing ground conditions and infrastructure may be acceptably affected (**Acceptable Effects**) by the Project Works, consistent with satisfying the requirements in section 3.5(a) above and the Environmental Documents.
- (f) Throughout Macquarie's Project Works, Macquarie must monitor the actual effects of Macquarie's Activities and compare the actual effects to both the Predicted Effects and the Acceptable Effects.
- (g) Monitoring of the actual effects of Macquarie's Activities on existing ground and infrastructure must be undertaken by qualified and experienced geologists,

- geotechnical engineers, structural engineers, noise and vibration specialists and environmental specialists.
- (h) In the event that the actual effects of Macquarie's Activities exceed the Predicted Effects, Macquarie must review and, if necessary, re-evaluate the Predicted Effects and make any adjustment subsequently necessary to any aspects of the manner in which Macquarie's Activities is undertaken to ensure that the Acceptable Effects are not exceeded and to ensure full compliance with section 3.5(a) above and the Environmental Documents.
- (i) Not used.
- (j) Notwithstanding the Predicted Effects contemplated in section 3.5(b), Macquarie must repair and reinstate infrastructure at the earliest opportunity so that Macquarie satisfies the requirements of section 3.5(a) above in respect of each item of infrastructure and the ground conditions.
- (k) Macquarie must promptly and progressively provide the Principal's Representative and the Independent Certifier with:
  - (i) analysis and determinations, including any revisions, and re-evaluations of the Predicted Effects and the Acceptable Effects;
  - (ii) results of monitoring the actual effects of Macquarie's Activities, in a form which is directly comparable to the Acceptable Effects and Predicted Effects;
  - (iii) details of any adjustments to the manner in which Macquarie's Activities are carried out which are necessary as a consequence of any reevaluation of Predicted Effects; and
  - (iv) details of designs and materials for the repair and reinstatement of infrastructure required by section 3.5(j) above.
- (I) Macquarie must submit, prior to the Date of Completion of each Portion, a final updated report detailing the Predicted Effects, Acceptable Effects and actual effects of Macquarie's Activities on the existing ground conditions and infrastructure.

# 3.6 Safety

- (a) Safety requirements must be taken into account in all aspects of Macquarie's Activities with input from involved and affected parties.
- (b) Further to the safety in design requirements in TfNSW Standard AEO Authorisation Requirements (T MU MD 00009 ST) and without limiting the requirements in the WHS Legislation, the Rail Safety National Law and the Rail Safety Regulations, Macquarie must consider and address all safety issues, hazards and risks and requirements relating to safety during design, investigation, construction, Commissioning, operation, maintenance and decommissioning of the Project Works, the Temporary Works and the Follow-on Works in the development and production of the Design Documentation, including:
  - (i) all safety issues, hazards and risks arising out of or in connection with the Project Works, the Temporary Works and Macquarie's Activities;

- (ii) safety goals and objectives and generic hazards associated with the Project Works, the Temporary Works and Macquarie's Activities:
- (iii) safety issues, including generic issues, and hazards and risks associated with the Project Works, the Temporary Works and Macquarie's Activities;
- (iv) all applicable safety standards and codes of practice to be applied to the design input for each design lot, hazards and risks which cannot be eliminated, managed or mitigated by the design and the measures to be adopted in the construction, operation, maintenance and decommissioning phases to manage and mitigate these hazards and risks;
- (v) hazards and risks that require the development of specific procedures in the construction, operation, maintenance and decommissioning phases to eliminate the risks to safety, so far as is reasonably practicable and, where elimination of a risk to safety is not reasonably practicable, reduce those risks so far as is reasonably practicable;
- (vi) hazards and risks associated with working in a rail corridor;
- (vii) safety issues related to the on-going repair, maintenance, upgrading and decommissioning of the Project Works and Temporary Works;
- (viii) issues relating to working adjacent to or with live Services, including high voltages or pressures, overhead clearances, dangerous excavations, contaminated ground or groundwater and asbestos materials;
- (ix) hazards and risks identified as part of the risk management process and resultant changes and management measures in the Design Documentation and Macquarie's Activities;
- (x) safety implications of Macquarie's Activities including the:
  - A. competencies and condition of personnel;
  - B. positioning of site access and egress points;
  - C. location of site facilities and accommodation;
  - D. location of traffic / pedestrian routes;
  - E. safe work at height requirements; and
  - F. proximity to traffic and railway lines during the performance of Macquarie's Activities; and
- (xi) hazards and risks which arise from the materials proposed for the Project Works and the Temporary Works and which require precautions either because of the nature of the materials or the manner of their intended use. The materials must be specified in sufficient detail to allow the safe use of the materials, based on precautionary information provided by the suppliers of those materials. These hazards and risks include exposure to hazardous substances (including lime as a stabilising agent, preservatives used on timber materials, lead based paint and asbestos) and issues relating to manual handling.
- (c) Macquarie must hold and document the outcomes of formal workshops to identify safety issues, hazards and risks and these must be held at the start of the

- development period for the Design Documentation and progressively at all stages and phases throughout the development period for the Design Documentation.
- (d) Hazards and risks identified in the WHS risk assessment workshop required by section 5.9(a)(x) must also be reviewed in the formal workshops described in section 3.6(c).
- (e) The formal workshops identified in section 3.6(d)must be attended by representatives of all the major design disciplines and Macquarie's senior representatives in relation to worker health and safety and safety assurance. the Principal's Representative must be invited to attend and allowed to participate in the formal workshops.

# 3.7 Environment and Sustainability

- (a) Sustainability must be addressed throughout the performance of Macquarie's Activities and must comply with the sustainability requirements set out in Appendix 50a.
- (b) Environmental and sustainability requirements must be taken into account in all aspects of Macquarie's Activities.
- (c) Macquarie must cooperate and liaise with the Green Building Council of Australia and the Principal's Representative as required in meeting the sustainability ratings requirements of the deed, including the SWTC.

## 3.8 Design

- (a) The design of the Martin Place Metro Station must provide innovation and flexibility to enable future upgrades, improvements to be implemented.
- (b) All visible elements of the Project Works and the Temporary Works must have an attractive appearance and the Project Works must be of no lesser standard than the architectural and urban design for the Project Works as described in the deed and consistent with the Design Stage 1.
- (c) Stations, Station Precincts and Public Domain areas must be designed to accommodate the future proofing requirements identified in Appendices 10 and 11.
- (d) The design and selection of equipment and systems for the Project Works must incorporate:
  - (i) not used;
  - (ii) a modular approach to enable effective exchange of components;
  - (iii) consistency of design, system and equipment types and manufacture across the Sydney Metro;
  - (iv) crime prevention through environmental design principles;
  - (v) sustainability;
  - (vi) the process and principles described in `Crime prevention and the Assessment of Development Applications - Guidelines under Section 79C of the Environmental Planning and Assessment Act 1979';

- (vii) all equipment and components must be secured or mounted so as not to impede the rolling stock gauge swept path or dynamic envelopes;
- (viii) demonstrable prior performance in an equivalent rapid transit environment;and
- (ix) demonstrated application of the Customer Centred Design process to determine suitability to customer needs, as per the Customer Centred Design Plan required under Appendix 54.
- (e) The design and selection of equipment for the Sydney Metro City & Southwest must incorporate an assessment of Macquarie's Activities in accordance with the process and requirements of the NSW Police assessment tools 'Safer By Design Evaluation' and the 'Companion to the Safer By Design Evaluation'. The assessment must be carried out by a suitably qualified individual who has completed the safer by design training course provided by the NSW Police and an assessment statement must be prepared.
- (f) Macquarie must provide a design solution that is fully integrated across the various Sydney Metro systems, particularly as required by the Interface Requirements Schedules.
- (g) Not used.
- (h) Where not specified in the deed or within the Codes and Standards, Macquarie must ensure that all Project Works are able to perform their normal duties or cycles, within the continuous operating environmental ranges provided in Table 1 below.

Table 1 - Operating environment ranges

Control/environment	Range/comment	
Ambient air temperature	Excluding the Environment Control System: -10°C to 55°C dry bulb Environment Control System: as per Appendix 30	
Relative humidity 10% to 95% non-condensing		
Rainfall rate	up to 40mm/hour	
Solar radiation	up to 1000W/m <sup>2</sup>	
Dust and particulates	ranges subject to local condition investigations by Macquarie	
Vibration	Not in excess of an acceleration rate of 0.1 G continuously, or 0.25G intermittently in the frequency range of 5 to 25 Hz	
Ambient lighting	ng 10 to 100,000 lux	

- (i) As applicable to the Project Works, where not specified in the deed or within Codes and Standards, Macquarie must comply with the following vibration criteria and assessment requirements:
  - (i) assess individual vibration-sensitive equipment where vibration-free performance is essential to the operating outcome, including assessing any construction impact and operational vibration impacts prior to Commissioning and at Completion;

- (ii) assess individual vibration-sensitive equipment using generic 'vibration criterion' (VC) curves specified in 'Institute of Environmental Sciences and Technology' (IEST) industry standard IEST-RP-CC012 – 'Considerations in Cleanroom Design'; and
- (iii) where required by Macquarie's vibration assessment, carry out field measurements to confirm conformance with the standards. All field measurements must be in accordance with international standard ISO 8569 'Mechanical vibration and shock – Measurement and evaluation of shock and vibration effects on sensitive equipment in buildings'.

# 3.9 Design Life

(a) Assets must have the following minimum Design Life (subject to Maintenance):

Table 2 - Design Life

	Element	Design Lif
Gene	ral	
1	railway and railway related civil and structural elements including foundations retaining structures, culverts, tunnel portals, tunnel elements, building transfer systems and other structural load bearing elements	120 years
	other civil and structural elements including foundations retaining structures, culverts, tunnel portals, tunnel elements, building transfer systems and other structural load bearing elements	100 years
2	Station access shaft external lining, waterproofing and internal structural elements including pre cast and cast in place concrete and load bearing masonry and structural steel	
3	Station cavern internal structures including pre cast and cast in place concrete and load bearing masonry and structural steel	100 years
4	rock bolts, rock anchors and sprayed concrete	100 years
5	permanent and inaccessible elements of fire protection, mechanical and electrical control systems.	50 years
6	drainage structures, tanks and inaccessible pipe systems	
7	earthing, bonding and electrolysis protection systems (inaccessible)	100 years
8	earthing, bonding and electrolysis protection systems (accessible)	30 years
9	non-load bearing masonry building elements	50 years
10	fire systems – fixed parts including: suppression, hydrant and hose reel systems	30 years
11	foundation structures and any permanent connections for all artwork, signage and way finding systems, flood and scour protection	25 years
12	road sign support structures and other roadside furniture	15years
13	fixed elements of water treatment plant and systems	30 years
14	noise barriers, noise attenuation devices and acoustic panels and support systems	30 years
15	artwork, signage and way finding - primary support systems (excluding foundation systems or panel faces/fascia panels)	15 years
16	pumps, tanks and valves, pump control systems and accessible pipe systems	20 years

	Element	Design Li
17	general lighting, electrical, ventilation, fire and other fire life safety services	25 years
18	high voltage switchboards, transformers and high voltage electrical subsystems	30 years
19	low voltage switchboards, lighting fixtures and electrical systems	30 years
20	external building roof finishes, glazing and external cladding	25 years
21	external pedestrian paving (including substrate and paving finish)	25 years
22	building services - main switchboards, central systems and plant and reticulation	30 years
23	lifts, escalators and Vertical Transportation	30 years
24	cabling, conduits and cable support systems	30 years
25	public telephone operator communication systems, public information systems and security systems	20 years
26	external furniture and fittings, fences and security/fire gates or doors	20 years
27	internal non-structural elements - fit out, fixtures and finishes	20 years
28	fire systems – automatic detection and hoses	20 years
29	flexible (asphalt) road pavements, car park surfaces, external paving, footpaths, shared paths and hard landscaping features	20 years
30	artwork, signage and way finding - panel faces and fascia panels (internal and external)	20 years
31	multi-user-screens, IT equipment and general whitegoods	5 years
32	UPS batteries, HV/LV switch/control batteries and battery chargers	5 years
	Stations & Station Precincts	
33	not used	1
34	not used	
	SMTF and SMTF (South)	
35	not used	
36	not used	
37	not used	
38	not used	
39	not used	
40	not used	
	Rolling Stock	
41	not used	
42	not used	
43	not used	
	Rail Corridor	
44	not used	
	Rail Systems	
45	not used	
46	not used	

	Element	Design Life
47	not used	
48	not used	
49	not used	
50	not used	
51	not used	
52	not used	
	Other	
53	all other Assets not described above	Typical industry values for similar assets of a high standard and quality

# 3.10 Durability

- (a) Macquarie must ensure the durability of all Project Works and their components. Durability must be considered and addressed throughout the design and construction of all Assets and their components.
- (b) Macquarie must make its own assessment of the performance requirements of the deed, including this SWTC, in relation to the Project Works and its components in terms of:
  - the micro-environment, including local air and ground conditions, groundwater conditions, contamination and exposure conditions including temperature, humidity and CO<sub>2</sub> level;
  - (ii) operational conditions including drying and wetting, vibration, heat and Stray Current effects;
  - (iii) potential deteriorating mechanisms in the micro-environment including penetration of aggressive substances into structural elements through cracks, joints, by wick action or other areas of deterioration;
  - (iv) rate of deterioration;
  - (v) the likely material life;
  - (vi) risk and variability of the constructed product;
  - (vii) the feasibility and cost of in-situ monitoring, maintenance and/or repair and replacement;
  - (viii) the necessity of providing additional protection including coatings; and
  - (ix) the significance of failure.
- (c) Macquarie must incorporate all controls necessary to ensure the durability of all Assets and their components and to ensure that the specified Design Life for each

- Asset is met. These controls must be identified in the Design Documentation and the Project Plans.
- (d) The durability portions of the Design Documentation and the Project Plans must demonstrate the specified Design Life for each Asset and their components and how the selected design, materials, construction and maintenance methods will achieve the durability requirements for each Asset and its components and the specified Design Life for each Asset.
- (e) Where the durability for an Asset has been defined by Macquarie as a high or extreme risk to Normal Operations, the Design Documentation must detail Macquarie's proposed approach to maintaining durability during the life of that Asset.

## 3.11 Maintainability

- (a) The Project Works must be designed and constructed so that the Sydney Metro can be maintained effectively, safely and with minimum whole of life cycle costs.
- (b) The design must provide for adequate maintenance access to allow for ease of maintenance.
- (c) All equipment must have sufficient clear space on all sides to allow maintenance and replacement to take place.

## 3.12 Fire engineering

(a) Macquarie must develop the Martin Place Metro Station fire engineering design in accordance with the requirements of the Appendix 43.

# 3.13 Electromagnetic compatibility

(a) Macquarie must ensure that the Project Works and any Temporary Works are designed in accordance with Appendix 38.

# 3.14 Flood and stormwater immunity

(a) Macquarie must ensure that the Project Works are designed in accordance with Appendix 22.

# 3.15 Site investigation

- (a) Macquarie must undertake all site investigations required for the performance of Macquarie's Activities.
- (b) Geotechnical site investigation work must be undertaken in accordance with AS1726 'Geotechnical site investigations'.
- (c) Macquarie must maintain records of all tests, site investigation and geotechnical reports (including position and level of test and investigation locations).
- (d) Site investigations, in conjunction with the design process, must identify all ground conditions and infrastructure conditions (including the condition of rail infrastructure, roads, access driveways, bus stops and associated bus service infrastructure,

- parks and other publicly accessible areas, footpaths, shared paths and cycleways, Services, railways, buildings and other structures) which may be affected by the Project Works, the Temporary Works or Macquarie's Activities.
- (e) Where ground conditions or infrastructure are expected to be affected by the Project Works, the Temporary Works or Macquarie's Activities, Macquarie must diligently monitor the actual effects in accordance with the requirements of section 3.5 and section 3.16.
- (f) All site investigations must be included in the Design Documentation in the following electronic formats:
  - (i) .pdf; and
  - (ii) ASCII data file in Association of Geotechnical and Geoenvironmental Specialists (**AGS**) format.
- (g) Site investigation digital data files must comply with RMS Custom AGS Format Data Dictionary "AGS 3.1 RTA 1.1", Revision 6 April 2007.
- (h) In addition to the requirements in section 3.15(f) above, all insitu test results, including cone penetration, stress, packer permeability and pressure meter test results, groundwater monitoring and laboratory test results related to site investigations must be provided in electronic format (either .xls or .xlsx).
- (i) All contamination laboratory test results must be provided in environmental data management software (ESDAT) electronic lab data format.
- (j) Macquarie must provide the Principal's Representative and the Independent Certifier with two copies of all site investigation reports, including progressive copies of such documents as each is developed, promptly, and in any event within 5 Business Days of Macquarie receiving such reports.

# 3.16 Condition Surveys

- (a) Without limiting the requirements of the Environmental Documents, Macquarie must undertake pre-construction ground and infrastructure condition surveys to establish the condition of all existing ground and infrastructure which could be affected by Macquarie's Activities prior to commencing any activity which could affect existing ground conditions or infrastructure (roads, access driveways, bus stops and associated bus service infrastructure, parks and other publicly accessible areas, footpaths, shared paths and cycleways, Services, buildings and other structures).
- (b) The pre-construction ground and infrastructure condition surveys must, subject to section 3.16(d), be conducted with the agreement of the property or infrastructure owner and any occupier and be completed at least 30 days prior to Macquarie commencing the relevant activity. Macquarie must prepare a detailed record that, as a minimum, includes dated photographs of the pre-construction conditions of all ground and infrastructure which may be affected and summary description of the pre-construction condition of the ground and infrastructure.
- (c) Macquarie must provide the Principal's Representative and the Independent Certifier and the owner and/or occupier with a hard copy and an electronic copy in .pdf format of the pre-construction survey report promptly, and in any event within 5 Business Days, after Macquarie receives the report.

- (d) Macquarie must provide property or infrastructure owners or occupiers with a notice proposing at least two alternative dates for carrying out pre-construction ground and infrastructure surveys. If a property or infrastructure owner or occupier does not provide Macquarie with sufficient access to carry out a pre-construction ground and infrastructure survey within 21 days of the latest date which Macquarie included in the notice, Macquarie must give the Principal's Representative a copy of the notice and a signed statement by Macquarie to the effect that the property or infrastructure owner or occupier has not provided sufficient access to carry out the preconstruction ground and infrastructure survey.
- (e) Prior to Completion of the last Portion, Macquarie must undertake post-construction ground and infrastructure surveys to establish the condition of all ground and infrastructure (including the ground and infrastructure subject to pre-construction ground and infrastructure condition surveys) which may have been affected by Macquarie's Activities.
- (f) The post-construction ground and infrastructure surveys must be:
  - (i) carried out within 14 days after the completion of all activities which may affect ground conditions and infrastructure; and
  - (ii) conducted with the agreement, subject to section 3.16(h), of the property or infrastructure owner and any occupier and must include a detailed record (including dated photographs) of the post-construction conditions of the ground conditions and infrastructure.
- (g) Macquarie must provide the Principal's Representative and the Independent Certifier and the owner and/or occupier with a hard copy and an electronic copy in .pdf format of the post-construction survey report promptly, and in any event within 5 Business Days, after Macquarie receives the report. Each report must contain a certificate from the surveyor who performed the survey, certifying that the survey has been completed and is an accurate assessment of the ground and infrastructure's condition.
- (g1) Each post-construction ground and infrastructure condition survey report must include a determination of the cause of any monitored change or damage identified since the pre-construction or previous construction survey and Macquarie's proposed remedial works or activities. If any damage is found to have been caused by Macquarie's Activities, Macquarie must:
  - (i) provide the Principal's Representative and the Independent Certifier with a proposal setting-out the remedial action required; and
  - (ii) obtain the relevant owner's acceptance, in a form agreed to by the Principal's Representative, of the compensation, repair or reinstatement work and release from future claims and actions.
- (h) Macquarie must provide property or infrastructure owners or occupiers with a notice proposing at least two alternative dates for the carrying out of post-construction ground and infrastructure surveys. If a property or infrastructure owner or occupier does not provide Macquarie with sufficient access to carry out a post-construction ground and infrastructure survey within 21 days of the latest date which Macquarie included in the notice, Macquarie must give the Principal's Representative a copy of the notice and a signed statement by Macquarie to the effect that the property or

- infrastructure owner or occupier has not provided sufficient access to carry out the post-construction ground and infrastructure survey.
- (i) As a condition precedent to Completion, Macquarie must issue to the Principal's Representative, the Independent Certifier and the property or infrastructure owner and/or occupier a hard copy and an electronic copy in .pdf format of the preconstruction and post-construction survey report except where the property owner or infrastructure or occupier does not provide sufficient access to complete the preconstruction ground and infrastructure survey or the post-construction ground and infrastructure survey in which case Macquarie must issue to the Principal's Representative and the Independent Certifier a hard copy and an electronic copy in .pdf format of the notice and statement referred to in section 3.16(d) and section 3.16(g) above.
- (j) The pre-construction and post-construction ground and infrastructure condition surveys detailed in this section 3.16 must be carried out by an independent and appropriately qualified and experienced assessor for the specific element of ground or infrastructure being surveyed.
- (k) Infrastructure condition surveys detailed in this section 3.16 must be undertaken in accordance with the requirements of either:
  - (i) sections 4 and 5 of the "Royal Institute of Chartered Surveyors (RICS)
    Guidance Note 63/2010 Building surveys and technical due diligence"; or
  - (ii) AS4349 "Inspection of Buildings General Requirements", and with specific regard to the heritage elements.
- (I) The reports on condition surveys of buildings must as a minimum record the following features and include dated photographs:
  - (i) major features of the buildings and developments including location, type, construction, age and present condition, including any defects or damage;
  - (ii) type of foundations including columns, walls and retaining structures;
  - (iii) an assessment of the susceptibility of the building to further movement or stress;
  - (iv) an assessment of the effectiveness of water-proofing systems in basements to the anticipated movements caused by the Macquarie's Activities;
  - (v) an assessment of the susceptibility of the building to changes in water levels resulting from the Macquarie's Activities; and
  - (vi) existing levels of aesthetic damage, recorded in accordance with the assessment requirements of "Building Damage Classification", by Burland et al, 1977 and Boscardin and Cording, 1989 or another similar or equivalent assessment method to the satisfaction of the Principal's Representative.
- (m) Macquarie must comply with all requirements allocated to Macquarie for condition surveys and ongoing monitoring set out in Third Party Agreements and Environmental Documents.

## 3.17 Survey

- (a) Macquarie must provide and verify survey control for Macquarie's Activities.
- (b) Macquarie must promptly provide the Principal's Representative and the Independent Certifier with two copies of all property and land surveys, including progressive copies of such documents as each is developed.
- (c) Survey undertaken by Macquarie must comply with the requirements in the Principal's General Specification G71.
- (d) Macquarie must avoid where possible disturbance of established survey marks and must re-establish any such marks disturbed or affected by Macquarie's Activities, in accordance with the requirements of relevant Authorities and the requirements in the Principal's General Specification G71.
- (e) All survey and design levels must refer to Australian Height Datum (**AHD**). All survey plan coordinates must refer to the MGA -94 Zone 56 coordinates, based on the Geocentric Datum of Australia (GDA).
- (f) Macquarie must, as a minimum, establish permanent survey marks within the Construction Site at Martin Place Metro Station.
- (g) The permanent survey marks must be placed in accordance with the requirements of the Surveying and Spatial Information Regulation 2012 (NSW) and the requirements in the Principal's General Specification G71.

# 3.18 SDD Program

(a) Macquaire must develop, manage and report the SDD Program in accordance with the Sydney Metro Basis of Schedule & Management Procedure which has been modified specifically for the Project Works.

#### **3.19 Rooms**

(a) Macquarie must design and construct rooms as specified in Appendix 25b.

# 4 Third Party Works requirements

#### 4.1 Local Area Works

- (a) Macquarie must carry out all Local Area Works necessary as a consequence of the Works, the Property Works, the Service Works and Macquarie's Activities.
- (b) Macquarie must carry out all Local Area Works which are:
  - (i) necessary to satisfy the Principal's obligations arising from the Environmental Documents;
  - (ii) required to allow all road users and the affected public to safely use any Local Area affected by the Project Works or Macquarie's Activities;
  - (iii) necessary to prevent either unlawful or accidental access; or
  - (iv) required as a consequence of requirements arising from the stakeholder and community liaison process.
- (c) In addition to the standards and requirements specified in this SWTC, Local Area Works must be in accordance with the requirements of all relevant Authorities.
- (d) Evidence of Approvals from Authorities must be provided to the Independent Certifier in accordance with the deed.
- (e) Macquarie must carry out the Local Area Works in such a way as to minimise delay and disruption to all road users (including pedestrians, cyclists, public transport passengers and operators).
- (f) Macquarie must use appropriate traffic and transport management methods and procedures to effectively and safely manage all road users throughout Macquarie's Activities.
- (g) Macquarie must maintain access to and minimise disruption to affected businesses, properties and land throughout Macquarie's Activities.
- (h) Macquarie must communicate its planned processes, solutions and program to the tenants, occupiers and owners of properties that have the potential to be affected by the construction of Local Area Works.
- (i) Without limiting any other requirements of the deed, including this section 4.1, Macquarie must, as a minimum, undertake the Local Area Works identified in Appendix 06.

# 4.2 Property Works

(a) Macquarie must carry out all Property Works necessary as a consequence of the Works, the Local Area Works, the Service Works and Macquarie's Activities including work which is necessary to satisfy the Principal's obligations arising from the Environmental Documents and required as a consequence of requirements arising from land acquisition and the stakeholder and community liaison process.

- (b) Macquarie must carry out all Property Works required to provide people and vehicles access to and egress from existing buildings, infrastructure and properties which are affected by Macquarie's Activities or the Project Works.
- (c) Macquarie must carry out all Property Works necessary to ensure the amenity or the functionality of any property (including any building or structure) which is affected by Macquarie's Activities or the Project Works is maintained to at least the standard prior to Macquarie's Activities.
- (d) Without limiting any other requirements of the deed, including this section 4.2, Macquarie must, as a minimum, undertake the Property Works identified in Appendix 52.
- (e) The Property Works must be designed and implemented to the standards specified in the deed, including this SWTC.
- (f) Access to properties affected by the Property Works must be provided by Macquarie to the Principal's Representative at all times while Macquarie has access to the relevant property.
- (g) Where Macquarie's Activities require work within or directly adjacent to properties, Macquarie must consult with the owner of the property and gain their consent, as far as is reasonably possible, to the planned methodology for protection of existing infrastructure.

### 4.3 Service Works

- (a) Macquarie must carry out all Service Works necessary as a consequence of the Works, the Local Area Works, the Property Works and Macquarie's Activities.
- (b) Macquarie must carry out all Service Works necessary to satisfy the Principal's obligations arising from the Environmental Documents.
- (c) Macquarie must carry out all Service Works which are:
  - (i) necessary to preserve and protect Services throughout the design and construction of the Project Works and Temporary Works; and
  - (ii) required for the provision of all Services and Services connections for undertaking Macquarie's Activities.
- (d) Macquarie must identify all the Services (including overland flow paths) potentially affected by Macquarie's Activities to determine requirements for adjustment, protection and support. This must be undertaken in consultation with the relevant Service owner or Authority.
- (e) Macquarie must identify all Services required for Macquarie's Activities and must do all things necessary to provide and maintain connections of such Services to the Project Works and the Temporary Works.
- (f) Macquarie must investigate, adjust, protect, support, relocate or provide for all Services that are affected by Macquarie's Activities or required for the Project Works, Temporary Works or Macquarie's Activities whether or not the existence or extent of the existing Services were known prior to the execution of the deed.
- (g) Macquarie must ensure that there are no unplanned disruptions to Services resulting from Macquarie's Activities and that planned disruptions are minimised.

- Macquarie must advise all affected parties including local residents, businesses and the Principal prior to any disruption of any Service.
- (h) Macquarie must arrange, and where necessary design, and coordinate the relocation of all Services and must ensure that the requirements of each Service owner and Authority are met. Macquarie must obtain the written approval and acceptance of all works to and around any Service from the relevant Service owner or Authority in accordance with the deed.
- (i) Macquarie must inform the Principal's Representative of the status of the Service owner or Authority arrangements and must provide sufficient notice to allow the Principal's Representative and the Independent Certifier to attend Service owner or Authority meetings as may be required from time to time.
- (j) Permanent location markers must be provided as required by the relevant owner or Authority. As constructed details of the locations of Services must be provided to the Principal's Representative and the Independent Certifier on completion of each section of the Project Works.
- (k) All Services exposed to view as a consequence of Macquarie's Activities must be protected and concealed in accordance with the requirements of the relevant Service owner or Authority.
- (I) With the approval of the relevant Authorities, Macquarie may abandon Services, in which case any works to make safe the Services must be to the satisfaction of the relevant Service owners and Authorities.

# 5 Management Requirements

## 5.1 Project management

- (a) Macquarie must implement and maintain processes, procedures, protocols, methodology and responsibilities which will ensure that Macquarie efficiently and effectively delivers its obligations under the deed.
- (b) Macquarie must, at all times, ensure that the personnel employed in the undertaking of Macquarie's Activities are appropriately capable, experienced, trained, committed and authorised to ensure that Macquarie efficiently and effectively delivers its obligations under the deed.

# 5.2 Integrated Management System

- (a) Macquarie must implement and maintain an effective Integrated Management System which address all Macquarie's obligations under the deed.
- (b) The Integrated Management System must seamlessly integrate all of Macquarie's systems and processes, including those related to rail safety, rail accreditation, quality, environmental, sustainability, health and safety.
- (c) The Integrated Management System must include all management processes, procedures, standards and protocols which are to be implemented by Macquarie for governance and control of Macquarie's Activities as well as to ensure and record compliance with the deed, including this SWTC and Law.
- (d) The Integrated Management System must accommodate, coordinate and give effect to the Project Plans.
- (e) The Integrated Management System must comply with all relevant Law, including law relating to railway design, construction, accreditation and operation.
- (f) Macquarie must comply with the Integrated Management System.

# 5.3 Project Plans

- (a) Macquarie must prepare and update Project Plans in accordance with the requirements of clause 7 of the deed and Appendix 54.
- (b) Macquarie acknowledges that the requirements in Appendix 54 do not necessarily meet all of the requirements of the deed.
- (c) Macquarie must ensure that the Project Plans it develops and uses comply with the deed.
- (d) Project Plans must incorporate the requirements and recommendations of the Independent Certifier and the Principal's Representative as required under clause 7.3 and clause 7.5 of the deed.
- (e) Each Project Plan must be a quality assurance document prepared in accordance with AS/NZS/ISO9001.

(f) All Project Plans must recognise and adhere to the requirements of the Quality Plan.

## 5.4 Particular rail safety management requirements

- (a) Macquarie must:
  - (i) eliminate risks to safety associated with Macquarie's Activities, so far as is reasonably practicable;
  - (ii) ensure that the Project Works and the Temporary Works are safe and fit for their intended use;
  - (iii) carry out verification and validation, including testing and examination, to demonstrate that the Project Works and the Temporary Works are safe and fit for their intended use;
  - (iv) ensure that the Design Documentation and inspection and test plans are fit for their intended use;
  - (v) ensure that verifiers have a suitable level of independence from the personnel involved in preparing Design Documentation and that any inspection and test plans verify and validate the Design Documentation and inspection and test plans for the various components of the Project Works and the Temporary Works;
  - (vi) provide the Principal's Representative with all relevant information in relation to the use of the Project Works and the Temporary Works, including:
    - A. the results of Testing and examination; and
    - B. any conditions for safe use of Project Works and the Temporary Works:
  - (vii) ensure that a Safety Assurance Plan is developed, implemented, maintained and updated as required throughout the performance of Macquarie's Activities;
  - (viii) ensure that a Security Management Plan is developed, implemented, maintained and updated as required throughout the performance of Macquarie's Activities;
  - (ix) ensure that an Incident Management Plan is developed, implemented. maintained and updated as required throughout the performance of Macquarie's Activities;
  - ensure that the processes and procedures in the Incident Management Plan are tested at least annually and that the Principal's Representative is invited and permitted to attend and participate in the tests;
  - (xi) provide a copy of the Security Management Plan and the Incident
    Management Plan to all relevant Authorities, including Emergency
    Services, all relevant Macquarie's personnel and Subcontractors'
    personnel as well as any other person or organisation that may be required
    to assist in the implementation of the Security Management Plan or the

- Incident Management Plan or are affected by the Security Management Plan or the Incident Management Plan;
- (xii) assess, identify and acquire the competencies required to carry out Macquarie's Activities;
- (xiii) ensure that all rail safety workers have the competence to carry out the relevant rail safety work that they are undertaking as part of Macquarie's Activities by reference to:
  - A. any qualification or unit of competence applicable to Macquarie's Activities being carried out that is recognised under the Australian Qualifications Framework overseen by the Ministerial Council on Education, Employment, Training and Youth Affairs;
  - B. any prescribed provisions of the Rail Safety Regulations applicable to Macquarie's Activities; and
  - C. the knowledge and skills that are needed to enable the rail safety work to be carried out safely;
- (xiv) ensure that training is provided to enable Macquarie's Activities to be carried out safely;
- (xv) ensure that records of competence and training are maintained for all rail safety workers and that copies of such records are provided to the Principal's Representative upon request;
- (xvi) ensure that all rail safety workers hold and carry identification cards as required by section 118 of the Rail Safety National Law;
- (xvii) identify and assess the hazards and risks associated with Macquarie's Activities at or near a public road and must:
  - A. determine measures to manage those hazards and risks; and
  - B. comply with the requirements of any interface agreements with any relevant road Authority.
- (b) Macquarie must comply with the requirements in AS4292.1 and AS4292.2 and must:
  - (i) identify and address the hazards and risks which may affect the integrity of the Project Works, the Temporary Works or Macquarie's Activities;
  - (ii) communicate with the Principal's Representative in respect of any matter which could affect the safe and continuous operation of the Sydney Metro;
  - (iii) establish and implement standards and procedures to ensure that any interfaces between Macquarie's Activities and any activity that involves other parties are safely managed;
  - (iv) establish and implement standards and procedures to ensure that the design, construction and Commissioning of the Project Works will enable the Project Works to remain fit for the safe and continuous operation of the Sydney Metro; and

(v) establish and implement standards and procedures for the verification and validation of all stages of the design, construction and Commissioning of the Project Works and the Temporary Works.

#### (c) Macquarie must:

- (i) ensure that alcohol or any forms of illegal drugs are not permitted at any place where Macquarie's Activities are undertaken;
- (ii) ensure that rail safety workers do not carry out rail safety work, nor are on duty, while under the influence of a drug or of alcohol as prescribed in the Rail Safety Regulations;
- (iii) ensure that the personnel undertaking Macquarie's Activities are not affected by fatigue related impairment;
- (iv) ensure that rail safety workers comply with Macquarie's fatigue management programs;
- ensure that the personnel undertaking Macquarie's Activities (including all rail safety workers) are of sufficiently good health and fitness to carry out those Macquarie's Activities (including all rail safety work);
- (vi) ensure that human factors are taken into account and addressed in all aspects of Macquarie's Activities;
- (vii) ensure that any public venues used by Macquarie are safe and accessible; and
- (viii) provide the monthly safety performance data.
- (d) Macquarie must develop effective risk management standards and procedures to identify hazards and risks, assess hazards and risks and plan work processes to control and communicate those hazards and risks.

## 5.5 Quality requirements

## 5.5.1 Quality management requirements

- (a) Macquarie must provide a dedicated responsible person (Quality Manager) who:
  - (i) is directly responsible to Macquarie's senior management;
  - (ii) must act independently of the other personnel undertaking Macquarie's Activities; and
  - (iii) has responsibility for ensuring that the requirements of the Quality Plan are implemented and maintained throughout Macquarie's Activities.
- (b) The Integrated Management System must incorporate and comply with the Principal's General Specifications and AS/NZS/ISO9001.
- (c) All Integrated Management System records and all records relating to the quality of the Project Works must be freely accessible to the Principal's Representative and the Independent Certifier until all Macquarie's Activities have been completed and must be held at the Construction Site up to the Date of Completion of the last Portion to reach Completion.

- (d) All Integrated Management System records and all records relating to the quality of Macquarie's Activities must be freely accessible to the Principal's Representative.
- (e) Macquarie must supply to the Principal's Representative all applicable identified records, as identified and required by the Principal's General Specifications as a precondition to Completion.
- (f) Macquarie must:
  - (i) develop all aspects of its Quality Plan which impact upon the operation of Sydney Metro; and
  - (ii) incorporate these aspects of the Quality Plan into the Operation and Maintenance Manuals in accordance with Appendix 48.

## 5.5.2 Quality Plan requirements

- (a) Macquarie must develop and maintain a Quality Plan in accordance with the requirements of the deed, including Appendix 54.
- (b) The Quality Plan must:
  - (i) nominate the Quality Manager who has the defined authority and responsibility for ensuring that the requirements in the Quality Plan are implemented and maintained;
  - (ii) define the responsibilities and authority and reporting function of personnel primarily responsible for upholding the quality assurance provisions of the deed;
  - (iii) identify how independent inspection, witnessing, monitoring, auditing and reporting will be carried out;
  - (iv) identify the interfaces between corporate support and on-site personnel in relation to sections 5.5.2(b)(i) and 5.5.2(b)(ii);
  - (v) identify the qualifications, experience and required competencies of personnel who must undertake the duties required in each of sections 5.5.2(b)(i), 5.5.2(b)(ii) and 5.5.2(b)(iii);
  - (vi) contain systems, processes and procedures which give effect to and coordinate the implementation of each Project Plan;
  - (vii) address the durability of the Project Works in every aspect of Macquarie's Activities; and
  - (viii) address safety in every aspect of Macquarie's Activities.
- (c) Macquarie must undertake surveillance, audit and review of its Quality Plan and report on all non-conformances in accordance with the requirements of the Principal's General Specifications.

### 5.5.3 Hold Points and Witness Points

- (a) The Quality Plan must include a schedule of Hold Points and Witness Points.
- (b) The Independent Certifier may at any stage during the performance of Macquarie's Activities nominate Hold Points and Witness Points for inclusion in the Project Plans.

- (c) The schedule of Hold Points and Witness Points must include, as a minimum, all Hold Point and Witness Points nominated in the Principal's General Specifications, or nominated by the Independent Certifier as contemplated by clause 4.4(e)(iii) of the deed. The schedule must include any Witness Points required by the Principal's Representative. The schedule must contain sufficient additional Hold Points as are necessary to ensure that Macquarie's Activities and related activities are undertaken in a manner consistent with the Integrated Management System.
- (d) the Principal's Representative and the Independent Certifier may nominate persons to attend or witness the release of any Hold Point or to attend any Witness Point.
- (e) the Principal's Representative must be given a minimum of 3 Business Days' notice of all Hold Points and Witness Points that relate to construction, Testing or Commissioning activities.

## 5.5.4 Release of Hold Points

- (a) Each Hold Point must be assigned a designated authority by Macquarie that is acceptable to the Principal's Representative and the Independent Certifier to release the Hold Point, except where a designated authority is already specified in this SWTC.
- (b) The Quality Manager must be satisfied that all activities in the Hold Point process (including methods of work, sequences of activities, inspections and tests preceding any Hold Point specified in the Quality Plan) comply fully with the requirements of the deed and, once satisfied, must:
  - (i) release that Hold Point, where the Quality Manager is the designated authority, in order that work may proceed on that part of Macquarie's Activities; or
  - (ii) obtain release from the designated authority that work may precede on that part of Macquarie's Activities.
- (c) Macquarie must not proceed beyond any Hold Point referred to in the Quality Plan without release by the designated authority.
- (d) The release of a Hold Point by the designated authority, allowing the work to proceed beyond that Hold Point, will not relieve Macquarie of any responsibility for carrying out all or any part of Macquarie's Activities in accordance with the requirements of the deed.
- (e) Without limiting section 5.5.3(e), the Principal's Representative and the Independent Certifier must be given reasonable notice of the release of any Hold Point and must be given reasonable opportunity to witness any inspections and tests preceding the release of any Hold Points and the release of any Hold Points.

## 5.5.5 Non-conformances and continuous improvement

- (a) Macquarie must regularly update and develop the Quality Plan and the other Project Plans in order to minimise the recurrence of any non-conformances.
- (b) the Principal and the Independent Certifier may advise Macquarie of apparent nonconformances. In this event Macquarie must treat the matter as a non-conformance to be addressed within Macquarie's Quality Management System.

- (c) Macquarie must review and analyse the cause of all non-conformances and develop a plan of corrective action to minimise the likelihood of recurrence. Macquarie must provide details of such corrective actions to the Principal's Representative and the Independent Certifier.
- (d) Macquarie must examine relevant changes in technology and work methods for opportunities to improve its processes, particularly processes which interact with the Principal and the Independent Certifier.
- (e) The Quality Plan must include structured and verifiable processes for monitoring and ensuring compliance of Macquarie's Activities with the requirements of the deed as well as include structured and verifiable processes for the rectification of any non-conformances.
- (f) The Quality Plan must make specific provision for reporting of all non-conformances that may reduce the future durability or performance of any part of the Project Works and the rectification of any such non-conformances.
- (g) All non-conformances must be promptly reported to the Principal's Representative and the Independent Certifier.
- (h) Proposals for rectification work of non-conformances must be reviewed by the relevant designer and the Independent Certifier and must take all durability objectives, safety objectives and performance requirements into account.
- (i) Macquarie must provide details of all proposals for rectification work for nonconformances to the Principal's Representative and the Independent Certifier.

# 5.5.6 Audits and monitoring

Macquarie must:

- (a) have its compliance with the Quality Plan and the other Project Plans audited, whenever requested by the Principal's Representative, by an independent auditor;
- (b) permit representatives of the Principal and the Independent Certifier to be present during such audits; and
- (c) deliver copies of each audit report to the Principal's Representative and the Independent Certifier within 5 Business Days of its completion.

#### 5.5.7 Records

(a) Macquarie must satisfy the record management requirements of the Principal's General Specification Q6, the State Records Act 1998 (NSW) and other relevant legislation.

# 5.6 Design management requirements

- (a) Macquarie must:
  - (i) provide a qualified and experienced design team which works collaboratively with the Principal, Rail Contractors, the Independent Certifier and relevant Authorities throughout the design of the Project Works and Temporary Works;

- (ii) undertake all studies, investigations, design, documentation and reporting required to design the Project Works and the Temporary Works;
- (iii) produce fully integrated Design Documentation with all design component interfaces managed and co-ordinated;
- (iv) produce Design Documentation that incorporates and complies with all functional, durability, economic, whole of life, social, aesthetic, environmental and sustainability requirements of the deed, including this SWTC;
- (v) provide high quality design services and high quality Design Documentation;
- (vi) ensure that Design Documentation complies with all of the requirements of the deed, including this SWTC;
- (vii) verify and validate all Design Documentation to ensure that it meets the requirements of the deed, including this SWTC, using recognised engineering principles;
- (viii) manage the design development and review process in accordance with the Technical Management Plan, which must comply with Appendix 54; and
- (ix) integrate the Design Documentation with Rail Contractors' Work and Rail Contractors' Activities.

# 5.7 Environmental management requirements

- (a) Macquarie must ensure that environmental management is addressed throughout the performance of Macquarie's Activities in accordance with the requirements of the Environmental Documents and the Principal's General Specifications.
- (b) Macquarie must ensure that the Integrated Management System:
  - (i) complies with the requirements of Appendix 54:
  - (ii) complies with the Environmental Documents;
  - (iii) is compatible with and responds to the Sydney Metro City & Southwest Sustainability Strategy;
  - (iv) is compatible with and responds to the TfNSW, Sydney Metro City & Southwest Construction Environmental Management Framework;
  - (v) complies with AS/NZS/ISO14001;
  - (vi) complies with the NSW Government Environmental Management Systems Guidelines Edition 2 (September 2009); and
  - (vii) is accredited by a NSW Government construction agency.
- (c) Macquarie must develop, implement and maintain a Construction Environmental Management Plan as identified in Appendix 54.

# 5.8 Sustainability management requirements

- (a) Macquarie must ensure that sustainability is addressed throughout the performance of Macquarie's Activities in accordance with the requirements of Appendix 50a.
- (b) Macquarie's Integrated Management System must:
  - (i) comply with the Environmental Documents;
  - (ii) be in accordance with AS/NZS/ISO14001, and apply procedures to social and economic issues in additional to environmental issues where appropriate;
  - (iii) not used;
  - (iv) comply with the requirements and intent of G4 Sustainability Reporting Guidelines (Global Reporting Initiative); and
  - (v) be documented in the Sustainability Plan that complies with the Environmental Documents and the requirements of Appendix 50a and Appendix 54.
- (c) Macquarie must develop, implement and maintain a Sustainability Plan as identified in Appendix 54.

# 5.9 Safety requirements

- (a) In addition to the requirements of clause 9.4 of the deed, Macquarie must:
  - (i) take account of, and incorporate all applicable, relevant or necessary requirements in relation to WHS in all aspects of Macquarie's Activities;
  - (ii) ensure that its Integrated Management System complies with the NSW Government Occupational Health and Safety Management Systems Guidelines and is maintained for the duration of Macquarie's Activities. The Integrated Management System must be accredited in accordance with NSW Government Occupational Health and Safety Management Systems Guidelines:
  - (iii) develop, implement and maintain a Project Health and Safety Management Plan (PHSMP) as required in Appendix 54 for Macquarie's Activities;
  - (iv) develop, implement and maintain safe work method processes and statements for all aspects of Macquarie's Activities as part of the PHSMP that ensure the safety of all of Macquarie's staff and others within and adjacent to the Sydney Metro;
  - (v) demonstrate how the Integrated Management System is integrated with the wider safety policy in the PHSMP in Appendix 54;
  - (vi) comply with the requirements of the Principal's General Specifications;
  - (vii) provide a suitably qualified site safety representative with the authority and responsibility for issues relating to work health and safety for all Macquarie's Activities;

- (viii) up until Completion of the last Portion to reach Completion, engage the site safety representative in Macquarie's Activities exclusively for WHS management and WHS issues;
- (ix) not used; and
- (x) prior to the development of the PHSMP, hold and document the outcomes of a formal WHS risk assessment workshop. the Principal's Representative must be invited and permitted to attend and participate in the WHS risk assessment workshop. The WHS risk assessment workshop must identify and document WHS hazards and risks and control measures associated with Macquarie's Activities to address different trades / phases / work areas or processes not covered during earlier risk assessment workshops, prior to the commencement of the relevant activity, phase or section of work.

# 5.10 Risk management requirements

- (a) Macquarie must undertake risk management as an integrated part of Macquarie's Activities as follows:
  - (i) Macquarie must implement risk management techniques to determine risks which could affect the Sydney Metro and develop and implement risk management strategies to manage these risks. These risk management strategies must be documented in the Risk Management Plan;
  - (ii) Macquarie must produce a consolidated risk register that includes all hazards and risks associated with Macquarie's Activities, including risks which could affect the Sydney Metro, safety hazards and risks identified in the workshops required by sections 3.6(c) and 5.9(a)(x);
  - (iii) The project risk register must be included in the Risk Management Plan and must include:
    - A. a description of all hazards and risks and their likely impact;
    - B. the risk level assessed for each hazard and risk;
    - C. specific control measures to be implemented to eliminate or reduce risks;
    - D. the residual risks:
    - E. methods to be used to monitor effectiveness of control measures;
    - F. the personnel responsible for monitoring implementation of the control measures;
    - G. consultative processes employed by Macquarie in relation to the risk and the personnel involved in the consultative process; and
    - H. demonstration that risks to safety have been eliminated, so far as is reasonably practical, and where elimination of risks to safety was not reasonably practicable, those risks to safety have been minimised so far as is reasonably practicable.

- (iv) Macquarie must implement and maintain a risk management database for the management of risks and opportunities. The risk management database must be available via the PDCS;
- Macquarie must manage adverse effects and realise potential opportunities relating to the Martin Place Metro Station and the performance of Macquarie's Activities;
- (vi) Macquarie must undertake risk management in accordance with the requirements of AS/NZS/ISO31000 and the requirements of ISO/IEC31010;
- (vii) Macquarie must develop, implement and continuously update the Risk Management Plan, as detailed in Appendix 54;
- (viii) Macquarie must report any newly identified risks classified as key risks to the Principal's Representative within 48 hours; and
- (ix) Macquarie must report on risks and risk management in accordance with the reporting requirements in the Risk Management Plan and Appendix 53a.

# 5.11 Training management requirements

- (a) Macquarie must, in addition to its commitments in the Workplace Relations Management Plan as required in Appendix 54:
  - (i) comply with the NSW Government Training Management Guidelines;
  - (ii) achieve the project training management targets identified in the NSW Government Training Management Guidelines for civil construction projects;
  - (iii) meet all statutory obligations relating to WHS training;
  - (iv) provide induction on WHS, quality, environmental and sustainability objectives, systems and procedures and stakeholder and community relations for all employees and persons engaged on Macquarie's Activities, including persons nominated by the Principal's Representative;
  - (v) provide structured training programs to address the requirements of the deed including WHS, quality, environmental sustainability, stakeholder and community relations and project specific requirements;
  - (vi) ensure that all personnel engaged in Macquarie's Activities are suitably trained, competent, licensed and certified;
  - (vii) ensure that suitable facilities for the training of personnel are available;
  - (viii) provide a structured training program, including rail safety, power safety, environmental and project specific requirements; and
  - (ix) provide the Principal's Representative with access to all training material and all training management records, to enable the Principal's Representative to undertake the implementation reviews identified in the NSW Government Training Management Guidelines.

# 5.12 Information and documentation management requirements

- (a) Macquarie must give the Principal's Representative and the Independent Certifier copies of notices, reports and submissions it gives to Authorities at the time it submits such notices, reports and submissions as well as any responses from, and details of any consultations with, Authorities.
- (b) Copies of Approvals obtained by Macquarie must be immediately issued to the Principal's Representative and the Independent Certifier.
- (c) Macquarie must prepare and submit to the Principal's Representative and the Independent Certifier, progress reports, updates of the SDD Program, durability assessment reports, Design Documentation, as constructed documentation, construction completion reports, site investigation reports, property and land surveys, ground and infrastructure condition surveys, geotechnical mapping records and inferred ground condition reports and other documents in accordance with the requirements of the deed, including this SWTC and Appendix 53a.
- (d) Macquarie must provide, implement and operate an issues management database of issues arising during the performance of Macquarie's Activities. The issues management database must provide information and data on:
  - (i) all issues, including design, construction, operation and maintenance;
  - (ii) the identities of personnel with responsibility for resolution of the issues;
  - (iii) all comments by the Principal, the Independent Certifier, each designer and Macquarie; and
  - (iv) the status of each issue.
- (e) Macquarie must upload and make available on the PDCS all submissions, information, data and records relating to Macquarie's Activities including the following:
  - (i) copies of notices given in accordance with the deed;
  - (ii) each Progress Report;
  - (iii) each update of the SDD Program;
  - (iv) durability assessment reports;
  - (v) Design Documentation;
  - (vi) as constructed documentation and construction completion report;
  - (vii) site investigation reports;
  - (viii) property and land surveys and ground and infrastructure conditions surveys;
  - (ix) geotechnical mapping records and inferred ground condition reports;
  - (x) progress and other reports, minutes of meetings, photographs, programs, information requests, correspondence register, site personnel and Subcontract registers;
  - (xi) each version of each Project Plan;

- (xii) all Integrated Management System records and all records relating to the governance and control of Macquarie's Activities;
- (xiii) all Integrated Management System records and all records relating to the quality of Macquarie's Activities, including quality registers, lot registers, audit reports, non-conformance reports, corrective action requests, checklists, conformance reports and Test results;
- (xiv) environment inspection reports, sustainability reports, Incident reports, action notes, improvement notices, reports and any other documents required by the Environmental Documents, environmental monitoring data and other environmental data;
- (xv) monitoring reports including monitoring data;
- (xvi) WHS induction registers, dangerous goods information, hazardous substances register, material safety data sheets, Incident-accident registers and reports, work method statements, safe work procedures, inspections, site safety meetings and toolbox sessions;
- (xvii) risk information, identification, assessment, actions and reports;
- (xviii) performance, operational and maintenance activity data, records and reports including passenger related data and statistics;
- (xix) Asset Management Information;
- (xx) security information, images and statistics;
- (xxi) benchmarking reports and other information and studies that Macquarie produces or has access to;
- (xxii) stakeholder and community complaints, comments, newsletters and notices, registers, fact sheets and meetings;
- (xxiii) engineering assurance documentation and reports;
- (xxiv) safety assurance documentation and reports; and
- (xxv) training materials and registers.
- (f) Macquarie must control user access of the PDCS for:
  - (i) Macquarie's staff, agents and representatives; and
  - (ii) any other users approved by the Principal's Representative.
- (g) Macquarie must manage the PDCS user categories for Macquarie's users, including user requests to change or alter the functionality of the user categories.
- (h) All information and data uploaded onto the PDCS must be in both electronic format (.pdf, .nwd, .nwf, .dwf, .dwfx and .kmz) and native (.doc, .docx, .xls, .xlsx, .dgn, .dwg, .fbx, .fbx, .ifc, .sat and .adsk) format.
- (i) Macquarie must ensure that Macquarie's users of the PDCS receive adequate training in relation to the PDCS. Macquarie's users of the PDCS must attend the general user training session relating to the use of the PDCS which Macquarie must arrange with the Principal's Representative.

- (j) Macquarie must provide an adequate number of personnel to manage the PDCS setup and administration activities, including the addition and setup of Macquarie's users, the removal of Macquarie's users and management and administration of Macquarie's files and records.
- (k) Macquarie must ensure that these personnel receive adequate training in relation to the PDCS and attend specific training sessions relating to the use and administration of the PDCS. Macquarie must arrange these training sessions with the Principal's Representative.
- (I) Submission of, access to and any use of information and data on and via the PDCS must comply with the:
  - (i) Sydney Metro City & Southwest File Naming Convention; and
  - (ii) Sydney Metro CAD/GIS/BIM Manual that is identified in Appendix 57.
- (m) Macquarie must maintain and store in a secure location that is approved by the Principal's Representative one hard copy version of all Design Documentation. In the event of any inconsistency, ambiguity or discrepancy in the Design Documentation uploaded onto the PDCS and stored in the secure location, the Design Documentation uploaded to the PDCS will take precedence.
- (n) Notwithstanding and in addition to the information and documentation management requirements of the deed, including sections 5.12(a) to (m) above, and the modelling, Design Documentation and Asset Information System requirements of the deed (including the SWTC), Macquarie must use industry standard building information modelling software (the "BIM Software") to create, manage and produce:
  - (i) a single fully collaborated, integrated and coordinated electronic 3D model of the Project Works;
  - (ii) Design Documentation drawings for the Project Works derived from the electronic 3D model required by section 5.12(n)(i); and
  - (iii) Asset information for the Project Works, (together, the **BIM Deliverables**).
- (o) The creation, management and production of the BIM Deliverables must be in accordance with:
  - (i) BS1192; and
  - (ii) ISO/PAS16739.
- (p) Macquarie must provide current versions of the BIM Deliverables as required by the Principal's Representative.
- (q) Macquarie must implement and comply with Digital Engineering in accordance with Sydney Metro Employer's Information Requirements (EIR) SM EM-ST-203 and Sydney Metro CAD/GIS/BIM Manual SM EM-PW-304.

# 5.13 Stakeholder and community involvement requirements

(a) Macquarie must comply with the requirements for stakeholder and community involvement identified in Appendix 51.

# 5.14 Traffic and transport management requirements

- (a) Macquarie must manage the impacts of Macquarie's Activities on the capacity and performance of the surrounding pedestrian, road traffic and public transport network.
- (b) Macquarie must develop, implement, maintain and update a Traffic Management Plan, including any relevant construction traffic management plans and traffic control plans in accordance with the deed, the PCH&SS and the requirements of all relevant Authorities.
- (c) Macquarie must provide a traffic and transport representative who has authority and responsibility for issues relating to traffic and transport management, including liaison with relevant Authorities, the Transport Management Centre, the CBD Coordination Office and the Traffic and Transport Liaison Group.
- (d) The traffic and transport representative must be given the responsibility for and authority to develop and implement the Traffic Management Plan.
- (e) The traffic and transport representative's qualifications and experience must be in line with Macquarie's competency management system.
- (f) The traffic and transport representative must be engaged during Macquarie's traffic and transport activities.
- (g) Macquarie must provide appropriate Macquarie's personnel and technical experts to attend the Traffic and Transport Liaison Group meetings, as required and requested by the Principal's Representative.

# 5.15 Aboriginal participation requirements

(a) Further to the requirements in clause 9.12 of the deed and Appendix 50b, for the purposes of the New South Wales Government Aboriginal Participation in Construction Guidelines, the Sydney Metro City & Southwest is a category 2 project.

# 5.16 Systems engineering and safety assurance management

- (a) As part of its systems and safety assurance activities, Macquarie must undertake and deliver a comprehensive assurance program to demonstrate that the systems and safety requirements have been met for all Macquarie's Activities in accordance with the requirements of the SWTC and Appendix 55.
- (b) The program must cover design and implementation activities as necessary to provide whole of life assurance to the Works.
- (c) Progressive assurance evidence provided must accurately represent the Project Works.
- (d) Macquarie must:
  - (i) provide a Interface & Integration Manager who has authority and responsibility for activities and resolution of issues relating to systems and safety assurance including those required by Appendix 55;

- (ii) assign a systems and Interface & Integration Manager with recognised and appropriate engineering qualifications and at least fifteen years relevant systems and safety assurance management experience on similar projects;
- (iii) engage the systems and safety assurance manager full-time during the execution of Macquarie's Activities; and
- (iv) the systems and safety assurance manager must be responsible for the development of the Safety Assurance Plan in accordance with Appendix 54.
- (e) Macquarie must identify and manage any interdependence between discrete design and construction elements of Macquarie's Activities.
- (f) Macquarie must demonstrate compliance with the requirements of the deed, including the SWTC, using the Martin Place Metro Station requirements and traceability register as required in Appendix 55.

# 5.17 Configuration

# 5.17.1 Configuration management

Macquarie must ensure that its configuration management activities include a change management process aligned with AS ISO 10007 Quality management systems - Guidelines for configuration management.

# 5.17.2 Configuration control

- (a) Macquarie must have in place, maintain and consistently apply until Final Completion configuration control measures to ensure that Macquarie meets the requirements of the Sydney Metro Configuration Control Board (Sydney Metro CCB)/Sydney Metro Sub-Configuration Control Board (Sydney Metro Sub-CCB) and TfNSW Network Assurance Committee (TNAC) control gates.
- (b) Macquarie must prepare and submit to the Principal's Representative completed Configuration Change Requests (CCRs), including all supporting documentation required for Macquarie's submissions to the relevant Sydney Metro CCB/Sydney Metro Sub-CCB and TNAC for the following control gates:
  - (i) Sydney Metro CCB/Sydney Metro Sub-CCB/TNAC control gate 3 "for construction" submission, which applies before finalisation of approved for construction Design Documentation;
  - (ii) Sydney Metro CCB/Sydney Metro Sub-CCB control gate 4 "ready for testing" submission, which applies on completion of construction and is required as a condition precedent to testing the Works; and
  - (iii) Sydney Metro CCB/Sydney Metro Sub-CCB/TNAC control gate 5 "asset acceptance" submission, which applies prior to Commissioning of the Works and placing into operational service.
- (c) Macquarie must not proceed beyond a control gate identified in section 5.17.2(b) until the relevant Sydney Metro CCB/Sydney Metro Sub-CCB and TNAC (where relevant), has issued an approved configuration change request (CCR) and after any conditions imposed by the Sydney Metro CCB/Sydney Metro Sub-CCB or TNAC have been addressed to the satisfaction of the Sydney Metro CCB/Sydney Metro Sub-CCB or TNAC.

- (d) Macquarie must review and adequately adhere to any residual conditions imposed by the Sydney Metro CCB/Sydney Metro Sub-CCB or TNAC during control gates prior to the control gates identified in section 5.17.2(b).
- (e) Macquarie must adequately address any residual open assurance and stakeholder comments prior to the next control gate.

# 5.17.3 Configuration change request submissions to control gates

- (a) Macquarie must provide completed CCRs, including all supporting documentation required for Macquarie's submissions to the Sydney Metro CCB/Sydney Metro Sub-CCB and TNAC control gates.
- (b) Macquarie's proposed Documentation to support each CCR submission must be sufficient for, and of a quality that enables, Sydney Metro CCB/Sydney Metro Sub-CCB or TNAC acceptance. The Principal's Representative may request additional documents prior to the submission of each CCR.
- (c) Macquarie must complete and comply with the relevant Configuration Change Request Form requirements for each CCR submission, including provision of a list of all supporting documentation with revision numbers. The completed CCR must address, in full for each control gate, all relevant requirements, including provision of all supporting evidence, prior to obtaining sponsorship from the Principal's Representative under section 5.17.3(d).
- (d) Macquarie must obtain the Principal's Representative's sponsorship of all CCR submissions prior to the submission to the Sydney Metro CCB/Sydney Metro Sub-CCB or TNAC by the Principal's Representative on behalf of Macquarie.
- (e) Submissions to the TNAC must be completed in accordance with the latest requirements published by the TNAC.
- (f) Macquarie must attend all Sydney Metro CCB/Sydney Metro Sub-CCB and TNAC control gate meetings by making available no more than 2 subject matter experts to present to the Sydney Metro CCB/Sydney Metro Sub-CCB or the TNAC.
- (g) Macquarie must keep itself informed of the Sydney Metro CCB/Sydney Metro Sub-CCB and TNAC timetable at all times during the course of Macquarie's Activities.
- (h) Macquarie must include due allowance in the SDD Program for the preparation and presentation of the required CCRs and to ensure that:
  - (i) a minimum of 3 Business Days is allowed for the Principal's Representative to review the proposed CCR prior to Macquarie obtaining sponsorship from the Principal's Representative;
  - (ii) there is a minimum period of 6 Business Days after sponsorship has been provided under section 5.17.3(d) before the day of Macquarie's presentation of the CCR submission to the Sydney Metro CCB/Sydney Metro Sub-CCB; and
  - (iii) there is a minimum period of 20 Business Days after sponsorship has been provided under section 5.17.3(d) before the day of Macquarie's presentation of the CCR submission to the TNAC.
- (i) Multiple works package submissions per control gate for Sydney Metro CCB/Sydney Metro Sub-CCB and the TNAC review may be permitted with prior agreement of the Principal. Macquarie must give due consideration in determining a strategy for submission of works packages so that each part of Macquarie's Activities may proceed logically and ahead of the completion of works for later stages.

# 5.17.4 Sydney Trains Regional CCB and Facilities CCB

- (a) Macquarie must present the relevant parts of the works as determined by the Principal's Representative to both the Sydney Trains Regional Configuration Control Board (Sydney Trains Regional CCB) and Sydney Trains Facilities Configuration Control Board (Sydney Trains Facilities CCB) for review when requested by the Principal's Representative.
- (b) Presentations may include, but are not limited to discipline specific elements including track, overhead wiring, signalling, civil, drainage, electrical, earthing and bonding, and communications.
- (c) Macquarie must obtain the Principal's Representative's approval to the presentation material prior to presentation to Sydney Trains Regional CCB or Sydney Trains Facilities CCB.
- (d) Macquarie must submit the proposed presentation material to the Principal's Representative and allow the Principal's Representative 3 Business Days to review and comment on the proposed presentation material.
- (e) Until the Principal's Representative approves the presentation material, Macquarie must continue to update the presentation material to address the Principal's Representative's comments and resubmit to the Principal's Representative.
- (f) Macquarie must allow the Principal's Representative a further 3 Business Days to review and comment on each submission of updated presentation material.
- (g) Once approved under section 5.17.4(c), Macquarie must allow at least 6 Business Days prior to presenting the presentation material to Sydney Trains Regional CCB or Sydney Trains Facilities CCB.
- (h) All comments from Sydney Trains Regional CCB and Sydney Trains Facilities CCB must be addressed to the satisfaction of the Principal's Representative, prior to submission of each of the Design Stage 1, the Design Stage 2 and the Design Stage 3 Design Documentation in accordance with clause 20 of the deed.

# 5.18 Interface management requirements

#### 5.18.1 General

- (a) Macquarie must manage all interface requirements in connection with Macquarie's Activities, including design, construction, manufacture, Testing and Commissioning of the Project Works and Temporary Works.
- (b) Macquarie must implement interface management and coordination procedures in accordance with Appendix 56, Appendix 64 and the Cooperation and Integration Deed.
- (c) Macquarie must continuously manage the coordination process until the Date of Completion of the last Portion to reach Completion, including the provision of input, feedback and Design Documentation.
- (d) Without limiting its express entitlements under the deed, Macquarie must undertake modifications to the Project Works, Temporary Works and Macquarie's Activities that may be necessary to achieve compatibility with the Rail Contractors' Work and Rail Contractor's Activities in accordance with the Project Cooperation and Integration Deed.

- (e) Without limiting the requirements of the deed, Macquarie must apply the following principles:
  - (i) ensure timely and effective coordination for the interface documentation;
  - (ii) resolve all conflicts and discrepancies between any element of the Project Works and the Rail Contractors' Work which may impact on access, headroom and clearance, equipment interference, delivery routing, maintenance provisions or general engineering practice;
  - (iii) ensure that loadings, supports, internal clear sizes, setting out dimensions, and layout of all the equipment rooms or areas (including cable ducts, pipe ducts, trench, underfloor void, ceiling void, and all the recessed details for electrical and mechanical equipment) shown on architectural drawings, structural and civil layout drawings, are sufficient and suitable for the Rail Contractor's equipment and installation;
  - (iv) ensure that the access requirements for maintenance and installation shown on all delivery route drawings, architectural drawings and/or civil layout and structural drawings are sufficient and suitable for the Rail Contractor's equipment and installation;
  - (v) attend site inspections to confirm with Rail Contractors the positions and setting out of cast-in items prior to concreting;
  - (vi) coordinate with the Rail Contractors, the attendance of Authorities at inspections of the Project Works and the Rail Contractors' Work;
  - (vii) comply with all requirements of the delivery route drawings in determining Macquarie's method and sequence of construction; and
- (f) comply with the layout of major services routes and items of electrical and mechanical equipment shown on the combined services drawings and the room layout and major structures and penetrations shown on the structural electrical and mechanical drawings. All information and data exchanged between Macquarie and the Rail Contractors must be copied to the Principal's Representative for information.
- (g) Where input from a Rail Contractor is required by Macquarie in order to undertake its design obligations and that Rail Contractor has not yet been appointed, the Principal's Representative will provide the inputs that are required until the Rail Contractor is appointed.

#### 5.18.2 Interface coordination team

- (a) Macquarie must establish an interface coordination team (ICT) to manage interfaces on behalf of Macquarie.
- (b) The ICT must provide design and technical support (inclusive of the use of aspects such as 3D visualisations, virtual reality, presentations, models and other interactive materials) to help communicate design information to stakeholders throughout Macquarie's Activities.
- (c) The ICT must manage the provision of information directly with the stakeholders.
- (d) Macquarie must present draft copies of all information to be provided to stakeholders to the interface design coordination meetings identified in section

5.19.3 and Macquarie must address all identified comments prior to providing the information to the stakeholders.

# 5.18.3 Interface meetings

- (a) The ICT must establish and lead fortnightly meetings with the Rail Contractors, OpCo, Existing Operators and other stakeholders, as agreed with the Principal's Representative to discuss and coordinate interfaces (interface design coordination meetings or **IDCM**).
- (b) Macquarie must arrange and conduct technical working group (TWG) reviews on key areas of the design as and where required to ensure stakeholders are able to inform and contribute towards the design development and where required to support the IDCM.
- (c) The TWG reviews must include relevant stakeholders, including:
  - (i) Rail Contractors:
  - (ii) operators and maintainers, including OpCo;
  - (iii) others as required by the Principal's Representative.
- (d) The TWG reviews must include the following elements as a minimum:
  - (i) rail and rail systems;
  - (ii) stations and Station Precincts including heritage;
  - (iii) Approvals, including Planning Approvals and Authority Approvals;
  - (iv) customer and transport integration; and
  - (v) signage and wayfinding, retail and advertising.

#### 5.18.4 Interface Requirements Specifications

- (a) The Interface Requirement Specifications (IRS) included in Appendix 25a are initial IRS and the scope and technical requirements identified in these initial IRS are minimum requirements and the requirements must be further developed by Macquarie in accordance with this section 5.19 and section 6.4.12.
- (b) Macquarie must update the initial IRS and prepare any additional IRS required for each interfacing system and submit to the Principal's Representative within 30 days of the date of the deed.
- (c) Each IRS must clearly identify the interfaces and key interface milestones between Macquarie and the relevant Rail Contractors throughout Macquarie's Activities and the Project Works.
- (d) The updated IRS requirements must be incorporated into the detailed interface specifications identified in section 6.4.12.

## 5.18.5 Pre-access and access inspections

(a) Prior to providing access to areas of the Construction Site for a Rail Contractor, Macquarie and the Principal's Representative must undertake the following joint inspections with the relevant Rail Contractors of the required areas of the Construction Site:

- (i) "13 Week pre-access inspection", to be undertaken 13 weeks in advance of the planned Rail Contractor's access date, to provide the Rail Contractor with an opportunity to familiarise itself with the site environment and for Macquarie and other Rail Contractors working on the Construction Site to be aware of the forthcoming access;
- (ii) "2 Week pre-access inspection", to be undertaken 2 weeks in advance of the planned Rail Contractor's access date, to enable any outstanding works, including SEM provisions, to be identified for Macquarie to complete before the Rail Contractor's access date; and
- (iii) "access inspection", to be undertaken on the planned date of Rail Contractor's access, to record the condition of the Construction Site at the time of access including any outstanding work. In the event that the Principal's Representative deems that a required area of the Construction Site is not suitable for access by the Rail Contractor, a second access inspection may be required on a subsequent date.

# 5.18.6 Room access and control of keys for rail contractors

- (a) Macquarie must coordinate with the Rail Contractors the control of the keys for temporary doors and locks installed as part of the "Degree 2 Activities Completion" identified in Schedule A2.
- (b) Macquarie must provide to the Rail Contractors the keys for permanent doors and locks for power equipment rooms at the time of energisation of the power equipment rooms.

# 5.19 Authorities, including Emergency Services

(a) Macquarie must carry out Macquarie's Activities in accordance with, and to satisfy, the requirements of all relevant Authorities, including Emergency Services, and must consult with such Authorities as required by the deed, including this SWTC.

# 6 Technical and construction requirements

## 6.1 General

(a) Macquarie must carry out and manage Macquarie's Activities.

## 6.2 Handover of TSE Works

- (a) Access to the Construction Site is provided in accordance with clause 17 of the deed and each area will include relevant TSE Works in accordance with clause 11 of the deed.
- (b) At the time of taking possession of Construction Site areas, Macquarie must assume all obligations and responsibilities for the TSE Works on those areas including responsibility for:
  - (i) all local Authority licences relating to occupation of the Construction Site:
  - (ii) consumption and payment of all Services;
  - (iii) collection, treatment and approval of all groundwater discharge;
  - (iv) management arrangements for road and public space users;
  - (v) all site security, including monitoring and management of entry into the Construction Site; and
  - (vi) all site personnel protection requirements.
- (c) The TSE Works must be maintained in accordance with the clause 11.11 of the deed.

# 6.3 Acceptance of TSE Handover Works

- (a) Access to the Construction Site is provided in accordance with clause 17 of the deed and each area will include relevant TSE Handover Works in accordance with clause 11.18 of the deed.
- (b) At the time of taking possession of Construction Site areas, Macquarie must assume all obligations and responsibilities for the TSE Handover Works, which must be treated as Temporary Works and maintained and disposed of by Macquarie, except to the extent set out in sections 6.3(c) and 6.3(d).
- (c) Macquarie must restore the construction access points provided by the TSE Contractor.

# 6.4 Design review

## 6.4.1 General requirements

- (a) Macquarie must manage the design process in accordance with the details and information provided in Macquarie's Technical Management Plan, as identified in Appendix 54, and develop Design Documentation in accordance with the deed, including this section of the SWTC.
- (b) The design process described in this section applies to all design activities and submissions.
- (c) Macquarie must give design presentations to the Principal's Representative as appropriate, following the submission of each design package.
- (d) Design presentations must be made by the key designers involved in the development of the design package.
- (e) Presentations must be given for all core systems, for all architectural works and for other packages as reasonably required by the Principal's Representative.
- (f) Macquarie must regularly attend meetings with the Principal's Representative, the Independent Certifier and other stakeholders to present design development and progress information as requested by the Principal's Representative.

# 6.4.2 Design Stages

- (a) All Design Documentation must be submitted for review, and must comply with the requirements of clause 20 of the deed.
- (b) The Design Documentation must be submitted to the Principal's Representative and reviews held, as a minimum:
  - (i) at the completion of any design stage prior to Design Stage 2;
  - (ii) at the completion of Design Stage 2 for each design package; and
  - (iii) at the completion of Design Stage 3 for each design package, including all design outputs required to allow construction, and related construction packages.
- (c) Macquarie may propose, in its Technical Management Plan, to remove either a Design Stage 1 or a Design Stage 2 submission for a specific design package. the Principal's Representative may, in its absolute discretion, agree to the removal of a Design Stage for a specific design package. Where a Design Stage is removed, Macquarie must include all the requirements for that Design Stage in the subsequent Design Stage submission of the Design Documentation for the design package.
- (d) Subject to section 6.4.2(c), the Design Documentation submitted for review must be submitted in accordance with the design packages detailed in the Technical Management Plan.
- (e) If Macquarie splits or combines any of the design packages differently to the Technical Management Plan, Macquarie must include in any new combined or split design package all relevant requirements, information, descriptions including a

- traceability matrix to the previous design packages to ensure that the Independent Certifier can adequately review the design package.
- (f) The Design Documentation submitted for each Design Stage must include the requirements of this section 6.4 and any specific Design Documentation requirements described in the Appendices.
- (g) Design Stage 1 Design Documentation not provided as part of CCB2 for Martin Place Metro Station must be provided at Revised Design Stage 1.

# 6.4.3 Design reports

- (a) The Design Documentation for each design package must include a comprehensive design report which describes the basis for the design development of the design package.
- (b) The design report must be prepared progressively and submitted at each Design Stage.
- (c) The design report must remain consistent through the Design Stages subject to the requirements of clause 20 of the deed.
- (d) The design report, as a minimum, must identify, address and include:
  - (i) the scope of the design package, part or element to which it applies;
  - (ii) a description of the overall asset and system and its sub assets and subsystems;
  - (iii) how the design objectives outlined in the SWTC have been met;
  - (iv) a list, description and status of all interfaces with Rail Contractors;
  - (v) a list of all documents and deliverables that make up the design package;
  - (vi) a list of all design changes compared to the previous Design Stage submission;
  - (vii) a list of all referenced standards and design guidelines and other design reference documents applicable to the design package;
  - (viii) details of how all review comments made against the previous Design Stage submission have been addressed;
  - (ix) details of the consultation held and process adopted to manage interfaces;
  - (x) all assumptions, dependencies and constraints;
  - (xi) other Design Documentation required to be produced by Macquarie, described in the SWTC;
  - (xii) references (including photographs) to any Quality Benchmarks, samples, scale models and prototypes to be submitted as part of the design package; and
  - (xiii) a section on maintainability to demonstrate how Macquarie has addressed the following:
    - A. whole of life costs for asset operations, maintenance, replacement and refurbishment demonstrating how costs have been minimised;

- B. enabling maintenance to be carried out with minimum disruption to passengers and normal operations;
- C. RAMS demonstration as required by EN 50126 to support RAM targets;
- D. tabulation of condition monitoring systems, parameters and interfaces required to the operator/maintainer's asset information system;
- E. access points and methodology and access time;
- F. maintenance activities including replacement and refurbishment, including detailed steps, any special tools and equipment required, duration of activities with and without access time;
- G. the appropriate application of whole of life considerations in the design and construction of the Works including application of AS4536 for quantitative whole life cycle cost analysis; and
- H. standards and acceptance criteria applicable for maintenance activities.
- (e) The design report must identify and address all design inputs relevant to the design package including:
  - (i) the requirements of the deed, including the SWTC and the Concept Design;
  - (ii) any departures from the Concept Design, and from the previous Design Stage if appropriate, and the reasons for the changes;
  - (iii) a list of all computer software used for analysis of the design or in preparation of the design package;
  - (iv) Macquarie's specifications;
  - (v) performance criteria and measures to comply with the performance criteria specified for the discrete design components, parts or elements;
  - (vi) environmental and sustainability design criteria;
  - (vii) the sustainability initiatives incorporated as part of the design package;
  - (viii) details of how each sustainability initiative helps to implement the sustainability principles, objectives and targets set out in Appendix 50a;
  - (ix) the findings of any assessments conducted in accordance with the methodologies set out in Appendix 50a;
  - (x) assumptions and constraints;
  - (xi) interim design reviews in summary form;
  - (xii) inputs from stakeholders and the community involvement process;
  - (xiii) the findings of any assessments or review conducted with stakeholders;
  - (xiv) inputs from the Accessible Transport Advisory Committee;

- (xv) details of integration and multi-disciplinary design interface issues and risks associated with other discrete design elements and associated mitigation strategies;
- (xvi) details of durability issues and risks, and measures to comply with the durability requirements for the discrete design components, parts or elements;
- (xvii) details of the processes for the development of software and application data for systems;
- (xviii) the design loadings, load combinations, exposure conditions and design standards that will be adopted for the detailed design of the discrete design elements or components;
- (xix) details of constructability issues and measures, including traffic management during construction of the Project Works and the Temporary Works, where this influences design;
- (xx) any specialist engineering input and reports including geotechnical, groundwater, hydrology, flooding, noise and vibrations, materials testing, settlement and movement assessment, monitoring and infrastructure protection;
- (xxi) inputs from the Design Review Panel;
- (xxii) inputs from the Heritage Working Group;
- (xxiii) inputs from Existing Operators and OpCo;
- (xxiv) inputs from the Customer Centred Design (CCD) process; and
- (xxv) inputs from security assessments.
- (f) The design report must identify and describe all design outputs relevant to the design package including:
  - (i) design drawings, calculations and schedules;
  - (ii) details of any computer software proposed, and whether it is commercially available or is to be developed;
  - (iii) details of proposed configuration of computer hardware resources including processor type, operating systems, development environment, capacity, interfaces and timing diagrams;
  - (iv) details of functional analysis and requirements allocation, including functional flow block diagrams;
  - (v) RAM forecasts and FMECA for the system in accordance with the RAM Plan:
  - (vi) details of any alternative designs considered and the process used to determine the best option;
  - (vii) details of manufacturing requirements, including special materials, tooling and processes to be developed or used in construction, operations and maintenance;

- (viii) consideration of requirements for future safeguarding of the Sydney Metro and associated developments;
- (ix) detailed specifications for materials, finishes, equipment and systems;
- (x) design model verification; and
- (xi) the Predicted Effects requirements of section 3.5.
- (g) The design report must include a Customer Centred Design report, which must as a minimum identify, address and include:
  - (i) how the design as described in the Customer Centred Design Plan identified in Appendix 54 relates to the customer service principles and customer outcomes as outlined in section 1.1 and section 1.2:
  - (ii) what Customer engagement activities have taken place, feedback received, and where this influenced the design solution;
  - (iii) a description of the Customer experience design with reference to the jobsto-be-done scenarios specified in the Sydney Metro Chatswood to Sydenham Design Guidelines identified in Appendix 57; and
  - (iv) outstanding Customer design issues to be resolved through product, systems and spatial solutions in subsequent design stages, or via service model design as evidenced in the Customer Service Plan.
- (h) In addition to other submission requirements, Macquarie must submit the Customer Centred Design report and the Design Documentation created for Customer facing design packages to the Principal's Representative for review in accordance with the deed:
  - (i) 6 weeks prior to the Design Stage 2 submission; and
  - (ii) 6 weeks prior to the Design Stage 3 submission.
- (i) The design report must identify and provide details of compliance with:
  - (i) the requirements of clause 20 of the deed;
  - (ii) the requirements of this SWTC;
  - (iii) the Environmental Documents, including any potential inconsistency with the Environmental Documents;
  - (iv) any Authority Approvals and requirements; and
  - (v) any other Approvals that Macquarie is required to obtain for the design and construction of the Project Works and the Temporary Works.
- (j) The design report must identify safety issues and other risks relevant to the design package, and describe measures to comply with the criteria specified for the discrete design elements and components, including:
  - (i) details to address the requirements of security, Fire and Life Safety, accessibility, passenger and staff safety;
  - (ii) details to address the requirements for Accreditation;

- (iii) details to address the safe construction of the works through "safety in design"; and
- (iv) all risks associated with the design and construction of the discrete design components, parts or elements and management strategies.
- (k) The design report must identify all Tests relevant to the design package, including the Testing and Commissioning requirements to be addressed in the Testing Plan and Commissioning and Operational Readiness Plan.
- (I) The design report must contain any test results applicable to the Design Stage.
- (m) The design report must include all comments received by Macquarie from the Independent Certifier on prior Design Stage submissions and a description of how these comments have been addressed.

# 6.4.4 Design Stage 1 Design Documentation

- (a) The Design Stage 1 Design Documentation for each design package must:
  - (i) include a design report;
  - (ii) include a full set of preliminary general arrangement drawings, sections, elevations, room data sheets, finishes and material schedules and system schematics;
  - (iii) if requested by the Principal, include preliminary calculations including assumptions;
  - (iv) include preliminary details of all equipment, plant, materials and finishes; including prototypes and samples;
  - (v) include a compliance check with the Environmental Documents, in particular the Planning Approvals;
  - (vi) include any other Design Stage 1 design submission requirements described in the Appendices;
  - (vii) include any other details, calculations, models, drawings, reports or other information as reasonably requested by the Principal's Representative or the Independent Certifier;
  - (viii) include an engineering assurance register in .RIF format or IBM® Rational® DOORS® native archive with baselines format;
  - (ix) include a safety assurance statement;
  - (x) include a system concept review to ensure that the system requirements are technically feasible and achievable;
  - (xi) include detailed pedestrian modelling and analysis that supports all key design decisions;
  - (xii) include an interface schedule highlighting interfaces with existing systems to ensure that the system interfaces are technically feasible and achievable;
  - (xiii) updated IRS documents;

- (xiv) be consistent with, and coordinated and fully integrated with all other design packages that have already been submitted for review;
- (xv) include fully integrated 3D digital models;
- (xvi) be of a quality and detail to demonstrate that Macquarie's proposed design approach complies with and satisfies the functional and performance requirements of the deed;
- (xvii) demonstrate that Macquarie has identified, considered and resolved all of the relevant design requirements of the deed;
- (xviii) include the endorsement of the Design Review Panel where agreed with the Principal's Representative;
- (xix) include all concession applications to the ASA requirements; and
- (xx) include the following Design Documentation:
  - an art strategy;
  - B. an advertising strategy;
  - C. a Building Code of Australia (BCA) brief;
  - D. Disability Discrimination Act (DDA) brief;
  - E. a durability report;
  - F. a fire engineering brief;
  - G. a furniture fittings and fitments report;
  - H. a glass cleaning and assessment report, which has been reviewed by OpCo, Existing Operators and other relevant stakeholders and incorporates and addresses all associated comments;
  - I. a heritage impact assessment (HIA) report for specific elements and heritage curtilage;
  - J. a salvage assessment report;
  - K. a photo voltaic feasibility report;
  - L. a human factors report;
  - M. a requirements analysis allocation and traceability matrix (RAATM);
  - N. a safety assurance report (SAR);
  - O. a security assessment report including an initial crime prevention through environmental design (CPTED) assessment;
  - P. a sustainability report;
  - Q. a signage and wayfinding report; and
  - R. a vermin management and bird proofing bird roosting report.

(b) Design Documentation for each design package in subsequent design stages must be consistent with the Design Stage 1 which informs the development of the Revised Design Stage 1.

# 6.4.5 Design Stage 2 Design Documentation

- (a) The Design Stage 2 Design Documentation for each design package must, as a minimum:
  - (i) include an updated design report;
  - (ii) include a full set of developed drawings and schematics;
  - (iii) include summary final calculations including assumptions (full calculation must be provided on request of the Principal's Representative);
  - (iv) include complete details and selections of all equipment, plant, materials and finishes:
  - (v) demonstrate how comments made by the Principal's Representative and other stakeholders, including the Design Review Panel, on the Design Stage 1 Design Documentation have been addressed;
  - (vi) include a compliance check with the Environmental Documents, in particular the Planning Approvals;
  - (vii) include the following Design Documentation and any other Design Stage 2
    design submission requirements described in the Appendices to the
    SWTC;
  - (viii) include an engineering assurance register in .RIF format or IBM® Rational® DOORS® native archive with baselines format;
  - (ix) include a safety assurance statement;
  - (x) include updated prototypes and samples including all Testing and analysis carried out:
  - (xi) include updated detailed pedestrian modelling and analysis that supports all key design decisions;
  - (xii) include details of all approved concession or waivers to the ASA Requirements, noting that all concession or waivers to the ASA Requirements must be submitted and approved by the ASA prior to the Design Stage 2 submission;
  - (xiii) demonstrate to the Principal's Representative that Macquarie has identified, considered, completely thought through, resolved and drawn to scale on the design package drawings, all of the relevant design requirements of the deed;
  - (xiv) be coordinated with Rail Contractors' Work and include up to date detailed interface specifications developed with the Rail Contactors in accordance with section 6.4.12;
  - (xv) need only the addition of detailing and specifications to the Design
     Documentation to permit the construction of the design with minimal risk of
     any abortive construction;

- (xvi) include the endorsement of the Design Review Panel where agreed with the Principals Representative;
- (xvii) be consistent with, and coordinated and fully integrated with all other design packages that have already been submitted for review;
- (xviii) include the following Design Documentation:
  - A. a fire safety engineering report (FSER);
  - B. a public art report;
  - C. an advertising report; and
  - D. an updated version of each of the Design Documents requested in Design Stage 1; and
- (xix) be consistent with, and incorporate the development of design packages submitted in the Design Stage 1 submissions.
- (b) The submission of the Design Stage 2 Design Documentation must represent the completion of the design development for each design package. Further development of the design package in Design Stage 3 must be limited to design detailing and preparation of drawings suitable for construction.

# 6.4.6 Design Stage 3 Design Documentation

- (a) The Design Stage 3 Design Documentation for each design package must:
  - (i) include an updated and final design report;
  - (ii) include a full set of complete drawings, technical specifications and acceptance criteria for construction that are suitable for construction of the Project Works and the Temporary Works;
  - (iii) include verification of the Design Documentation against the design inputs, including achievement of acceptance criteria, safety, environmental and other management requirements for the Design Documentation;
  - (iv) include construction documentation for each construction package, including technical specifications and acceptance criteria for construction;
  - (v) include a compliance check with the Environmental Documents, in particular the Planning Approvals;
  - (vi) confirm comments made by the Principal's Representative and other stakeholders, including the Design Review Panel, on the Design Stage 2 Design Documentation have been addressed and identify how these comments have been addressed;
  - (vii) include evidence of any Approvals that Macquarie is required to obtain for the design and construction of the Project Works and the Temporary Works;
  - (viii) include an engineering assurance register in .RIF format or IBM® Rational® DOORS® native archive with baselines format;
  - (ix) include an independent security audit of the overall systems security;

- (x) include a safety assurance statement;
- (xi) include any other Design Stage 3 design submission requirements described in the Appendices;
- (xii) be of a quality and content to permit the Design Stage 3 design package
   Design Documentation to support application to the Sydney Metro
   CCB/Sydney Metro Sub-CCB control gate 3 for approval of the proposed
   configuration change;
- (xiii) be fully complete, correct, detailed and co-ordinated;
- (xiv) be fully co-ordinated with Rail Contractors' Work;
- (xv) have any residual risks arising out of the design, operation and ongoing maintenance of the asset agreed with OpCo, Existing Operators, Independent Certifier and the Principal's Representative;
- (xvi) include the "initial draft version" of the Asset Management Information;
- (xvii) include updated prototypes and samples;
- (xviii) include an updated and final BCA Report;
- (xix) include an updated version of each of the Design Documents requested in Design Stage 2;
- (xx) be consistent with, and incorporate the development of design packages submitted in the Design Stage 2 submissions; and
- (xxi) include endorsement of the Design Review Panel.
- (b) The Design Stage 3 Design Documentation for each discrete design component, part or element must include a durability assessment report that:
  - identifies the exposure conditions expected to be encountered by the discrete design component, part or element, including severity of the soil and groundwater conditions and the environment within tunnels, caverns, access and ventilation shafts;
  - (ii) includes available soil and groundwater test results;
  - (iii) describes the expected and assumed degradation and corrosion processes associated with the environments to be encountered by the discrete design component, part or element;
  - (iv) identifies the durability requirements and the performance criteria applicable to the discrete design component, part or element;
  - (v) details any design work undertaken by or on behalf of Macquarie in respect of the discrete design element component, part or element;
  - (vi) summarises the Design Stages and reviews and includes responses to all previous review comments provided in relation to durability issues;
  - (vii) includes copies of all certificates issued by the Independent Certifier in accordance with the deed in relation to the discrete design element component, part or element;

- (viii) identifies the critical durability issues with respect to construction of the discrete design element, component, part or element;
- (ix) identifies the inspection/monitoring and maintenance requirements in the construction and operation of the discrete design element component, part or element to achieve the durability requirements; and
- (x) includes any other information that the Principal's Representative may reasonably request.
- (c) At least one hard copy of all Design Stage 3 Design Documentation that has been certified by the Independent Certifier must be kept on the Construction Site relevant to the Design Documentation and made available for inspection by the Principal's Representative and the Independent Certifier during the construction of the Project Works and Temporary Works.
- (d) All Design Documentation that is amended after being certified by the Independent Certifier and any additional Design Documentation related to the design package that is required for construction purposes, must be submitted for Design Stage 3 design review in accordance with clause 20.8 of the deed.

#### 6.4.7 Additional submissions

- (a) In addition to the Design Documentation at Design Stage 1, Design Stage 2 and Design Stage 3, Macquarie must submit the following submissions for review at the frequency requested by the Principal Representative:
  - (i) safety assurance report;
  - (ii) systems assurance report;
  - (iii) engineering assurance register;
  - (iv) project safety hazard log;
  - (v) human factors assurance report;
  - (vi) sustainability and environment report;
  - (vii) noise and vibration report;
  - (viii) durability report;
  - (ix) RAM analysis reports; and
  - (x) RAM verification and validation reports.
- (b) Macquarie must produce "for construction" drawings which comply with the requirements of clause 20.11 of the deed and must ensure at least two bound copies are kept on the Construction Site and made available for inspection by the Principal's Representative and the Independent Certifier during construction.

## 6.4.8 General requirements for Design Documentation

- (a) All Design Documentation must be in English and in metric units.
- (b) Macquarie must provide any necessary translations of supporting documentation at the time of submission of the Design Documentation.

- (c) Macquarie must provide two printed copies and one electronic copy of the Design Documentation to each of the Principal's Representative and the Independent Certifier.
- (d) Macquarie must provide copies of referenced standards, if required by the Independent Certifier or the Principal's Representative.
- (e) The Design Documentation must include:
  - (i) drawings: a complete set of design, interface, combined services, structural, electrical, mechanical, construction and manufacturing drawings. Macquarie must deliver:
    - A. all drawings in the original size. Irrespective of the original size of drawings, and unless otherwise agreed by the Principal's Representative, the electronic copy must be capable of generating legible prints when reduced to A3 size;
    - B. a drawing index for each set of drawings. The drawing index must itself form the first drawing in the series; and
    - C. all drawings must comply with the Sydney Metro CAD/GIS/BIM Manual that is identified in Appendix 57.
  - (ii) specifications: specifications prepared as part of Macquarie's Activities or necessary for full understanding of the drawing requirements, such as product or procurement specifications;
  - (iii) test specifications: all test specifications required to construct, manufacture or commission the Project Works or Temporary Works;
  - (iv) calculations: calculations necessary to support the design proposals;
  - (v) computer analyses and data: computer analyses and data necessary to support the design proposals, which must be provided in an electronic native format that allows interrogation, manipulation and re-calculation by the Principal's Representative and the Independent Certifier;
  - (vi) reports: design reports necessary to understand or interpret the design drawings or other reports specifically identified in the deed;
  - (vii) software: software documentation and code developed as part of Macquarie's Activities, and licensed copies of specific software required to read electronic files:
  - (viii) samples: samples, prototypes and assemblies for testing and quality review:
  - (ix) Subcontractor drawings: drawings and specifications for Subcontract items which form part of the design of the Project Works or Temporary Works;
  - (x) any other information necessary to enable the Principal's Representative and the Independent Certifier to undertake the review of the Design Documentation; and
  - (xi) all necessary reporting requirements in accordance with Appendix 53a.

# 6.4.9 Quality Benchmarks, samples and prototypes

- (a) Macquarie must design and construct the Project Works to comply with Quality Benchmarks stated in the Appendices in addition to all other requirements of the deed.
- (b) Macquarie must prepare and submit to the Principal's Representative project specific quality samples and prototype installations of all Customer and staff facing aspects of the Martin Place Metro Station as part of the design submission and review process.
- (c) In the event that the Design Documentation includes Customer and staff facing aspects that have not previously been used on the Sydney Metro City & Southwest, Macquarie must prepare and submit to the Principal's Representative evidence of Customer testing of samples and prototypes in accordance with the requirements of the Customer Centred Design Plan.
- (d) The submission requirements for samples and prototypes stated in the Appendices are the minimum submission requirements for samples and prototypes. Macquarie must submit enough quality samples and prototype installations to adequately demonstrate the Quality Benchmarks.
- (e) Macquarie must construct, manufacture or procure and submit prototypes for all Quality Benchmarks stated in the Appendices. The Principal's Representative must be able to approve that the submitted prototype is at least equivalent to the Quality Benchmark prior to Macquarie proceeding with any equivalent permanent work.

  Once approved by the Principal's Representative, the project specific prototype will become the Quality Benchmark to be achieved in the Project Works.
- (f) All sample and prototype submissions must be:
  - (i) photographed and referenced in the design report relevant to the design package;
  - (ii) accompanied by relevant product data sheets and test certificates;
  - (iii) permanently labelled with the submission details including date and description; and
  - (iv) securely stored by Macquarie in a dedicated facility for the duration of Macquarie's Activities, unless otherwise agreed with the Principal's Representative.

## 6.4.10 Design Review Panel

- (a) A Design Review Panel has been established that:
  - (i) has been established under the Planning Approval and has obligations in relation to design elements developed under that approval;
  - (ii) has included the Over Station Development in its terms of reference;
  - (iii) has defined responsibilities and scope as defined in the Sydney Metro Design Review Panel Terms of Reference and includes relevant stakeholders to review and provide comment on aspects of the design including architectural, heritage, Customer Centred Design, wayfinding and signage, public art, urban design and landscaping; and

- (iv) may establish a sub-committee for the purposes of Macquarie's Activities which would be constituted under the Planning Approval as part of the Design Excellence Framework.
- (b) References to Design Review Panel in this SWTC is a reference the Design Review Panel and all sub-committees of the Design Review Panel.
- (c) Macquarie must present presentation materials to the Design Review Panel at the following times:
  - (i) as soon as practicable after the date of the deed to allow the Design Review Panel to provide feedback and comments on the proposed approach and guiding design principles; and
  - (ii) monthly through each of Design Stage 1, Design Stage 2 and Design Stage 3 to:
    - A. allow the Design Review Panel to provide comments on the design;
    - B. report on the progress of the design elements identified in section 6.4.10(a);
    - C. demonstrate how the Design Review Panel comments from the previous month have been either incorporated into the design or otherwise addressed; and
    - D. demonstrate how specific planning conditions in the Environmental Documents have been addressed.
- (d) Presentation materials must include appropriate drawings, models, images, renders and other media to adequately express the design outcomes to the audience and must be accompanied by appropriate Design Documentation including prototypes, samples, materials and finishes boards.
- (e) Macquarie must obtain the Principal's Representative's approval to the presentation material prior to presentation to the Design Review Panel.
- (f) Macquarie must submit the proposed presentation material to the Principal's Representative and allow the Principal's Representative 3 Business Days to review and comment on the proposed presentation material.
- (g) Until the Principal's Representative approves the presentation material, Macquarie must continue to update the presentation material to address the Principal's Representative's comments and resubmit to the Principal's Representative.
- (h) Macquarie allow the Principal's Representative a further 3 Business Days to review and comment on each submission of updated presentation material.
- (i) Once approved under section 6.4.10(d), Macquarie must make the presentation materials available for review by the Design Review Panel for at least 5 Business Days prior to presenting the presentation material to the Design Review Panel.
- (j) If prototypes are required, then Macquarie must arrange for the Design Review Panel to be able to view the prototypes prior to the Design Stage 1 and Design Stage 2 submissions.
- (k) All comments provided by the Design Review Panel must be tabulated and appropriate responses provided to the Design Review Panel to close the comments out and facilitate the Design Review Panel's endorsement.

- (I) Macquarie must obtain the Design Review Panel's written endorsement of the Design Documentation at each Design Stage and prior to proceeding to a subsequent Design Stage.
- (m) Subject to the approval of the Principles Representative to the comments made by the Design Review Panel, Macquarie must also comply with any requirements of the Planning Approvals in relation to the Design Review Panel and its membership.

# 6.4.11 Heritage Working Group

- (a) the Principal has established a Heritage Working Group that includes relevant stakeholders to review and provide comment on the heritage aspects of the design.
- (b) Macquarie must present the heritage elements of any designs to the Heritage Working Group:
  - (i) as soon as practicable after the date of the deed to allow the Heritage Working Group to provide comments and feedback on the proposed designs that have an interface with any heritage fabric; and
  - (ii) monthly through each of Design Stage1, Design Stage 2 and Design Stage 3 to:
    - A. allow the Heritage Working Group to provide comments on the design;
    - B. report on the progress of the heritage aspects of the design;
    - demonstrate how the Heritage Working Group comments from the previous month have been either incorporated into the design or otherwise addressed; and
    - D. demonstrate how the heritage planning conditions in the Environmental Documents have been addressed.
- (c) Presentation materials must include appropriate drawings, models, images, renders and other media to adequately express the design outcomes to the audience and must be accompanied by appropriate Design Documentation including prototypes, samples, materials and finishes boards.
- (d) Macquarie must obtain the Principal's Representative's approval to the presentation material prior to presentation to the Heritage Working Group.
- (e) Macquarie must submit the proposed presentation material to the Principal's Representative and allow the Principal's Representative 3 Business Days to review and comment on the proposed presentation material.
- (f) Until the Principal's Representative approves the presentation material, Macquarie must continue to update the presentation material to address the Principal's Representative's comments and resubmit to the Principal's Representative.
- (g) Macquarie allow the Principal's Representative a further 3 Business Days to review and comment on each submission of updated presentation material.
- (h) Once approved under section 6.4.11(d), Macquarie must make the presentation materials available for review by the Heritage Working Group for at least 5 Business Days prior to presenting the presentation material to the Heritage Working Group at scheduled Heritage Working Group meetings.

- (i) At the Principal's Representative's absolute discretion, the Principal's Representative may consider a request for a Heritage Working Group meeting in addition to the scheduled meetings, provided Macquarie submits a request for the additional meeting a minimum of 10 Business Days prior to the proposed date of the additional meeting.
- (j) If prototypes are required, then Macquarie must arrange for the Heritage Working Group to be able to view the prototypes prior to the Design Stage 1 and Design Stage 2 submissions.
- (k) All comments provided by the Heritage Working Group must be tabulated and appropriate responses provided to the Heritage Working Group to close the comments out.

# 6.4.12 Interface design and coordination

- (a) Macquarie must coordinate the development of the design to ensure that the interfaces with Rail Contractors' Work and Rail Contractor's Activities are accommodated within the design of the Project Works and Temporary Works and so that the Project Works and Temporary Works properly interface and integrate with the Rail Contractors' Work and Rail Contractor's Activities.
- (b) Macquarie must prepare and submit to the Principal's Representative the following interface documentation for the coordination of design and construction activities with Rail Contractors:
  - (i) structural, electrical and mechanical drawings (**SEM**);
  - (ii) combined services drawings (CSD);
  - (iii) wall elevation drawings (WEDs);
  - (iv) cable containment drawings;
  - (v) cast-in conduit drawings;
  - (vi) architectural builders works and finishes (ABWF) drawings;
  - (vii) delivery route drawings (DRD);
  - (viii) detailed interface specifications (DIS);
  - (ix) detailed interface test plans (DITP); and
  - (x) interface test specifications (ITS).
- (c) Macquarie must cooperate with the relevant Rail Contractors to develop the interface documentation identified in this section 6.4.12 in accordance with this section 6.4.12 and the CoOperation and Interface Deeds.
- (d) Macquarie must submit the interface documentation identified in this section 6.4.12 to the Principal's Representative and Independent Certifier as Design Documentation for review in accordance with the requirements of the deed and must provide a copy of each to the relevant Rail Contractors in .pdf, native format (e.g. CAD) and hard copy at the same time as the submission to the Principal's Representative.
- (e) As part of each submission for each Design Stage, Macquarie must demonstrate that the Project Works complies with the interface requirements of the SWTC,

- addresses the physical constraints imposed by the Rail Contractors' Work and Rail Contractor's Activities and the Design Documentation has been developed in accordance with the interface requirements of the SWTC.
- (f) Macquarie must ensure Design Documentation reflects the requirements agreed at IDCM and obtain signatures signifying the attendees agreement of the requirements.

#### Structural electrical and mechanical drawings (SEM)

- (a) SEM drawings must demonstrate how Macquarie's civil works and the civil works requirements of the Rail Contractors' Work for electrical and mechanical installation are co-ordinated.
- (b) SEM drawings must comprise layout and sectional drawings that use the architectural layouts as a background with the structural framing superimposed to show (at a 1:100 / 1:50 scale) all the required:
  - (i) openings in slabs, sleeves, plinths, reinforced concrete walls, beams and blockwork walls;
  - (ii) openings required for access panels / doors in walls, slabs or beams for the delivery and maintenance of the electrical and mechanical equipment;
  - (iii) cast-in items including pipework, cable sleeves, lifting hooks, brackets, sockets, anchors, lifting beams, floor drains, equipment plinths, and electrical conduits; and
  - (iv) all rebates in concrete surfaces and chases in blockwork that are required for concealed conduits, cables and pipes.
- (c) SEM drawings must include the following installation details for all openings:
  - (i) entity responsible for providing the sleeves or steel enclosure;
  - (ii) entity responsible for sealing the opening within the sleeve; and
  - (iii) Macquarie to seal the remaining opening and outside the sleeve with fire resistant material, compatible with the fire rating of the wall.
- (d) Macquarie must develop initial SEM (**Phase 1 SEM**) that show the preliminary and approximate structural and architectural openings, penetrations, cast in items and builder's works provisions for plant and materials and Rail Contractors' installations. The provisions on the Phase 1 SEM must be based on the intended locations and arrangements of the major services and the preliminary layout of Rail Contractors' equipment. Macquarie must not rely on the information provided in the provisions and must check all information prior to its use.
- (e) Macquarie must cooperate with the relevant Rail Contractors and the Principal and coordinate the preparation of agreed marked-up Phase 1 SEM to suit the Project Works and the Rail Contractors' Work, which must be included as part of Design Stage 1 documentation.
- (f) Macquarie must develop detailed SEM (**Phase 2 SEM**) as part of Design Stage 2 based on the agreed marked-up Phase 1 SEM.
- (g) Updated SEM documents must be submitted as a part of the Design Stage 3 submissions.

#### Combined services drawings (CSD)

- (a) CSD must show (generally at scales of 1:100, 1:50 or 1:25) combined and coordinated arrangements of all the major electrical and mechanical works on architectural layout backgrounds. The services routing and equipment layout must be coordinated with due regard to the design intent, construction sequence, operational safety, maintainability, constructability and aesthetic appearance.
- (b) The CSD must include setting out dimensions and levels of the following items, unless their inclusion will reduce the clarity of the drawings (in which case these must be shown on separate drawings):
  - (i) ductwork routes;
  - (ii) cable trays and trunking routes;
  - (iii) pipework routes and valve locations;
  - (iv) louvres and grille locations;
  - (v) major equipment, including fans, chillers, switchboards, lighting fittings, pumps, air handling units, battery racks, UPS, control panels, compressors and vessels, generators and tanks; and
  - (vi) locations of earthing terminals, emergency push buttons, power isolators and switches, and water and drainage points.
- (h) Macquarie must develop initial CSD (**Phase 1 CSD**) that show the preliminary and approximate spatial arrangements of the building services installations. The arrangements on the Phase 1 CSD may be based on the assumed sizes of the equipment, the intended locations and arrangements of the major services and the preliminary layout of Rail Contractors' Work.
- (i) Macquarie must cooperate with the relevant Rail Contractors and the Principal and coordinate the preparation of agreed marked-up Phase 1 CSD to suit the Project Works and the Rail Contractors' Work, which must be included as part of Design Stage 1 documentation.
- (j) Macquarie must develop detailed CSD (**Phase 2 CSD**) as part of Design Stage 2 based on the agreed marked-up Phase 1 CSD.
- (k) Updated CSD documents must be submitted as a part of the Design Stage 3 submissions.

#### Wall elevation drawings (WEDs)

- (a) WEDs are required to facilitate the coordination of wall openings, wall mounted equipment, structural reinforcement zones, and lintels, to avoid clashes and ensure constructability.
- (b) The WEDs must show all the openings for electrical, mechanical and systems Works based on the SEM drawings as well as all cast-in items, doors, access panels, blockwork reinforcement zones and the like, to illustrate the coordination arrangement amongst all these items. For any areas with false ceiling, the ceiling line must be shown on the WEDs.
- (c) Macquarie must cooperate with the relevant Rail Contractors and the Principal and coordinate the preparation of agreed marked-up Phase 1 WEDs to suit the Project

- Works and the Rail Contractors' Work, which must be included as part of Design Stage 1 documentation.
- (d) Macquarie must develop the detailed WEDs ("Phase 2 WEDs") as part of Design Stage 2 based on the agreed marked-up Phase 1 WEDs.
- (e) The Rail Contractors will provide information on any large items which will be fixed to blockwork walls, and the imposed loads on the walls, including of runs of pipes, ducts, cable trays, and dampers. Macquarie must incorporate these details in the Phase 2 WEDs.
- (f) Updated versions of all Documents listed in (a) to (g) above must be submitted as a part of the Design Stage 3 submissions.
- (g) The final WEDs must be used for construction of the civil works.

## Cable containment drawings

- (a) The cable containments drawings are layout plans and installation details showing the arrangement of cable containment system with details of sizes, fixings, cables, terminations and hangers.
- (b) In accordance with the requirements of the agreed Phase 2 CSDs, Macquarie must review the cable containment requirements of the Rail Contractors for compatibility with the design of the Project Works and prepare the cable containment drawings.
- (c) Versions of all Documents listed in (a) to (b) above must be submitted as a part of the Design Stage 1, Design Stage 2 and Design Stage 3 submissions.

## Cast-in conduit drawings

- (a) The cast-in-conduit drawings are layout plans and installation details, which must show the arrangement of cast in conduit, with conduit sizes and details of cables, loads and terminations (to a minimum of 1:100 scale).
- (b) Rail Contractors will mark the general layout drawings to show the cast in conduit requirements to Macquarie, including mark-up on the general layout drawings.
- (c) Macquarie must review the cast in conduit requirements of Rail Contractors for compatibility with the design of the Project Works and must prepare the cast in conduit drawings.
- (d) Macquarie must arrange a workshop to be attended by the Principal's Representative and all relevant Rail Contractors to review and reach agreement of the cast in conduit drawings.
- (e) Versions of all documents listed in (a) to (d) above must be submitted as a part of the Design Stage 1, Design Stage 2 and Design Stage 3 submissions.

## Architectural builders works and finishes drawings (ABWF)

- (a) ABWF drawings must show the various architectural and builder work finishes to be done in the civil structure or partitions and identify interfaces with all electrical and mechanical equipment.
- (b) ABWF drawings must include:
  - (i) reflected ceiling plans, which show the intended layout of ceiling fittings and fixtures with all ceiling or soffit mounted equipment, and where necessary, sectional drawings are produced to identify any visual obstructions;
  - (ii) wall cladding drawings;
  - (iii) floor tiling drawings;

- (iv) internal glazing drawings;
- (v) balustrades and gates drawings;
- (vi) lift shaft and lift machine room drawings;
- (vii) door schedules;
- (viii) external work drawings (including louvre, glazed wall, special roof drawings);
- (ix) roller shutter schedules;
- (x) raised floor drawings;
- (xi) toilets, sanitary ware schedule etc.;
- (xii) signage and advertising panels drawings; and
- (xiii) head wall units, and tail wall units (for signalling, communications and passenger screen door equipment) and hose reel cabinet drawings.
- (c) At the same time as issuing the Phase 1 CSD and Phase 1 SEM, Macquarie must issue the ABWF drawings to the relevant Rail Contractors. Macquarie must cooperate with the relevant Rail Contractors and the Principal and coordinate the preparation of agreed marked-up ABWF drawings to suit the Project Works and the Rail Contractors' Work.
- (d) Updated versions of all Documents listed in (a) to (c) above must be submitted as a part of the Design Stage 2 and Design Stage 3 submissions.

#### Delivery route drawings (DRD)

- (a) DRD must show the intended routes along which any large or heavy equipment will be transported to their final installation positions and all permanent delivery routes required for future maintenance or equipment replacement, including equipment to be installed by Rail Contractors. The DRD will consist of plans, sections and elevations drawings as necessary.
- (b) DRD must include:
  - (i) temporary delivery routes required during construction;
  - (ii) permanent delivery routes for maintenance or equipment replacement;
  - (iii) dimensions of the largest piece of equipment expected to be delivered along each identified route;
  - (iv) maximum weight of equipment to be delivered along each route;
  - (v) temporary floor and wall openings;
  - (vi) sections of walls and plantroom doors that will be temporarily omitted until after equipment delivery;
  - (vii) demountable louvers and wall panels that will be sealed off, but need to remain accessible for maintenance or equipment replacement in the future; and
  - (viii) hoisting provisions and structural beams.
- (c) Macquarie must cooperate with the relevant Rail Contractors and the Principal's Representative and coordinate the preparation of agreed marked-up DRD to suit

- the Project Works and the Rail Contractors' Work, which must be included as part of Design Stage 1 documentation.
- (d) Updated DRD must be submitted as a part of the Design Stage 2 and Design Stage 3 submissions.

### Detailed interface specification (DIS)

- (a) The IRS are minimum requirements and the DIS must be developed from the IRS by Macquarie and the relevant Rail Contractors in accordance with this section 6.4.12.
- (b) The DIS must be discussed and developed at interface design coordination meetings.
- (c) Where an IRS or DIS identities a party as being the "Lead Contractor" that party must:
  - (i) incorporate input from the party/parties identified as "Match Contractor", and must prepare and submit the required interface documentation; and
  - (ii) upon agreement with the Match Contractor/s on the content of a particular interface document, prepare a clean copy for sign-off by both parties.
- (d) Where an IRS or DIS identifies a party as being the Match Contractor, that party must provide the design input as deemed necessary to the Lead Contractor in accordance with the agreed programme for exchange of information.
- (e) The interface documentation must be common between the Lead Contractor and the Match Contractor to ensure consistency and compatibility. Failure to gain this will bot be a Non-Conformance in Design Stage 2.
- (f) Where there is no assignment of Lead Contractor or Match Contractor for a particular interface, Macquarie must prepare and submit all required interface documentation.
- (g) Macquarie must enter the interface requirements into the Principal Representative's requirement management system DOORS® and must continuously update the DOORS® system to reflect the latest version of the DIS as these are developed.
- (a) The DIS must cover all interfaces including functional interfaces, protocol interfaces, software interfaces and design, manufacture and installation interfaces.
- (b) The DIS must show clearly the demarcation of responsibilities between Macquarie and the Rail Contractors.
- (c) The DIS must include and cover the following items:
  - (i) section 1. purpose;
  - (ii) section 2. reference documents;
  - (iii) section 3. glossary;
  - (iv) section 4. interface specifications;
  - (v) section 4.1 interface diagrams;
  - (vi) section 4.2 physical interface;

- (vii) section 4.2.1 nature, location and quantity;
- (viii) section 4.2.2 electrical description;
- (ix) section 4.2.3 mechanical description;
- (x) section 4.3 functional interface:
- (xi) section 4.4 protocols;
- (xii) section 4.5 software and data interface;
- (xiii) section 4.6 naming convention;
- (xiv) section 4.7 design constraints;
- (xv) section 4.8 electromagnetic compatibility;
- (xvi) section 5. implementation and installation;
- (xvii) section 6. quality assurance;
- (xviii) section 6.1 interface requirements references;
- (xix) section 6.2 verification and validation;
- (xx) appendices and drawings;
- (xxi) appendix. 1 detailed data interface schedules;
- (xxii) appendix. 2 cables termination schedules / drawings; and
- (xxiii) appendix. 3 system start-up parameters.

#### Detailed interface test plan (DITP)

(a) The DITP must identify the testing activities required to verify that the DIS requirements have been satisfied and must comply with the requirements of Appendix 56.

#### Interface test specification (ITS)

(a) The ITS must cover each of the tests identified in the DITP and must comply with the requirements of Appendix 56.

#### 6.5 Construction and manufacture

#### 6.5.1 General

- (a) Macquarie must provide sufficient design resources during Macquarie's Activities to ensure effective monitoring of Macquarie's Activities including Testing and Commissioning activities, verification and validation of the integration of the design components, clarification of design issues, review of design changes, witnessing of acceptance tests and release of Hold Points.
- (b) Macquarie must provide on the Construction Site from the commencement of construction until the Date of Completion of the last Portion to reach Completion sufficient suitably qualified and experienced mechanical, structural, geotechnical and electrical design representatives.

## 6.5.2 Design changes and non-conformances during construction

- (a) Macquarie must submit details of all proposed design changes and actions to address construction non-conformances to the Principal's Representative and the Independent Certifier no less than 7 days prior to inclusion within the Project Works.
- (b) Macquarie must not propose any design change or action to address nonconformances that would result in a lower standard or service level in respect of the Sydney Metro City & Southwest or the Martin Place Metro Station.

### 6.5.3 Work methods and training

- (a) The work methods used by Macquarie in carrying out Macquarie's Activities must result in the use and application of materials and workmanship which, as a minimum, comply with the Principal's General Specifications and with the Codes and Standards.
- (b) Macquarie must provide all personnel involved in Macquarie's Activities with appropriate training in the construction techniques and work methods to be applied during Macquarie's Activities.
- (c) The methods of excavation, working at heights, protection from falling objects and other construction activities must conform to the requirements of relevant Authorities, including WorkCover NSW.

## 6.5.4 Quality of materials and workmanship

- (a) All workmanship and materials employed by Macquarie in carrying out Macquarie's Activities must comply with the SWTC including:
  - (i) Appendix 12, Appendix 13 and Appendix 14;
  - (ii) Principal's General Specifications; and
  - (iii) Codes and Standards.
- (b) Equipment, pipes and cables must be protected from damage that could be caused by animals or acts of vandalism.
- (c) Assets must be protected from corrosion through design and installation.
- (d) Assets must be fitted in a manner to meet WHS, human factor standards and maintainability requirements.
- (e) For building works, Macquarie must comply with the BCA requirements.
- (f) For electrical installation works, Macquarie must:
  - (i) properly segregate cables;
  - (ii) use appropriate cable trays, conduits, and cable hangers;
  - (iii) provide good protection for wires and cables around corners;
  - (iv) correctly terminate and label all cables and wires; and
  - (v) remove any redundant cables or wires unless they are specifically identified as spares.
- (g) For pipe installations, Macquarie must:

- (i) use the correct fittings for the intended purpose of the pipe and its installation:
- (ii) route all pipes neatly and such that they do not affect the safe operation of the Sydney Metro City & Southwest;
- (iii) apply correct labels and notices; and
- (iv) have all burrs and swarf removed.
- (h) For mechanical fabrications and installations, Macquarie must:
  - (i) utilise competent fitters and welders appropriate for the application;
  - (ii) dress all welds so they do not affect the outward appearance nor the functionality of the Asset;
  - (iii) remove all rough edges, burrs and sharp corners; and
  - (iv) protect from corrosion.

#### **6.5.5** Not used

#### 6.5.6 Demolition

- (a) Where permanent demolition of infrastructure is required, Macquarie must:
  - (i) undertake the demolition work in accordance with AS2601;
  - (ii) disconnect all Services at the property boundaries in accordance with the requirements of the relevant Service owners and Authorities;
  - (iii) cap all conduits and pipes at the disconnection points to prevent ingress of surface runoff and groundwater;
  - (iv) remove all structures, facilities and debris above ground level;
  - (v) remove all ground slabs, foundations, strip footings, pile caps, tanks and other structures below ground level excluding piles below pile cap level;
  - (vi) remove all demolished materials and debris from the Construction Site;
  - (vii) where required, backfill all excavations with fill free of deleterious materials and compact to a density consistent with the surrounding ground;
  - (viii) recycle, to the maximum extent possible, all demolished materials to be removed from the Construction Site;
  - (ix) comply with all regulations, planning and Authority requirements; and
  - (x) develop and implement a demolition method that minimises noise, vibration and air quality impacts.

### 6.5.7 Stockpiling of materials for construction

(a) Macquarie must make its own arrangements for temporary or permanent stockpiles of materials arising from Macquarie's Activities.

- (b) Materials which are not suitable for incorporation in the Project Works must be removed from the Construction Site and disposed of at a construction waste recycling facility, or alternatively re-used, to the maximum extent possible.
- (c) Stockpiles located on land outside the Construction Site are subject to the land owner's and occupier's written consent, compliance with the law, consent of relevant Authorities and compliance with the Environmental Documents.
- (d) Stockpiles must not be placed in drainage lines, channels or paths.

### 6.5.8 Explosives and blasting

- (a) Blasting must comply with Environment Protection Authority (EPA) requirements, the requirements of other relevant Authorities, the requirements of the deed and the requirements in the Environmental Documents.
- (b) Blasting may only be undertaken with the approval of the Principal's Representative.
- (c) Macquarie must provide the Principal's Representative with the following information at least 48 hours in advance of any proposed blasting:
  - (i) the reason why blasting cannot be avoided;
  - (ii) the proposed location and timing of the operation;
  - (iii) the name of the person who will have control of the operation and proof of his/her licence;
  - (iv) documentary evidence that Macquarie has obtained all necessary Approvals from relevant Authorities;
  - (v) precautions proposed to be taken for the protection of the public and property during the operation;
  - (vi) methods of monitoring blast vibration; and
  - (vii) additional information as requested by the Principal's Representative.
- (d) Macquarie must give occupants of the nearby premises, any relevant Authorities and affected Service owners reasonable notice of intended blasting.

#### 6.5.9 As-built drawings

- (a) Macquarie must submit sample as-built drawings for all Assets for review by the Principal's Representative and must obtain the Principal's Representative's acceptance of the sample prior to production of any as-built drawings.
- (b) Macquarie must show on as-built drawings the details of the locations of existing infrastructure within the Construction Site and the location and extent of the Project Works and the Follow-on Works.
- (c) Macquarie must update the approved for construction Design Documentation and any other drawings as necessary to fully describe the Project Works to produce the as-built drawings and submit to the Principal's Representative and the Independent Certifier.
- (d) As-built drawings for any building component of the Project Works must include all drawings produced for the building component, including, but not limited to, design

- drawings, shop drawings and drawings produced by specialist trades (for example, combined services layouts, structural electrical and mechanical drawings and equipment installation drawings).
- (e) Macquarie must ensure the content, accuracy and level of detail of as-built drawings are equivalent to those in the for construction Design Documentation and are sufficient to describe, enable and facilitate the efficient operation and maintenance of the assets comprising the Project Works.
- (f) Macquarie must include in as-built drawings, the final survey drawings undertaken and signed by a licensed surveyor, in accordance with the Surveying and Spatial Information Regulation 2012 (NSW), certifying the positioning of the Project Works relative to the primary survey grid and the cadastral boundaries and that the Project Works are located within the minimum and maximum clear opening tolerances nominated in this SWTC.
- (g) Macquarie must include in the as-built drawings the locations and extremities of all ground and infrastructure support including rock bolts.
- (h) Macquarie must certify, via a statutory declaration, that each item of the as-built drawings is accurate, complete and correct and that the Project Works as completed are wholly contained within the Project Site.
- (i) Macquarie must ensure the as-built drawings comply with AS1100 and the Sydney Metro CAD/GIS/BIM Manual that is identified in Appendix 57.
- (j) Macquarie must, where necessary to describe the Project Works, or where directed by the Principal's Representative, include digital photographs of specific aspects of the Project Works in as-built drawings.
- (k) Macquarie must identify and cross reference all Assets on as-built drawings with the Asset Management Information, including the Asset Register developed by Macquarie in accordance with section 8A.

#### 6.5.10 Building information modelling

(a) Macquarie must provide a work-as-executed version of the single fully collaborated, integrated and coordinated electronic 3D model of the Project Works prepared using the BIM software required by section 5.12 of the SWTC.

## 6.5.11 Temporary site facilities

- (a) Site sheds must be as-new and must be maintained in excellent condition.
- (b) Site sheds must be established at locations and positions that minimise the impact on adjoining properties and residents.
- (c) All facilities utilised for the purpose of Macquarie's Activities must be sited, constructed and maintained to meet the requirements of the Principal's Representative and relevant Authorities.
- (d) For the duration of Macquarie's Activities, Macquarie must provide site facilities for use by the Principal's Representative and the Independent Certifier in accordance with Appendix 07.
- (e) Temporary site facilities must satisfy the sustainability requirements of Appendix 50a.

- (f) All temporary site facilities, including site sheds, must be maintained free of graffiti and any advertising material not authorised by the Principal's Representative.
- (g) Macquarie must carry out daily inspections of all temporary site facilities including site sheds.
- (h) For the duration of the Rail Contractors' Activities, Macquarie must provide sufficient and suitable temporary site facilities for use by Rail Contractors' personnel, including site sheds, site offices, lunch rooms, toilets and first aid facilities.
- (i) Macquarie must provide laydown and storage areas, craneage and materials handling, delivery and access/egress routes and sources of temporary power (until HV energisation) that are sufficient and suitable for Rail Contractors to carry out the Rail Contractors' Activities.
- (j) Macquarie must provide access routes for Rail Contractors that are clean, clear and free of dust and water.

## 6.5.12 Tunnel and platform hoardings

- (a) Macquarie must provide a hoarding at each of the tunnel portals to separate the running tunnels from the station area.
- (b) The hoarding at each of the tunnel portals must include hinged access doors that allow access for Rail Contractors' plant and equipment.
- (c) All hoardings must be a minimum 2-hour fire rated and must be dust and water proof.
- (d) The hoarding at each of the tunnel portals must be provided from the Site Access Date for the part of the Construction Site containing the tunnel portals and must be removed when a hoarding is provided on the platform coping edges.
- (e) Macquarie must provide hoardings (ATF or similar) on the platform coping edge on each side of Martin Place Metro Station to separate the trackway from the platform.
- (f) The hoardings on the platform coping edges must include access on each platform coping edge that allow access for Rail Contractors' plant and equipment.
- (g) The hoardings on the platform coping edges must be provided prior to the removal of the tunnel portal hoarding and must be removed prior to the Date of Completion of the last Portion to reach Completion.
- (h) All hoardings must include provision for utility services through the hoarding.
- (i) All hoarding must have a structural allowance for the pressure differential associated with the construction ventilation system of the tunnel and trackway and other likely construction loads.
- (j) Macquarie must provide access/egress routes that are sufficient and suitable for Rail Contractors to carry out the Rail Contractors' Activities:
  - (i) through the Construction Site; and
  - (ii) along the trackway and to the running tunnels either side of the Construction Site.

## 6.5.13 Hoarding and fence banners and signage

- (a) Macquarie must not place any signage, advertising or branding (other than safety signage or other signage required to comply with Law or signage produced in accordance with designs provided by the Principal's Representative as required by section 6.5.12(c)) on the external face of any hoarding or fence without the prior written approval of the Principal's Representative.
- (b) Macquarie must prepare and install way finding signage to direct pedestrians, commuters and vehicles around the Construction Site.
- (c) Macquarie must provide, install and maintain hoarding banners for the external faces (visible to the public) of hoardings and fences that are constructed by Macquarie as well as signage that provides the community with details of the Sydney Metro City & Southwest information line and out of hours contact details for Macquarie. The hoarding and fencing banners must be in full colour and produced in accordance with designs provided by the Principal's Representative and to comply with the hoarding requirements of the Sydney Metro City & Southwest Style Guidelines (co-branding).
- (d) Hoarding and fencing banners must be made from vinyl where banners are installed at the locations of future Sydney Metro City & Southwest Stations and made from shade cloth where hoarding and fencing banners are installed at other locations.
- (e) If the hoarding and fencing banners or hoarding and fencing signage are damaged with graffiti, Macquarie must remove the graffiti within two hours of the graffiti being identified.
- (f) If the hoarding and fencing banners or hoarding and fencing signage are irreparably damaged, Macquarie must install replacement fencing banners or fencing signage within 24 hours of this damage occurring.
- (g) Macquarie must, every 12 months, replace the existing hoarding and fencing banners for the external faces of fences and hoardings with new hoarding and fencing banners. the Principal's Representative will provide new artwork every 12 months for the replacement hoarding and fencing banners.
- (h) Where hoarding and fencing banners have been installed on the Construction Site by the Principal or Rail Contractors prior to Macquarie taking possession of areas of the Construction Site, Macquarie must maintain and replace the hoarding and fencing banners in accordance with this section 6.5.12 as if they were installed by Macquarie.

## 6.5.14 Hoardings, fencing and walls

- (a) Macquarie must install and maintain temporary hoardings, fencing and walls on and around the Construction Site as necessary to provide safety and security in the performance of Macquarie's Activities. The temporary hoardings, fencing and walls must be erected prior to commencing Macquarie's Activities in the affected areas.
- (b) Hoardings and fencing installed by Macquarie must be made from as-new materials and must at all times be maintained in a neat and tidy condition and be sympathetic with the surroundings.
- (c) Any hoardings, fencing or walls on or around the Construction Site must be maintained free of graffiti and any advertising material not authorised by the

Principal's Representative until the Date of Completion of the last Portion to reach Completion.

#### 6.5.15 Site restoration

- (a) Macquarie must comply with the requirements in the Environmental Documents and ensure that significant trees (based on species, age or size) which may be affected by Macquarie's Activities are identified and appropriate protection management measures implemented including fencing and pruning.
- (b) Macquarie must reinstate the Construction Site and complete the architectural and landscaping work forming part of the Project Works progressively as each part of the Project Works is completed.
- (c) All Temporary Areas and other land occupied or used by Macquarie for the purpose of the Project Works, including storage and site facilities, must be reinstated to a condition at least equivalent to that existing prior to the occupation or uses.
- (d) Site reinstatement must be undertaken in accordance with the Environmental Documents.

## 6.5.16 Discharge water quality

- (a) Without limiting the requirements of the deed, all water including groundwater seepage captured within the Construction Site must be treated and disposed of in accordance with the Environmental Documents and the requirements of relevant Authorities.
- (b) Macquarie must monitor the quality of water discharged from the Construction Site.

#### 6.5.17 Maintenance during construction

- (a) Macquarie must maintain and repair:
  - (i) the Principal Construction Site for the duration of the Construction Licence; and
  - (i1) the Macquarie Construction Site for the duration of Macquarie's Activities;
  - (ii) the Local Areas from the commencement of any construction activities within each Local Area until the handover of that Local Area to the relevant Authority.
- (b) Macquarie must ensure that all infrastructure, facilities and amenities in the areas being maintained are at all times fit for purpose, clean and tidy, free from graffiti and in a condition which satisfies the requirements of the deed.
- (c) The extended storage of rubbish or loose items on the Construction Site, Local Areas or elsewhere is not permitted.
- (d) Macquarie must monitor and remove graffiti within the following timeframes:
  - (i) offensive graffiti must be removed or covered within 1 hour;
  - (ii) other graffiti on hoarding, fencing banners or fencing signage must be removed or covered within 2 hours; and

(iii) all other graffiti must be removed or covered within 24 hours, of Macquarie becoming aware of the graffiti.

#### 6.5.18 Road conditions

- (a) Macquarie must ensure that any road, footpath, shared path or cycleway which is open to the public is at all times kept free of mud, dirt, dust, deleterious material, debris, obstructions and trip hazards arising from Macquarie's Activities and in accordance with the Environmental Documents.
- (b) Macquarie must install, maintain and utilise wheel wash facilities where practicable, and cover all construction vehicles to prevent any loss of fuels, lubricants, load or other substances, whether in the form of duct, liquids, solids or otherwise.
- (c) Any spillage or build-up of such material or debris must be cleaned up promptly and any damage caused by such an occurrence must be immediately repaired.
- (d) Macquarie must apply appropriate treatments to roads, footpaths, shared paths or cycleways that protect the roads, footpaths, shared paths or cycleways from damage arising from Macquarie's Activities and allow for repair if damage occurs.
- (e) Macquarie must repair immediately any damage caused by Macquarie's Activities, to any road, footpath, shared path or cycleway which is open to the public, and restore the road, footpath, shared path or cycleway to a condition at least equivalent to the condition it was in immediately prior to the occurrence of the damage.

## 6.5.19 Traffic and transport management

- (a) Traffic and transport management associated with Macquarie's Activities must be planned to avoid delays and detours that will inconvenience the affected public or road users or interfere with traffic during periods of heavy traffic flows.
- (b) Macquarie must obtain approval from the Principal's Representative and relevant Authorities prior to implementing any changes to traffic flow, vehicle, pedestrian, public transport and bicycle movements or adjustments to arrangements for control of traffic on roads, footpaths and shared paths.
- (c) All traffic and transport management associated with Macquarie's Activities must comply with the Environmental Documents and the following:
  - (i) the Principal's General Specification G10 Traffic and Transport Management;
  - (ii) RTA Traffic Control at Worksites Manual;
  - (iii) AS1742.3 Manual of uniform traffic control devices Traffic control for works on roads;
  - (iv) relevant Austroads guides;
  - (v) the Construction Traffic Management Framework; and
  - (vi) RMS Supplements to Australian Standards and Austroads.
- (d) Copies of any traffic control plans approved by relevant Authorities that set out specific traffic and transport management arrangements to be implemented at specific locations during the construction of the Project Works and Temporary

- Works must be issued to the Principal's Representative and the Independent Certifier prior to being implemented.
- (e) Unplanned traffic management activities, including emergency work due to incidents, must be addressed and covered in the Traffic Management Plan, and must be to the satisfaction of relevant Authorities.
- (f) Where traffic control devices include safety barriers, the safety barriers must:
  - (i) comply with the RTA Traffic Control at Work Site Manual; and
  - (ii) be offset from the edge of the nearest adjacent traffic lane in accordance with the requirements of the relevant Authorities and relevant standards.
- (g) Temporary traffic lanes on roads, including minimum lane widths, must comply with the requirements of all relevant Authorities and relevant standards.
- (h) Vehicles involved in Macquarie's Activities must only enter, operate within or exit from a work site in a manner which does not endanger the public and under suitably designed and appropriate traffic control measures.
- (i) Macquarie must provide suitable intersections or points of access for vehicles entering or leaving the Construction Site and at locations where the traffic volumes are increased as a result of Macquarie's Activities. The intersection and access treatments must comply with the requirements of all relevant Authorities.
- (j) Advertising must be undertaken by Macquarie to advise the affected public and road users of the proposed changes to traffic flow, vehicle, pedestrian and bicycle movements and arrangements for control of traffic on roads in accordance with the requirements in Appendix 51.
- (a) Where special events are expected to generate additional vehicle and/or pedestrian traffic in any areas directly or indirectly affected by the Project Works, the Temporary Works or Macquarie's Activities, Macquarie must cooperate with the Principal's Representative and all relevant Authorities and Emergency Services in relation to the planning and preparation for the special event, to facilitate the special event and any associated traffic and pedestrian flows around the Construction Site.
- (b) Macquarie's must modify its Activities to accommodate the requirements of special events and perform Macquarie's Activities so as to minimise any interference with or disruption to any special event or the planning and preparation for any special event.
- (k) Macquarie must consider any additional security requirements during special events.

## 6.5.20 Road, footpath and shared path occupancies, detours and closures

(a) Macquarie must obtain approval from relevant Authorities for all road, footpath and shared path occupancies, detours and closures. Relevant Authorities may elect to prohibit road, footpath and shared path occupancies, detours or closures due to special events or other high traffic demands. An occupancy licence must be obtained from relevant Authorities for all road, footpath and shared path occupancies, detours and closures. (b) When any unplanned closure of a lane, shoulder, footpath or shared path or a restriction in the flow of pedestrians, cyclists, public transport services or traffic occurs, Macquarie must immediately advise the Principal's Representative and the relevant Authorities of the nature of the closure or restriction and of the schedule for reopening of the lanes, shoulders, footpaths or shared paths. Macquarie must take all required measures to open the lanes, shoulders, footpaths or shared paths as quickly as possible.

### Compliance with traffic instructions during construction

- (c) Macquarie must comply with any traffic direction or instruction given by the NSW Police Service, a relevant Authority or the Principal's Representative in respect of traffic and transport management.
- (d) The NSW Police Service, a relevant Authority or the Principal's Representative may, at any time, instruct Macquarie to re-open a lane, shoulder, footpath or shared path without delay, whether or not that lane, shoulder, footpath or shared path was closed by prior agreement. Macquarie must immediately comply with such instructions.

#### **Bicycle provisions**

- (e) Macquarie must plan and execute Macquarie's Activities to ensure safe cycling conditions are maintained at all times during Macquarie's Activities.
- (f) Macquarie must comply with "Austroads Guide to Traffic Engineering Practice Part 14 Bicycles" in relation to the measures to be taken to ensure safe cycling conditions.
- (g) Temporary or modified provisions for bicycles must comply with the requirements of relevant Authorities.

#### Pedestrian provisions

- (h) Macquarie must plan and execute Macquarie's Activities to ensure safe pedestrian conditions are maintained at all times during Macquarie's Activities.
- (i) Macquarie must comply with "AustRoads Guide to Traffic Engineering Practice Part 15 Pedestrians" in relation to the measures to be taken to ensure safe pedestrian conditions.
- (j) Temporary or modified provisions for pedestrians must comply with the requirements of relevant Authorities.

#### Traffic controllers

(k) Macquarie must ensure that all persons who are required to perform the duties of a traffic controller undertake the relevant training package(s) with a licensed training provider and are examined and certified as competent to perform their respective traffic controller duties.

#### 6.5.21 Incidents

- (a) Without limiting any other requirements of the deed, including clause 9.4 of the deed, in the event of an Incident occurring at the Construction Site or any other location affected by Macquarie's Activities, Macquarie must:
  - (i) gather all relevant information about the Incident, including but not limited to witness statements and details, photographs, and locations of all safety

- devices, people, vehicles and equipment and anything else whose location may have a bearing on the event:
- (ii) record all information gathered and its knowledge of the facts as soon as practicable and possible after the accident or incident;
- (iii) provide notification to the Principal's Representative and all relevant Authorities of the Incident as soon as possible but not later than 2 hours after the event; and
- (iv) provide a detailed report with all available information to the Principal's Representative within 2 days of the Incident.

## 6.5.22 Fire precautions

(a) Macquarie must, during the construction of the Project Works and Temporary Works, do all things necessary to minimise the risk of fire within the Construction Site and minimise the risk of fire adjacent to the Construction Site due to the performance of Macquarie's Activities.

#### 6.5.23 Construction noise and vibration

- (a) Macquarie must, during the performance of Macquarie's Activities, comply with the noise and vibration requirements in the Environmental Documents and the Principal's Sydney Metro City & Southwest Construction Noise and Vibration Strategy.
- (b) Macquarie must install and maintain acoustic walls and other noise attenuation devices in accordance with the requirements of the Environmental Documents to provide noise mitigation during the performance of Macquarie's Activities.
- (c) Macquarie's Activities that require the installation of acoustic walls or other noise attenuation devices must not commence until the acoustic walls or other noise attenuation devices are erected.
- (d) Acoustic walls and other noise attenuation devices installed by Macquarie must be made from as-new materials and must at all times be maintained in a neat and tidy condition and be sympathetic with the surroundings.

## 6.5.24 System Verification Reviews

- (a) Macquarie must complete System Verification Reviews (SVR) progressively.
- (b) Macquarie's SVRs must be carried out on each system in the Works as well as any interfaces with other systems and the Rail Contractors' Work.
- (c) Macquarie must ensure that the documents for each SVR are of a consistent format and are progressively submitted to the Principal's Representative for review in accordance with the deed as work proceeds.
- (d) Prior to the commencement of integration testing, Macquarie must demonstrate that all SVR actions are complete and that the system is ready for integration testing with the existing network, prior to final acceptance testing and Asset Handover.
- (e) Macquarie must ensure that final SVR documentation is submitted to the Principal's Representative for review in accordance with the deed following system integration of the relevant system or subsystem and prior to Completion of each Portion.

## 6.5.25 Construction Compliance with Design

- (a) The inspection and testing performed by Macquarie must include certification that the construction of the Works is compliant with the Design Documentation that Macquarie is entitled to use for construction in accordance with clause 20.11 of the deed.
- (b) Such certification must be provided by Macquarie and must include certification from Subcontractors who developed or assisted in the development of that Design Documentation.
- (c) Certification documentation must be submitted to the Principal's Representative prior to obtaining Completion for each Portion.
- (d) Certification must be provided for the following design elements:
  - (i) all structural works, including foundations, superstructure, retaining walls, noise walls and the like;
  - (ii) all mechanical ventilation and air conditioning services;
  - (iii) all electrical services including lighting;
  - (iv) all communications services, including cabling;
  - (v) mechanical transportation systems, including lifts and escalators;
  - (vi) all Fire and Life Safety services;
  - (vii) all glazing, including glazing support structures;
  - (viii) all transport network infrastructure works, including train rails, traction power works, earthing and bonding, high voltage electrical works, transformers, cabling and signalling works; and
  - (ix) any other component of the Works that the Principal's Representative requests.

## 6.6 Testing and Commissioning

Macquarie must complete all Testing and Commissioning in accordance with the requirements of Appendix 56 and the Commissioning and Operational Readiness Plan.

## 6.7 Property access and Services

- (a) Macquarie must carry out the Property Works and do all things necessary to satisfy the reasonable requirements of individual owners, occupiers of and visitors to properties, businesses and community facilities affected by Macquarie's Activities in respect of timing, duration and the carrying out of the relevant Macquarie's Activities.
- (b) Macquarie must ensure that suitable access is maintained at all times to all properties and between severed portions of properties. Appropriate detours must be arranged and provided.
- (c) No reduction to the level of access (vehicle, cyclist or pedestrian) to any commercial property during its relevant trading hours is permitted without the written agreement of the owner and occupier.

(d) Macquarie must make all arrangements with all affected persons in relation to the impacts and consequences of the interruption of any Services.

## 6.8 Construction Completion and Completion requirements

- (a) Without limiting any other requirements of the deed, it is a condition precedent to Construction Completion of Portion 1 and Completion of each Portion other than Portion 1 that Macquarie:
  - (i) has fulfilled its obligations under section 3.16 of the SWTC in respect of pre-construction and post-construction survey reports for that Portion;
  - (ii) has provided the Principal's Representative with the fire engineering certification required by section 2.2(c)(iv) of Appendix 43 for that Portion;
  - (iii) has provided the Asset Management Information for all Assets in that Portion in accordance with section 8A; and
  - (iv) has provided reports for that Portion in accordance with the requirements of Appendix 53a.

## 7 Not used

## 8 Not used

## 8A Asset Management Information

#### 8A.1 General

- (a) Without limiting its other obligations to provide Asset Management Information, Macquarie must provide, as Design Documentation, all Asset Management Information required to support applications by the Principal to the Sydney Metro Sub-Configuration Control Board and Configuration Management and Asset Assurance Committee and to support configuration change requests.
- (b) Asset Management Information must be prepared for the Project Works in accordance with the requirements of:
  - (i) clause 21.10 of the deed;
  - (ii) this section 8A;
  - (iii) Sydney Metro Employers Information Requirements SM EM-ST-203; and
  - (iv) Sydney Metro CAD/GIS/BIM Manual SM EM-PW-304.
- (c) Macquarie must progressively prepare and submit in accordance with the timing requirements of clause 21.10 of the deed all Asset Management Information to the Principal's Representative and the Independent Certifier in three stages:
  - (i) an initial draft version;
  - (ii) a final draft version; and
  - (iii) a final version.
- (d) Each submission of the Asset Management Information must be validated and verified in terms of accuracy and compliance with the requirements of the deed by Macquarie prior to submission to the Principal's Representative and the Independent Certifier.

#### 8A.2 Document Identification

- (a) Macquarie must use the numbering system generated by the PDCS for all Asset Management Information.
- (b) the Principal's project descriptors and drawing band numbers will be provided by the Principal's Representative upon request by Macquarie.
- (c) Revision numbers for the initial draft versions of the Asset Management Information must be in an alphabetic format (e.g. "A", "B", "C").
- (d) Revision numbers for the final draft version and final version of the Asset Management Information must be in a numeric format (e.g. "1", "2", "3") with no decimal places.
- (e) Asset Management Information must, as a minimum, be identified in the following ways:

- (i) by the document number and revision number in the electronic file name, separated by a unique divider (e.g. "-" or ".") that is not used elsewhere in the file name;
- (ii) by the document number and a fully descriptive title on the front page of the document; and
- (iii) by the above document number and revision number on all pages of the document.

## 8A.3 Document file types

#### Macquarie must:

- (a) submit each Asset Management Information document in its own file. Multiple Asset Management Information documents must not be contained in a compressed (zipped) file;
- (b) submit the Asset Management Information documents in an acceptable format for the document type. Acceptable electronic formats are Microstation CAD files, TIF format image files, JPG format photographs, Microsoft Excel spreadsheets, Microsoft Word, word-processing files, Microsoft PowerPoint presentation files, Microsoft Access relational data base files and Adobe Acrobat portable document format (PDF);
- (c) submit drawings in the format required by the Principal's Representative;
- (d) submit native 'updateable' files for the final draft versions of the Asset Management Information, including:
  - (i) drawings, 3D drawings, or other modelled data;
  - (ii) as-built drawings;
  - (iii) asset registers;
  - (iv) operation and maintenance manuals;
  - (v) schedules of finishes;
  - (vi) technical maintenance plans;
  - (vii) technical descriptions and operating guides;
  - (viii) service schedules;
  - (ix) failure modes, effects, and criticality analysis (FMECA) and/or reliability availability maintainability and safety (RAMS) calculations;
  - equipment software and configuration files (including software programs necessary to access such files);
  - (xi) training programs; and
  - (xii) forms required for maintenance activities;
- (e) include all required data within the designated file (whether view file or native file) without links between files;

- (f) submit all Asset Management Information in digital form as individual computer files via the PDCS; and
- (g) submit a separate PDCS document transmittal that includes an index to these documents where large numbers of documents (more than 100) are submitted on one subject (e.g. certificates and concrete records).

#### 8A.4 Document transmittals

- (a) Macquarie must adhere to the standard transmittal format generated by the PDCS.
- (b) The PDCS document transmittals must, as a minimum, include the following metadata for each document:
  - (i) document number;
  - (ii) revision number;
  - (iii) full document title / description matching that written in the document front page;
  - (iv) the discipline responsible for the preparation of the document;
  - (v) document type (e.g. "manual", "drawing", "certificate");
  - (vi) the location of the Asset to which the document relates; and
  - (vii) other relevant metadata as requested by the Principal's Representative.

## 8A.5 Project description

Macquarie must provide with each submission of Asset Management Information a report titled 'Project Description' detailing the following:

- (a) the scope of the Project Works;
- (b) the major stakeholders;
- (c) interfaces with adjoining existing assets, including identification of those assets not forming part of the Project Works;
- (d) any new or altered services or systems;
- (e) datelines i.e. completion and Commissioning dates for elements of the Project Works; and
- (f) any other relevant information.

## 8A.6 Schedule of contact details

Macquarie must provide with each submission of Asset Management Information a 'Schedule of Contact Details', including:

- (a) the names of Macquarie's key personnel and the Subcontractors' key personnel involved in the design, construction, Commissioning and certification of the Project Works and the corresponding initials utilised on drawings and documentation;
- (b) details of all Subcontractors, including Subcontractor's role, name, ABN number, address, telephone number, fax numbers and website; and

(c) primary contact names within Macquarie's and Subcontractors' organisations for enquiries relating to the Project Works.

## 8A.7 Asset register

Macquarie must provide with each submission of Asset Management Information an Asset register that:

- is a comprehensive data collection system for all assets forming the Project Works which includes a digital version of the register of Assets in a single relational database, with defined asset naming, classification and location systems.
   Macquarie must obtain the Principal's Representative's approval of the naming, classification and location conventions and protocols;
- (b) provides details of all assets forming the Project Works other than architectural floor, wall and ceiling finishes which must be included in the schedule of finishes in the manuals identified in Appendix 48;
- (c) is divided into sub-asset groups containing items that are commonly grouped together (e.g. systems) and provides an index to the groups in the front of the Asset register; and
- (d) can be uploaded to the operator's asset management system without further manipulation by reflecting the operator's required asset breakdown structure of sub assets, systems and nomenclature.



# Sydney Metro City & Southwest

**Station Delivery Deed** 

**Martin Place Metro Station Project** 

Schedule C1
Scope of Works and Technical Criteria

Appendix 11 - Station Spatial and Functional Requirements

PROJECT	Martin Place Metro Station	DATE	11 November 201905 September 2018
GROUP	Sydney Metro City & Southwest	STATUS	FINAL
AUTHOR	Sydney Metro	REVISION	6.75
COMPANY	Sydney Metro	FILE NUMBER	SM-17-00075155
FILE NAME	MPSD Schedule C1 SWTC Appendix 11 - Station Spatial and Functional Requirements		Requirements

## Contents

1	Overview and scope [SM-CSW-MP-SWTC-A11-1]	53
1.1	General [SM-CSW-MP-SWTC-A11-2]	53
1.2	Scope [SM-CSW-MP-SWTC-A11-6]	53
2	Customer space planning [SM-CSW-MP-SWTC-A11-17]	64
2.1	General [SM-CSW-MP-SWTC-A11-18]	64
2.2	Not Used	64
2.3	Planning criteria and Level of Service	64
2.3.2	Vertical Transportation [SM-CSW-MP-SWTC-A11-62]	75
2.3.3	Run off requirements [SM-CSW-MP-SWTC-A11-41]	86
2.4	Pedestrian Modelling	97
2.4.1	General [SM-CSW-MP-SWTC-A11-32]	97
2.4.2	Pedestrian Modelling Inputs [SM-CSW-MP-SWTC-A11-32]	97
2.4.3	Resilience Pedestrian Modelling	108
2.5	Heritage listed buildings	108
2.6	Primary Plaza [SM-CSW-MP-SWTC-A11-110]	108
2.7	Martin Place Metro Station Entries [SM-CSW-MP-SWTC-A11-123]	119
2.8	Gateline Elements [SM-CSW-MP-SWTC-A11-151]	119
2.9	Paid Concourse [SM-CSW-MP-SWTC-A11-174]	1311
2.10	Not Used	1311
2.11	Circulation routes [SM-CSW-MP-SWTC-A11-193]	1311
2.11.1	Vertical Transportation	1311
2.11.2	Minimum Clear Height [SM-CSW-MP-SWTC-A11-208]	1412
2.11.3	Minimum Clear Widths	1412
2.12	Future Horizontal Connections [SM-CSW-MP-SWTC-A11-222]	15 <del>13</del>
2.13	Platforms [SM-CSW-MP-SWTC-A11-228]	1614
2.14	Canopies and Awnings [SM-CSW-MP-SWTC-A11-261]	1745
2.14.2	Not Used	1745
2.15	Natural Light Access [SM-CSW-MP-SWTC-A11-312]	17 <del>15</del>
2.16	Service facilities [SM-CSW-MP-SWTC-A11-327]	18 <del>16</del>
2.17	Lighting [SM-CSW-MP-SWTC-A11-342]	18 <del>16</del>
3	Customer facilities [SM-CSW-MP-SWTC-A11-345]	1947
3.1	Primary Customer facilities [SM-CSW-MP-SWTC-A11-346]	1917
3.1.1	Wayfinding, signage and Customer information [SM-CSW-MP-SWTC-A11-347]	1917
3.1.2	Customer toilets [SM-CSW-MP-SWTC-A11-355]	1917
3.1.3	Seating [SM-CSW-MP-SWTC-A11-373]	2018
3.1.4	Public telephones [SM-CSW-MP-SWTC-A11-392]	2018
3.1.5	Ticketing equipment [SM-CSW-MP-SWTC-A11-401]	2149
3.1.6	Customer Information Help Points [SM-CSW-MP-SWTC-A11-410]	2119
3.1.7	Passenger Information Display Systems [SM-CSW-MP-SWTC-A11-421]	22 <del>20</del>
3.1.8	Platform Screen Doors [SM-CSW-MP-SWTC-A11-425]	2220
3.1.9	Defibrillators	2220
3.2	Secondary facilities [SM-CSW-MP-SWTC-A11-427]	22 <del>20</del>
3.2.1	Commercial vending machines [SM-CSW-MP-SWTC-A11-428]	22 <del>20</del>

3.2.2	Automatic Teller Machines [SM-CSW-MP-SWTC-A11-434]	2320
3.2.3	Retail [SM-CSW-MP-SWTC-A11-440]	2321
3.2.4	Advertising [SM-CSW-MP-SWTC-A11-442]	2321
3.2.5	Acoustic criteria [SM-CSW-MP-SWTC-A11-457]	25 <del>23</del>
4	Operational facilities [SM-CSW-MP-SWTC-A11-459]	26 <del>24</del>
4.1	General [SM-CSW-MP-SWTC-A11-460]	26 <del>24</del>
4.2	Martin Place Metro Station operation [SM-CSW-MP-SWTC-A11-463]	26 <del>24</del>
4.3	Staff amenities [SM-CSW-MP-SWTC-A11-471]	26 <del>24</del>
4.4	Plant and equipment rooms, and corridors [SM-CSW-MP-SWTC-A11-473]	26 <del>2</del> 4
4.4.1	General [SM-CSW-MP-SWTC-A11-474]	26 <del>24</del>
4.4.2	Building services integration [SM-CSW-MP-SWTC-A11-487]	27 <del>25</del>
4.5	Threat protection [SM-CSW-MP-SWTC-A11-493]	27 <del>25</del>
4.6	Access and Maintenance [SM-CSW-MP-SWTC-A11-495]	27 <del>25</del>
4.7	Bird Protection [SM-CSW-MP-SWTC-A11-497]	27 <del>25</del>
5	Site specific requirements [SM-CSW-MP-SWTC-A11-499]	28 <del>26</del>
5.1	Not Used	2826
5.2	Not Used	2826
5.3	Not Used	28 <mark>26</mark>
5.4	Martin Place Metro Station [SM-CSW-MP-SWTC-A11-537]	28 <del>26</del>
6	Design Documentation [SM-CSW-MP-SWTC-A11-712]	30 <del>28</del>
6.1	General [SM-CSW-MP-SWTC-A11-713]	3028
6.2	Design Stage 1 Design Documentation [SM-CSW-MP-SWTC-A11-716]	30 <del>28</del>
6.3	Design Stage 2 Design Documentation [SM-CSW-MP-SWTC-A11-785]	3331
6.4	Design Stage 3 Design Documentation [SM-CSW-MP-SWTC-A11-797]	3432
6.5	Not Used	3432
6.6	Not Used	3432
6.7	Not Used	3432
6.8	Not Used	3432
6.9 880]	Quality Benchmarks, mock ups, samples and prototypes [SM-CSW-MP-SWTC 3432	-A11-
6.9.1	Samples and Prototypes	3533
6.9.2	Process	3634
1	Overview and scope [SM-CSW-MP-SWTC-A11-1]	3
1.1	General [SM-CSW-MP-SWTC-A11-2]	3
1.2	Scope [SM-CSW-MP-SWTC-A11-6]	3
1.2		
2	Customer space planning [SM-CSW-MP-SWTC-A11-17]	4
2.1	General [SM-CSW-MP-SWTC-A11-18]	4
2.2	Not Used	4
2.3	Planning criteria and Level of Service	
2.3.2	Vertical Transportation [SM-CSW-MP-SWTC-A11-62]	
2.3.3	Run off requirements [SM-CSW-MP-SWTC-A11-41]	6
2.4.1	Pedestrian Modelling General [SM-CSW-MP-SWTC-A11-32]	7
2.4.1	Pedestrian Modelling Inputs [SM-CSW-MP-SWTC-A11-32]	-
2.4.3	Resilience Pedestrian Modelling	8
2.5	Heritage listed buildings	8
	risings notes balletings	0

2.6	Primary Plaza [SM-GSW-MP-SWTC-A11-110]	8
2.7	Martin Place Metro Station Entries (SM-CSW-MP-SWTC-A11-123)	9
2.8	Gateline Elements (SM-CSW-MP-SWTC-A11-151)	9
2.9	Paid Concourse (SM-CSW-MP-SWTC-A11-174)	11
2.10	Not Used	11
2.11	Circulation routes (SM-CSW-MP-SWTC-A11-193)	
2.11.1	Vertical Transportation	11
2.11.2	Minimum Clear Height [SM-CSW-MP-SWTC-A11-208]	12
2.11.3	Minimum Clear Widths	12
2.12	Future Horizontal Connections [SM-CSW-MP-SWTC-A11-222]	13
2.13	Platforms /SM-CSW-MP-SWTC-A11-228/	13
2.14	Canopies and Awnings [SM-CSW-MP-SWTC-A11-261]	14
2.14.2	Not Used	15
2.15	Natural Light Access [SM-CSW-MP-SWTC-A11-312]	15
2.16	Service facilities [SM-CSW-MP-SWTC-A11-327]	15
2.17	Lighting (SM-CSW-MP-SWTC-A11-342)	16
2.17		
3	Customer facilities [SM-CSW-MP-SWTC-A11-345]	17
3.1	Primary Customer facilities [SM-CSW-MP-SWTC-A11-346]	17
3.1.1	Wayfinding, signage and Customer information [SM-CSW-MP-SWTC-A11-347]	17
3.1.2	Customer toilets [SM-CSW-MP-SWTC-A11-355]	17
3.1.3	Seating [SM-CSW-MP-SWTC-A11-373]	18
3.1.4	Public telephones [SM-CSW-MP-SWTC-A11-392]	18
3.1.5	Ticketing equipment [SM-CSW-MP-SWTC-A11-401]	19
3.1.6	Customer Information Help Points [SM-CSW-MP-SWTC-A11-410]	19
3.1.7	Passenger Information Display Systems [SM-CSW-MP-SWTC-A11-421]	20
3.1.8	Platform Screen Doors [SM-CSW-MP-SWTC-A11-425]	20
3.1.9	- Defibrillators	20
3.2	Secondary facilities [SM-CSW-MP-SWTC-A11-427]	20
3.2.1	Commercial vending machines [SM-CSW-MP-SWTC-A11-428]	20
3.2.2	Automatic Teller Machines [SM-CSW-MP-SWTC-A11-434]	20
3.2.3	Retail [SM-CSW-MP-SWTC-A11-440]	21
3.2.4	Advertising [SM-CSW-MP-SWTC-A11-442]	21
3.2.5	Acoustic criteria [SM-CSW-MP-SWTC-A11-457]	23
4	Operational facilities [SM-CSW-MP-SWTC-A11-459]	24
4.1	General [SM-CSW-MP-SWTC-A11-460]	24
4.2	Martin Place Metro Station operation (SM-CSW-MP-SWTC-A11-463)	24
4.3	Staff amenities [SM-CSW-MP-SWTC-A11-471]	24
4.4	Plant and equipment rooms, and corridors /SM-CSW-MP-SWTC-A11-4731	24
4.4.1	General [SM-CSW-MP-SWTC-A11-474]	24
4.4.2	Building services integration [SM-CSW-MP-SWTC-A11-487]	25
4.5	Threat protection [SM-CSW-MP-SWTC-A11-493]	25
4.6	Access and Maintenance [SM-CSW-MP-SWTC-A11-495]	25
4.7	Bird Protection [SM-CSW-MP-SWTC-A11-497]	25
5	Site specific requirements [SM-CSW-MP-SWTC-A11-499]	26
5.1	Not Used	26
5.2	Not Used	26
5.3	Not Used	26
5.4	Martin Place Metro-Station /SM-CSW-MP-SWTC-A11-537]	26
0.4	Wattill Liade Wetto Station (SWI-6544-6741-661)	20

6	Design Documentation [SM-CSW-MP-SWTC-A11-712]	28
6.1	General [SM-CSW-MP-SWTC-A11-713]	28
6.2	Design Stage 1 Design Documentation [SM-CSW-MP-SWTC-A11-716]	28
6.3	Design Stage 2 Design Documentation [SM-CSW-MP-SWTC-A11-785]	31
6.4	Design Stage 3 Design Documentation [SM-CSW-MP-SWTC-A11-797]	32
6.5	Not Used	32
6.6	Not Used	32
6.7	Not Used	32
6.8	Not Used	32
6.9 880]	Quality Benchmarks, mock ups, samples and prototypes [SM-CSW-MP-SWTC-A11-32	
6.9.1	Samples and Prototypes	33
6.9.2	Process	34

## 1 Overview and scope [SM-CSW-MP-SWTC-A11-1]

## 1.1 General [SM-CSW-MP-SWTC-A11-2]

- (a) This Appendix 11 describes the scope and performance requirements for the design, spatial planning, and functionality of Martin Place Metro Station. [SM-CSW-MP-SWTC-A11-3]
- (b) Macquarie must provide the spatial and planning requirements at Martin Place Metro Station and its integration within the Station Precinct and Public Domain areas. [SM-CSW-MP-SWTC-A11-5]

## 1.2 Scope [SM-CSW-MP-SWTC-A11-6]

- (a) Macquarie must undertake space planning for Martin Place Metro Station (to meet the requirements defined in Sections 2.3 and 2.4) that: [SM-CSW-MP-SWTC-A11-7]
  - (i) provides sufficient and logical organisation of public and operational areas; [SM-CSW-MP-SWTC-A11-8]
  - (ii) provides sufficient space to allow safe and smooth flow of Customers; [SM-CSW-MP-SWTC-A11-9]
  - (iii) achieves the planning criteria and Levels of Service (LoS) as described in section 2.3; [SM-CSW-MP-SWTC-A11-10]
  - (iv) accommodates all Customer facilities; [SM-CSW-MP-SWTC-A11-11]
  - (v) meets the Operator's operational facilities requirements, as defined by the Room Data Sheets, Room Schedule and Appendix 25(a); [SM-CSW-MP-SWTC-A11-12]
  - (vi) meets the Operator's functional requirements for Normal Operation, Abnormal Operation, Degraded Operation and Emergency Operation; [SM-CSW-MP-SWTC-A11-13]
  - (vii) meets the Operator's plant and equipment space planning, servicing and maintenance requirements, as defined by the Room Data Sheets, Room Schedules and Appendix 25(a); [SM-CSW-MP-SWTC-A11-14]
  - (viii) recognises differences in Customer groups and behaviours, and people with a disability, including those with mobility, sensory and cognitive impairments; and [SM-CSW-MP-SWTC-A11-15]
  - (ix) provides sufficient space, as defined by the Room Data Sheets and layout, to enable the Operator's staff to function safely and efficiently. [SM-CSW-MP-SWTC-A11-16]

## 2 Customer space planning [SM-CSW-MP-SWTC-A11-17]

## 2.1 General [SM-CSW-MP-SWTC-A11-18]

- (a) The Martin Place Metro Station must meet all customer space planning functional requirements for all operational modes: Normal Operations, Abnormal Operations, Degraded Operations and Emergency Operations.
- (b) Space planning for Normal Operations must: [SM-CSW-MP-SWTC-A11-20]
  - (i) minimise congestion; [SM-CSW-MP-SWTC-A11-21]
  - (ii) be resilient to surges in demand and train service disruptions
  - (iii) provide sufficient space to enable efficient Customer movement and operational function; *[SM-CSW-MP-SWTC-A11-23]*
  - (iv) allow sufficient additional space for Customer decision making; and [SM-CSW-MP-SWTC-A11-24]
  - (v) minimise pedestrian cross flows. [SM-CSW-MP-SWTC-A11-25]
- (c) The spatial planning must provide space for Customers to wait in weather protected areas including from wind-driven rain during Normal Operations. [SM-CSW-MP-SWTC-A11-26]
- (d) Wind-drive rain is measured by an angle of 35 degrees to the vertical at:
  - (i) run-offs;
  - (ii) queuing zones; and
  - (iii) Vertical Transportation (VT). [SM-CSW-VIC-SWTC-A11-26]
- (e) Martin Place Metro Station planning must ensure that obvious routes and minimal travel distances are achieved, which are free from obstructions, have good sightlines and avoid dead ends and hiding places. [SM-CSW-MP-SWTC-A11-27]
- (f) Macquarie must demonstrate in a report, proposed operational scenarios for how the Martin Place Metro Station could be safely operate during Abnormal Operations such as:
  - (i) ANZAC Day; and
  - (ii) VIVID Festival.

#### 2.2 Not Used

## 2.3 Planning criteria and Level of Service

- (a) Macquarie must use the design capacities provided in Appendix 45 for planning and spatial design of the Martin Place Metro Station.
- (b) Macquarie must provide the following queuing and space criteria in Normal Operations:
  - (i) maximum delay of 60 seconds within a queue for platform level VT;

- (ii) active platform clearance time, the time from the first person onto the active platform to the last person off the active platform must not be more than 120 seconds. Active platform is the space between the platform screen door and the opposite wall;
- (iii) maximum delay within a queue for a Gateline of 20 seconds; and
- (iv) minimum space per person on a platform with peak service population, (exclude 0.3m distance from wall for edge effect and 0.3m from the PSD) of 0.8m<sup>2</sup> per person.
- (c) Macquarie must design pedestrian spaces and thoroughfares to deliver a minimum LoS C in Normal Operations to the majority of customer across the peak 15 minutes of the Peak Hour, and to a LoS no worse than that demonstrated in Macquarie's Design Stage 1 with the exception of adits A4 and A7 and shown in Station

  Pedestrian Planning Report (CSW-MAC-SMP-PD-REP-999901 Rev I); [SM-CSW-MP-SWTC-A10-59]
- (d) Macquarie must design pedestrian spaces and thoroughfares to deliver a minimum LoS D in Degraded Operations to the majority of customers across the peak 15 minutes of the Peak Hour, and to a LoS no worse than that demonstrated in Macquarie's Design Stage 1 and shown in Station Pedestrian Planning Report (CSW-MAC-SMP-PD-REP-999901 Rev I);

## 2.3.2 Vertical Transportation [SM-CSW-MP-SWTC-A11-62]

- (a) Macquarie must determine the quantity of the VT to the platform level to be installed based on the following: [SM-CSW-MP-SWTC-A11-63]
  - (i) the design capacities provided in Appendix 45; [SM-CSW-MP-SWTC-A11-64]
  - (ii) Macquarie's FLS strategy; [SM-CSW-MP-SWTC-A11-67]
  - (iii) the following minimum north entry VT quantities: [SM-CSW-MP-SWTC-A11-65]
    - A. 4 escalators from the entry / street level to the northern concourse;
    - 4 escalators from the northern concourse to the platform level;
    - C. 2 lifts from the entry / street level to the northern concourse; and
    - D. 2 lifts from the northern concourse to the platform level; [SM-CSW-MP-SWTG-A11-72]
  - (iv) the following minimum south entry VT quantities: [SM-CSW-MP-SWTC-A11-65]
    - A. 8 escalators from the entry / street level to southern concourse;
    - B. 4 escalators from southern concourse to the platform level;
    - C. 2 lifts from the entry / street level to southern concourse; and
    - 2 lifts from southern concourse to the platform level; [SM-CSW-MP-SWTC-A11-72]
  - (v) the following minimum VT quantities to connect the Martin Place Metro Station to the existing Martin Place ESR Station:

- A. 3 escalators from platform level to platform level;
- B. 1 lift from platform level to platform level; and
- C. 1 lift from B1 concourse level to the existing Martin Place ESR Station unpaid concourse; and
- (vi) all other design requirements for the Martin Place Metro Station.
- (b) In calculation of VT quantity, lift capacity must be excluded in escalator calculations for Normal Operations but maybe considered for Degraded Operations and Abnormal Operations. [SM-CSW-MP-SWTC-A11-89]
- (c) Macquarie must provide lifts to allow maintenance, emergency services and Customer access to all public areas of the Martin Place Metro Station. [SM-CSW-MP-SWTC-A11-94]
- (d) The minimum VT provision must be calculated with:
  - (i) an escalator capacity of minimum 100 people per minute; and <code>[SM-CSW-MP-SWTC-A11-96]</code>
  - (ii) a stair provision of 40 people per metre per minute. [SM-CSW-MP-SWTC-A11-97]

## 2.3.3 Run off requirements [SM-CSW-MP-SWTC-A11-41]

- (a) Martin Place Metro Station design must incorporate the minimum run-off requirements as set below: [SM-CSW-MP-SWTC-A11-42]
  - (i) stair to Gateline 6m; [SM-CSW-MP-SWTC-A11-43]
  - (ii) stair to passageway 4m; /SM-CSW-MP-SWTC-A11-44/
  - (iii) stair at street (to boundary or footpath) 4m; [SM-CSW-MP-SWTC-A11-45]
  - (iv) Gateline to Public Domain cross flow or circulation 6m; [SM-CSW-MP-SWTC-A11-46]
  - (v) ticket equipment (including CLD (cash) and CLD (EFT)) and equipment queuing zones 4m; [SM-CSW-MP-SWTC-A11-47]
  - (vi) Customer information (including poster cases, information and Help Points) 2m; and <code>[SM-CSW-MP-SWTC-A11-48]</code>
  - (vii) vending machines and ATMs 2m; and JSM-CSW-MP-SWTC-A11-49]
  - (viii) face of lift door to passageway factor of 1.5 times lift depth.
- (b) Martin Place Metro Station design must incorporate the minimum escalator run-off requirements, from the escalator comb, as set out below: [SM-CSW-MP-SWTC-A11-50]
  - (i) 1-2 escalators to face of Gateline 8m; [SM-CSW-MP-SWTC-A11-51]
  - (ii) bank of more than 2 escalators to face of Gateline 12m; [SM-CSW-MP-SWTC-A11-52]
  - (iii) escalator to passageway 6m; [SM-CSW-MP-SWTC-A11-53]
  - (iv) 1-2 escalator to escalator 8m; [SM-CSW-MP-SWTC-A11-54]
  - (v) bank of more than 2 escalators 12m; [SM-CSW-MP-SWTC-A11-55]

- (vi) escalator at street (to boundary or footpath) 6m. [SM-CSW-MP-SWTC-A11-56]
- (c) The Martin Place Metro Station design must incorporate the minimum escalator switch-back requirements as set out below: [SM-CSW-MP-SWTC-A11-57]
  - (i) 1 escalator 6m; [SM-CSW-MP-SWTC-A11-58]
  - (ii) 2 escalators 7.3m; /SM-CSW-MP-SWTC-A11-59/
  - (iii) 3 escalators 8.7m; /SM-CSW-MP-SWTC-A11-60/
  - (iv) 4 escalators 10m. [SM-CSW-MP-SWTC-A11-61]
- (d) Run offs and queuing zones must not overlap with each other.

## 2.4 Pedestrian Modelling

#### 2.4.1 General [SM-CSW-MP-SWTC-A11-32]

- (a) Macquarie must develop a pedestrian model for the Project Works and demonstrate that the design achieves the requirements of section 2.3. [SM-CSW-MP-SWTC-A11-33]
- (b) Macquarie must produce desktop analysis and simulation animations of pedestrian flows (2D or 3D) for the full duration of the model run. The simulation can be either produced directly in the model or to be captured via video or 'gif' files. Sub-models may be used to obtain the required output, as long as the sub-models capture the full impact of a single model.
- (c) Reports presenting all pedestrian modelling results must be included in the Design Documentation for each of the Design Stages.
- (d) Macquarie must incorporate the impact of at least two consecutive simultaneous arrivals in the peak 15 minutes of the Peak Hour.

#### 2.4.2 Pedestrian Modelling Inputs [SM-CSW-MP-SWTC-A11-32]

- (a) For the purposes of the pedestrian modelling, LoS must be calculated using the demand matrices and demand requirement set in Appendix 45.
- (b) Macquarie must assume for the purposes of the pedestrian modelling that:
  - (i) queuing LoS parameters are used for platforms and Vertical Transportation;
  - (ii) walkway LoS parameters are used for concourses; and
  - (iii) Customer Gateline throughput as per Appendix 33.
- (c) Macquarie must assume uneven train car loading to align Customers alighting with platform exists.
- (d) Macquarie must assume train boarding Customer distribution that responds to platform entry and Vertical Transportation locations.
- (e) Macquarie must demonstrate any impact from adjacent retail or other non-station functions on the circulation routes and required LoS.
- (f) Macquarie must assume the peak 15 minutes of the Peak Hours contain 30% of the hourly demand.

## 2.4.3 Resilience Pedestrian Modelling

- (a) Macquarie must demonstrate that the Martin Place Metro Station operates safely for the following Degraded Operations scenarios:
  - (i) two consecutive scheduled train arrivals missed on one Martin Place Metro Station platform. Assume services resume at the time of the next scheduled train after the two missed services. Upon resumption of services, the follow-on trains arrive at 120 second headways until Normal Operations resume;
  - (ii) one escalator failure in the southern building from level B5 to level B2;
  - (iii) one escalator failure in the northern building from level B5 to level B3;
  - (iv) one ticket gate failure in the northern building directly adjacent the top of an escalator from level B5 to level B3; and
  - (v) simultaneous train arrivals throughout the Peak Hours.
- (b) For each Degraded Operation scenario listed in section 2.4.3(a) Macquarie must demonstrate a maximum delay of 90 seconds within a queue for platform level Vertical Transportation.

## 2.5 Heritage listed buildings

(a) Macquarie must prepare a Construction Heritage Management sub-plan in accordance with the requirements of Appendix 54 and Environmental Documents for all heritage buildings and structures.

## 2.6 Primary Plaza [SM-CSW-MP-SWTC-A11-110]

- (a) The Primary Plaza must meet the performance criteria for pedestrian circulation and queuing as outlined in this Appendix 11. The Primary Plaza must include the following elements: ISM-CSW-MP-SWTC-A11-112]
  - (i) dedicated queuing zones and run-offs; [SM-CSW-MP-SWTC-A11-113]
  - (ii) orientation space for arriving and departing Customers; [SM-CSW-MP-SWTC-A11-114]
  - (iii) marshalling space for Customers in the event of an emergency; [SM-CSW-VIC-SWTC-A11-115]
  - (iv) appropriate sized areas for cleaning, deliveries, Emergency Services and staff access; and <code>/SM-CSW-MP-SWTC-A11-116/</code>
  - (v) prevention of accidental or deliberate vehicle access to the Martin Place Metro Station entries, concourse and VT shafts. [SM-CSW-MP-SWTC-A11-117]
- (b) The Primary Plaza must incorporate the following: [SM-CSW-MP-SWTC-A11-118]
  - (i) a smooth logical and intuitive flow of Customers during the peak 15 minutes; [SM-CSW-MP-SWTC-A11-119]
  - (ii) emergency egress during both operating hours and non–operating hours; | ISM-CSW-MP-SWTC-A11-120|

- (iii) full CCTV coverage; [SM-CSW-MP-SWTC-A11-121]
- (iv) group meeting space (20 person); and [SM-CSW-MP-SWTC-A11-122]
- (v) provision for the Sydney Metro meeting point sign in group meeting spaces.

## 2.7 Martin Place Metro Station Entries [SM-CSW-MP-SWTC-A11-123]

- (a) Each Martin Place Metro Station entry must include the following elements: [SM-CSW-MP-SWTC-A11-124]
  - (i) a means of securing the Martin Place Metro Station to a minimum height of 2400mm above ground level, that: [SM-CSW-MP-SWTC-A11-126]
    - A. is operable at all times; [SM-CSW-MP-SWTC-A11-127]
    - B. is consistent in design with adjacent wall systems; [SM-CSW-MP-SWTC-A11-128]
    - C. is concealed when stored (in the open position), clear of all circulation and queuing zones; [SM-CSW-MP-SWTC-A11-129]
    - D. when closed, provides security to Martin Place Metro Station entries that is equivalent to adjacent wall systems; [SM-CSW-MP-SWTC-A11-130]
    - E. provides for emergency egress; and [SM-CSW-MP-SWTC-A11-131]
    - F. is automatically operable. /SM-CSW-MP-SWTC-A11-1321
- (b) Where Martin Place Metro Station entries are integrated into an over station development, they must: [SM-CSW-MP-SWTC-A11-133]
  - (i) allow natural light into the entry via full height glazing to perimeter walls; ISM-CSW-MP-SWTC-A11-1341
  - (ii) allow natural light into the entry via treatment to the associated over station development; and <code>/sm-csw-mp-swtc-A11-135/</code>
  - (iii) for the northern entries allow natural light to permeate via a contiguous atrium linking all publicly accessible station levels from street level to platform level.
- (c) Martin Place Metro Station northern and southern entries must have Minimum Clear Height of 15m unless otherwise agreed with the Principal's Representative. [SM-CSW-MP-SWTC-A11-136]
- (d) Where station plant rooms are located adjacent Station Entries, ensure that blank walls of station plant rooms where possible are activated, without impeding station plant service access and functional requirements.

### 2.8 Gateline Elements [SM-CSW-MP-SWTC-A11-151]

(a) Macquarie must incorporate the number of ticket gates required in each Gateline as a minimum as described in Appendix 33. [SM-CSW-MP-SWTC-A11-152]

- (b) Macquarie must locate Gatelines within the Martin Place Metro Station to: [SM-CSW-MP-SWTC-A11-153]
  - (i) minimise cross flow and congestion; [SM-CSW-MP-SWTC-A11-154]
  - (ii) accommodate: [SM-CSW-MP-SWTC-A11-155]
    - A. people with a disability; [SM-CSW-MP-SWTC-A11-156]
    - B. parents with prams; and [SM-CSW-MP-SWTC-A11-157]
    - C. those with luggage and bulky items. [SM-CSW-MP-SWTC-A11-158]
  - (iii) determine where wide aisle gates should be placed based on considerations in (i) and (ii) above; /SM-CSW-V/C-SWTC-A11-159/
  - vii) accommodate the runoffs set out in this Appendix 11, with no conflict or overlap with other circulation or queuing zones; [SM-CSW-MP-SWTC-A11-160]
  - viii) have shading from direct and indirect sunlight on gate display screens; and [SM-CSW-MP-SWTC-A11-161]
  - ix) have closed circuit television (CCTV) coverage. [SM-CSW-MP-SWTC-A11-162]
- (c) Each Gateline must include the following elements: [SM-CSW-MP-SWTC-A11-163]
  - i) a clock facing both entry and exit that is integrated with the Martin Place Metro Station design; [SM-CSW-MP-SWTC-A11-164]
  - ii) journey planning and wayfinding information visible on approach to the Gateline and in accordance with Appendix 18; *ISM-CSW-MP-SWTC-A11-165*]
  - ticketing equipment (including 2 CLD (cash) and 2 CLD (EFT)) located in the Unpaid Area in a convenient and safe location in the vicinity the Gateline; [SM-CSW-MP-SWTC-A11-166]
  - iv) vending machines located within the Paid Area; ISM-csW-MP-swtc-A11-1671
  - v) Help Points located on both sides of the Gateline;
  - vi) PIDS visible on approach to the Gateline;
  - vii) Customer information points; and [SM-CSW-MP-SWTC-A11-169]
  - viii) a means of securing the Paid Concourse in accordance with section 2.7(a) (i).
- (d) Gateline elements must be recessed and integrated into a wall structure adjacent the Gateline if possible. [SM-CSW-MP-SWTC-A11-170]
- (e) Gateline locations must not impede emergency evacuation and the required circulation paths and widths in accordance with Macquarie's FLS strategy. [SM-CSW-MP-SWTC-A11-171]
- (f) Ticket gates must integrate seamlessly with adjacent security screens, walls and balustrades. [SM-CSW-MP-SWTC-A11-172]
- (g) Access and maintenance gates must be provided as required by Macquarie's access and maintenance strategy. [SM-CSW-MP-SWTC-A11-173]

(h) Macquarie must determine where wide aisle gates should be placed based on considerations in section (b)(i) and section (b)(ii) above; [SM-CSW-MP-SWTC-A11-159]

## 2.9 Paid Concourse [SM-CSW-MP-SWTC-A11-174]

- (a) The Paid Concourse must: [SM-CSW-MP-SWTC-A11-175]
  - (i) provide an open and spacious appearance with clear sightlines with minimum changes of direction; [SM-CSW-MP-SWTC-A11-176]
  - (ii) provide an ongoing logical progression to and from platform level and Customer facilities with consistent wayfinding; [SM-CSW-MP-SWTC-A11-177]
  - (iii) accommodate queuing zones which must not interfere with pedestrian flows or impede circulation spaces; [SM-CSW-MP-SWTC-A11-180]
  - (iv) provide gathering space for orientation and Customer decision-making; [SM-CSW-MP-SWTC-A11-181]
  - (v) be free of recesses and indentations which could hinder passive surveillance; [SM-CSW-MP-SWTC-A11-182]
  - (vi) provide for CCTV coverage; and [SM-CSW-MP-SWTC-A11-183]
  - (vii) be weather protected to all areas where possible. [SM-CSW-MP-SWTC-A11-184]

### 2.10 Not Used

## 2.11 Circulation routes [SM-CSW-MP-SWTC-A11-193]

#### 2.11.1 Vertical Transportation

- (a) The performance of the VT, including lifts, escalators and stairs, must be capable of transporting the design capacities provided in Appendix 45. VT to deal with changes in level must meet the following requirements: ISM-CSW-MP-SWTC-A11-1951
  - (i) for a rise of up to 2m, ramps must be used where space permits; [SM-CSW-MP-SWTC-A11-196]
  - (ii) for a rise of up to 5.4m, stairs may be used. [SM-CSW-MP-SWTC-A11-197]
  - (iii) for a rise between 5.4 to 6.6m, stairs and/or escalators may be used; and /SM-CSW-MP-SWTC-A11-198/
  - (iv) for a rise over 6.6m, escalators must be used. [SM-CSW-MP-SWTC-A11-199]
  - (v) for a rise of up to 2m, where space does not allow a ramp to be used or a ramp would provide an excessive footprint within a Primary Plaza, lifts must be provided. [SM-CSW-MP-SWTC-A11-201]
- (b) Public stairs must be a Minimum Clear Width of 2m if predominantly used for unidirectional flow, and Minimum Clear Width 2.4m if predominantly used for bidirectional flow. [SM-CSW-MP-SWTC-A11-202]
- (c) Public stair tread and riser dimensions must be in accordance with the requirements of DSAPT 2002. [SM-CSW-MP-SWTC-A11-203]

- (d) Egress and maintenance access stairs must be in accordance with Macquarie's FLS strategy: [SM-CSW-MP-SWTC-A11-204]
- (e) Intermediate landings on emergency egress stairs used by Customers must incorporate resting points outside of the circulation and Customer flow with a minimum depth of 900mm, such that the vertical rise between the resting points does not exceed 6m.
- (f) Vertical Transportation must have CCTV coverage. [SM-CSW-MP-SWTC-A11-207]

## 2.11.2 Minimum Clear Height [SM-CSW-MP-SWTC-A11-208]

(a) The Martin Place Metro Station public areas must provide the general Minimum Clear Height indicated in Table 1 unless otherwise agreed with the Principal's Representative. [SM-CSW-MP-SWTC-A11-209]

Table 1 Minimum headroom requirements

Station Element	Minimum Clear Height	
Concourse	4.0m	
Underpasses	4.0m	
Platform	4.0m	
Other public circulation areas	3.8m	
Public stairs and escalators	4.0m	
Underside of signage / PIDs	2.4m	
Back of House circulation space / corridors	2.4m	
Fire stairs and passageways	2.4m	
Level B5 platform – adit A4	3.0m*	
Level B5 platform – adit A7	3.0m (edges) 3.5m (centre)	
Level B5 platform – adit A8	3.0m*	

<sup>\*</sup> Macquarie must demonstrate to the Principal that the headroom has been maximised in these areas exceeding the Minimum Clear Height where possible during development of Design Stage 2.

- (b) Headroom spaces of 2.1m or less under stairs and escalators must be enclosed to the Minimum Clear Height or open barriers must be provided to prevent general access. [SM-CSW-MP-SWTC-A11-221]
- (b)(c) A reduced Minimum Clear Height of 2.1m is acceptable in the south west fire stairs.

#### 2.11.3 Minimum Clear Widths

(a) Minimum Clear Widths of public circulation and egress routes must be as follows:

- (i) the platform level central concourse 7m;
- (ii) the connecting passageway to existing Martin Place ESR Station 7m;
- (iii) passageways connecting the platform level central concourse to new Martin Place Metro Station platform caverns 7.0m;
- (iv) other platform access passageways 6.5m; and
- (v) for passageways connecting from the platform level to street level, subject design verification in accordance with sections 2.3 and 2.4 of this Appendix 11 and must comply with the minimum dimensions stated below;
  - A. 4.7m for the western passageway in the northern entrance B3 level:
  - B. 4.1m for the eastern passageway in the northern entrance B3 level;
  - C. 4.1m for the eastern passageway in the southern entrance B1 level:
  - D. 4.1m for the western passageway in the southern entrance B1 level: and
  - E. 4.1m for access to the station lifts and facilities in the southern entrance B2 level;
- (vi) clear widths and LoS must not be compromised by adjacent activities such as retail: and
- (vii) for entry and exit movements at street level, clear openings and Customer discharge points to safe pedestrian street crossing points must meet the LoS requirements of this Appendix 11 and Appendix 10.

#### 2.12 Future Horizontal Connections [SM-CSW-MP-SWTC-A11-222]

- (a) Macquarie must make provisions for the MLC Pedestrian Link and a future connection from Martin Place Metro Station beneath Hunter Street, including: [SM-CSW-MP-SWTC-A11-223]
  - (i) structural and spatial to enable future sub-surface connections into the Martin Place Metro Station; [SM-CSW-MP-SWTC-A11-224]
  - (ii) Vertical Transportation sufficient to meet the performance requirements of Section 2.3; [SM-CSW-MP-SWTC-A11-225]
  - (iii) for the MLC Pedestrian Link Minimum Clear Width of 5m;
  - (iv) for the future connection from Martin Place Metro Station beneath Hunter Street a Minimum Clear Width of 9m; and
  - (v) Minimum Clear Height to comply with Table 1, subject to existing physical constraints. [SM-CSW-MP-SWTC-A11-226]
- (ii) Services which form part of the Project Works for Martin Place Metro Station must not preclude future horizontal connections.

#### 2.13 Platforms [SM-CSW-MP-SWTC-A11-228]

- (a) The platforms must: [SM-CSW-MP-SWTC-A11-229]
  - (i) provide good sightlines, open and spacious Customer circulation and waiting areas; [SM-CSW-MP-SWTC-A11-230]
  - (ii) be accessible for the whole extent in accordance with the accessibility requirements; and [SM-CSW-MP-SWTC-A11-231]
  - (iii) provide features to assist all Customers who may be unfamiliar with the Martin Place Metro Station environment. [SM-CSW-MP-SWTC-A11-232]
- (b) Platform obstructions must be minimised and located in a neat and orderly manner. [SM-CSW-MP-SWTC-A11-233]
- (c) Platform configuration must allow for level access to Rolling Stock in accordance with DSAPT. [SM-CSW-MP-SWTC-A11-234]
- (d) The location of equipment, components and signage must not obstruct pedestrian movement or sightlines along the platforms. [SM-CSW-MP-SWTC-A11-235]
- (e) Customer information and services must be clustered and logically located. [SM-CSW-MP-SWTC-A11-236]
- (f) Platform edge must be a consistent height above the track for its entire length. [SM-CSW-MP-SWTC-A11-237]
- (g) The platform widths must be consistent along their entire length. [SM-CSW-MP-SWTC-A11-238]
- (h) Platform dimensions must be: [SM-CSW-MP-SWTC-A11-239]
  - (i) a minimum of 170m long; [SM-CSW-MP-SWTC-A11-240]
  - (ii) a minimum of 5.0m clear between PSD and rear wall of platform <code>[SM-CSW-MP-SWTC-A11-242]</code>
  - (iii) a minimum of 1.8m clear of obstructions at any publicly accessible location on the platforms. [SM-CSW-MP-SWTC-A11-244]
- (i) The platform surface must not fall towards platform edges. [SM-CSW-MP-SWTC-A11-245]
- (j) The platform edges and its surface levels must be consistent for the entire length. [SM-CSW-MP-SWTC-A11-246]
- (k) The platforms must be level. [SM-CSW-MP-SWTC-A11-247]
- (I) The platforms must be straight. [SM-CSW-MP-SWTC-A11-248]
- (m) The platforms must integrate with the Platform Screen Door system and the track support system to form an integrated system and ensure the integration of Platform Screen Doors. [SM-CSW-MP-SWTC-A11-253]
- (n) the platforms must be column free within the publicly accessible zones. [SM-CSW-MP-SWTC-A11-259]
- (o) Platform areas must provide for CCTV coverage. [SM-CSW-MP-SWTC-A11-260]
- (p) CCTV and recessed speakers must be integrated with the architectural design.

#### 2.14 Canopies and Awnings [SM-CSW-MP-SWTC-A11-261]

- (a) An entry canopy or other form of weather protection integrated into the over station development must be provided at all Martin Place Metro Station entries. [SM-CSW-MP-SWTC-A11-263]
- (b) Martin Place Metro Station entry canopies or other form of weather protection must: [SM-CSW-MP-SWTC-A11-264]
  - (i) integrate acoustic panels where required to achieve specified sound levels; [SM-CSW-MP-SWTC-A11-265]
  - (ii) integrate renewable energy technology where appropriate; [SM-CSW-MP-SWTC-A11-266]
  - (iii) deter non-authorised access; [SM-CSW-MP-SWTC-A11-267]
  - (iv) minimise the edge, fascia depth; [SM-CSW-MP-SWTC-A11-268]
  - (v) support operational equipment; [SM-CSW-MP-SWTC-A11-269]
  - (vi) accommodate wayfinding; [SM-CSW-MP-SWTC-A11-270]
  - (vii) provide weather protection to Station Entrance, Customer information, elements nominated in section 2.6 and 2.7 and all queuing zones; [SM-CSW-MP-SWTC-A11-275]
  - (viii) provide protection from wind-driven rain with an angle of 35 degrees to the vertical to, Customer information, elements nominated in section 2 and all queuing zones and VT areas; [SM-CSW-MP-SWTC-A11-276]
  - (ix) provide access to natural light that is aligned with circulation routes and VT locations; [SM-CSW-MP-SWTC-A11-277]
  - (x) be designed to minimise support columns; [SM-CSW-MP-SWTC-A11-278]
  - (xi) not obstruct key sightlines or pedestrian movement; and <code>[SM-CSW-MP-SWTC-A11-279]</code>
  - (xii) integrate all operational equipment. [SM-CSW-MP-SWTC-A11-280]
- (c) Design for access, inspection and maintenance requirements must address the issues of undertaking tasks within proximity to the live operating rail environment and the issues of possible rail occupation. [SM-CSW-MP-SWTC-A11-271]
- (d) Where regular maintenance access across a roof is required, a safe walkway must be defined and roof finishes suitably protected. [SM-CSW-MP-SWTC-A11-272]

#### 2.14.2 Not Used

#### 2.15 Natural Light Access [SM-CSW-MP-SWTC-A11-312]

- (a) Macquarie must provide natural light into the Martin Place Metro Station with an emphasis on the entries, concourse, and VT circulation zones [SM-CSW-MP-SWTC-A11-313]
- (b) The structure for providing natural light access must: [SM-CSW-MP-SWTC-A11-314]

- (i) establish relationship between the natural light and the VT; [SM-CSW-MP-SWTC-A11-315]
- (ii) provide or not impede weather protection to the Paid Concourse and VT areas; [SM-CSW-MP-SWTC-A11-316]
- (iii) be designed to minimise structural supports and associated visual obstructions; [SM-CSW-MP-SWTC-A11-317]
- (iv) minimise solar heat gain to provide Customer comfort; [SM-CSW-MP-SWTC-A11-318]
- (v) integrate with the over station development structures; [SM-CSW-MP-SWTC-A11-320]
- (vi) prevent unauthorised (climbing) access; [SM-CSW-MP-SWTC-A11-322]
- (vii) provide unobtrusive maintenance access; [SM-CSW-MP-SWTC-A11-323]
- (viii) facilitate natural ventilation, smoke and heat dissipation strategies in accordance with Macquarie's FLS strategy; and [SM-CSW-MP-SWTC-A11-325]
- (ix) integrate shading devices and appropriate insulation to achieve comfort conditions. [SM-CSW-MP-SWTC-A11-326]

#### 2.16 Service facilities [SM-CSW-MP-SWTC-A11-327]

- (a) Macquarie's design of Martin Place Metro Station service facilities must: [SM-CSW-MP-SWTC-A11-328]
  - (i) minimise the impact of the built form on the Station Precinct by integrating the facilities with the landscape and topography or built form of above station developments where applicable; [SM-CSW-MP-SWTC-A11-329]
  - (ii) locate services and accommodation within the volume of the excavated station box where possible maximise the public space at surface level, and minimise the extent of plant levels above ground; [SM-CSW-MP-SWTC-A11-330]
  - (iii) meet all functional requirements; [SM-CSW-MP-SWTC-A11-331]
  - (iv) minimise extent of blank walls; [SM-CSW-MP-SWTC-A11-332]
  - (v) ensure access for regular maintenance and replacement of plant; and <code>[SM-CSW-MP-SWTC-A11-334]</code>
  - (vi) ensure service access points are consolidated to reduce the scale of impact on the Station Precinct and are located away from Customer interface points. [SM-CSW-MP-SWTC-A11-335]

#### 2.17 Lighting [SM-CSW-MP-SWTC-A11-342]

- (a) Refer to Appendix 17 for lighting requirements in relation to Martin Place Metro Station and buildings. [SM-CSW-MP-SWTC-A11-343]
- (b) Macquarie must coordinate lighting with the facilities for Customers, secondary facilities, signage, advertising, Station furniture and architectural finishes within the Station in accordance with Macquarie's lighting strategy.

# 3 Customer facilities [SM-CSW-MP-SWTC-A11-345]

#### 3.1 Primary Customer facilities [SM-CSW-MP-SWTC-A11-346]

#### 3.1.1 Wayfinding, signage and Customer information [SM-CSW-MP-SWTC-A11-347]

- (a) Wayfinding and signage requirements must comply with Appendix 18. [SM-CSW-MP-SWTC-A11-348]
- (b) Customer information facilities must be grouped and integrated within dedicated zones. [SM-CSW-MP-SWTC-A11-349]
- (c) Customer information zones must be located in front of cladding and be fixed discreetly to adjacent cladding systems. [SM-CSW-MP-SWTC-A11-350]
- (d) Signage and Customer information must be: [SM-CSW-MP-SWTC-A11-351]
  - (i) coordinated to achieve unobstructed sightlines and legibility; [SM-CSW-MP-SWTC-A11-352]
  - (ii) coordinated and integrated with adjacent architectural finishes; and <code>[SM-CSW-MP-SWTC-A11-353]</code>
  - (iii) coordinated with the Martin Place Station spatial planning. [SM-CSW-MP-SWTC-A11-354]

#### 3.1.2 Customer toilets [SM-CSW-MP-SWTC-A11-355]

(a) Macquarie must provide Customer toilets in two banks, one at each end of Martin Place Metro Station, located within the Paid Area. The toilets should be conveniently located to serve the two entry locations and platform level. [SM-CSW-MP-SWTC-A11-362]

(b)----

- (e)(b) A total of 12 toilets must be provided and configured with minimum provisions at each bank of toilets as follows:
  - (i) North facilities:
    - A. 1 unisex accessible;
    - B. 1 super standard unisex;
    - C. 2 super standard female;
    - D. 2 super standard male; and
  - (ii) South facilities:
    - A. 1 unisex accessible;
    - B. 1 super standard unisex;
    - C. 2 super standard female; and
    - D. 2 super standard male; and

- (c) The Principal will accept the toilets located within the north shaft to be split into two banks if supported through the CCD process.
- (d) Unisex accessible toilets must meet DSAPT and DDA standards and be designed to consider a 90th percentile of wheelchair size.
- (e) Super standard toilets must be a minimum of 2140mm wide and 1950mm deep.
- (f) Toilet doors must not open directly onto public spaces, but sightlines must be provided to the doors from public spaces. [SM-CSW-MP-SWTC-A11-371]
- (g) Toilets must meet DDA and DSAPT requirements. [SM-CSW-MP-SWTC-A11-372]
- (h) Baby change facilities must be included in the super standard unisex toilets, and not in the unisex accessible toilet.

#### 3.1.3 Seating [SM-CSW-MP-SWTC-A11-373]

- (a) Macquarie at must provide seating, including: [SM-CSW-MP-SWTC-A11-374]
  - (i) on each platform: [SM-CSW-MP-SWTC-A11-381]
    - A. a minimum of four sets of seats, each capable of seating four people, that are of a flip-up design in order to maximise Customer waiting and circulation space or fixed seating where it can be demonstrated that there is no detrimental impact on Customer waiting and circulation space; [SM-CSW-MP-SWTC-A11-382]
    - B. located at the back edge of platform and evenly distributed along its length; and [SM-CSW-MP-SWTC-A11-383]
    - C. one of the allocated bench type seats must be a priority seat located near to a lift;
  - (ii) within passageway connections: [SM-CSW-MP-SWTC-A11-384]
    - A. a minimum seat provision for two people, that are of a flip-up design in order to maximise Customer circulation space, or fixed seating where it can be demonstrated that there is no detrimental impact on customer waiting and circulation space, and at maximum 60 metres apart; and [SM-CSW-MP-SWTC-A11-385]
  - (iii) for lift landings at non-platform levels a minimum seating for two people must be provided and located so as to not impede circulation paths. [SM-CSW-MP-SWTC-A11-386]
- (b) Public seating must be functional, comfortable and designed to be easily maintained in accordance with Appendices 12 and 13. [SM-CSW-MP-SWTC-A11-391]

#### 3.1.4 Public telephones [SM-CSW-MP-SWTC-A11-392]

- (a) Macquarie must provide space and provision for communications infrastructure for one public telephone in the Primary Plaza in close proximity to each Gateline. [SM-CSW-MP-SWTC-A11-393]
- (b) Macquarie must provide public telephone communications infrastructure in accordance with Appendix 32. [SM-CSW-MP-SWTC-A11-394]
- (c) The public telephones must be: [SM-CSW-MP-SWTC-A11-395]

- (i) able to be removed with minimal impact to adjacent finishes;
- (ii) located in clearly visible positions that will avoid encroaching upon the free flow of Customers; [SM-CSW-MP-SWTC-A11-397]
- (iii) integrated with other fixed elements, in order to avoid clutter; [SM-CSW-MP-SWTC-A11-398]
- (iv) designed for use by people with a disability (including hearing impairment); [SM-CSW-MP-SWTC-A11-399]
- (v) utilise a slimline wall-mounted payphone product with minimal operator branding. [SM-CSW-MP-SWTC-A11-400]

#### 3.1.5 Ticketing equipment [SM-CSW-MP-SWTC-A11-401]

- (a) Macquarie must provide space and supporting infrastructure for the Electronic Ticketing System equipment as described in Appendix 33. [SM-CSW-MP-SWTC-A11-402]
- (b) Ticket gates must integrate seamlessly with adjacent elements including glazed screens and glazed security screens. [SM-CSW-MP-SWTC-A11-403]
- (c) Ticketing equipment must be located in a convenient and safe location and be recessed flush with adjacent wall surfaces. [SM-CSW-MP-SWTC-A11-404]
- (d) CLD (cash) and CLD (EFT) must be incorporated within a modular cladding system in a consistent manner across Martin Place Metro Station. [SM-CSW-MP-SWTC-A11-405]
- (e) CLD (cash) and CLD (EFT) must be clearly identifiable. [SM-CSW-MP-SWTC-A11-406]
- (f) CLD (cash) and CLD (EFT) must be grouped together and integrated into a dedicated Customer information facility in primary locations over secondary facilities. [SM-CSW-MP-SWTC-A11-407]
- (g) Provision must be made for all ETS equipment in public areas to be monitored by CCTV. [SM-CSW-MP-SWTC-A11-408]
- (h) CLD (cash) and CLD (EFT) display screens must be provided shading from direct and indirect sunlight. [SM-CSW-MP-SWTC-A11-409]

#### 3.1.6 Customer Information Help Points [SM-CSW-MP-SWTC-A11-410]

- (a) Macquarie must make provision for Help Points at each Martin Place Metro Station as per Appendix 32. [SM-CSW-MP-SWTC-A11-411]
- (b) Macquarie must provide cable containment and break out points at locations identified by Macquarie to enable Help Points cabling and installation. [SM-CSW-MP-SWTC-A11-412]
- (c) Provisioned Help Points must be clearly identifiable. [SM-CSW-MP-SWTC-A11-414]
- (d) Provisioned Help Points must be located in the following locations as a minimum: [SM-CSW-MP-SWTC-A11-415]
  - (i) adjacent to ticketing equipment in Unpaid Areas; [SM-CSW-VIC-SWTC-A11-415]
  - (ii) either side of the Gateline in the Paid Concourse and Unpaid Area, ideally adjacent to the wide aisle gate; [SM-CSW-VIC-SWTC-A11-416]

- (iii) on the Station platform, co-located with Customers information zones; [SM-CSW-VIC-SWTC-A11-417]
- (iv) in close proximity to all Station lifts and escalators; and <code>[SM-CSW-VIC-SWTC-A11-418]</code>
- (v) audio help points are located in all egress routes and egress refuge areas. |SM-CSW-VIC-SWTC-A11-419|

#### 3.1.7 Passenger Information Display Systems [SM-CSW-MP-SWTC-A11-421]

- (a) Macquarie must provision for passenger information displays at Martin Place Metro Station as per Appendix 32. [SM-CSW-MP-SWTC-A11-422]
- (b) Macquarie must provide cable containment details and break out points locations to enable PIDS cabling and installation [SM-CSW-MP-SWTC-A11-423]
- (c) Provisioned PIDS must be located in accordance with TfNSW Wayfinding Planning Guidelines and in the following locations: [
  - (i) in the Station entries;
  - (ii) on approach to the Gateline;
  - (iii) on the Station platform, and:
    - A. if perpendicular to the PSDs, be located evenly along the platform, within Customers information zones and approximately one pair back-to-back for every 2 cars; and
    - B. if integrated into the PSDs, be located adjacent to or above each PSD door and flush with the PSD. [SM-CSW-MP-SWTC-A11-424]

#### 3.1.8 Platform Screen Doors [SM-CSW-MP-SWTC-A11-425]

(a) Macquarie must adequately provision for PSDs on all platforms in accordance with Appendix 42. [SM-CSW-MP-SWTC-A11-426]

#### 3.1.9 Defibrillators

(a) Macquarie must provision for 1 defibrillator per platform, including providing space, communications and power connections.

#### 3.2 Secondary facilities [SM-CSW-MP-SWTC-A11-427]

#### 3.2.1 Commercial vending machines [SM-CSW-MP-SWTC-A11-428]

- (a) Macquarie must provide space and supporting infrastructure for two commercial vending machines in the Paid Area. [SM-CSW-MP-SWTC-A11-429]
- (b) Commercial vending machines must be located in a safe location and be recessed with adjacent wall surfaces. [SM-CSW-MP-SWTC-A11-430]
- (c) The queuing areas for commercial vending machines must not overlap with Customer circulation paths, or other queuing zones. [SM-CSW-MP-SWTC-A11-433]

#### 3.2.2 Automatic Teller Machines [SM-CSW-MP-SWTC-A11-434]

- (a) Macquarie must provide space and supporting infrastructure for two automatic teller machines. [SM-CSW-MP-SWTC-A11-435]
- (b) ATMs must be located in a safe location and be recessed with adjacent wall surfaces. Back loaded ATMs are required for external areas. [SM-CSW-MP-SWTC-A11-436]
- (c) ATMs must be located in Unpaid Area in the vicinity of or visible from the Gatelines as per section 2.7 and in accordance with TfNSW Wayfinding Planning Guidelines. [SM-CSW-MP-SWTC-A11-438]
- (d) The queuing areas for ATMs must not overlap with Customer circulation paths, or other queuing zones. /SM-CSW-MP-SWTC-A11-439/

#### 3.2.3 Retail [SM-CSW-MP-SWTC-A11-440]

(a) Refer to Appendix 16.

#### 3.2.4 Advertising [SM-CSW-MP-SWTC-A11-442]

- (a) Macquarie must provide advertising space in accordance with Appendix 16. [SM-CSW-MP-SWTC-A11-443]
- (b) Advertising must not impede or conflict with Customer wayfinding, Customer flows and Customer facilities. [SM-CSW-MP-SWTC-A11-444]
- (c) Advertising must not conflict with or impede public art within the Martin Place Metro Station and Station Precinct. [SM-CSW-MP-SWTC-A11-445]
- (d) Advertising must be in accordance with the information hierarchy set out within ESB 003 TN 037: 2016. (i.e. the design and placement of Customer information) is prioritised as follows: [SM-CSW-MP-SWTC-A11-446]
  - (i) wayfinding signs and Customer information; [SM-CSW-MP-SWTC-A11-447]
  - (ii) Customer campaigns; then [SM-CSW-MP-SWTC-A11-448]
  - (iii) advertising / retail. [SM-CSW-MP-SWTC-A11-449]
- (e) Macquarie must:
  - (i) provision throughout the design and construction process for the delivery of advertising in the operations phase of the Sydney Metro City & Southwest, including demonstration of:
    - A. spatial provisioning;
    - B. structural integrity;
    - C. lighting integration;
    - D. power and data provision;
    - E. earthing and bonding strategy;
    - F. security monitoring;
    - G. installation access; and
    - H. maintenance access:

- (ii) allow for the following types of advertising to be delivered:
  - A. free-standing digital totems placed within the Martin Place Metro Station environment;
  - B. free-standing digital totems placed within the Station Precinct;
  - C. indoor large-format digital screens that are suspended / wall mounted:
  - D. indoor digital poster cases;
  - E. outdoor LED backlit static lightboxes;
  - F. indoor LED backlit static lightboxes;
  - G. technology-based advertising platforms (e.g. beacons, Wi-Fi etc.); and
  - H. screens integrated into the PSD / PES;
- (iii) demonstrate how advertising equipment can be installed, upgraded and removed without impacting on long-term materials performance or the aesthetic of the surrounding fabric;
- (iv) demonstrate how advertising equipment can be installed, upgraded and removed without impacting on Martin Place Metro Station operations or Customer experience;
- (v) ensure that advertising, where provided, is integrated into the Martin Place Metro Station architecture or building elements with the ability to support Customer information systems;
- ensure that advertising does not conflict with Customer signage or wayfinding or impede Customer flows;
- (vii) ensure that advertising is:
  - A. coordinated to achieve unobstructed sightlines and legibility of the signage;
  - B. coordinated and integrated with adjacent architectural finishes;
  - C. coordinated with Martin Place Metro Station spatial planning; and
  - D. integrated and coordinated with adjacent wall cladding;
- (viii) ensure that any trackside wall signage and advertising is integrated with the surrounding cladding system:
- (ix) ensure that all services and equipment associated with advertising is concealed;
- (x) ensure that advertising is not located on stair treads or risers, seating, Gatelines, flooring, ceiling and in 'slow spaces' as defined by the Principal's Representative; and
- ensure that advertising does not conflict or compromise heritage buildings, element and vistas.

(f) Macquarie must develop an Advertising Provisioning Plan, in accordance with Appendix 54.

#### 3.2.5 Acoustic criteria [SM-CSW-MP-SWTC-A11-457]

(a) Refer to Appendix 44 for acoustic requirements in relation to the Project Works. [SM-CSW-MP-SWTC-A11-458]

# 4 Operational facilities [SM-CSW-MP-SWTC-A11-459]

#### 4.1 General [SM-CSW-MP-SWTC-A11-460]

- (a) Macquarie must provide staff amenities and Customer service facilities to facilitate Macquarie's operational requirements at Martin Place Metro Station. [SM-CSW-MP-SWTC-A11-461]
- (b) All rooms must be located to be accessible from public areas. [SM-CSW-MP-SWTC-A11-462]

#### 4.2 Martin Place Metro Station operation [SM-CSW-MP-SWTC-A11-463]

- (a) Martin Place Metro Station must have a designated room, separated from the general store room(s) for storage of cleaning and maintenance equipment. [SM-CSW-MP-SWTC-A11-464]
- (b) Macquarie must provide a designated room at a convenient location at platform level for emergency and rescue equipment. [SM-CSW-MP-SWTC-A11-466]
- (c) Macquarie must provide garbage room facilities that: [SM-CSW-MP-SWTC-A11-467]
  - (i) can be used to store both general waste and co-mingled-recyclables; [SM-CSW-MP-SWTC-A11-468]
  - (ii) are located for efficient Martin Place Metro Station operations and are discreet and remote from the public areas; and JSM-CSW-MP-SWTC-A11-469]

#### 4.3 Staff amenities [SM-CSW-MP-SWTC-A11-471]

- (a) Macquarie must provide staff toilets as detailed in Appendix 25.
- (b) Access to the staff toilets must be via a lobby arrangement from the secure Back of House.
- (c) Access to the staff toilets must not be not via a single door straight off public areas. [SM-CSW-MP-SWTC-A11-472]

#### 4.4 Plant and equipment rooms, and corridors [SM-CSW-MP-SWTC-A11-473]

#### 4.4.1 General [SM-CSW-MP-SWTC-A11-474]

- (a) Plant and equipment rooms must: [SM-CSW-MP-SWTC-A11-475]
  - (i) be integrated with the Martin Place Metro Station architecture; and <code>[SM-CSW-MP-SWTC-A11-477]</code>
  - (ii) have clear and safe access for maintenance and replacement of all equipment is achievable without the removal of other equipment or permanent infrastructure. [SM-CSW-MP-SWTC-A11-478]
- (b) Corridors must: [SM-CSW-MP-SWTC-A11-479]

- provide clear and safe access for maintenance and replacement of plant and equipment; and [SM-CSW-MP-SWTC-A11-480]
- (ii) allow for personnel access for regular maintenance tasks and provide safe access and egress to all areas of services buildings. [SM-CSW-MP-SWTC-A11-481]
- (c) Hatches must: [SM-CSW-MP-SWTC-A11-482]
  - (i) provide convenient and safe access to all equipment; [SM-CSW-MP-SWTC-A11-484]
  - (ii) be integrated with the Martin Place Metro Station architecture; and [SM-CSW-MP-SWTC-A11-485]
  - (iii) provide clear access for maintenance and replacement of all equipment without the removal of other equipment or permanent infrastructure, where possible. [SM-CSW-MP-SWTC-A11-486]
- (d) Macquarie must ensure that the provision for plant replacement within the Martin Place Metro Station is no worse than that proposed in Station Plant Replacement Strategy -(CSWSMP-MAC-SMP-BS-REP-999904 Rev F)referenced in Appendix 62.

#### 4.4.2 Building services integration [SM-CSW-MP-SWTC-A11-487]

- (a) All building services must: [SM-CSW-MP-SWTC-A11-488]
  - integrate into designated combined services routes or zones; [SM-CSW-MP-SWTC-A11-489]
  - (ii) not impede on designated clear circulation areas; and [SM-CSW-MP-SWTC-A11-490]
  - (iii) be concealed from Customer view in public areas. ISM-CSW-MP-SWTC-A11-4911
- (b) All voids and ducts containing building services must be provided with appropriate maintenance access. [SM-CSW-MP-SWTC-A11-492]

#### 4.5 Threat protection [SM-CSW-MP-SWTC-A11-493]

(a) The design of the Station must be in accordance with the threat protection requirements of Appendix 63 [Note: Appendix 63 to be issued post contract award]. [SM-CSW-MP-SWTC-A11-494]

#### 4.6 Access and Maintenance [SM-CSW-MP-SWTC-A11-495]

(a) The Martin Place Metro Station must meet the access and maintenance requirements to comply with Appendices 10 and 12 and as defined in the Macquarie Access and Maintenance Plan. [SM-CSW-MP-SWTC-A11-496]

#### 4.7 Bird Protection [SM-CSW-MP-SWTC-A11-497]

(a) Macquarie must devise and implement a strategy for protection from birds and vermin in accordance with Appendix 10 and submit to the Principal's Representative during Design Stage 2. The protection measures must not be visible from ground level and lobby and nearby building occupants.

# 5 Site specific requirements [SM-CSW-MP-SWTC-A11-499]

- 5.1 Not Used
- 5.2 Not Used
- 5.3 Not Used
- 5.4 Martin Place Metro Station [SM-CSW-MP-SWTC-A11-537]
- (a) The Martin Place Metro Station must have north entries which must: [SM-CSW-MP-SWTC-A11-540]
  - (i) provide at street level a minimum of one entry/exit on the corner of Hunter Street and Castlereagh Street connected to a minimum of one entry/exit on the corner of Hunter Street and Elizabeth Street; [SM-CSW-MP-SWTC-A11-541]
  - (ii) be integrated into the OSD development; [SM-CSW-MP-SWTC-A11-542]
  - (iii) open to the corner of Castlereagh Street and Hunter Street providing accessible and unobstructed entry for Customers; [SM-CSW-MP-SWTC-A11-543]
  - (iv) open to the corner of Elizabeth Street and Hunter Street providing accessible and unobstructed entry for Customers;
  - (v) provide a space that can safely accommodate Customers in accordance with Appendix 45; and [SM-CSW-MP-SWTC-A11-544]
  - (vi) allow Customers to disperse before the pedestrian crossing at Hunter Street, Elizabeth Street and Castlereagh Street. [SM-CSW-MP-SWTC-A11-545]
- (b) The Martin Place Metro Station must have south entries which must: [SM-CSW-MP-SWTC-A11-546]
  - (i) provide one entry/exit on the southern corner of Castlereagh Street and Martin Place, connected to a minimum of one entry/exit near the southern corner of Elizabeth Street and Martin Place; [SM-CSW-MP-SWTC-A11-547]
  - (ii) incorporate an entrance to the Martin Place ESR Station via the existing passenger subway under Elizabeth Street, and which accommodates the potential movements of Sydney Trains customers entering and exiting the Martin Place ESR Station via the Martin Place Metro Station south entries; [SM-CSW-MP-SWTC-A11-548]
  - (iii) be integrated into the over site development and retail development; [SM-CSW-MP-SWTC-A11-549]
  - (iv) open at the southern corner of Castlereagh Street and Martin Place providing accessible and unobstructed entry for Customers; [SM-CSW-MP-SWTC-A11-550]
  - (v) open at Elizabeth Street near the southern side of Martin Place providing accessible and unobstructed entry for Customers;

- (vi) be designed to allow for the potential future connection west to the MLC building:
- (vii) provide sight lines from Martin Place to the Martin Place Metro Station entry for the full width of the escalator bank at ground level unobstructed to a minimum height of 2.4m from finished paving level; and
- (viii) incorporate retail activation fronting Castlereagh Street and Martin Place.
- (c) The service facilities for Martin Place Metro Station must: [SM-CSW-MP-SWTC-A11-551]
  - (i) enable all plant service building elements to be integrated below ground level and/or above ground level in the over station development; and [SM-CSW-MP-SWTC-A11-552]
  - (ii) service structures which project above ground must not detract from the quality of the surrounding context in accordance with Appendix 09. [SM-CSW-MP-SWTC-A11-553]
- (d) The Services for the Martin Place Metro Station must be designed to be independent from the Services for the OSD unless otherwise agreed with the Principal's Representative.

# 6 Design Documentation [SM-CSW-MP-SWTC-A11-712]

#### 6.1 General [SM-CSW-MP-SWTC-A11-713]

- (a) Macquarie must provide Design Documentation in accordance with the requirements of the deed, including the SWTC. /SM-CSW-MP-SWTC-A11-714]
- (b) In addition to the Design Documentation requirements of the deed, Macquarie must also provide the Design Documentation in relation to each Design Stage as set out in section 6.2, section 6.3 and section 6.4. [SM-CSW-MP-SWTC-A11-715]

#### 6.2 Design Stage 1 Design Documentation [SM-CSW-MP-SWTC-A11-716]

- (a) Design Stage 1 Design Documentation for Martin Place Metro Station building spatial and functional requirements must contain: [SM-CSW-MP-SWTC-A11-717]
  - (i) Drawings, showing key dimensions and specifications including: [SM-CSW-MP-SWTC-A11-718]
    - A. a Station Precinct master plan at an appropriate scale that shows all project interfaces and interchanges; [SM-CSW-MP-SWTC-A11-719]
    - B. a Public Domain response that details the requirements of Appendix 09, inclusive of drawings, maps, schedules and reports; /SM-CSW-MP-SWTC-A11-720/
    - C. for all architectural elements, 1:500 (A0 size)site plans and site sections; [SM-CSW-MP-SWTC-A11-721]
    - D. 1:250 (A0 size) general arrangement plans with associated sections, and elevations defining the layout, construction, materials, finishes of the architectural and Public Domain works; [SM-CSW-MP-SWTC-A11-722]
    - E. 1:100 (A0 size) general arrangement plans of all plazas, entries, concourse and platforms, passageways showing location of all furniture, fittings and equipment; [SM-CSW-MP-SWTC-A11-723]
    - F. 1:250 (A0 size) general arrangement plans with associated sections, and elevations of any future links to other properties; [SM-CSW-MP-SWTC-A11-724]
    - G. typical details and wall sections of major architectural elements including walls, cladding, glazing, ceilings, floors, Vertical Transportation elements, signage, lighting and, heritage items; [SM-CSW-MP-SWTC-A11-725]
    - H. typical details of key Public Domain elements including: pavements, kerbs, stairs, ramps, walls, furniture, shelters, fences and gates, planting beds, tree pits, and lighting; [SM-CSW-MP-SWTC-A11-726]
    - I. preliminary technical specifications; /SM-CSW-MP-SWTC-A11-727/
    - J. material and finishes schedule; [SM-CSW-MP-SWTC-A11-728]

- K. drawings of primary service routes, relationship of public spaces, service facilities and future surrounding developments; [SM-CSW-MP-SWTC-A11-729]
- L. drawings of all structures, including plans, sections, details and associated loading capacities and associated calculations; [SM-CSW-MP-SWTC-A11-730]
- M. schematics of all services including typical details of loading will be reflected on the appropriate Services documentation [SM-CSW-MP-SWTC-A11-731]
- N. 1:200 (A0 size) of all plant and equipment rooms; [SM-CSW-MP-SWTC-A11-732]
- O. Public Domain drawings and associated planting and furniture schedules; and <code>/sm-csw-mp-swtc-a11-733/</code>
- P. interface drawings with over station development including BMS; [SM-CSW-MP-SWTC-A11-735]
- (ii) the following specific deliverables in the design report: [SM-CSW-MP-SWTC-A11-737]
  - A. a description and illustration of look, feel and function of the Martin Place Metro Station; [SM-CSW-MP-SWTC-A11-738]
  - B. a description and illustration of the Martin Place Metro Station designs and Station Precincts; [SM-CSW-MP-SWTC-A11-739]
  - C. a description of impacts of the Martin Place Metro Station entries and egress/exhaust structures on the Public Domain including height, massing, scale, address and entry, heritage, view corridors, solar access, wind, access, traffic and transport circulation networks; [SM-CSW-MP-SWTC-A11-740]
  - D. access plans identifying current and future pedestrian desire lines and key movement corridors; [SM-CSW-MP-SWTC-A11-741]
  - E. relationship of Martin Place Metro Station entries and Martin Place Metro Station buildings with related development adjacent to the Martin Place Metro Station Precinct; [SM-CSW-MP-SWTC-A11-742]
  - F. preliminary wayfinding strategy as defined by Sydney Metro wayfinding guidelines; [SM-CSW-MP-SWTC-A11-743]
  - G. signage strategy, hierarchy, locations and typical details integrated with the Martin Place Metro Station, as defined by the information available at time of issue and Appendix 18; [SM-CSW-MP-SWTC-A11-744]
  - H. public art proposal including integration within the Martin Place Metro Station and Station Precincts as described within Appendix 15; [SM-CSW-MP-SWTC-A11-745]

- I. heritage impact report describing the compliance of the design with all relevant heritage legislation and heritage requirements of the Environmental Documents; [SM-CSW-MP-SWTC-A11-746]
- J. pedestrian modelling report describing the demand analysis assumptions and pedestrian modelling to verify the design achieves the Levels of Service requirements as set out in section 2.4; ISM-CSW-MP-SWTC-A11-747]
- K. access, cleaning and maintenance strategy; [SM-CSW-MP-SWTC-A11-748]
- accessibility plan and report to demonstrate compliance with the Disability and Discrimination Act 1992, BCA and Australian Standards and the Disability Standard for Accessible Public Transport; [SM-CSW-MP-SWTC-A11-750]
- M. crime prevention through environmental design review and report; [SM-CSW-MP-SWTC-A11-751]
- N. lighting design strategy describing the objectives, themes, strategies and implementation of the lighting design; [SM-CSW-MP-SWTC-A11-752]
- O. acoustic design strategy describing the compliance of the design with statutory controls, Codes and Standards and demonstrating the modelling of the internal acoustic environment; [SM-CSW-MP-SWTC-A11-753]
- P. BCA report demonstrating compliance of the design with the BCA and the fire engineering strategy; [SM-CSW-MP-SWTC-A11-755]
- Q. wind study demonstrating that the design of Martin Place Metro Station buildings enable comfortable and safe conditions; [SM-CSW-MP-SWTC-A11-756]
- R. Martin Place Metro Station specific sustainability provisions; [SM-CSW-MP-SWTC-A11-757]
- S. a CCD report, outlining how the CCD Sub-Plan has been applied to the Design Stage 1 solution; [SM-CSW-MP-SWTC-A11-758]
- T. a landscape design strategy describing the planting design approach for the Station Precinct, Public Domain and service facilities; [SM-CSW-MP-SWTC-A11-760]
- U. a paving design strategy describing the pavement design approach for all Station Precinct, concourse, platform, and Public Domain areas; and [SM-CSW-MP-SWTC-A11-762]
- V. a validation / calibration report for pedestrian modelling including the extent to which the design relies on the output of the model. If a validated model is not used, sufficient evidence must be provided to confirm the model reflects human behaviours;
- (iii) two VR headsets, as a minimum, with the following still 3D stereo panoramic renders capable of being viewed on the VR headset, fully

coordinated with the drawings and design report. The renders must be stored on a secure server, and the VR headsets must be able to access the server to view all renders: [SM-CSW-MP-SWTC-A11-763]

- A. describing the Martin Place Metro Station and Station Precinct, illustrating the context, external architectural and Public Domain design; [SM-CSW-MP-SWTC-A11-764]
- B. describing the internal and external Martin Place Metro Station spaces including Primary Plaza, Martin Place Metro Station entries, Paid Concourse, circulation, Unpaid Areas and platform areas; [SM-CSW-MP-SWTC-A11-765]
- C. describing the external service/egress buildings; [SM-CSW-MP-SWTC-A11-766]
- (iv) a description of the sustainable design features and initiatives of the architectural and Public Domain design and compliance with the requirements; [SM-CSW-MP-SWTC-A11-771]
- (v) a description of the integration of the architectural design with related developments at the Martin Place Metro Station and Station Precinct by others, and with future links to adjacent properties and interchanges; [SM-CSW-MP-SWTC-A11-772]
- (vi) Room Schedules; [SM-CSW-MP-SWTC-A11-773]
- (vii) draft Room Data Sheets indicating all dimensions and finishes; [SM-CSW-MP-SWTC-A11-774]
- (viii) a description and illustration of the lift car interiors and all visible surfaces within the lift shaft; and <code>/SM-CSW-MP-SWTC-A11-776</code>
- (ix) preliminary external and internal materials, finishes and fixtures digital sample boards and a schedule, describing: [SM-CSW-MP-SWTC-A11-777]
  - A. product type, finish, colour, size, thickness and method of fixing; [SM-CSW-MP-SWTC-A11-778]
  - B. time to replacement or refurbishment; [SM-CSW-MP-SWTC-A11-781]
  - C. cross reference location of all materials and finishes on architectural drawings and schedules; and JSM-CSW-MP-SWTC-A11-782]
  - D. examples, including quality benchmarks, in existing buildings where the proposed fitting and fixture has been used and demonstrating its suitability for Martin Place Metro Station in terms of robustness, withstanding wear and tear and maintaining appearance over the Design Life. [SM-CSW-MP-SWTC-A11-784]
- (b) Design Stage 1 Design Documentation not provided with the CCB Gate 2 submission must be provided as part of Design Stage 2 Design Documentation.

#### 6.3 Design Stage 2 Design Documentation [SM-CSW-MP-SWTC-A11-785]

(a) Design Stage 2 Design Documentation for Martin Place Metro Station building spatial and functional requirements must include: /SM-CSW-MP-SWTC-A11-786/

- (i) 1:100 (A0 size) plans, sections, and elevations fully defining the layout, preliminary construction method, materials, finishes of the architectural and Public Domain works; [SM-CSW-MP-SWTC-A11-787]
- (ii) typical details of key architectural elements including walls, cladding, glazing, ceilings, floors, Vertical Transportation elements, signage, lighting, heritage items; [SM-CSW-MP-SWTC-A11-788]
- (iii) typical details of all Public Domain elements including: pavements, kerbs, stairs, ramps, walls, furniture, shelters, fences and gates, planting beds, tree pits, and lighting; *[SM-CSW-MP-SWTC-A11-789]*
- (iv) provide 1:50 (A0 size) room layouts and Room Data Sheets; [SM-CSW-MP-SWTC-A11-790]
- (v) developed technical specifications; and [SM-CSW-MP-SWTC-A11-791]
- (vi) CCD report, outlining how the CCD Plan has been applied to the Design Stage 2 solution; and <code>/SM-CSW-MP-SWTC-A11-792/</code>
- (b) samples of all materials, finishes, fixtures and fittings visible within public areas (internal and external) with specification, Design Life and maintenance details for each. [SM-CSW-MP-SWTC-A11-794]

#### 6.4 Design Stage 3 Design Documentation [SM-CSW-MP-SWTC-A11-797]

- (a) Design Stage 3 Design Documentation for the Martin Place Metro Station building spatial and functional requirements must include: [SM-CSW-MP-SWTC-A11-798]
  - (i) 1:100, 1:50, 1:20 (A0 size) plans, sections, elevations fully documenting the layout, final construction method, materials, finishes of the architectural and Public Domain works; [SM-CSW-MP-SWTC-A11-799]
  - (ii) relevant construction detailing to requirements defined within the deed, including the SWTC; and [SM-CSW-MP-SWTC-A11-800]
  - (iii) final technical specifications. [SM-CSW-MP-SWTC-A11-802]
- 6.5 Not Used
- 6.6 Not Used
- 6.7 Not Used
- 6.8 Not Used
- 6.9 Quality Benchmarks, mock ups, samples and prototypes [SM-CSW-MP-SWTC-A11-880]
- (a) Macquarie must provide final samples of materials and finishes in accordance with the requirements of Design Stage 1 for all finishes described in Appendix 11 and Appendix 12.

#### 6.9.1 Samples and Prototypes

- (a) Macquarie must provide samples, mock-ups, benchmarked examples and or prototypes as relevant for the Project Works. As a minimum, this must include the following items:
  - (i) platform level cross section prototype, of sufficient length to represent integration of all finishes modules and elements noted in a) above; and
  - (ii) mock-up of key interfaces and joinery details on the platform;
  - (iii) platform level passageway mock-up, of sufficient length to represent integration of all finishes modules and elements noted in c) below and how the passageway interfaces with the platform prototype in (i) above;
  - (iv) a benchmark for a typical VT bay entrance to the platforms level escalators (escalators not to be included);
  - (v) samples of all finishes, lighting, fittings and fixtures, and wayfinding;
  - (vi) a benchmark for the glazed lift enclosures (excluding lift car) to demonstrate the detailed design resolution, quality of fabrication and installation and architectural character. The included elements are to comprise as a minimum, openings / access panels / doors;
  - (vii) a sample of a hydrant door, fire hose reel enclosure;
  - (viii) a sample for a typical service cupboard;
  - (ix) a sample for an operable access hatch in walls, ceiling and floor;
  - (x) a sample for wall panels with integrated advertising panels (provided by Follow-on Contractors);
  - (xi) a sample of off-form concrete if proposed as a finish including:
    - A. a sample of the proposed formwork for Class 1 and Class 2 finished concrete;
    - B. samples of Class 1 concrete, complete with form set out and visible form plugs, with colour showing the variation range which will be accepted;
    - C. samples of architectural concourse column including top connection to beam or equivalent and/or column capital; and
- (b) The prototypes must be located at an agreed location within the Sydney metropolitan area.
- (c) Prototypes must include as a minimum all finishes modules, signage, lighting, acoustic treatment, grilles, PA and emergency services, furniture and any other significant elements that will form part of the visual character of the finished space
- (d) Internal finishes samples must be kept in a secure, weather-enclosed environment and provided with lighting equivalent to final design conditions.
- (e) The prototypes, samples and mock-ups must remain in place for the duration of the Works.

- (f) The prototypes and mock-ups must be completed and available for inspection during the development of Design Stage 3.
- (g) The purpose of the samples, mock-ups, benchmarks, prototypes and supporting Design Documentation is to:
  - (i) enable review by the Principal's Representative of the proposed material and finishes prior to procurement or construction of the Project Works;
  - (ii) demonstrate the Customer experience;
  - (iii) demonstrate that all critical aspects of coordination with Rail Contractors have been resolved in the design;
  - (iv) confirm any design decisions usually made through physical inspections, such as colour selection, sizes and textures. The prototype and samples submission must contain all finishes, fittings and fixtures to represent critical elements of the design;
  - (v) demonstrate through measurements of the horizontal and vertical illuminance that the lighting design complies with the requirements of the scope, performance and technical specifications; and
  - (vi) establish design and construction workmanship quality benchmarks for the Project Works.
- (h) Samples, mock-ups, benchmarks and prototypes must be available for viewing on request during normal business hours.

#### 6.9.2 Process

- (a) Within 60 Business Days of the date of the deed, Macquarie must prepare and submit to the Principal's Representative for approval and to the Independent Certifier a detailed list of proposed prototypes, samples and quality benchmarks.
- (b) Within 30 Business Days of the approval by the Principal's Representative of the list of proposed prototypes, samples and quality benchmarks Macquarie must submit to the Principal's Representative and to the Independent Certifier a detailed prototypes, samples and quality benchmarks plan.
- (c) The prototypes, samples and quality benchmarks plan must include as a minimum for each proposed prototype, sample and quality benchmark:
  - (i) the program;
  - (ii) the location;
  - (iii) the purpose;
  - (iv) the options considered;
  - (v) the design package that it supports;
  - (vi) the testing regime;
  - (vii) the testing organisation;
  - (viii) the outcomes to be derived; and

- (ix) those samples that are subject to independent third party testing; and the like.
- (d) Macquarie must update the prototypes, samples and quality benchmarks plan in all Progress Reports and at the end of each Design Stage.
- (e) Macquarie cannot change the prototypes, samples and quality benchmarks list or plan without the approval of the Principal's Representative and the Independent Certifier.
- (f) Where a sample or prototype is to be tested to destruction then at least one other sample exactly the same as that tested, is to be kept as a control.
- (g) Where a sample or prototype is to be tested by an independent third party then Macquarie must also undertake the same tests and at least one sample, exactly the same as those tested, is to be kept as a control.



# Sydney Metro City & Southwest

**Station Delivery Deed** 

Martin Place Metro Station Project

Schedule C1 Scope of Works and Technical Criteria

Appendix 30 - Environment Control System

PROJECT	Martin Place Metro Station	DATE	11 November 201906 September 2018
GROUP	Sydney Metro City & Southwest	STATUS	FINAL
AUTHOR	Sydney Metro	REVISION	6.75
COMPANY	Sydney Metro	FILE NUMBER	SM-17-00059590
FILE NAME	MPSD Schedule C1 SWTC Appendix 30 - Environment Control System		

# Contents

1	Overview and Scope [SM-CSW-MP-SWTC-A30-1]	1		
1.1	General [SM-CSW-MP-SWTC-A30-2]	1		
1.2	Scope [SM-CSW-MP-SWTC-A30-13]			
1.3	Locations [SM-CSW-MP-SWTC-A30-27]	2		
1.4	Drawings	2		
2	Performance and Technical Requirements [SM-CSW-MP-SWTC-A30-32]			
		3		
2.1	General [SM-CSW-MP-SWTC-A30-33]	3		
2.2	Design criteria [SM-CSW-MP-SWTC-A30-80]	5		
2.2.2	Internal design temperatures [SM-CSW-MP-SWTC-A30-98]	6		
2.2.3	Ventilation requirements [SM-CSW-MP-SWTC-A30-119]	8		
2.2.4	Occupancy levels and heat loads [SM-CSW-MP-SWTC-A30-129]	8		
2.2.5	Intakes and discharges [SM-CSW-MP-SWTC-A30-132]	8		
2.2.6	Air filtration [SM-CSW-MP-SWTC-A30-138]	9		
2.2.7	Noise criteria [SM-CSW-MP-SWTC-A30-142]	9		
2.2.8	Vibration criteria /SM-CSW-MP-SWTC-A30-144/	9		
2.2.9	Fire rating and fire proofing [SM-CSW-MP-SWTC-A30-147]	9		
2.2.10	Redundancy [SM-CSW-MP-SWTC-A30-154]	10		
2.2.11	Availability [SM-CSW-MP-SWTC-A30-173]	11		
2.2.12	Adit A7 Internal Temperatures	11		
2.3	Systems and components [SM-CSW-MP-SWTC-A30-176]	11		
2.3.1	Heating, cooling and air-conditioning and refrigerant systems [SM-CSW-MP-SWTC-A30-17	7711		
2.3.2	Occupied Spaces (non-transient) [SM-CSW-MP-SWTC-A30-195]	12		
2.3.3	Equipment, plant, and Electrical Rooms [SM-CSW-MP-SWTC-A30-200]	12		
2.3.4	Cooling and public area ventilation [SM-CSW-MP-SWTC-A30-211]	13		
2.3.5	Emergency stair pressurisation systems [SM-CSW-MP-SWTC-A30-250]	15		
2.3.6	Lift shaft ventilation [SM-CSW-MP-SWTC-A30-257]	16		
1.1.7	Hazardous area ventilation	16		
2.3.7	Sydney Metro Trains Facility (South) workshops and maintenance facilities	16		
2.4	Water supply [SM-CSW-MP-SWTC-A30-274]	16		
2.5	Controls and monitoring [SM-CSW-MP-SWTC-A30-278]	16		
3	Design Documentation Requirements [SM-CSW-MP-SWTC-A30-	<u>324]</u> 20		
3.1	General [SM-CSW-MP-SWTC-A30-325]	20		
3.2	Design Stage 1 Design Documentation [SM-CSW-MP-SWTC-A30-328]	20		
3.3	Design Stage 2 Design Documentation [SM-CSW-MP-SWTC-A30-351]	21		
4	Testing and Commissioning [SM-CSW-MP-SWTC-A30-379]	23		
4.1	General [SM-CSW-MP-SWTC-A30-380]	23		
1	Overview and Scope [SM-CSW-MP-SWTC-A30-1]	1		
1.1	General [SM-CSW-MP-SWTC-A30-2]	1		
1.2	Scope [SM-CSW-MP-SWTC-A30-13]	1		
	Locations [SM-CSW-MP-SWTC-A30-27]			
	Drawings	2		

2	Performance and Technical Requirements [SM-CSW-MP-SWTC-A30-3		
2.1	General [SM-CSW-MP-SWTC-A30-33]	3	
2.2	Design criteria [SM-CSW-MP-SWTC-A30-80]	- 5	
2.2.2	Internal design temperatures [SM-CSW-MP-SWTC-A30-98]	6	
2.2.3	Ventilation requirements [SM-CSW-MP-SWTC-A30-119]	8	
2.2.4	Occupancy levels and heat loads [SM-CSW-MP-SWTC-A30-129]	8	
2.2.5	Intakes and discharges [SM-CSW-MP-SWTC-A30-132]	-8	
2.2.6	Air filtration [SM-CSW-MP-SWTC-A30-138]	9	
2.2.7	Noise criteria [SM-CSW-MP-SWTC-A30-142]	9	
2.2.8	Vibration criteria [SM-CSW-MP-SWTC-A30-144]	9	
2.2.9	Fire rating and fire proofing [SM-CSW-MP-SWTC-A30-147]	9	
2.2.10	Redundancy [SM-CSW-MP-SWTC-A30-154]	10	
2.2.11	Availability [SM-CSW-MP-SWTC-A30-173]	11	
2.3	Systems and components [SM-CSW-MP-SWTC-A30-176]	11	
2.3.1	Heating, cooling and air-conditioning and refrigerant systems [SM-CSW-MP-SWTC-A30-177]	11	
2.3.2	Occupied Spaces (non-transient) [SM-CSW-MP-SWTC-A30-195]	12	
2.3.3	Equipment, plant, and Electrical Rooms [SM-CSW-MP-SWTC-A30-200]	12	
2.3.4	Cooling and public area ventilation [SM-CSW-MP-SWTC-A30-211]	13	
2.3.5	Emergency stair pressurisation systems [SM-CSW-MP-SWTC-A30-250]	15	
2.3.6	Lift shaft ventilation [SM-CSW-MP-SWTC-A30-257]	15	
2.3.7	Hazardous area ventilation	15	
2.3.7	Sydney Metro Trains Facility (South) workshops and maintenance facilities	16	
2.4	Water supply [SM-CSW-MP-SWTC-A30-274]	16	
2.5	Controls and monitoring [SM-CSW-MP-SWTC-A30-278]	16	
3	Design Documentation Requirements [SM-CSW-MP-SWTC-A30-3]	24]19	
3.1	General [SM-CSW-MP-SWTC-A30-325]	19	
3.2	Design Stage 1 Design Documentation [SM-CSW-MP-SWTC-A30-328]	19	
3.3	Design Stage 2 Design Documentation [SM-CSW-MP-SWTC-A30-351]	20	
4	Testing and Commissioning [SM-CSW-MP-SWTC-A30-379]	22	
4.1	General [SM-CSW-MP-SWTC-A30-380]	22	

### 1 Overview and Scope [SM-CSW-MP-SWTC-A30-1]

#### 1.1 General [SM-CSW-MP-SWTC-A30-2]

- (a) This Appendix describes the scope and performance requirements for environmental control systems (ECS) for Martin Place Metro Station. [SM-CSW-MP-SWTC-A30-3]
- (b) Macquarie must provide the ECS for Martin Place Metro Station in accordance with the performance requirements of this Appendix, the deed and Building Code of Australia (BCA), Macquarie's fire and life safety (FLS) strategy, Codes and Standards, local NSW codes of practice and best practice industry guidelines. [SM-CSW-MP-SWTC-A30-4]
- (c) In the process of integrating Sydney Metro City & Southwest ECS with Sydney Metro Northwest, Macquarie must ensure that the design, construction, testing and integration will not impact the operation of Sydney Metro Northwest. [SM-CSW-MP-SWTC-A30-5]
- (d) The ECS must ventilate, cool or air-condition occupied and equipment spaces, back of house areas, and technical and operations rooms. [SM-CSW-MP-SWTC-A30-6]
- (e) The ECS must ventilate, cool and heat or air-condition staff amenities.
- (f) The ECS will ventilate, cool, heat or air-condition public amenities as appropriate. [SM-CSW-MP-SWTC-A30-7]
- (g) The ECS must be a standalone system at Martin Place Metro Station. [SM-CSW-MP-SWTC-A30-8]
- (h) The ECS must coordinate and integrate with the Tunnel Ventilation System. [SM-CSW-MP-SWTC-A30-9]
- (i) The ECS must support the continuous operation of Sydney Metro at all times, under the following modes of operation to be defined by Rail Contractors:
  - (i) normal operations;
  - (ii) degraded operations;
  - (iii) congested operating mode; and
  - (iv) fault conditions. [SM-CSW-MP-SWTC-A30-10]
- (j) The ECS must maintain the availability of Emergency Operations systems and services. [SM-CSW-MP-SWTC-A30-11]
- (k) Macquarie must provide a complete and integrated ECS with all necessary components and systems. [SM-CSW-MP-SWTC-A30-12]

#### 1.2 Scope [SM-CSW-MP-SWTC-A30-13]

- (a) Macquarie must provide an ECS, including: [SM-CSW-MP-SWTC-A30-14]
  - (i) heating, ventilation, and air-conditioning systems; [SM-CSW-MP-SWTC-A30-15]

- (ii) Equipment Room cooling systems; [SM-CSW-MP-SWTC-A30-16]
- (iii) back-up cooling systems for Critical Equipment Rooms; [SM-CSW-MP-SWTC-A30-17]
- (iv) economy cycles and heat recovery systems to suit the areas being served and provide energy efficient operation; [SM-CSW-MP-SWTC-A30-18]
- (v) cooling and ventilation systems for platform areas of the station and appropriate ventilation of concourse areas and adits; [SM-CSW-MP-SWTC-A30-19]
- (vi) pressurisation systems for enclosed emergency stairs; [SM-CSW-MP-SWTC-A30-20]
- (vii) pressure relief and purge systems for rooms with gaseous fire suppression; [SM-CSW-MP-SWTC-A30-21]
- (viii) associated equipment and system component supports, intakes, discharges, risers, civil and structural works, and acoustic treatments; [SM-CSW-MP-SWTC-A30-22]
- (ix) respective power supply, control, and monitoring systems and interfaces; [SM-CSW-MP-SWTC-A30-23]
- (x) respective water supply, treatment, and drainage systems; and <code>[SM-CSW-MP-SWTC-A30-24]</code>
- (xi) respective fire separation, fire stopping, fire proofing, and fire system interfaces. |SM-CSW-MP-SWTC-A30-25|
- (b) ECS to any retail facilities will be provided by the respective tenants. [SM-CSW-MP-SWTC-A30-26]

#### 1.3 Locations [SM-CSW-MP-SWTC-A30-27]

(a) Not used.

#### 1.4 Drawings

(a) This Appendix 30 contains the drawings identified in Table 1.

#### Table 1 - Public Entrance Spaces for Thermal Comfort

Drawing Number	Drawing Title	Revision
DWG-THERMAL- NORTH-REVA	Public Entrance Space for Thermal Comfort – North Tower	А
DWG-THERMAL- SOUTH-REVA	Public Entrance Space for Thermal Comfort – South Tower	А

# 2 Performance and Technical Requirements [SM-CSW-MP-SWTC-A30-32]

#### 2.1 General ISM-CSW-MP-SWTC-A30-33]

- (a) The ECS must as a minimum: [SM-CSW-MP-SWTC-A30-34]
  - (i) ventilate, heat, cool, or air-condition as required, Occupied Spaces for a safe and comfortable thermal environment; [SM-CSW-MP-SWTC-A30-35]
  - (ii) ventilate and cool as required, back of house areas, equipment spaces, toilets, wet areas, lift shafts, and hazardous areas to: ISM-CSW-MP-SWTC-A30-36]
    - A. maintain suitable operating conditions for safe and normal operation of equipment by meeting the ECS criteria listed in Section 2.2.2. [SM-CSW-MP-SWTC-A30-37]
    - B. remove heat from any operating equipment and limit temperature rise within acceptable ranges for safe and normal operation of equipment, as intended by design; [SM-CSW-MP-SWTC-A30-38]
    - C. provide basic amenity for Enclosed Spaces where expected occupancy is less than 30 minutes duration in any situation; [SM-CSW-MP-SWTC-A30-39]
    - D. pressurise against dust ingress; [SM-CSW-MP-SWTC-A30-40]
    - E. mitigate condensation and mould growth; [SM-CSW-MP-SWTC-A30-41]
    - F. capture, contain and remove obnoxious and hazardous substances, contaminants, gases, and vapours; [SM-CSW-MP-SWTC-A30-42]
    - G. avoid development of potentially hazardous or explosive environments; [SM-CSW-MP-SWTC-A30-43]
    - H. maintain any respective hazardous area classification requirements; [SM-CSW-MP-SWTC-A30-44]
    - I. relieve pressure build up in rooms with gaseous fire suppression to protect integrity of structure; [SM-CSW-MP-SWTC-A30-45]
    - J. purge rooms with gaseous fire suppression to clear room for access or to resume normal operations, and to avoid development of a hazardous environment in adjacent spaces; [SM-CSW-MP-SWTC-A30-46]
    - K. limit secondary damage to buildings or structures; [SM-CSW-MP-SWTC-A30-47]
    - L. avoid fire spread; [SM-CSW-MP-SWTC-A30-48]
  - (iii) mitigate elevated temperatures in the public platform space of Enclosed Stations. Provide an improved thermal comfort sensation by meeting temperature requirements for the public platform space as listed in section 2.2.2 [SM-CSW-MP-SWTC-A30-49]

- (iv) pressurise fire-isolated emergency egress stairs in accordance with 2.3.5a. Where the Station Management Room escape route is via public areas, the escape route shall be from the public space into a pressurised stair. Where the escape route from the Station Management Room is not directly into the public areas, the route to the pressurised stair shall be via spaces designed to prevent the ingress of smoke; [SM-CSW-MP-SWTC-A30-50]
- (v) support continuous operation of critical systems and services; and <code>[SM-CSW-MP-SWTC-A30-51]</code>
- (vi) maintain availability of systems and services supporting responses to an Emergency Event. [SM-CSW-MP-SWTC-A30-52]
- (b) Natural ventilation must be used where possible and be supported by mechanical systems as required. [SM-CSW-MP-SWTC-A30-53]
- (c) Rooms and Enclosed Spaces served by the ECS must employ passive measures to reduce energy use and the ECS capacity, including; thermal insulation [SM-CSW-MP-SWTC-A30-54]
- (d) Passive thermal performance measures must be applied to conditioned spaces and exceed energy reductions achieved by the performance requirements as set in Section J of the BCA. [SM-CSW-MP-SWTC-A30-55]
- (e) The ECS must be designed to operate efficiently both under full load and part load conditions by use of variable speed drives and high efficiency motors. [SM-CSW-MP-SWTC-A30-57]
- (f) The ECS must be installed with a minimum of 15% spare capacity, including heating or cooling and ventilation capacity, against ECS Peak operations and the respective design conditions. [SM-CSW-MP-SWTC-A30-58]
- (g) The ECS must be demand controlled where the purpose is to control temperature, maintain a minimum air quality, or where it is serving a normally occupied area. [SM-CSW-MP-SWTC-A30-59]
- (h) Demand control must be on a respective zone basis. [SM-CSW-MP-SWTC-A30-60]
- (i) Toilet ventilation must be configured to operate on demand. [SM-CSW-MP-SWTC-A30-61]
- (j) The ECS, including ventilation and refrigeration equipment, ductwork and pipework insulation must meet the performance requirements within Section J of the BCA. [SM-CSW-MP-SWTC-A30-62]
- (k) The ECS must be able to operate at full system design capacity in ambient conditions 10°C to 45°C dry-bulb. [SM-CSW-MP-SWTC-A30-63]
- (I) The ECS may operate with reduced capacity but must not fail to operate in ambient conditions up to 55°C dry-bulb and relative humidity as appropriate to the peak ambient design temperatures utilising the past 30 years BOM data for records. [SM-CSW-MP-SWTC-A30-64]
- (m) Belt driven fans and pumps must not be used, with the exception of cooling tower fan drives. [SM-CSW-MP-SWTC-A30-65]
- (n) electric heaters must not be used unless demonstrated that they are the only appropriate solution whilst meeting the requirements of Appendix 50a. [SM-CSW-MP-SWTC-A30-66]

- (o) Where no Australian Standard exists, the ECS must be in accordance with the Australian Institute of Refrigeration Air-conditioning and Heating (AIRAH) and American Society of Heating, Refrigerating and Air-Conditioning Engineers (ASHRAE) standards and guidelines. [SM-CSW-MP-SWTC-A30-67]
- (p) Ductwork must be designed to minimise airflow resistance and system effect factors and be constructed in accordance with AS4254 and Sheet Metal and Air Conditioning Contractors' National Association (SMACNA) standards and fan and air handling unit manufacturers' recommendations for good practice and low whole life cycle cost. [SM-CSW-MP-SWTC-A30-68]
- (q) All mitred bends in ductwork must use turning vanes (excluding tunnel ventilation, trackway exhaust systems and builder's work ducts and plenums). [SM-CSW-MP-SWTC-A30-69]
- (r) Abrupt transitions in ductwork (excluding tunnel ventilation, trackway exhaust systems and builder's work ducts and plenums) and pipework must be avoided where practicable. [SM-CSW-MP-SWTC-A30-70]
- (s) Chillers with cooling capacity greater than 350kW must have a minimum Integrated Part Load Value (IPLV) of 6.5. Chillers with cooling capacity greater than 750kW must have a minimum (IPLV) of 7.5. [SM-CSW-MP-SWTC-A30-71]
- (t) Chillers shall be fitted with marine type water boxes with flanged water connections. [SM-CSW-MP-SWTC-A30-72]
- (u) Cooling towers must be fitted with side stream filtration. [SM-CSW-MP-SWTC-A30-73]
- (v) Cooling towers must be provided with multiple jet nozzles covering 90% of the basin area to ensure basin cleanliness at all times and for system filtration [SM-CSW-MP-SWTC-A30-74]
- (w) High performance, low resistance noise attenuators must be used, where noise attenuators are required. [SM-CSW-MP-SWTC-A30-75]
- (x) ECS water services, including gravity or pressure water pipes, cooling and heating services, and condensate drainage, must be located external to rooms containing critical equipment susceptible to water damage, including communications equipment, signalling equipment, and motor control cabinets or drives, servers, switchboards, switch gear, transformers. [SM-CSW-MP-SWTC-A30-76]
- (y) Water pipes or drainage must not be routed directly above any equipment or devices susceptible to water damage. [SM-CSW-MP-SWTC-A30-77]
- (z) Condensate drip trays must be provided under cooling coils, fan coil units, evaporator units, and where condensate may form, with trap and gravity drainage to the closest available tundish. [SM-CSW-MP-SWTC-A30-78]
- (aa) Where a room or Enclosed Space can be defined as more than one type or area by its contents or functions, then the most onerous design criteria and extent of ECS provisions set by its individual contents or functions must be applied to the whole room or space. [SM-CSW-MP-SWTC-A30-79]

#### 2.2 Design criteria [SM-CSW-MP-SWTC-A30-80]

(a) Environmental design conditions [SM-CSW-MP-SWTC-A30-81]

- (b) The ECS must be designed to Ambient Design Conditions appropriate for its given application, ECS Peak design condition (design hour), and most relevant to the respective geographic locations in which it operates. [SM-CSW-MP-SWTC-A30-82]
- (c) Ambient design temperatures and wind characteristics must be based on recorded data from the Australian Bureau of Meteorology. [SM-CSW-MP-SWTC-A30-83]
- (d) For summer ECS Comfort Applications, the summer design hour ambient conditions must: [SM-CSW-SPR-A30-75]
  - (i) be based on the 90th percentile summer dry bulb temperature from temperature observations for the last 30 years from BOM data records; and [SM-CSW-MP-SWTC-A30-84]
  - (ii) not be exceeded on more than 10 days per calendar year. [SM-CSW-SPR-A30-77]
- (e) For winter ECS Comfort Applications, the winter design hour ambient conditions must: /sw-csw-mp-swtc-a30-87/
  - (i) be based on the 10th percentile winter dry bulb temperature from temperature observations for the last 30 years BOM data records; and [SM-CSW-SPR-A30-79]
  - (ii) be selected for the system operating hours or hours in which the serviced spaces are typically utilised. <code>/sm-csw-mp-swtc-a30-89/</code>
- (f) For ECS Critical Applications, the summer design hour ambient conditions must: [SM-CSW-MP-SWTC-A30-90]
  - (i) be based on the summer dry bulb temperature not exceeded on more than 0.25% of plant operating hours per year, based on BOM data; or [SM-CSW-SPR-A30-82]
  - (ii) be the 98th percentile dry bulb temperature from BOM data of the hottest month from temperature observations for the last 30 years, whichever is more onerous. *ISM-CSW-SPR-A30-831*
- (g) Relative humidity must be that which corresponds to the respective design dry bulb temperature in each case. [SM-CSW-MP-SWTC-A30-93]
- (h) Background noise levels must be based on baseline measurement reports, future land use assessments and requirements of planning approvals. [SM-CSW-MP-SWTC-A30-94]
- (i) Wind characteristics must account for local wind effects, including prevailing wind direction, frequency, and magnitude. [SM-CSW-MP-SWTC-A30-95]
- (j) Remotely recorded wind data must be corrected for use at a specific geographic location based on the approach detailed in American Society of Heating, Refrigerating and Air-Conditioning Engineers (ASHRAE) 2009 Fundamentals Handbook chapter 24. [SM-CSW-MP-SWTC-A30-96]

#### 2.2.2 Internal design temperatures [SM-CSW-MP-SWTC-A30-98]

(a) The ECS must be provided to meet the following internal design temperatures (Celsius dry-bulb), against the respective environmental design conditions determined in section 2.2.1: [SM-CSW-MP-SWTC-A30-99]

 Table 1
 Internal design temperatures

Area	Design temperature (Celsius dry-bulb)
Platform areas in Enclosed Stations	As defined in section 2.3.4
Concourse and circulation areas in Enclosed Stations (not platform areas)	Nominally ambient, to a maximum 5°C above ambient temperature.
Equipment Rooms	24°C±1.5°C
Critical Equipment Rooms	24°C±1.5°C
Garbage rooms food waste	22°C ±+1°C (maximum)
Garbage rooms (no food waste)	Ambient + 5°C (maximum)
Occupied Spaces - non-transient ECS Comfort Applications	23°C ±1°C (summer) 21°C ±1°C (winter)
Lift shafts	Ambient + 5°C (maximum)
Electrical rooms	Ambient + 5°C (maximum)
Plant Rooms	Ambient + 5°C (maximum)

- (b) Public entrance spaces, as identified in DWG-THERMAL-NORTH-REVA and DWG-THERMAL-SOUTH-REVA, to underground stations shall be demonstrated to have a high degree of thermal comfort for occupants for 90% of the space area over 90% of the operational hours. Documentation shall be produced demonstrating internal temperatures within such spaces of the design will be below the upper limit of the 80% acceptability limits of ASHRAE Standard 55 for the nominated period of time. Computer simulation modelling of the space design carried out in accordance with the requirements of Green Star thermal comfort credit applicable to naturally ventilated spaces shall be utilised to evidence achievement of the requirement.
- (c) Internal public spaces in Enclosed Stations from the Station entrance to platform including concourse space must be ventilated to provide a thermal transition zone between outside ambient conditions and the cooling conditions on the platform. [SM-CSW-MP-SWTC-A30-112]
- (d) Internal public spaces in Enclosed Stations from the Station entrance to platform including concourse space must be naturally ventilated where and when possible, augmented with mechanical ventilation as required for temperature control, air quality requirements, and smoke control. [SM-CSW-MP-SWTC-A30-113]
- (e) The design must mitigate extremes in relative humidity. Relative humidity in Occupied Spaces must be designed on the basis of coil selection to demonstrate 30-60% RH may be achieved."
- (f) Condensation must not occur at any time on the internal surfaces of served spaces or on equipment in those spaces. [SM-CSW-MP-SWTC-A30-115]
- (g) The cooling systems must be designed to avoid condensation on grilles and air terminals. [SM-CSW-MP-SWTC-A30-116]

#### 2.2.3 Ventilation requirements [SM-CSW-MP-SWTC-A30-119]

- (a) Rooms served by gaseous fire suppression must have passive pressure relief, to atmosphere where possible, and a purge ventilation system, principally extraction, to clear the room of suppression agent at a rate of six air changes per hour. [SM-CSW-MP-SWTC-A30-122]
- (b) Gaseous fire suppression extraction systems must be ducted to atmosphere, and supported with suitable make up air to the room. [SM-CSW-MP-SWTC-A30-123]
- (c) Gaseous fire suppression extraction systems must feature high and low level exhaust points in each respective room according to the gas density to ensure all discharged extinguishing agents and smoke is captured and removed. [SM-CSW-MP-SWTC-A30-124]
- (d) Discharge from pressure relief and purging systems must not be allowed to enter any space in concentrations or velocities that may cause harm to occupants. [SM-CSW-MP-SWTC-A30-125]
- (e) Natural ventilation must be augmented with mechanical ventilation as required for temperature control, air quality requirements, and smoke control. [SM-CSW-MP-SWTC-A30-127]
- (f) Ventilated rooms, must not be supplied with air drawn from tunnel, trackway, or public underground space on platform level, with the exception of toilets and sump rooms. [SM-CSW-MP-SWTC-A30-128]

#### 2.2.4 Occupancy levels and heat loads [SM-CSW-MP-SWTC-A30-129]

- (a) Macquarie must design the ECS for the specific occupancies and heat loads to the Ultimate Design Year design capacities as defined in Appendix 45. [SM-CSW-MP-SWTC-A30-130]
- (b) Design occupancies must be based on specific occupancies for the design or on the values (m²/person) provided in Appendix A of AS1668.2. [SM-CSW-MP-SWTC-A30-131]

#### 2.2.5 Intakes and discharges [SM-CSW-MP-SWTC-A30-132]

- (a) The ECS must be designed and provided to meet as a minimum the separation and discharge requirements set by AS1668.2. [SM-CSW-MP-SWTC-A30-133]
- (b) All exhaust and discharge points must be located greater than 12m from entrances to underground or Enclosed Stations, and draught relief shafts of the tunnel ventilation system. For separations below 12 metres, the Contractor must undertake detailed CFD (Computational Fluid Dynamics) modelling, in Design Stage 2. This modelling, in both normal and emergency modes must be representative of site specific conditions and apply prevailing wind considerations. In the event that the modelling shows an unacceptable risk of harmful recirculation occurring, the separation between the inlets and outlets must be increased and the modelling repeated. [SM-CSW-MP-SWTC-A30-134]
- (c) Cooling tower discharges must be sited above the horizontal plane of and greater than 12 metres from any surrounding air intakes, including Station entrances and draft relief shafts. [SM-CSW-MP-SWTC-A30-135]

- (d) Outdoor air intakes must be located and arranged to avoid drawing air in from sources of contamination and pollution above that present in the general ambient air quality for the locality. [SM-CSW-MP-SWTC-A30-136]
- (e) Outdoor air intakes must not be located in the predominate downwind direction from exhaust points and cooling tower discharges. [SM-CSW-MP-SWTC-A30-137]

#### 2.2.6 Air filtration [SM-CSW-MP-SWTC-A30-138]

- (a) Mechanical supply air and cooling systems must be filtered to adequately clean air delivered to occupied and serviced spaces. [SM-CSW-MP-SWTC-A30-139]
- (b) Filters must be rated in accordance with and selected with consideration of energy rating set out in EN779. [SM-CSW-MP-SWTC-A30-140]
- (c) Filters must be selected and provided on the basis of a whole system life cycle cost assessment. [SM-CSW-SPR-A30-133]

#### 2.2.7 Noise criteria [SM-CSW-MP-SWTC-A30-142]

(a) The ECS must meet the noise criteria as specified in Appendix 44. [SM-CSW-MP-SWTC-A30-143]

#### 2.2.8 Vibration criteria [SM-CSW-MP-SWTC-A30-144]

- (a) The ECS (which does not include tunnel ventilation and trackway exhaust systems) must be designed and provided with the necessary vibration isolation to keep vibration to a practical minimum and achieve the criteria defined in AS2670 series, and with reference to ASHRAE:2007 Application Handbook chapter 47. [SM-CSW-MP-SWTC-A30-145]
- (b) Static and dynamic balancing of all rotating machinery (which does not include tunnel ventilation and trackway exhaust systems) must be undertaken to comply with the requirements of AS1359 parts 50 and 51, and AS2625. [SM-CSW-MP-SWTC-A30-146]

#### 2.2.9 Fire rating and fire proofing [SM-CSW-MP-SWTC-A30-147]

- (a) The ECS must be designed and provided to meet the fire rating and separation requirements set by the BCA and Macquarie's FLS strategy. [SM-CSW-MP-SWTC-A30-148]
- (b) Ventilation systems must include, as a minimum, smoke sensors in fresh air and return air intakes or mixing plenums. [SM-CSW-MP-SWTC-A30-149]
- (c) Smoke sensors must be selected and positioned to minimise false alarms, notably from dust. /SM-CSW-MP-SWTC-A30-1501
- (d) Two sensors must be used to provide positive confirmation of smoke entering the ventilation system. [SM-CSW-MP-SWTC-A30-151]
- (e) Ventilation systems serving multiple rooms or zones must incorporate dampers and controls to isolate any fire affected compartment and continue ventilation of non-affected areas. [SM-CSW-MP-SWTC-A30-152]
- (f) Fire dampers must be provided to maintain the fire resistance level of fire rated partitions. [SM-CSW-MP-SWTC-A30-153]

## 2.2.10 Redundancy [SM-CSW-MP-SWTC-A30-154]

- (a) All ECS provided for ECS Critical Application or serving lift shafts, must apply duty/standby provisions to all powered active equipment, including redundant fans, pumps, compressors of equivalent duty. [SM-CSW-MP-SWTC-A30-155]
- (b) Macquarie must provide for each emergency staircase pressurisation system either: [SM-CSW-MP-SWTC-A30-156]
  - (i) a redundant fan assembly for duty/standby provision; or [SM-CSW-MP-SWTC-A30-157]
  - (ii) ensure that with a duty only system, the system is capable of being available when needed through routine operation and testing. [SM-CSW-MP-SWTC-A30-158]
- (c) Duty/standby equipment must be programmed to swap duty cycle at defined intervals or start occasionally if normally dormant to ensure equal run times and check for compliant operation of the system. [SM-CSW-MP-SWTC-A30-159]
- (d) All ECS must automatically restart at the previous set point following restoration of power and clearing of any fire alarms. [SM-CSW-MP-SWTC-A30-161]
- (e) Standby equipment must automatically activate on detection of failure of the respective duty device. [SM-CSW-MP-SWTC-A30-162]
- (f) Platform cooling is not considered critical to railway operations and may be a duty only system, however partial redundancy must be provided by way of the system design. Minimum ventilation to sustain the occupied space in accordance with AS1668 must be maintained based on the design capacity requirements at ultimate design year as per Appendix 45. [SM-CSW-MP-SWTC-A30-163]
- (g) ECS must incorporate fail safe modes, as a minimum: [SM-CSW-MP-SWTC-A30-164]
  - (i) load shedding non-critical service to support critical operations in fault mode operation; [SM-CSW-MP-SWTC-A30-165]
  - (ii) unless required otherwise by systems operating in fire mode in accordance with Macquarie's fire strategy, motorised dampers which spring return to close, power to open, so that in complete failure, fire separation and system and equipment isolation is maintained; [SM-CSW-MP-SWTC-A30-166]
  - (iii) interlocked or passively reactive fan and damper operation; and <code>[SM-CSW-MP-SWTC-A30-167]</code>
  - (iv) The design and installation must limit exposure of the passive pipework and ductwork to damage which could cause failure of the whole cooling system. [SM-CSW-MP-SWTC-A30-168]
- (h) Inherent redundancy must be provided for cooling system pipework to remote terminal units and field devices such that in the event of failure of the pipework an alternative route may be provided for the cooling medium whilst rectification is undertaken. [SM-CSW-MP-SWTC-A30-169]
- (i) Back-up cooling system components, including water cooled condensers, must be located with the primary duty cooling system components, including water cooled chillers, in a common plant room. [SM-CSW-MP-SWTC-A30-170]

- (j) If used, cooling towers must be located adjacent to the chiller plant room. [SM-CSW-MP-SWTC-A30-171]
- (k) A mechanically protected pipework route or redundant pipework, connected by normally closed isolation valves, must be provided where co-location of the back-up cooling system components and primary duty cooling system components are not possible. [SM-CSW-MP-SWTC-A30-172]

## 2.2.11 Availability [SM-CSW-MP-SWTC-A30-173]

- (a) Macquarie to ensure system availability is maintained during periods of high ambient conditions considering climate change as defined in Appendix 50A. [SM-CSW-MP-SWTC-A30-174]
- (b) Macquarie to ensure ECS system heat rejection suitable to maintain system critical operations at all times. [SM-CSW-MP-SWTC-A30-175]

## 2.2.12 Adit A7 Internal Temperatures

- a) Macquarie must undertake the following for the A7 Adit at Design Stage 2;
  - i) The ESL platform temperature will be assessed as a station entrance. This assumption will be verified by a survey to be undertaken by Macquarie at a time to be agreed with the Principal's Representative;
  - ii) Lendlease will model/assess the temperature in adit's A7 and A4 using the assumed boundary condition. Lendlease will advise potential differences upon capture of the survey.
  - iii) Where adit's A7 and A4 conditions as shown by the model are not satisfactory to the Principal, the Principal's Representative will advise alternative performance requirements which must be achieved.
  - iv) Macquarie will work with the Principal to develop proposed alternatives to meet the requirements agreed in item 3).
  - (b)v) The Principal will advise the preferred solution to be implemented through the change process.

## 2.3 Systems and components [SM-CSW-MP-SWTC-A30-176]

# 2.3.1 Heating, cooling and air-conditioning and refrigerant systems [SM-CSW-MP-SWTC-A30-177]

- (a) Water cooled (chilled water based or refrigerant based) heat rejection systems must be used. [SM-CSW-MP-SWTC-A30-179]
- (b) Macquarie must ensure that refrigerant systems within temporary site facilities and permanent infrastructure have zero ozone depletion potential and low or zero global warming potential [SM-CSW-MP-SWTC-A30-181]
- (c) Macquarie must ensure refrigerants within the permanent station HVAC&R systems have a combined Total System Direct Environmental Impact (TSDEI) less than 15, or between 15 & 35 and a leak detection system and automatic refrigerant recovery system is in place. Compliance must be demonstrated in accordance with the Green Star Design and As Built Refrigerants Impacts Calculator. [SM-CSW-MP-SWTC-A30-182]

- (d) Macquarie must optimise the energy efficiency of HVAC power consumption and operational control. HVAC, power consumption and control systems must be designed to support achievement of the minimum station percentage improvement in energy efficiency over Section J of the National Construction Code, Building Code of Australia (NCC BCA). [SM-CSW-MP-SWTC-A30-183]
- (e) Chlorofluorocarbon (CFC) and hydrochlorofluorocarbon (HCFC) refrigerants must not be used. [SM-CSW-MP-SWTC-A30-184]
- (f) A refrigerant leak detection system must be provided in each chiller room, where the TSDEI is greater than 15 [SM-CSW-MP-SWTC-A30-185]
- (g) Rooms containing condensers or chillers must be ventilated to mitigate refrigerant build up. [SM-CSW-MP-SWTC-A30-187]
- (h) Air cooled condensers must feature automatic defrosting functions. [SM-CSW-MP-SWTC-A30-188]
- (i) Split, multi-split, and variable refrigerant volume or flow direct expansion air conditioning systems must have inverter driven compressors. [SM-CSW-MP-SWTC-A30-189]
- (j) Use of individual direct expansion split system units must be avoided except where servicing remote and isolated buildings, where connection to centralised cooling systems are not feasible. [SM-CSW-MP-SWTC-A30-190]
- (k) Window mounted package units must not be used. [SM-CSW-MP-SWTC-A30-191]
- (I) Primary cooling must be provided by centralised heat rejection systems so to increase the overall efficiency of the ECS, except where remote and discrete Equipment Rooms or offices require cooling. [SM-CSW-MP-SWTC-A30-192]
- (m) Cooling and air-conditioning systems must incorporate outdoor air economy cycles to utilise fresh outside air for cooling where ambient conditions permit. [SM-CSW-MP-SWTC-A30-193]
- (n) Cooling and air-conditioning systems with supply rates greater than 1,000 l/s, must be capable of operating on 100% outside air, or be supported with separate direct ventilation systems. ISM-CSW-MP-SWTC-A30-1941

## 2.3.2 Occupied Spaces (non-transient) [SM-CSW-MP-SWTC-A30-195]

- (a) Occupied Spaces must include, as a minimum; offices, staff rooms, operations rooms, meeting rooms, control rooms, meal rooms, change rooms, Fire Control Rooms, and backup control rooms. [SM-CSW-MP-SWTC-A30-196]
- (b) Ventilation systems serving Occupied Spaces must be separate to ventilation systems serving public space, and ventilation systems serving equipment, electrical and Plant Rooms. [SM-CSW-MP-SWTC-A30-197]

### 2.3.3 Equipment, plant, and Electrical Rooms [SM-CSW-MP-SWTC-A30-200]

(a) Critical cooling applications must include communications rooms for railway operations, signalling rooms, Fire Control Rooms, the Sydney Metro Operations Control Centre, any Sydney Metro back-up control room and tunnel ventilation motor control rooms. [SM-CSW-MP-SWTC-A30-201]

- (b) Critical ventilation applications must include battery rooms as defined by AS2676, garbage rooms, fire pump rooms, and force ventilated sumps or pits. [SM-CSW-MP-SWTC-A30-202]
- (c) Rooms with sensitive electronic equipment must be mechanically ventilated with filtered air supply to maintain consistent positive pressure and mitigate dust ingress. [SM-CSW-MP-SWTC-A30-203]
- (d) Rooms containing potentially hazardous or obnoxious substances, including wet areas or stores, sewerage ejector rooms, sumps, and chemical stores, must be mechanically ventilated and maintained under negative pressure to contain odours, vapours and contaminants. [SM-CSW-MP-SWTC-A30-204]
- (e) Ventilation systems serving plant rooms, electrical rooms, and equipment rooms must be separate to ventilation systems serving Occupied Spaces, and to ventilation systems serving public space. [SM-CSW-MP-SWTC-A30-206]
- (f) The fire pump room must be naturally ventilated where possible. Where natural ventilation is not possible, duty/standby mechanical ventilation will be provided. [SM-CSW-MP-SWTC-A30-207]
- (g) Where practicable, plant Rooms containing water cooled ECS equipment must have a graded floor to a central drainage pit which freely drains from the room, via a trap, to the Station or facility drainage system. [SM-CSW-MP-SWTC-A30-209]
- (h) ECS provided for Critical Applications must be capable of 24 hour, continuous operation. [SM-CSW-MP-SWTC-A30-210]

#### 2.3.4 Cooling and public area ventilation [SM-CSW-MP-SWTC-A30-211]

- (a) Cooling must be provided to the public platform and occupied back of house areas of Martin Place Metro Station. [SM-CSW-MP-SWTC-A30-212]
- (b) Cooling systems must be capable of delivering, as a minimum, a total outside air ventilation rate of 20m³/s to the platform space, which encompasses two platform edges, at each Station and must be evenly distributed to each air handling unit on a percentage supply air basis. [SM-CSW-MP-SWTC-A30-213]
- (c) Cooling systems for platforms must be capable of delivering the outdoor air ventilation rate at nominally 20°C dry-bulb issuing from the air terminals, as measured at the face of the grill, register or diffuser, against the environmental design conditions as determined by clauses 2.2.1(a) and 2.2.1(c). [SM-CSW-MP-SWTC-A30-214]
- (d) Platforms, between the platform screen door and the opposite wall, must be between minimum 24°C and maximum 28°C dry-bulb when measured 1.5m above the platform level, when platform screen doors are closed, and the system is operating against the environmental design conditions and Service and System Performance Requirements as defined in Appendix 45. [SM-CSW-MP-SWTC-A30-215]
- (e) Cooling systems must prevent the average temperature in the platform space being greater than 28°C dry-bulb. [SM-CSW-MP-SWTC-A30-216]
- (f) The average temperature must be determined and compliant on a plane at 1.5m above the platform level, and across the publicly accessible platform area. [SM-CSW-MP-SWTC-A30-217]

- (g) Average air velocities for platforms must be greater than 0.25 m/s but not greater than 1.25m/s when platform screen doors are closed. [SM-CSW-MP-SWTC-A30-218]
- (h) Velocities must be compliant up to 2.1m above platform level. [SM-CSW-MP-SWTC-A30-219]
- (i) Ventilation to public areas must provide sufficient general air movement to avoid air stagnation at any location within the space. [SM-CSW-MP-SWTC-A30-220]
- (j) Air terminals must be selected and located to maximise platform coverage. [SM-CSW-MP-SWTC-A30-221]
- (k) Supply air systems, ductwork and diffusers must achieve air movement for at least 85% in total of public access areas of the total concourse space and platform space which encompasses two platform edges at the Martin Place Metro Station. [SM-CSW-MP-SWTC-A30-222]
- (I) Supply air systems, ductwork and diffusers must be evenly spaced along the platform. [SM-CSW-MP-SWTC-A30-223]
- (m) Supply air systems, ductwork and diffusers must serve each platform edge equally. [SM-CSW-MP-SWTC-A30-224]
- (n) The cooling system must be arranged to avoid capture of warm air in the platform space. [SM-CSW-MP-SWTC-A30-225]
- (o) The cooling system return air locations if used must not coincide with hot spots on the platforms, including any other exhaust air points or uncooled outside air supply points. [SM-CSW-MP-SWTC-A30-226]
- (p) Macquarie must develop a thermal and aerodynamic model for Martin Place Metro Station to demonstrate and visually identify the cooling coverage and distribution that will be achieved to demonstrate conformance. [SM-CSW-MP-SWTC-A30-227]
- (q) The thermal and aerodynamic model must: [SM-CSW-MP-SWTC-A30-228]
  - (i) be a computational fluid dynamics model; [SM-CSW-MP-SWTC-A30-229]
  - (ii) accurately resolve, the transient and turbulent airflow mixing and heat exchange in the platform space, including interface with the tunnel airflows, both from train movement and the tunnel ventilation system; [SM-CSW-MP-SWTC-A30-230]
  - (iii) be based on a three-dimensional representation of the platform space and capture the transient airflow effects due to train operations, ventilation systems, and PSD operation; [SM-CSW-MP-SWTC-A30-231]
  - (iv) be developed in conjunction with and use boundary conditions from the Tunnel Ventilation System thermal model; [SM-CSW-MP-SWTC-A30-232]
  - (v) incorporate all applicable final design heat loads and reflect conditions to Ultimate Design Year design capacities as defined in Appendix 45; [SM-CSW-MP-SWTC-A30-233]
  - (vi) be representative of ECS Peak operating conditions; [SM-CSW-MP-SWTC-A30-234]

- (vii) represent temperatures and velocities measured at 1.5m above the platform level; [SM-CSW-MP-SWTC-A30-235]
- (viii) for the ECS Peak hour, under continuous minimum Headway, use transient results to represent average conditions of the customer waiting period, when Platform Screen Doors are closed; [SM-CSW-MP-SWTC-A30-236]
- (ix) be able to resolve turbulence effects to model to an agreed level of detail the diffusion of air issuing from the air terminals; [SM-CSW-MP-SWTC-A30-237]
- (x) have sufficient grid resolution, maximum 1.0 metre spacing, such that it is possible to accurately represent the local thermal condition experienced by individual occupants at any location in the occupiable public platform area; ISM-CSW-MP-SWTC-A30-2381
- (xi) be able to demonstrate steady-state grid converged solution; and <code>[SM-CSW-MP-SWTC-A30-239]</code>
- (xii) be supported by appropriate validation. [SM-CSW-MP-SWTC-A30-240]
- (r) Cooling must not be provided by direct evaporative cooling or misting systems. [SM-CSW-MP-SWTC-A30-242]
- (s) The cooling systems must operate on demand and with ambient condition (enthalpy) control at each respective Station to limit energy use and capitalise on free cooling by fresh air when external conditions permit. [SM-CSW-MP-SWTC-A30-243]
- (t) Cooling systems must operate automatically based on the average temperature measurement from at least five sensors within the public platform area as well as the temperature and relative humidity measurement of ambient air at respective fresh air intakes. [SM-CSW-MP-SWTC-A30-244]
- (u) The controlling temperature sensors within the public platform area of clause 2.3.4(t) must be evenly distributed within the space served and appropriately located away from air supply points, entrances and locations where the average zone temperature cannot be adequately read. [SM-CSW-MP-SWTC-A30-245]
- (v) Cooling systems must operate when the average platform temperature is above 28°C dry-bulb and external conditions do not permit free cooling to achieve the design criteria. [SM-CSW-MP-SWTC-A30-246]
- (w) The cooling system must ventilate the platform public space by supplying ambient air at all other times to limit the average temperature within the platform public space to a maximum of ambient plus 5°C dry-bulb. [SM-CSW-MP-SWTC-A30-247]
- (x) Cooling ventilation must operate on temperature demand however must not supply less than the minimum fresh air requirements of AS1668.2 at any time. [SM-CSW-MP-SWTC-A30-248]
- (y) Cooling and public area ventilation must provide the capability to employ night-flushing to pre-cool spaces. [SM-CSW-MP-SWTC-A30-249]

#### 2.3.5 Emergency stair pressurisation systems [SM-CSW-MP-SWTC-A30-250]

(a) All enclosed egress stairs must be provided with pressurisation systems as required by the standards and codes and Macquarie's FLS strategy. [SM-CSW-MP-SWTC-A30-251]

- (b) The design of pressurisation systems must take into account the number of doors which need to open simultaneously during an egress operation and provide at least 1m/s airflow velocity through each opening. [SM-CSW-MP-SWTC-A30-252]
- (c) A fire fan control panel must be provided adjacent to the Fire Indication Panel to allow the override control for stair pressurisation systems. [SM-CSW-MP-SWTC-A30-254]
- (d) Pressure relief must be used to prevent over pressurisation of the egress space. [SM-CSW-MP-SWTC-A30-255]
- (e) Pressure relief must be passive not dynamic or energised. [SM-CSW-SPR-A30-240]

#### 2.3.6 Lift shaft ventilation [SM-CSW-MP-SWTC-A30-257]

(a) Lift shafts will be ventilated in accordance with AS1668.1. [SM-CSW-MP-SWTC-A30-258]

#### 1.1.7 Hazardous area ventilation

(a) Refer to section 1 of this appendix for scope and technical requirements

# 2.3.7 Sydney Metro Trains Facility (South) workshops and maintenance facilities

(a) Refer to section 1 of this appendix for scope and technical requirements

### 2.4 Water supply [SM-CSW-MP-SWTC-A30-274]

- (a) Where the ECS employs water cooled systems, the makeup water system shall include a suitable non-potable source, including suitably treated harvested groundwater or an external recycled water network. Pre-treatment of non-potable water suitable and acceptable for use within condenser water systems shall be provided. ISM-CSW-MP-SWTC-A30-2751
- (b) The ECS must have a failsafe connection to a potable water supply. [SM-CSW-MP-SWTC-A30-276]
- (c) Where the ECS employs water cooled systems and serves ECS Critical Applications, the system must incorporate a backup water tank to provide makeup water for a minimum three hours of ECS Peak service operation or the likely duration of outage agreed with the supply authority. [SM-CSW-MP-SWTC-A30-277]

## 2.5 Controls and monitoring [SM-CSW-MP-SWTC-A30-278]

- (a) Macquarie must provide the associated controls, including software, for the ECS. [SM-CSW-MP-SWTC-A30-279]
- (b) The ECS must connect to the Martin Place Metro Station Building Management Control System which provides overall monitoring and control of the ECS, and interface with sub-systems, the fire system, and the Sydney Metro CCS. [SM-CSW-MP-SWTC-A30-280]
- (c) Each respective ECS sub-system must operate on demand on a room or zone basis in response to the metric it is designed to control. [SM-CSW-MP-SWTC-A30-281]

- (d) The ECS must be capable to operate automatically without manual intervention, including automatic restart at the previous set point on restoration of power or clearing of any fire alarms. [SM-CSW-MP-SWTC-A30-282]
- (e) Decentralised mechanical control panels must be provided in mechanical plant rooms close to the equipment they serve. [SM-CSW-MP-SWTC-A30-283]
- (f) Local control must be provided in each mechanical plant room for emergency and maintenance operation. [SM-CSW-SPR-A30-268]
- (g) The ECS and sub systems must be able to detect faults within the system elements including; no or low airflow or water flow, sudden pressure loss, flooding, short circuits, motor fail to start, and power supply failure as applicable. [SM-CSW-MP-SWTC-A30-285]
- (h) Equipment Rooms provided with cooling or air-conditioning must have independent temperature sensors, which: [SM-CSW-MP-SWTC-A30-286]
  - (i) monitor the temperature in the space and report to the Building Management Control System (BMCS); and [SM-CSW-MP-SWTC-A30-287]
  - (ii) raise a high temperature alarm to the BMCS when the room temperature exceeds 28°C dry-bulb; [SM-CSW-MP-SWTC-A30-288]
- (i) Rooms provided with ventilation for temperature control must have independent temperature sensors, which: [SM-CSW-MP-SWTC-A30-289]
  - (i) monitor the temperature in the space and report to the BMCS; and <code>[SM-CSW-MP-SWTC-A30-290]</code>
  - (ii) raise a high temperature alarm when the space exceeds more than 8°C above ambient. <code>/SM-CSW-MP-SWTC-A30-291/</code>
- (j) Localised purge ventilation system control must be provided by a keyed switch outside the rooms with gaseous fire suppression. This is not connected to the BMCS and is a hardwired connection. |SM-CSW-MP-SWTC-A30-292|
- (k) Water sub-meters must be installed to the water supply line of cooling towers and the water consumption must be monitored by the BMCS. [SM-CSW-MP-SWTC-A30-293]
- (I) ECS control systems provided throughout the Martin Place Metro Station must be of the digital programmable type, with a facility for data output and interrogation via a digital communications network. [SM-CSW-MP-SWTC-A30-294]
- (m) As a minimum, the BMCS must monitor the following characteristics of the ECS: [SM-CSW-MP-SWTC-A30-295]
  - (i) operation mode of systems: normal, manual, fault; [SM-CSW-MP-SWTC-A30-296]
  - (ii) operation status of dynamic equipment: on, off, standby, fail to start; <code>[SM-CSW-MP-SWTC-A30-297]</code>
  - (iii) operating time of dynamic equipment: log of running hours; <code>[SM-CSW-MP-SWTC-A30-298]</code>
  - (iv) position of motorised dampers and valves: actuator status, and blade or valve position; [SM-CSW-MP-SWTC-A30-299]

- (v) temperature of respective rooms or spaces, where ECS is provided for temperature control; /SM-CSW-MP-SWTC-A30-300/
- (vi) air quality of respective rooms or spaces, where ECS is provided to control accumulation of contaminants, specifically in potentially Hazardous Areas; [SM-CSW-MP-SWTC-A30-301]
- (vii) fan and pump vibration and operating temperature, for motors greater than 5kW; [SM-CSW-MP-SWTC-A30-302]
- (viii) filter resistance: clean, dirty based on the design allowance; [SM-CSW-MP-SWTC-A30-303]
- (ix) water quality of water systems: alarm on upper and lower limits; [SM-CSW-MP-SWTC-A30-304]
- (x) water level in cooling tower basins: level alarms, and analogue level; [SM-CSW-MP-SWTC-A30-305]
- (xi) water level in back-up water tanks: level alarms, and analogue level; [SM-CSW-MP-SWTC-A30-306]
- (xii) leak detection in plant rooms as appropriate; and [SM-CSW-MP-SWTC-A30-307]
- (xiii) fault signals, operating status, and performance metrics from packaged elements which include their own local controls, including chillers, condenser units, cooling towers, and air handling units. [SM-CSW-MP-SWTC-A30-308]
- (n) Positive confirmation of dynamic equipment operation must be provided by flow or pressure switches, valves, or limit switches, as appropriate to the device. [SM-CSW-MP-SWTC-A30-309]
- (o) As a minimum, the BMCS must log all alarms from the ECS where: [SM-CSW-MP-SWTC-A30-310]
  - (i) dynamic equipment fails to start; [SM-CSW-MP-SWTC-A30-311]
  - (ii) positive confirmation of dynamic equipment operation is not received; [SM-CSW-MP-SWTC-A30-312]
  - (iii) room conditions, including temperature and accumulated contaminants, exceed design allowances; [SM-CSW-MP-SWTC-A30-313]
  - (iv) high level temperature alarm set points are exceeded; [SM-CSW-MP-SWTC-A30-314]
  - (v) faults are received from local device controllers or instrumentation; [SM-CSW-MP-SWTC-A30-315]
  - (vi) filter resistance exceeds design allowance; [SM-CSW-MP-SWTC-A30-316]
  - (vii) water quality does not meet design allowances; and [SM-CSW-MP-SWTC-A30-317]
  - (viii) pre-set water alarm levels are exceeded. [SM-CSW-MP-SWTC-A30-318]
- (p) Alarms that indicate complete failure of a system serving a ECS Critical Application must be reported up to the Sydney Metro CCS and brought to the attention of the operator, including: [SM-CSW-MP-SWTC-A30-319]

- (i) failure to start standby devices; [SM-CSW-MP-SWTC-A30-320]
- (ii) failure to confirm positive operation of respective systems; [SM-CSW-MP-SWTC-A30-321]
- (iii) high level temperature alarms; and [SM-CSW-MP-SWTC-A30-322]
- (iv) accumulation of contaminants in potentially Hazardous Areas reaching predefined limits, including:
  - A. 10% lower explosive limits; and
  - B. depletion of oxygen. [SM-CSW-MP-SWTC-A30-323]

## 3 Design Documentation Requirements

[SM-CSW-MP-SWTC-A30-324]

#### 3.1 General [SM-CSW-MP-SWTC-A30-325]

- (a) Macquarie must provide Design Documentation in accordance with the requirements of section 6.4 of the SWTC. [SM-CSW-MP-SWTC-A30-326]
- (b) In addition to the requirements of section 6.4 of the SWTC, Macquarie must also provide the following specific design documentation in relation to each stage of the design. [SM-CSW-MP-SWTC-A30-327]

## 3.2 Design Stage 1 Design Documentation [SM-CSW-MP-SWTC-A30-328]

- (a) The specific Design Stage 1 Design Documentation for the ECS must include a design report detailing: [SM-CSW-MP-SWTC-A30-329]
  - (i) ECS system level description for Martin Place Metro Station; [SM-CSW-MP-SWTC-A30-330]
  - (ii) primary system ventilation, cooling and heating method; [SM-CSW-MP-SWTC-A30-331]
  - (iii) system capacities for each location to +/-25% confidence; [SM-CSW-MP-SWTC-A30-332]
  - (iv) ECS provisions for each room and area type, providing outline of services and sub-systems and heating, cooling and ventilation methods; [SM-CSW-MP-SWTC-A30-333]
  - (v) system description of cooling, including cooling system capacities to +/25% confidence, description of cooling and ventilation methods,
    description of air distribution arrangement, and identification of any unique
    requirements or characteristics; [SM-CSW-MP-SWTC-A30-334]
  - (vi) description of normal and emergency operating modes for rooms and area type; <code>ism-csw-mp-swtc-A30-336i</code>
  - (vii) how sustainability initiatives will be achieved and minimum percentage by which the BCA Section J performance requirements will be met; [SM-CSW-MP-SWTC-A30-337]
  - (viii) preliminary equipment schedules for major equipment; and <code>[SM-CSW-MP-SWTC-A30-338]</code>
  - (ix) preliminary plant room schedules for major plant rooms. [SM-CSW-MP-SWTC-A30-339]
- (b) The specific Design Stage 1 Design Documentation for the ECS must also include; [SM-CSW-MP-SWTC-A30-340]
  - (i) a system schematic for each air, water, and refrigerant system; [SM-CSW-MP-SWTC-A30-341]

- (ii) typical plant room layouts, including: [SM-CSW-MP-SWTC-A30-342]
  - A. cooling tower plant room (if applicable); [SM-CSW-MP-SWTC-A30-343]
  - B. chiller plant room (if applicable); [SM-CSW-MP-SWTC-A30-344]
  - C. condenser plant room; [SM-CSW-MP-SWTC-A30-345]
  - D. air-handling unit plant room; [SM-CSW-MP-SWTC-A30-346]
  - E. major fan rooms; [SM-CSW-MP-SWTC-A30-347]
  - F. staircase pressurisation fan room; [SM-CSW-MP-SWTC-A30-348]
- (iii) site plans identifying, major heat rejection, intake and discharge locations, orientation, and aspect; and <code>/SM-CSW-MP-SWTC-A30-349/</code>
- (iv) preliminary system interface block diagrams. [SM-CSW-MP-SWTC-A30-350]

## 3.3 Design Stage 2 Design Documentation [SM-CSW-MP-SWTC-A30-351]

- (a) The specific Design Stage 2 Design Documentation for the ECS must include as a minimum: [SM-CSW-MP-SWTC-A30-352]
  - (i) update to the design report provided in Design Stage 1 with +/-10% confidence on system capacities and equipment sizing; [SM-CSW-MP-SWTC-A30-353]
  - (ii) final output from the cooling thermal model to confirm the cooling provision; [SM-CSW-MP-SWTC-A30-354]
  - (iii) detailed equipment schedules, indicative of final equipment selections with details of the main system components including: [SM-CSW-MP-SWTC-A30-355]
    - A. their operation, function, and performance requirements; [SM-CSW-MP-SWTC-A30-356]
    - B. performance curves; [SM-CSW-MP-SWTC-A30-357]
    - C. noise data and treatments; [SM-CSW-MP-SWTC-A30-358]
    - D. weight, dimensions and power requirements; [SM-CSW-MP-SWTC-A30-359]
  - (iv) updated plant room schedule detailing the dimensions of each plant room, location and special requirements including specific service requirements; [SM-CSW-MP-SWTC-A30-360]
  - (v) updated system schematics for each system at each geographic location, showing equipment sizing, cooling and heating capacities, air and water flow rates to discrete equipment and room level detail; [SM-CSW-MP-SWTC-A30-361]
  - (vi) specific plant room layout drawings detailing equipment, services connections, maintenance access and plant replacement routes; [SM-CSW-MP-SWTC-A30-362]
  - (vii) a list of fire rated equipment or specific plant room fire rating or detection and protection requirements; [SM-CSW-MP-SWTC-A30-363]

- (viii) a description of control architecture and strategy for all ECS systems; [SM-CSW-MP-SWTC-A30-364]
- (ix) a draft monitoring and control point schedule detailing the type of points proposed and the function of the point; [SM-CSW-MP-SWTC-A30-365]
- (x) single line air and water distribution drawings with identified cross section sizing; [SM-CSW-MP-SWTC-A30-366]
- (xi) drawings detailing main services penetrations, risers, and main distribution corridor cross-sections; [SM-CSW-MP-SWTC-A30-367]
- (xii) updated site plans identifying, all heat rejection, intake and discharge locations, orientation, and aspects; [SM-CSW-MP-SWTC-A30-368]
- (xiii) updated system interface block diagrams; [SM-CSW-MP-SWTC-A30-369]
- (xiv) a detailed design deliverables list and designer's initial inspection and test plan list; [SM-CSW-MP-SWTC-A30-370]
- (xv) materials and workmanship specification for the ECS; and [SM-CSW-MP-SWTC-A30-371]
- (xvi) calculations for all systems, including: [SM-CSW-MP-SWTC-A30-372]
  - A. heating and cooling load calculations; [SM-CSW-MP-SWTC-A30-373]
  - B. fan sizing calculations; ISM-CSW-MP-SWTC-A30-3741
  - C. electrical loading calculations; [SM-CSW-MP-SWTC-A30-375]
  - D. detailed hydraulic calculations; [SM-CSW-MP-SWTC-A30-376]
  - E. noise and vibration calculations; and JSM-CSW-MP-SWTC-A30-377]
  - F. indicative energy and water usage for each major system at each geographic location. [SM-CSW-MP-SWTC-A30-378]

# 4 Testing and Commissioning [SM-CSW-MP-SWTC-A30-379]

- 4.1 General [SM-CSW-MP-SWTC-A30-380]
- (a) Macquarie must test and commission the ECS for Martin Place Metro Station in accordance with: [SM-CSW-MP-SWTC-A30-381]
  - (i) Chartered Institution of Building Services Engineers (CIBSE) Commissioning Codes; and [SM-CSW-MP-SWTC-A30-382]
  - (ii) Australian Institute of Refrigeration and Heating (AIRAH) design aids. [SM-CSW-MP-SWTC-A30-383]



# Sydney Metro City & Southwest

**Station Delivery Deed** 

Martin Place Metro Station Project

Schedule C1
Scope of Works and Technical Criteria

Appendix 34 – Tunnel Ventilation System

PROJECT	Martin Place Metro Station	DATE	11 November 201929 June 2018
GROUP	Sydney Metro City & Southwest	STATUS	FINAL
AUTHOR	Sydney Metro	REVISION	6. <u>1</u> 9
COMPANY	Sydney Metro	FILE NUMBER	SM-17-00059136
FILE NAME	AME MPSD Schedule C1 SWTC Appendix 34 - Tunnel Ventilation Systems		

# Contents

1	Overview and Scope	1
1.1	General	1
1.2	Scope	1
2	Performance and technical requirements	2
2.1	Competent tunnel ventilation engineer	2
2.2	Proof engineer (tunnel ventilation)	2
2.3	Tunnel ventilation system elements	2
2.4	Trackway ventilation system elements	2
2.5	Fire engineering requirements	2
2.6	Performance requirements	2
2.7	Environmental design conditions	3
2.8	Train Operations	3
2.9	System redundancy requirements	3
2.10	Control and monitoring requirements	3
2.11	Equipment specification overview	3
2.11.2	Fans	3
2.11.3	Dampers	3
2.11.4	Attenuators	3
2.11.5	Screens and louvers	3
2.12	Demonstration of performance	4
2.13	Over Track Exhaust (OTE)	4
3	Design Documentation Requirements	5
3.1	General	5
3.2	Design Stage 1 Design Documentation	5
3.3	Design Stage 2 Design Documentation	5
3.4	Design Stage 3 Design Documentation	5
4	Testing and Commissioning Requirements	6
4.1	General	6
1	Overview and Scope	1
1.1	General	1
1.2	Scope	1
2	Performance and technical requirements	2
2.1	Competent tunnel ventilation engineer	2
2.2	Proof engineer (tunnel ventilation)	2
2.3	Tunnel ventilation system elements	2
2.4	Trackway ventilation system elements	
2.5	Fire engineering requirements	
	Performance requirements	
2.7	Environmental design conditions	
2.8	Train Operations	3

2.9	System redundancy requirements	3
2.10	Control and monitoring requirements	3
2.11	Equipment specification overview	3
2.11.2	Fans	3
2.11.3	— Dampers	3
2.11.4	Attenuators	3
2.11.5	Screens and louvers	3
2.12	Demonstration of performance	4
3	Design Documentation Requirements	5
3.1	General	5
3.2	Design Stage 1 Design Documentation	5
3.3	Design Stage 2 Design Documentation	5
3.4	Design Stage 3 Design Documentation	5
4	Testing and Commissioning Requirements	6
4.1	General	6

## 1 Overview and Scope

## 1.1 General

- (a) This Appendix 34 describes the scope and technical requirements for the tunnel ventilation at the Martin Place Metro Station.
- (b) This Appendix must be read in conjunction with the Interface Requirement Specifications (IRS) as updated in accordance with section 5.19 of the SWTC.

## 1.2 Scope

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

# 2 Performance and technical requirements

## 2.1 Competent tunnel ventilation engineer

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 2.2 Proof engineer (tunnel ventilation)

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 2.3 Tunnel ventilation system elements

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 2.4 Trackway ventilation system elements

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 2.5 Fire engineering requirements

- (a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.
- (b) The design of the tunnel ventilation system and trackway ventilation system must comply with any relevant requirements contained in Macquarie's fire and life safety (FLS) strategy (as described in Appendix 43) including as a minimum:
  - (i) All tunnel ventilation fans, components and cabling must be designed to continue to operate for at least two hours whilst ventilating air/smoke at 300°C; and
  - (ii) Mechanical smoke ventilation systems must be provided to exhaust smoke directly from the station trackway from a train on fire stopped partially or wholly in the station trackway.

## 2.6 Performance requirements

- (a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.
- (b) Platform Screen Door (PSD) infiltration air flow rates:
  - (i) Normal operations: Macquarie must consider the Air flow rates through open PSDs when designing the Station environmental control systems (ECS) design in order that the additional cooling load, attributed to the PSD infiltration air flow, is sufficiently accounted for.

#### (c) External noise:

(i) Normal operations: The tunnel ventilation design as relevant to Macquarie must meet noise requirements at sensitive receptors in accordance with

- the NSW Department of Environment and Climate Change 'Industrial Noise Policy'.
- (ii) Congested operations: The tunnel ventilation design as relevant to Macquarie must meet noise requirements at sensitive receptors in accordance with the NSW Department of Environment and Climate Change 'Industrial Noise Policy'.
- (iii) Emergency operations: The tunnel ventilation design as relevant to Macquarie must meet noise requirements at sensitive receptors in accordance with the NSW Department of Environment and Climate Change 'Industrial Noise Policy'.

## 2.7 Environmental design conditions

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 2.8 Train Operations

(a) Refer to the IRS that have been updated in accordance with section 5.19 of the SWTC.

## 2.9 System redundancy requirements

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 2.10 Control and monitoring requirements

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 2.11 Equipment specification overview

- (a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.
- (b) Tunnel Ventilation System equipment must be in accordance with the Codes and Standards defined in Appendix 57.

#### 2.11.2 Fans

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

#### 2.11.3 Dampers

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

#### 2.11.4 Attenuators

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

#### 2.11.5 Screens and louvers

- (a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.
- (b) Screens must be provided to prevent the ingress of rubbish or small items when fans are running in either flow direction.

- (c) Macquarie must design ventilation building louvers and screens above ground accounting for prevailing wind conditions to prevent smoke recirculation between exhaust outlets and supply inlets during an emergency.
- (d) Macquarie must design ventilation building louvers and screens above ground accounting for prevailing wind conditions to prevent smoke recirculation between exhaust outlets and Station and egress stair entries during an emergency.

## 2.12 Demonstration of performance

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 2.13 Over Track Exhaust (OTE)

The over track exhaust must as a minimum;

- (a) achieve 100 year design life to be provided for all Promatect board and structural steel to align with the principles of the Metron design scheme (document number: SMCSWSBR-MET-SBR-ST-PPT-000004) provided to Macquarie on 24 June 2019.
- (b) enable maintenance access from inside the duct for all maintenance and inspection activities;
- (c) include inspection panels which must be built at regular intervals to be agreed with the Principal during Design Stage 2 along the OTE, PE/EA/SA ducts;
- (d) enable duct maintenance including relining of the duct and/or replacing lagging, must be able to be undertaken from within the duct.; and
- (e) be designed to accommodate OHW loading.

## 3 Design Documentation Requirements

## 3.1 General

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 3.2 Design Stage 1 Design Documentation

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 3.3 Design Stage 2 Design Documentation

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

## 3.4 Design Stage 3 Design Documentation

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.

# 4 Testing and Commissioning Requirements

## 4.1 General

(a) Refer to the IRS as updated in accordance with section 5.19 of the SWTC.



# Sydney Metro City & Southwest

**Station Delivery Deed** 

Martin Place Metro Station Project

Scope of Works and Technical Criteria
 Schedule C1

Appendix 41 - Lifts and Escalators

PROJECT	Martin Place Metro Station	DATE	11 November 2019 29 June 2018
GROUP	Sydney Metro City & Southwest	STATUS	FINAL
AUTHOR	Sydney Metro	REVISION	6.20
COMPANY	Sydney Metro	FILE NUMBER	SM-17-00075187
FILE NAME	MPSD Schedule C1 SWTC Appendix 41 - Lifts and Escalators		

# Contents

1	Overview and scope [SM-CSW-MP-SWTC-A41-1]	1
1.1	General [SM-CSW-MP-SWTC-A41-2]	1
1.2	Scope [SM-CSW-MP-SWTC-A41-7]	1
2	Performance and Technical Requirements [SM-CSW-MP-	SWTC-A41-19
	_2	
2.1	Lifts [SM-CSW-MP-SWTC-A41-20]	2
2.1.1	Compliance ISM-CSW-MP-SWTC-A41-211	2
2.1.2	General ISM-CSW-MP-SWTC-A41-241	2
2.1.3	Ride Comfort, Noise and Vibration [SM-CSW-MP-SWTC-A41-58]	3
2.1.4	Lift Shaft Requirements [SM-CSW-MP-SWTC-A41-62]	3
2.1.5	Landing Lobbies [SM-CSW-MP-SWTC-A41-70]	4
2.1.6	Lift Car Requirements [SM-CSW-MP-SWTC-A41-75]	4
2.1.7	Interfacing Systems [SM-CSW-MP-SWTC-A41-102]	5
2.1.8	Control Features [SM-CSW-MP-SWTC-A41-106]	6
2.1.9	Control and Monitoring [SM-CSW-MP-SWTC-A41-113]	6
2.1.10	Lift Car Finishes and Indication [SM-CSW-MP-SWTC-A41-122]	6
2.2	Escalators [SM-CSW-MP-SWTC-A41-139]	7
2.2.1	General [SM-CSW-MP-SWTC-A41-140]	7
2.2.2	Guarding [SM-CSW-MP-SWTC-A41-181]	9
2.2.3	Lighting [SM-CSW-MP-SWTC-A41-184]	9
2.2.4	Indication /SM-CSW-MP-SWTC-A41-189]	9
2.2.5	Finishes [SM-CSW-MP-SWTC-A41-194]	10
2.2.6	Interfacing Systems [SM-CSW-MP-SWTC-A41-202]	10
2.2.7	Control and Monitoring [SM-CSW-MP-SWTC-A41-204]	10
3	Design Documentation Requirements	12
3.1	General	12
3.2	Design Stage 1 Design Documentation	12
3.3	Design Stage 2 Design Documentation	12
4	Testing and Commissioning Requirements	14
1	Overview and scope [SM-CSW-MP-SWTC-A41-1]	1
1.1	General [SM-CSW-MP-SWTC-A41-2]	-
1.2	Scope [SM-CSW-MP-SWTC-A41-7]	1
2	Performance and Technical Requirements [SM-CSW-MP-	SWTC-A41-19
	<del>_2</del>	
	Lifts [SM-CSW-MP-SWTC-A41-20]	
2.1.1	Compliance [SM-CSW-MP-SWTC-A41-21]	2
2.1.2	General [SM-CSW-MP-SWTC-A41-24]	2
2.1.3	Ride Comfort, Noise and Vibration [SM-CSW-MP-SWTC-A41-58]	3
	Lift Shaft Requirements [SM-CSW-MP-SWTC-A41-62]	
	Landing Lobbies [SM-CSW-MP-SWTC-A41-70]	
2.1.6	Lift Car Requirements [SM-CSW-MP-SWTC-A41-75]	4
2.1.7	Interfacing Systems [SM-CSW-MP-SWTC-A41-102]	5

2.1.8	Control Features [SM-CSW-MP-SWTC-A41-106]	5
2.1.9	Control and Monitoring [SM-CSW-MP-SWTC-A41-113]	6
2.1.10	Lift Car Finishes and Indication [SM-CSW-MP-SWTC-A41-122]	6
2.2	Escalators [SM-CSW-MP-SWTC-A41-139]	7
2.2.1	General [SM-CSW-MP-SWTC-A41-140]	7
2.2.2	Guarding [SM-CSW-MP-SWTC-A41-181]	9
2.2.3	Lighting [SM-GSW-MP-SWTC-A41-184]	9
2.2.4	Indication [SM-CSW-MP-SWTC-A41-189]	9
2.2.5	Finishes [SM-CSW-MP-SWTC-A41-194]	10
2.2.6	Interfacing Systems [SM-CSW-MP-SWTC-A41-202]	10
2.2.7	Control and Monitoring [SM-CSW-MP-SWTC-A41-204]	10
3	Design Documentation Requirements	12
3.1	General	12
3.2	Design Stage 1 Design Documentation	12
3.3	Design Stage 2 Design Documentation	12
4	Testing and Commissioning Requirements	14

## 1 Overview and scope [SM-CSW-MP-SWTC-A41-1]

## 1.1 General [SM-CSW-MP-SWTC-A41-2]

- (a) This Appendix 41 describes the scope and performance requirements for the lifts and escalators for Martin Place Metro Station. [SM-CSW-MP-SWTC-A41-3]
- (b) This Appendix 41 should be read in conjunction with the design requirements contained in Appendices 9, 10, 11, 12, 13 and 14. [SM-CSW-MP-SWTC-A41-4]
- (c) Macquarie must provide lifts and escalators to Martin Place Metro Station to support Customer movement in areas of the Martin Place Metro Station and station precincts.
- (d) Macquarie must provide BOH lifts to Martin Place Metro Station to support functions such as the operation of the railway, maintenance activities and equipment replacement.
- (e) The product requirements of this Appendix 41 will be as per the specification for the lifts and escalators framework agreement.

### 1.2 Scope [SM-CSW-MP-SWTC-A41-7]

- (a) Macquarie must provide all lifts and escalators for the Martin Place Metro Station in accordance with Appendix 11;
- (b) Lifts and escalators must be designed for the following: [SM-CSW-MP-SWTC-A41-13]
  - (i) to meet the technical requirements of this Appendix 41; [SM-CSW-MP-SWTC-A41-14]
  - to meet egress requirements of Macquarie's FLS strategy; [SM-CSW-MP-SWTC-A41-15]
  - (iii) design coordination with relevant appendices including Appendices 11, 13 and 14 for architectural finishes, intent and consistency; and <code>[SM-CSW-MP-SWTC-A41-16]</code>
  - (iv) all safety assessments and approvals in accordance with the requirements of the relevant Codes and Standards and Authorities. [SM-CSW-MP-SWTC-A41-17]

# 2 Performance and Technical Requirements [SM-CSW-MP-SWTC-A41-19]

## 2.1 Lifts [SM-CSW-MP-SWTC-A41-20]

## 2.1.1 Compliance [SM-CSW-MP-SWTC-A41-21]

(a) The equipment and installation must conform with the requirements of all relevant Codes and Standards, including NFPA130 (2002) – Clause 5.3.5.5 and 5.3.5.7. [SM-CSW-MP-SWTC-A41-22]

#### 2.1.2 General [SM-CSW-MP-SWTC-A41-24]

- (a) All lifts must be machine-room-less type.
- (b) Lift doors must not open towards platform edges. [SM-CSW-MP-SWTC-A41-27]
- (c) Groups of two or more adjacent Customer lifts must be controlled by a group controller providing full collective group control.
- (d) Lifts must be designed for continuous operation of 24 hours per day, every day, for the Design Life of the equipment.
- (e) Lifts must be designed for a minimum number of motor starts of 240 per hour.
- (f) Fixings and finishes must be demonstrably vandal resistant. [SM-CSW-MP-SWTC-A41-28]
- (g) All glass used in the lift car, doors or shaft, must be of sufficient thickness and laminated/toughened (11.7mm minimum thickness 2 layer bonded) or annealed as appropriate to comply with AS1735.2 Appendix "H" requirements. [SM-CSW-MP-SWTC-A41-32]
- (h) Lifts must have a levelling accuracy of +/- 3.0 mm.
- (i) Lifts must be designed for their rated speed. Lift speeds must be congruent to the travel distance; <5m at 1.0m/s, 5-10m at 1.6m/s, 10-15m at 1.75m/s and >15m at 2.0 m/s.
- (j) Station lifts must be commensurate with the 'Goods Class A' as defined by AS 1735.1 (1999).
- (k) Lift cars must have internal dimensions suitable for accommodating an ambulant stretcher.
- (I) All lifts must have a light fitting provided on top of the lift cars. The fitting must be powered by a UPS.
- (m) All lifts must have car door locking.
- (n) Station lifts must have the capacity to accommodate an elevated working platform, comparable to a JLS 2032ES.
- (o) All lifts must utilise roller guides to the car and counterweight.

- (p) A mechanical, analogue, motor starts counter must be provided and installed.
- (q) Lifts exposed to the open environment must include: [SM-CSW-MP-SWTC-A41-42]
  - appropriate methods to prevent the ingress of direct or indirect water; [SM-CSW-MP-SWTC-A41-44]
  - (ii) a sump to extract any water from lift pit areas; and [SM-CSW-MP-SWTC-A41-45]
  - (iii) watertight construction to prevent ingress of water. [SM-CSW-MP-SWTC-A41-46]
- (r) Lifts must include an automatic conservation mode.
- (s) All lifts must incorporate facilities for disabled and mobility impaired customers. As a minimum all lifts must be compliant with AS1735.12
- (t) Lifts that serve Customers or other members of the public, within the Martin Place Metro Station must: [SM-CSW-MP-SWTC-A41-49]
  - be minimum 2000kg, 27 person capacity; and
  - (ii) have the lift car wall, door and shaft construction as transparent as far as is reasonably practicable, with minimal obstruction to view from structural and other elements as a minimum in accordance with Appendices 9, 11, 13 and 14. [SM-CSW-MP-SWTC-A41-51]
- (u) Back of House lifts must be:
  - (i) appropriate for the intended use; and
  - (ii) minimum 17 person capacity.
- (v) The Principal will accept LS13 as either a maintenance lift or a hoist. Macquarie will use best endeavours to meet the SWTC requirements for a maintenance lift where a hoist is used.

#### 2.1.3 Ride Comfort, Noise and Vibration [SM-CSW-MP-SWTC-A41-58]

- (a) Lift noise at the lobbies, when measured at 1.5m from the floor and 1m from the door face with doors closed, must not exceed 50dB (A) at any time during the lift cycle.
- (b) Noise level in the lift cars, as measured during any part of the lifts cycle, with the ventilation fans and air conditioning running must not exceed 55 dB(A) (excluding door operation).
- (c) Lift vibrations, as measured during any part of the lifts cycle must not exceed 0.15mg in any direction.

#### 2.1.4 Lift Shaft Requirements [SM-CSW-MP-SWTC-A41-62]

- (a) All lifts must have a water sensor in the pit. On activation an alarm must be activated and the lift must automatically 'park' at the top served floor. [SM-CSW-MP-SWTC-A41-63]
- (b) All lift shafts must include mechanical ventilation in accordance with Appendix 30. [SM-CSW-MP-SWTC-A41-64]
- (c) All lifts must have shaft lighting.

- (d) Any lift shaft flushing required by the relevant code must be brushed stainless steel panelling. [SM-CSW-MP-SWTC-A41-66]
- (e) Any shaft division screens required by the relevant code must be stainless steel mesh panelling. [SM-CSW-MP-SWTC-A41-67]
- (f) Pit division screens required by the relevant code must be stainless steel mesh panelling. [SM-CSW-MP-SWTC-A41-68]
- (g) All maintenance panels must to be of 2mm thick brushed stainless steel, with 3-point lock system, for demonstrable vandal resistance. [SM-CSW-MP-SWTC-A41-69]

#### 2.1.5 Landing Lobbies [SM-CSW-MP-SWTC-A41-70]

- (a) The landing push buttons must be vandal proof "Dewhurst" US 91-15 type (or equivalent approved by the Principal's Representative) with tactile lettering.
- (b) All buttons must be provided with double illumination enabling a low-level (half) illumination in a non-activated state, which intensifies to full illumination after operation of the button. The colour to be presented to and approved by the Principal's Representative.
- (c) Indicators must be provided at each landing, which must illuminate an adjustable period before arrival, between 2 and 5 seconds.
- (d) An indicator must be provided at all floors displaying that the lift is out of normal service. The message displayed will be 'OUT OF SERVICE'.

#### 2.1.6 Lift Car Requirements [SM-CSW-MP-SWTC-A41-75]

- (a) All lift cars must have a minimum internal height of 2400mm.
- (b) For 27 person lifts: [SM-CSW-MP-SWTC-A41-80]
  - (i) all lift cars must be a minimum of 1650mm wide;
  - (ii) all lift cars must be a minimum of 2500mm long; and
  - (iii) feature lift car and landing door openings must be a minimum of 1200mm wide two panel centre opening;
- (c) For 17 person lifts:
  - (i) all lift cars must be a minimum of 1400mm wide;
  - (ii) all lift cars must be a minimum of 2000mm long; and
  - (iii) feature lift car and landing door openings must be a minimum of 1200mm wide two panel centre opening;
- (d) All lift doors must be provided with variable voltage variable frequency, high-speed heavy-duty door operators, suitable for intensive traffic duty.
- (e) All lift doors to include continuous door safety edge protection.
- (f) All lifts must be front entry or front and rear entry. [SM-CSW-MP-SWTC-A41-87]
- (g) Lifts must not contain doors at 90 degrees to each other.

- (h) Interior lift car lighting must maintain an illumination not less than 200 lux average horizontal illuminance and 150 lux average vertical illuminance, measured 1.5m above the floor level.
- (i) All lift cars exposed to solar heat loads must incorporate mechanical cooling and mechanical ventilation in accordance with the BCA. The mechanical cooling must operate when the temperature inside the lift car exceeds 21°C and be of sufficient capacity that the maximum temperature in the lift car interior does not exceed 25°C when the temperature in the lift shaft is 34°C.
- (j) Lift drive systems must use variable voltage variable frequency drives with high efficiency permanent magnet AC motors.
- (k) All lifts drives must be regeneration type; feeding power back into the Martin Place Metro Station electrical network.
- (I) The lifts must be provided with automatic audible information in the lift cars in accordance with AS1735.12.
- (m) Where two or more lifts are provided at a location, one lift must form a mechanical back-up for the purposes of power supply as described in Appendix 36.
- (n) Lifts must include battery-based UPS facilities to automatically move the lift car to the street level entrance and open both car and landing doors when there is a loss of main power supply. All lifts, upon reaching their destination and alighting passengers, must shut down until normal mains power is returned.
- (o) Lift must include battery-based UPS for the alarm sounder, car lighting, remote monitoring system, communication devices and powered ventilation equipment. The following standby times must be adhered to:
  - (i) emergency lighting: 4 hours;
  - (ii) communications system: 2 hours;
  - (iii) ventilation equipment: 2 hours;
  - (iv) car top light fitting: and
  - (v) Alarm sounder: 2 hours.
- (p) Fault identification must be provided on each lift without the need to access the lift car or lift shaft. Faults must also be communicated to the Building Management Control System.

#### 2.1.7 Interfacing Systems [SM-CSW-MP-SWTC-A41-102]

- (a) Provisions must be made for CCTV coverage and communications systems in accordance with Appendix 32.
- (b) Direct telephone link must be provided from lift telephones to the Operations Control Centre.
- (c) Fire, heat and smoke detection and fire suppression must be provided in lift shafts with links to the fire system in accordance with Appendix 31. [SM-CSW-MP-SWTC-A41-105]

#### 2.1.8 Control Features [SM-CSW-MP-SWTC-A41-106]

- (a) All lifts must be provided with fire service operation. A continuous audible signal in the car must sound and a visual signal must be displayed in the car identifying a "FIRE SERVICE OPERATION" status.
- (b) An independent service control must be provided for each lift with a control key switch located in the operating panel in the car.
- (c) Out-of-service key switches must be provided in one of the landing call panels. When the switch is activated:
  - (i) all landing calls must be cancelled;
  - (ii) the out of service indicator must illuminate on each landing; and
  - (iii) all existing car calls must be answered and no new call must be accepted.

## 2.1.9 Control and Monitoring [SM-CSW-MP-SWTC-A41-113]

- (a) Lifts and escalators must include:
  - (i) local control to the respective equipment in accordance with relevant Codes and Standards and Macquarie's FLS strategy;
  - (ii) all necessary connections and control interfaces to provide alarms and functionality to associated Sydney Metro systems including the fire systems, security, communications and hearing assistance;
  - (iii) connection with the OCC CCTV system and a functional control interface with the CCS;
  - (iv) provision for alarm and status monitoring by the BMCS including:
    - A. alarm and stop button activation for all lifts;
    - B. the status of the system operations including direction of travel, system failure, fireman's control; and
    - C. data logging and asset information for the Sydney Metro Asset Management System.

#### 2.1.10 Lift Car Finishes and Indication [SM-CSW-MP-SWTC-A41-122]

- (a) All sills must be hollow stainless steel fabrication.
- (b) All lifts must be provided with digital information screens, to maximise the passengers' comfort. The screens must be a minimum 15" high resolution colour monitors.
- (c) All lift cars must have a minimum of two car operating panels of 2mm thick brushed stainless steel, securely fastened with hidden fixings, which must be demonstrably vandal resistant.
- (d) All lift car operating panels must have received endorsement from the Wayfinding and Branding Working Group, as described in Appendix 18;
- (e) Lift car finishes must be as follows:

- (i) left-side car wall: framed glass with lower section under handrail protected with grating;
- (ii) right-side car wall: framed glass with lower section under handrail protected with grating;
- (iii) rear-wall (for single entry lift cars): framed glass with lower section under handrail protected with grating;
- (iv) ceiling: brushed 316 stainless steel;
- (v) skirting: brushed 316 stainless steel;
- (vi) flooring: Stone;
- (vii) car doors: framed glass; and
- (viii) handrails: brushed 316 stainless steel.
- (f) The car push buttons must be vandal proof "Dewhurst" US 91-15 type (or equivalent approved by the Principal's Representative) with tactile lettering.
- (g) All buttons must be provided with double illumination enabling a low-level (half) illumination in a non-activated state, which intensifies to full illumination after operation of the button. The colour to be approved by the Principal's Representative.
- (h) An indicator must be provided at all floors displaying that the lift is out of normal service. The message displayed will be 'OUT OF SERVICE'.

### 2.2 Escalators [SM-CSW-MP-SWTC-A41-139]

## 2.2.1 General [SM-CSW-MP-SWTC-A41-140]

- (a) All escalators must comply with the following:
  - (i) not used;
  - (ii) not used;
  - (iii) escalator minimum step width of 1000mm;
  - (iv) escalators must be the highest duty available commercially;
  - (v) be capable of a maximum rated escalator speed of 0.75m/s as defined in AS1735.5;
  - (vi) have a variable speed function, with maximum 0.75m/s, a nominal off-peak speed of 0.5m/s and the energy conservation speed of 0.05m/s;
  - (vii) have a minimum of four escalator flat steps at the top and bottom landings;
  - (viii) have stainless steel steps;
  - (ix) be capable of continuous operation of 24 hours per day, every day, for the Design Life of the equipment;
  - (x) the angle of inclination must be no greater than 30 degrees;
  - (xi) handrail height of 900mm;

- (xii) step chain external to the truss;
- (xiii) step chain rollers to be minimum 100mm diameter;
- (xiv) escalators must be deemed "public service escalators" for application of AS1735.5. All design and functional recommendations outlined in Annexure D (informative) of AS 1735 Part 5, titled "Additional recommendations for public service escalators and public service passenger conveyors" must be applied to escalators regardless of rated speed and vertical rise specifications;
- (xv) All escalator trusses must be hot-dipped galvanised;
- (xvi) the anti-fall must be installed with no gaps between the external face of the escalator and the anti-fall panel;
- (xvii) escalators must include automatic slow speed energy conservation mode;
- (xviii) the time sequence of speed control must be adjustable to maximise energy efficiency;
- (xix) the speed change from energy conservation speed to normal operating speed must be achieved prior to Customers, walking at a nominal pace of 1.35m/s, reaching the comb plate;
- (xx) the passenger detector must be of the radar type, hidden in the newel;
- (xxi) double brush type deflector guards must be provided along the length of travel to protect against entrapment between the skirting panels and the steps;
- (xxii) step demarcation must be provided by way of bright yellow lines on both sides and the front edges of each step and by lighting within the step band at each landing;
- (xxiii) plastic inserts for demarcation lines must not be used;
- (xxiv) a collection facility for dust and detritus must be included within each escalator truss;
- (xxv) the collection facility must also allow for periodic cleaning by specific access provisions;
- (xxvi) local operation key switches must be provided at the top and bottom newels:
- (xxvii) all remote controls must become inactive whilst the key is inserted;
- (xxviii) fault identification must be provided on each escalator without the need to open pit access hatches;
- (xxix) faults must be communicated to the Sydney Metro CCS, OCC and FCR; and
- (xxx) escalators must include stop buttons at both top and bottom landings.

  Additional stop buttons must be provided at regular intervals no greater than 10m along the escalator path of travel. Additional stop buttons must have clear, hinged covers with a local audible alarm triggered when the cover is lifted.

- (b) Escalators exposed to the open environment must include:
  - (i) waterproof measures for fittings and fixtures;
  - (ii) corrosion protection to any steel components;
  - (iii) sealed bearings;
  - (iv) appropriate IP rating of electrical components and circuitry;
  - (v) oil separators included within the lower pit area; and
  - (vi) a water sensor.
- (c) The escalator landings must incorporate hazard warning tactile indicators to comply with AS1428.4. If necessary, the length of landing tread plates must be extended beyond the end of the escalator truss so that tactile indicators fall wholly on the escalator tread plate.
- (d) Escalator cladding below 2.7m from finished floor level must be rigid and impact resistant.
- (e) Escalator decks and steps must meet the Annex J requirements in EN115, as prescribed in DIN 51130:2004.

#### 2.2.2 Guarding [SM-CSW-MP-SWTC-A41-181]

- (a) Where escalators are installed in open void areas with a vertical rise greater than 3m, glass side fall restraint (anti-fall) must be included in the escalator as an integrated element, with loads and fixings coordinated with the escalator truss construction. This anti-fall restraint must be of substantial construction so that the top does not deflect more than 10mm.
- (b) the anti-fall restraint must be to a minimum of 1500mm above top of the tread.

#### **2.2.3** Lighting [SM-CSW-MP-SWTC-A41-184]

- (a) All escalators must employ LED technology lighting.
- (b) All escalators must be provided with understep lighting.
- (c) All escalators must be provided with skirt lighting, as approved by the Principal's Representative.
- (d) All escalators must be provided with comp plate lighting, as approved by the Principal's Representative.

#### 2.2.4 Indication [SM-CSW-MP-SWTC-A41-189]

- (a) All escalators must be provided with an LCD display on the escalator decking, for any fault code read out.
- (b) All escalators must be provided with illuminated indicators on the decking, showing the operating direction. These indicators must automatically change to reflect any change in direction of the escalator. The indicators must be provided so that they are angled 45 degrees from the horizontal.
- (c) In addition to the skirting indicators, a stainless steel pedestal arrangement to include additional escalator indicators must be provided.

(d) All escalators must be provided with automatic audible information on the approach to the escalators.

#### **2.2.5** Finishes [SM-CSW-MP-SWTC-A41-194]

- (a) All escalators must have glass balustrades.
- (b) All escalators must have black handrails.
- (c) Escalator finishes must be as follows:
  - (i) balustrade decking: brushed stainless steel;
  - (ii) skirting: Stainless steel. Teflon coated;
  - (iii) comp plate: aluminium; and
  - (iv) machine/pit covers: stainless steel
- (d) Linings to escalator bulkheads must have solid backing.
- (e) Anti-fall device must be:
  - (i) integrated in the escalator decking and be clear frameless glass;
  - (ii) fixed and coordinated with the escalator truss construction and cladding; and
  - (iii) discreetly detailed with concealed fixings.
- (f) Escalators must integrate tread lighting.
- (g) Escalator decks must include integrated anti-slip protection.
- (h) Speakers and lighting must be fully integrated with escalator design.
- (i) Macquarie must select from the following range of materials and finishes for escalators:
  - (i) 316 brushed stainless steel or bead blasted stainless steel outer casing with backing board;
  - (ii) backlit glass balustrade;
  - (iii) 316 stainless steel edges and trims;
  - (iv) clear frameless glass anti-fall screens;
  - (v) 316 brushed stainless steel or bead blasted stainless steel decking; and
  - (vi) stainless steel treads with black finish to recessed grooves.

#### 2.2.6 Interfacing Systems [SM-CSW-MP-SWTC-A41-202]

(a) Fire, heat and smoke detection and fire suppression must be provided in escalator pits in accordance with Appendix 31.

#### **2.2.7 Control and Monitoring** [SM-CSW-MP-SWTC-A41-204]

(a) Lifts and escalators must include:

- (i) local control to the respective equipment in accordance with relevant Codes and Standards and Macquarie's FLS strategy;
- (ii) all necessary connections and control interfaces to provide alarms and functionality to associated systems within Sydney Metro including the fire systems, security, communications and hearing assistance;
- (iii) connection with the OCC CCTV system and a functional control interface with the CCS;
- (iv) provision for alarm and status monitoring by the BMCS including:
  - A. alarm and stop button activation for all lifts; and
  - B. the status of the system operations including direction of travel, system failure, fireman's control; and
- (v) data logging and asset information for the Sydney Metro Asset Management Information.

## 3 Design Documentation Requirements

#### 3.1 General

- (a) Macquarie must provide Design Documentation in accordance with the requirements of section 6.4 of the SWTC.
- (b) In addition to the requirements of section 6.4 of the SWTC, Macquarie must provide the following specific Design Documentation in relation to each Design Stage.

#### 3.2 Design Stage 1 Design Documentation

- (a) Design Stage 1 Design Documentation for the lifts and escalators must include:
  - (i) equipment specifications;
  - (ii) interface details with architecture, structure and rail systems;
  - (iii) risk analysis report; and
  - (iv) preliminary finishes details.

#### 3.3 Design Stage 2 Design Documentation

- (a) Design Stage 2 Design Documentation for the lifts and escalators must include:
  - (i) materials and finishes details including:
    - A. lift car interior;
    - B. flooring;
    - C. hand rails:
    - D. lighting;
    - E. emergency lighting;
    - F. operating panels;
    - G. indication panels;
    - H. non slip treatment escalator steps;
    - I. comb plates;
    - J. escalator hand rails;
    - K. escalator stainless steel; and
    - L. escalator fall protection.
  - (ii) technical specifications;
  - (iii) equipment data sheets;
  - (iv) risk analysis report; and

(v) maintenance access and replacement strategy.

# 4 Testing and Commissioning Requirements

- (a) In addition to the requirements of the SWTC and Appendix 56, the lifts and escalators must undergo specific Testing and Commissioning activities including:
  - (i) lift car interior:
    - A. hidden area and anti-rubbish accumulation test; and
    - B. walls and ceiling panel removal tests.
  - (ii) landing and door strength:
    - A. landing door construction test;
    - B. car door construction test;
    - C. lower door guide test;
    - D. lower door construction test;
    - E. door locking strength;
    - F. horizontal deflection test;
    - G. door frame impact test;
    - H. operating panels and indication panel impact tests; and
    - lift walls impact test;
  - (iii) escalators:
    - A. balustrade deflection test;
    - B. balustrade impact test; and
    - C. truss cladding below 2.7m off finished floor impact test.



## Sydney Metro City & Southwest

**Station Development Deed** 

Martin Place Metro Station Project

Schedule C1
 Scope of Works and Technical Criteria

Appendix 43 - Fire and Life Safety

PROJECT	Martin Place Metro Station	DATE	11 November 2019 29 June 2018
GROUP	Sydney Metro City & Southwest	STATUS	FINAL
AUTHOR	Sydney Metro	REVISION	6. <u>2</u> 0
COMPANY	Sydney Metro	FILE NUMBER	SM-17-00075186
FILE NAME	MPSD Schedule C1 SWTC Appendix 43 - F	ire and Life Safety	

## Contents

1	Overview and scope [SM-CSW-MP-SWTC-A43-1]	1
1.1	General [SM-CSW-MP-SWTC-A43-2]	1
1.2	Scope [SM-CSW-MP-SWTC-A43-4]	1
2	Performance and technical requirements [SM-CSW-MP-SWTC-	A43-46]
	4	
2.1	Fire engineering process [SM-CSW-MP-SWTC-A43-47]	4
2.2	Qualified fire engineer [SM-CSW-MP-SWTC-A43-79]	65
2.3	Proof engineer (fire)	6
2.4	Minimum system and design requirements [SM-CSW-MP-SWTC-A43-110]	7
3	Design Documentation [SM-CSW-MP-SWTC-A43-200]	11
3.1	General [SM-CSW-MP-SWTC-A43-201]	11
1	Overview and scope [SM-CSW-MP-SWTC-A43-1]	1
1.1	General [SM-CSW-MP-SWTC-A43-2]	1
1.2	Scope [SM-CSW-MP-SWTC-A43-4]	
2	Performance and technical requirements [SM-CSW-MP-SWTC-4	A43-46]
2.1	Fire engineering process [SM-CSW-MP-SWTC-A43-47]	4
2.2	Qualified fire engineer [SM-CSW-MP-SWTC-A43-79]	- 5
2.3	Proof engineer (fire)	6
2.4	Minimum system and design requirements [SM-CSW-MP-SWTC-A43-110]	7
3	Design Documentation [SM-CSW-MP-SWTC-A43-200]	11
3.1	General [SM-CSW-MP-SWTC-A43-201]	11

### 1 Overview and scope [SM-CSW-MP-SWTC-A43-1]

#### 1.1 General [SM-CSW-MP-SWTC-A43-2]

(a) This Appendix describes the scope and performance requirements for fire and life safety for Martin Place Metro Station. [SM-CSW-MP-SWTC-A43-3]

#### 1.2 Scope [SM-CSW-MP-SWTC-A43-4]

- (a) Macquarie must provide an acceptable level of safety for occupants and staff in the event of a fire. [SM-CSW-MP-SWTC-A43-5]
- (b) Macquarie must determine and implement strategies and provisions including minimisation of fire loads, limiting fire spread, protecting occupant egress routes and enabling emergency services intervention. [SM-CSW-MP-SWTC-A43-6]
- (c) Macquarie must determine and implement strategies and provisions to eliminate or reduce the risk to safety So Far As is Reasonably Practicable (SFAIRP) and consider the following hazards, risks and consequences: [SM-CSW-MP-SWTC-A43-7]
  - the risk of heat and smoke from a fire event causing injury or fatality to passengers, staff, emergency services, unauthorised occupants, neighbours or general public in the vicinity; [SM-CSW-MP-SWTC-A43-8]
  - the risk of structural failure from a fire event causing injury or fatality to passengers, staff, emergency services, unauthorised occupants, neighbours or general public in the vicinity; [SM-CSW-MP-SWTC-A43-9]
  - (iii) evacuation of mobility impaired occupants from all publicly accessible areas and light duty BOH areas of Martin Place Metro Station, including the scenario of train evacuation in tunnels; [SM-CSW-MP-SWTC-A43-10]
  - (iv) safe evacuation, with consideration to: ISM-CSW-MP-SWTC-A43-111
    - A. slips, trips and falls; [SM-CSW-MP-SWTC-A43-12]
    - B. mechanical and electrical hazards in the path of evacuation; [SM-CSW-MP-SWTC-A43-13]
    - C. crush injuries from an uncontrolled evacuation; ISM-CSW-MP-SWTC-A43-14]
    - D. illness from anxiety and / or overexertion; [SM-CSW-MP-SWTC-A43-15]
    - E. manual handling injury sustained in the process of assisting the evacuation of the mobility impaired; [SM-CSW-MP-SWTC-A43-16]
    - F. hazards from suppression systems and firefighting operations; and [SM-CSW-MP-SWTC-A43-17]
    - G. vehicle impact from evacuating occupants entering a road; [SM-CSW-MP-SWTC-A43-19]
  - (v) the risk of injury to passengers or staff sustained from operating first aid firefighting equipment; [SM-CSW-MP-SWTC-A43-20]

- (vi) the risk of false alarms that trigger unnecessary evacuations or cause disruption to timetabled services; [SM-CSW-MP-SWTC-A43-21]
- (vii) facilitate the operations of Fire and Rescue NSW (FRNSW), Macquarie's emergency response unit (if provided) and the Rail Emergency Response Unit (RERU for shared stations) so far as is reasonably practicable to enable them to attempt rescue of living occupants, prevent fire spread to adjacent properties, prevent impact on adjacent properties of structural failure, manage the eventual extinguishment of the fire, and allow a timely return to normal rail operations; [SM-CSW-MP-SWTC-A43-22]
- (viii) the risk of fire resulting in an interruption to operations that affects timetabled services for all rail operators; [SM-CSW-MP-SWTC-A43-23]
- (ix) the risk of damage from a fire that requires repairs and reinstatement that results in extended delays (beyond clean-up) before a return to normal operations; [SM-CSW-MP-SWTC-A43-24]
- the risk that clearance, fire water drainage or other post fire clean-up delaying a return to normal operations; [SM-CSW-MP-SWTC-A43-25]
- (xi) the risk of heat, smoke, structural failure or firefighting activities from a fire resulting in significant property damage to rolling stock, rail infrastructure (irrespective of the operator) and neighbouring buildings, property and infrastructure; [SM-CSW-MP-SWTC-A43-26]
- (xii) the risk of damage to Heritage listed property (all registers) from a fire event or from the installation and maintenance of fire safety systems; [SM-CSW-MP-SWTC-A43-27]
- (xiii) the risk of smoke and / or firefighting operations causing disruption to surrounding road traffic such that the fire trucks do not block intersections or create blind corners;
- (xiv) the risk to life safety within Martin Place Metro Station, metro operations and metro assets, from a fire in adjacent buildings, infrastructure or property; [SM-CSW-MP-SWTC-A43-29]
- (xv) the risk of heat, smoke or firefighting activities from a fire resulting in environmental damage; [SM-CSW-MP-SWTC-A43-30]
- (xvi) water usage, energy usage and carbon footprint of required fire safety measures; and [SM-CSW-MP-SWTC-A43-31]
- (xvii) the risk of environmental harm associated with the installation, maintenance, and operation of fire safety systems. [SM-CSW-MP-SWTC-A43-32]
- (d) Macquarie's must determine and implement strategies including small scale arson events on trains and in stations that utilise materials to hand. <code>/sm-csw-mp-swtc-A43-331</code>
- (e) Macquarie's must undertake a detailed fire and life safety (FLS) strategy and analysis for Martin Place Metro Station to determine and justify provisions. [SM-CSW-MP-SWTC-A43-34]
- (f) The scope of the FLS strategy must include: [SM-CSW-MP-SWTC-A43-35]
  - (i) managing and facilitating a stakeholder driven fire engineering process; [SM-CSW-MP-SWTC-A43-36]

- (ii) coordinating and undertaking stakeholder consultation; [SM-CSW-MP-SWTC-A43-37]
- (iii) determining and justifying FLS provisions; [SM-CSW-MP-SWTC-A43-38]
- (iv) developing and agreeing FLS documentation; [SM-CSW-MP-SWTC-A43-39]
- (v) review at Design Stages of FLS provisions; [SM-CSW-MP-SWTC-A43-40]
- (vi) review of construction and installation of FLS provisions; [SM-CSW-MP-SWTC-A43-41]
- (vii) review of testing and commissioning of FLS provisions; [SM-CSW-MP-SWTC-A43-42]
- (viii) certification of "as commissioned" infrastructure; [SM-CSW-MP-SWTC-A43-43]
- (ix) input into emergency operation response plans; and [SM-CSW-MP-SWTC-A43-44]
- (x) integration into an overall Sydney Metro system safety strategy. [SM-CSW-MP-SWTC-A43-45]
- (g) Macquarie must develop and document performance assessment solutions in accordance with:
  - (i) International Fire Engineering Guidelines (IFEG), Australian Building Codes Board (2005 or later edition); and
  - (ii) AS4825 Tunnel Fire Safety Applicable to tunnel elements only. Principles and processes to be followed.
- (h) With the exception of section 1.2(j), the fire engineering design for all building elements of the Martin Place Metro Station must be compliant with the Deemed-To-Satisfy (DtS) provisions of the Building Code of Australia (BCA).
- (i) Where the DtS provisions of the BCA are not or cannot be met by Macquarie, Macquarie must develop an 'Alternative Solution' which must be based on the following minimum requirements:
  - (i) BCA 'Alternative Solution' process; and
  - (ii) International fire engineering guidelines (IFEG), Australian Building Codes Board (2005 or later edition) Process of developing and presenting solutions to be followed.
- (j) Macquarie must develop the Martin Place Metro Station fire engineering design with consideration of the:
  - (i) FLS strategies of the interfacing Sydney Trains' operations; and
  - (ii) the Over Station Development.

# 2 Performance and technical requirements [SM-CSW-MP-SWTC-A43-46]

#### 2.1 Fire engineering process [SM-CSW-MP-SWTC-A43-47]

- (a) Macquarie must, as a minimum, develop: [SM-CSW-MP-SWTC-A43-48]
  - (i) a fire engineering plan (FEP) which must include Macquarie's approach to fire engineering, the strategies and processes to confirm compliance; [SM-CSW-MP-SWTC-A43-49]
  - (ii) a fire engineering brief (FEB) including associated stakeholder consultation and approvals/review; and <code>/SM-CSW-MP-SWTC-A43-50/</code>
  - (iii) a fire engineering report (FER) where the design elements are analysed and demonstrated to: [SM-CSW-MP-SWTC-A43-51]
    - A. meet the agreed FEB acceptance criteria; [SM-CSW-MP-SWTC-A43-52]
    - B. provide definition and justification of the required fire safety strategy, including all required design and operational management elements that will achieve an appropriate level of fire safety and be acceptable to all stakeholders; and ISM-CSW-MP-SWTC-A43-531
    - C. include comprehensive description and performance specification of all required design elements to facilitate full detailed design integration, successful construction and timely certification; and <code>[SM-CSW-MP-SWTC-A43-54]</code>
  - (iv) Design Documentation related to fire safety where required by the FEB and FER prior to construction. [SM-CSW-MP-SWTC-A43-55]
- (b) Macquarie must, as a minimum: [SM-CSW-MP-SWTC-A43-56]
  - (i) review the Design Documentation and undertake necessary site inspections to ensure construction and installation of any elements related to fire safety is in accordance with the fire engineering requirements and as defined in the approved FER; [SM-CSW-MP-SWTC-A43-57]
  - (ii) prepare appropriate testing methodologies and specifications for any required fire testing programs such as for structural fire performance or materials hazard properties;
  - (iii) witness commissioning and testing, including any required fire resistance and fire performance testing programs, to ensure that the Martin Place Metro Station fire service system is operational and is constructed and installed in accordance with the fire engineering requirements and as defined in the approved FER; the application of witnessing a testing programme does not inherently require attendance at the fire testing laboratory; [SM-CSW-MP-SWTC-A43-59]

- (iv) at the satisfactory completion of all works relevant to fire safety, provide a certification letter(s), confirming that the installations meet the intent of the fire strategy as defined in the approved FER; and ISM-CSW-MP-SWTC-A43-60]
- (v) provide input into Sydney Metro City & Southwest Martin Place Metro Station Operational Readiness Plan, Operations and Maintenance Manuals, emergency response plans and related plans. [SM-CSW-MP-SWTC-A43-61]
- (c) Macquarie must ensure that the Martin Place Metro Station fire engineering design including all key Design Documentation are approved, where required, by the relevant approving regulatory authorities. [SM-CSW-MP-SWTC-A43-62]
- (d) Macquarie must ensure that the Martin Place Metro Station fire engineering design including all key Design Documentation are approved by or receive a certificate of no objection from key fire stakeholders. [SM-CSW-MP-SWTC-A43-63]
- (e) As a minimum stakeholders must include: [SM-CSW-MP-SWTC-A43-64]
  - (i) Transport for NSW; [SM-CSW-MP-SWTC-A43-65]
  - (ii) Sydney Trains; ISM-CSW-MP-SWTC-A43-661
  - (iii) Fire and Rescue NSW; [SM-CSW-MP-SWTC-A43-68]
  - (iv) Sydney Trains Rail Emergency Response Unit; [SM-CSW-MP-SWTC-A43-69]
  - (v) the Operator;
  - (vi) relevant local councils; [SM-CSW-MP-SWTC-A43-72]
  - (vii) NSW Police; [SM-CSW-MP-SWTC-A43-73]
  - (viii) Ambulance Service of NSW: ISM-CSW-MP-SWTC-A43-741
  - (ix) Roads and Maritime Services; [SM-CSW-MP-SWTC-A43-75]
  - (x) Over Site Development (OSD); [SM-CSW-MP-SWTC-A43-76]
  - (xi) Neighbouring properties (particularly those with direct links to stations); and [SM-CSW-MP-SWTC-A43-77]
  - (xii) Disability Council NSW. [SM-CSW-MP-SWTC-A43-78]
- (f) The Principal's Representative is responsible for gaining approval by or receiving a certificate of no objection from the following key fire stakeholders in relation to the single egress stair and ladder from Level B5-B3 plant room and BoH areas:
  - Transport for NSW;
  - (ii) Sydney Trains;
  - (iii) Sydney Trains Rail Emergency Response Unit; and
  - (iv) the Operator.
  - (xii)

#### 2.2 Qualified fire engineer [SM-CSW-MP-SWTC-A43-79]

- (a) Macquarie must engage an individual to act as the qualified fire engineer (QFE) to: [SM-CSW-MP-SWTC-A43-80]
  - (i) lead the fire engineering design; [SM-CSW-MP-SWTC-A43-81]
  - (ii) witness or provide evidence of witnessing by a qualified delegate of the construction; /SM-CSW-MP-SWTC-A43-82]
  - (iii) witness or provide evidence of witnessing by a qualified delegate of the installation, testing and commissioning process; and <code>/sm-csw-mp-swtc-A43-83/</code>
  - (iv) coordinate all fire stakeholder consultation. [SM-CSW-MP-SWTC-A43-84]
- (b) The QFE must have: [SM-CSW-MP-SWTC-A43-85]
  - (i) a minimum of ten years' experience as a fire engineer in a rail and tunnel environment; and <code>/SM-CSW-MP-SWTC-A43-86/</code>
  - (ii) undertaken a fire engineering role on at least two projects of a similar nature including underground stations and underground railways. [SM-CSW-MP-SWTC-A43-87]
- (c) The QFE is responsible for: [SM-CSW-MP-SWTC-A43-88]
  - (i) initiating and managing FLS stakeholder consultation; [SM-CSW-MP-SWTC-A43-89]
  - (ii) planning, preparing and updating the FEP, FEB, FER and all other fire engineering reports; [SM-CSW-MP-SWTC-A43-90]
  - (iii) the preparation and co-ordination of Martin Place Metro Station fire engineering documentation; and [SM-CSW-MP-SWTC-A43-91]
  - (iv) certifying that all as-built works, testing, commissioning, smoke testing and control system integration comply with Macquarie's FLS strategy, the FEB, and other fire engineering documents. [SM-CSW-MP-SWTC-A43-92]

#### 2.3 Proof engineer (fire)

- (a) Macquarie must engage a proof engineer (fire) to provide an independent design review and to provide a proof certification of the Project Works Fire and Life Safety Strategy.
- (b) The proof engineer (fire) must:
  - (i) be independent of the Operator and the Operator's design team including the QFE:
  - (ii) have a minimum of ten years' experience as a fire engineer in a Station environment;
  - (iii) have undertaken a fire engineering role on at least two projects of a similar nature including:
    - A. underground stations.
  - (iv) be chartered in the field of fire engineering;

- (v) review the Design Documentation including providing an independent assessment of the Martin Place Metro Station fire engineering Design Documentation and all design reports that are affected by the fire engineering requirements;
- (vi) undertake construction and commissioning reviews, including witnessing commissioning, smoke testing and control system integration as necessary to verify that the design intent of the FLS strategy and provisions including the fire engineering requirements in the approved FER are met by the constructed and commissioned Sydney Metro City & Southwest; and
- (vii) provide certification that the designed, constructed and commissioned Martin Place Metro Station meets the fire engineering requirements as defined in the approved FER;
  - A. changes to design objectives or design input parameters;
  - B. compliance with relevant Laws, Codes and Standards; and
  - C. appropriateness of assumptions, engineering methods, analysis and calculations.
- (c) The Proof engineer's (fire) report must include input data and results of any analysis/computational modelling undertaken as required and a summary of findings in the review period.

#### 2.4 Minimum system and design requirements [SM-CSW-MP-SWTC-A43-110]

- (a) Parameters defined in this section are the minimum requirement. Macquarie must analyse, define and justify all elements in support of the fire strategy and may need to adopt criteria more onerous than those defined here. [SM-CSW-MP-SWTC-A43-111]
- (b) Compliance with the prescriptive Deemed-to-Satisfy requirements of the BCA, or demonstration of equivalence with the prescriptive Deemed-to-Satisfy requirements of the BCA, does not, by itself, demonstrate that the risk to life is reduced SFAIRP. [SM-CSW-MP-SWTC-A43-112]
- (c) Compliance with the prescriptive requirements of NFPA130, or demonstration of equivalence with the prescriptive requirements of NFPA130, does not, by itself, demonstrate that the risk to life is reduced SFAIRP. [SM-CSW-MP-SWTC-A43-113]
- (d) Fire scenarios are to be classified as described in AS4825 on the following basis: /SM-CSW-MP-SWTC-A43-114]
  - (i) Design Fire those fire scenarios with a likelihood return period of 100 years or less; [SM-CSW-MP-SWTC-A43-115]
  - (ii) High Challenge Fire those fire scenarios with a likelihood return period greater than 100 years and less than or equal to 10,000 years; and <code>[SM-CSW-MP-SWTC-A43-116]</code>
  - (iii) Extreme Events Fire those fire scenarios with a likelihood return period greater than 10,000 years. [SM-CSW-MP-SWTC-A43-117]
- (e) Design Fires are to be assessed deterministically and demonstrated to provide adequate fire safety with a minimum safety factor of 1.5. [SM-CSW-MP-SWTC-A43-118]

- (f) High Challenge Fires are to be assessed deterministically and demonstrated to provide adequate fire safety with a minimum safety factor of 1.0. [SM-CSW-MP-SWTC-A43-119]
- (g) Extreme Events Fires are to be assessed against the SFAIRP principle as defined through the Rail Safety National Law and guidance from ONRSR. [SM-CSW-MP-SWTC-A43-120]
- (h) The fire strategy must, at a minimum, assess the following train scenarios: <code>[SM-CSW-MP-SWTC-A43-121]</code>
  - (i) fire on the roof of a train; [SM-CSW-MP-SWTC-A43-122]
  - (ii) fire within the passenger area of a train; and [SM-CSW-MP-SWTC-A43-123]
  - (iii) fire beneath the floor of a train. [SM-CSW-MP-SWTC-A43-124]
- (i) The assessment of train fire scenarios must, as a minimum, include the following sub-scenarios: [SM-CSW-MP-SWTC-A43-129]
  - (i) the train continuing to the next station and stopping wholly within the station. [SM-CSW-MP-SWTC-A43-130]
- (j) The fire strategy must at a minimum assess station fire scenarios including <code>[SM-CSW-MP-SWTC-A43-149]</code>
  - (i) fire on a platform; [SM-CSW-MP-SWTC-A43-150]
  - (ii) fire on a concourse / mezzanine; [SM-CSW-MP-SWTC-A43-151]
  - (iii) fire in a pedestrian adit; [SM-CSW-MP-SWTC-A43-152]
  - (iv) fire in street level entry; [SM-CSW-MP-SWTC-A43-153]
  - (v) fire in escalator pits; and [SM-CSW-MP-SWTC-A43-154]
  - (vi) fire in back-of-house areas. [SM-CSW-MP-SWTC-A43-155]
- (k) For the purposes of assessment, station fires are to be located in a worst credible position with respect to smoke conditions produced, and impact on egress, noting that these may be different locations. [SM-CSW-MP-SWTC-A43-156]
- (I) Arson fires are to be assessed on trains and in stations. As a minimum, arson scenarios should allow for the use of materials to hand. Macquarie is to conduct a risk assessment to determine if arson fire scenarios involving accelerants or with multiple fire starts should also be assessed. [SM-CSW-MP-SWTC-A43-157]
- (m) For all credible fire scenarios, Macquarie is to determine appropriate default automated fire system responses. The fire strategy is to minimise dependence on human intervention by staff. [SM-CSW-MP-SWTC-A43-158]
- (n) Irrespective of the fire scenario likelihood assessment conducted by Macquarie, the following minimum fire scenarios are to be assessed deterministically: [SM-CSW-MP-SWTC-A43-159]
  - (i) a 1MW medium growth fire in the passenger area of a train Design Fire; [SM-CSW-MP-SWTC-A43-160]
  - (ii) a 3MW medium growth fire in the passenger area of a train High-Challenge Fire; [SM-CSW-MP-SWTC-A43-161]

- (iii) a 0.5MW medium growth fire in station pedestrian audits used purely for passenger circulation Design Fire; [SM-CSW-MP-SWTC-A43-162]
- (iv) a 1MW medium growth fire in station platform and concourse areas Design Fire; and <code>ism-csw-mp-swtc-a43-163j</code>
- (v) a 2MW medium growth fire in station platform and concourse areas High-Challenge Fire. [SM-CSW-MP-SWTC-A43-164]
- (o) The following minimum tenability criteria are to be used for deterministic assessment of fire scenarios: /SM-CSW-MP-SWTC-A43-1651
  - (i) within stations and ancillary buildings: [SM-CSW-MP-SWTC-A43-169]
    - A. thermal radiation received by occupants to be less than 2.5kW/m²; [SM-CSW-MP-SWTC-A43-170]
    - B. for smoke below 2.1m above floor level, maximum smoke temperature to be 60°C, and minimum visibility to be 10m for large spaces and 5m for small spaces and in the vicinity of exits; and <code>[SM-CSW-MP-SWTC-A43-171]</code>
    - C. in a fire evacuation scenario, queuing times at exits, including escalators, in public areas of stations are not to exceed 8 minutes. [SM-CSW-MP-SWTC-A43-172]
- (p) The following categorisation of scenarios are to be used: [SM-CSW-MP-SWTC-A43-173]
  - (i) a design fire scenario and a design egress scenario results in a combined design scenario; ISM-CSW-MP-SWTC-A43-174]
  - (ii) a design fire scenario and a high-challenge egress scenario results in a combined high-challenge scenario; [SM-CSW-MP-SWTC-A43-175]
  - (iii) a high-challenge fire scenario and a design egress scenario results in a combined high-challenge scenario; [SM-CSW-MP-SWTC-A43-176]
  - (iv) a High-Challenge Fire scenario and a high-challenge egress scenario results in a combined extreme event scenario; and [SM-CSW-MP-SWTC-A43-177]
  - (v) an extreme event Fire scenario and/or an extreme event egress scenario results in a combined extreme event scenario. [SM-CSW-MP-SWTC-A43-178]
- (q) For the purposes of the fire strategy assessment, peak hour train populations are to be based on, at a minimum: ISM-CSW-MP-SWTC-A43-179]
  - (i) patronage data design scenario; [SM-CSW-MP-SWTC-A43-180]
  - (ii) peak loaded train (AW3) high-challenge scenario, if the patronage based population is less than a peak loaded train; and [SM-CSW-MP-SWTC-A43-181]
  - (iii) crush loaded train (AW4) high challenge scenario, if the patronage based population is more than a peak loaded train. [SM-CSW-MP-SWTC-A43-182]
- (r) When using patronage data for egress assessment, a minimum peak on peak factor of 0.2 is to be applied to the peak hour entry figures [SM-CSW-MP-SWTC-A43-183]
- (s) For the purposes of assessing egress at stations, the following minimum scenarios are to be assessed: [SM-CSW-MP-SWTC-A43-184]

- (i) train evacuated at station with station previously evacuated design scenario; |SM-CSW-MP-SWTC-A43-185|
- (ii) train evacuated at station with normal entraining loads on both platforms and normal detraining load on the non-incident platform design scenario; and JSM-CSW-MP-SWTC-A43-186]
- (iii) train evacuated at station with platform entraining loads incorporating a missed headway high challenge scenario. [SM-CSW-MP-SWTC-A43-187]
- (t) Egress assessments are to assess both AM peak patronage and PM peak patronage [SM-CSW-MP-SWTC-A43-188]
- (u) In stations and ancillary buildings the convective component of the fire heat release rate is to be a minimum of 0.7. [SM-CSW-MP-SWTC-A43-190]
- (v) The following is to be adopted for egress assessments: [SM-CSW-MP-SWTC-A43-191]
  - (i) the maximum travel speed of able bodied occupants when not travelling through smoke is to be 1m/s; [SM-CSW-MP-SWTC-A43-192]
  - the maximum travel speed of the mobility impaired, aged, or children when not travelling through smoke is to be 0.8m/s; [SM-CSW-MP-SWTC-A43-193]
  - (iii) the maximum travel speed when travelling through smoke with a visibility greater than 5m but less than 10m, is to be 0.7m/s; [SM-CSW-MP-SWTC-A43-194]
  - (iv) the maximum travel speed when travelling through smoke with a visibility less than 5m, is to be 0.3m/s; [SM-CSW-MP-SWTC-A43-195]
  - (v) boundary layers are to be incorporated in all egress width calculations; [SM-CSW-MP-SWTC-A43-196]
  - (vi) fire blocking an exit is to be assessed, particularly for station platform fire; [SM-CSW-MP-SWTC-A43-197]
  - (vii) egress using escalators is to assume 1 escalator is completely out-of-service and barricaded off; and [SM-CSW-MP-SWTC-A43-198]
  - (viii) egress calculations are to assess the impact of different proportions of occupants using the stairs and escalators, and are not to rely on all exits being optimally used. [SM-CSW-MP-SWTC-A43-199]

### 3 Design Documentation [SM-CSW-MP-SWTC-A43-200]

#### 3.1 General JSM-CSW-MP-SWTC-A43-201]

- (a) Macquarie must provide Design Documentation in accordance with the requirements of the section 6.3 of the SWTC. [SM-CSW-MP-SWTC-A43-202]
- (b) In addition to the requirements of section 6.3 of the SWTC, Macquarie must also provide the following specific Design Documentation in relation to each Design Stage. [SM-CSW-MP-SWTC-A43-203]
- (c) Fire engineering plan (FEP) outlining the steps in the process, the schedule of stakeholder consultation, the list of stakeholders, details of the QFE and proof engineer (fire) and a list of any secondary reports and design interfaces. [SM-CSW-MP-SWTC-A43-204]
- (d) Fire engineering brief (FEB) the FEB must be prepared generally in accordance with the requirements of IFEG and AS4825 and include a trial design, methodology for assessments and acceptance criteria. The FEB must as a minimum contain the following: [SM-CSW-MP-SWTC-A43-205]
  - (i) project scope; [SM-CSW-MP-SWTC-A43-206]
  - (ii) fire engineering design scope; [SM-CSW-MP-SWTC-A43-207]
  - (iii) fire engineering design objectives; [SM-CSW-MP-SWTC-A43-208]
  - (iv) regulatory framework; [SM-CSW-MP-SWTC-A43-209]
  - (v) relevant fire stakeholders, including summary of consultation undertaken and any agreements achieved; [SM-CSW-MP-SWTC-A43-210]
  - (vi) elemental review and description of the Martin Place Metro Station systems and operations, as it relates to the fire strategy including interfaces to other rail facilities, adjoining properties and other operators; 
    [SM-CSW-MP-SWTC-A43-211]
  - (vii) occupant characteristics, which must include [SM-CSW-MP-SWTC-A43-212]
    - A. population numbers to be used for egress assessment during; AM peak, PM peak and off-peak; [SM-CSW-MP-SWTC-A43-213]
    - B. proportion of occupants who are mobility impaired; [SM-CSW-MP-SWTC-A43-214]
    - C. distribution (e.g. end loaded vs centrally loaded platforms); [SM-CSW-MP-SWTC-A43-215]
    - D. whether static (e.g. staff) or transient (e.g. commuters) and general flow patterns; [SM-CSW-MP-SWTC-A43-216]
    - E. presence of homeless people sleeping rough; [SM-CSW-MP-SWTC-A43-217]
    - F. presence of those involved in anti-social behaviour; (e.g. graffiti vandals) [SM-CSW-MP-SWTC-A43-218]

- G. seasonal changes and school holidays; and [SM-CSW-MP-SWTC-A43-219]
- H. potential special events (e.g. from sporting venues in the vicinity; [SM-CSW-MP-SWTC-A43-220]
- (viii) hazards and preventative and protective measures; [SM-CSW-MP-SWTC-A43-221]
- (ix) fire and life safety (FLS) strategy; [SM-CSW-MP-SWTC-A43-222]
- (x) methodology for assessment, including: [SM-CSW-MP-SWTC-A43-223]
  - A. identification and risk based categorisation of all credible fire and egress scenarios; [SM-CSW-MP-SWTC-A43-224]
  - B. acceptance criteria including tenability criteria and safety factors; [SM-CSW-MP-SWTC-A43-225]
  - C. proposed method for assessing risk to operational impact; [SM-CSW-MP-SWTC-A43-226]
  - D. identification and justification of all key input parameters for quantitative analysis including smoke modelling, egress assessment, quantitative risk assessment, radiation modelling and fire brigade response; |SM-CSW-MP-SWTC-A43-227|
  - E. description of software modelling and commentary provided as to its level of validation; and <code>[SM-CSW-MP-SWTC-A43-228]</code>
  - F. a list of all assumptions; [SM-CSW-MP-SWTC-A43-229]
- (xi) preliminary analysis and modelling results; [SM-CSW-MP-SWTC-A43-230]
- (xii) trial design, including: [SM-CSW-MP-SWTC-A43-231]
  - A. proposed fire safety measures; [SM-CSW-MP-SWTC-A43-232]
  - B. required redundancies; [SM-CSW-MP-SWTC-A43-233]
  - C. preliminary cause and effect matrix of required responses for all credible scenarios; and [SM-CSW-MP-SWTC-A43-234]
  - D. proposed management of interfaces; and [SM-CSW-MP-SWTC-A43-235]
- (xiii) proposed methodology for justification of non-compliances with: [SM-CSW-MP-SWTC-A43-236]
  - A. DtS provisions of the BCA; and [SM-CSW-MP-SWTC-A43-237]
  - B. Operator standards. [SM-CSW-MP-SWTC-A43-238]
- (e) Fire engineering report (FER) the FER must be prepared generally in accordance with the requirements of IFEG and AS4825 and must as a minimum contain the following: [SM-CSW-MP-SWTC-A43-239]
  - (i) project scope; [SM-CSW-MP-SWTC-A43-240]
  - (ii) fire engineering design scope; [SM-CSW-MP-SWTC-A43-241]
  - (iii) fire engineering design objectives; [SM-CSW-MP-SWTC-A43-242]
  - (iv) regulatory framework; [SM-CSW-MP-SWTC-A43-243]

- (v) relevant fire stakeholders, including summary of consultation undertaken (minutes to be attached) and agreements obtained; [SM-CSW-MP-SWTC-A43-244]
- (vi) general description of the Sydney Metro City & Southwest and detailed description of the Martin Place Metro Station; [SM-CSW-MP-SWTC-A43-245]
- (vii) infrastructure, systems and operations, as it relates to the fire strategy; [SM-CSW-MP-SWTC-A43-246]
- (viii) must specifically address interfaces to other rail facilities, adjoining properties and other operators; [SM-CSW-MP-SWTC-A43-247]
- (ix) occupant characteristics, which must include: [SM-CSW-MP-SWTC-A43-248]
  - A. population numbers to be used for egress assessment during AM Peak, PM Peak and off-peak; [SM-CSW-MP-SWTC-A43-249]
  - B. proportion of occupants who are mobility impaired; [SM-CSW-MP-SWTC-A43-250]
  - C. distribution (e.g. end loaded vs centrally loaded platforms); [SM-CSW-MP-SWTC-A43-251]
  - D. whether static (e.g. staff) or transient (e.g. commuters) and general flow patterns; [SM-CSW-MP-SWTC-A43-252]
  - E. presence of homeless people sleeping rough; [SM-CSW-MP-SWTC-A43-253]
  - F. presence of those involved in anti-social behaviour (e.g. graffiti vandals); [SM-CSW-MP-SWTC-A43-254]
  - G. seasonal changes and school holidays; and [SM-CSW-MP-SWTC-A43-255]
  - H. potential special events (e.g. from sporting venues in the vicinity; [SM-CSW-MP-SWTC-A43-256]
- (x) hazards and preventative and protective measures; [SM-CSW-MP-SWTC-A43-257]
- (xi) an assessment of all credible scenarios identified in the FEB, and in accordance with the methodology agreed in the FEB, including: [SM-CSW-MP-SWTC-A43-258]
  - A. results of all quantitative and qualitative assessment; [SM-CSW-MP-SWTC-A43-259]
  - B. all design inputs and assumptions; and [SM-CSW-MP-SWTC-A43-260]
  - C. all inputs to risk assessments are to be agreed during stakeholder workshops; [SM-CSW-MP-SWTC-A43-261]
- (xii) a detailed description of the FLS strategy covering: [SM-CSW-MP-SWTC-A43-262]
  - A. integration with fire safety elements of rail systems, rolling stock and operations; [SM-CSW-MP-SWTC-A43-263]
  - B. means of escape for all occupants including the mobility impaired, including exit routes, travel distances, occupant numbers, exit widths, and fire protection of exit routes; [SM-CSW-MP-SWTC-A43-264]

- C. fire compartmentation and fire resistance, and fire hazard properties of materials; /SM-CSW-MP-SWTC-A43-2651
- D. smoke control; [SM-CSW-MP-SWTC-A43-266]
- E. fire suppression systems, including sprinklers and gaseous suppression; [SM-CSW-MP-SWTC-A43-267]
- F. automatic fire detection; [SM-CSW-MP-SWTC-A43-268]
- G. occupant warning systems; [SM-CSW-MP-SWTC-A43-269]
- H. emergency lighting and signage; [SM-CSW-MP-SWTC-A43-270]
- I. firefighting access and facilities; [SM-CSW-MP-SWTC-A43-271]
- J. manual firefighting equipment; [SM-CSW-MP-SWTC-A43-272]
- K. emergency and other power requirements; [SM-CSW-MP-SWTC-A43-273]
- L. fire incident management; and [SM-CSW-MP-SWTC-A43-274]
- M. fire related operational requirements, maintenance and housekeeping; [SM-CSW-MP-SWTC-A43-275]
- (xiii) comprehensive list of required fire safety measures, including: [SM-CSW-MP-SWTC-A43-276]
  - A. cause and effect matrix of required responses for all credible scenarios; /SM-CSW-MP-SWTC-A43-277/
  - B. detail not prescribed in design standards; and [SM-CSW-MP-SWTC-A43-278]
  - C. relevant inputs and assumptions that have formed the basis of the assessment; [SM-CSW-MP-SWTC-A43-279]
- (xiv) detailed justification of non-compliances with: [SM-CSW-MP-SWTC-A43-280]
  - A. DtS provisions of the BCA; and [SM-CSW-MP-SWTC-A43-281]
  - B. Operator standards; [SM-CSW-MP-SWTC-A43-282]
- (xv) a detailed description of interfaces with other systems and project elements; [SM-CSW-MP-SWTC-A43-283]
- (xvi) if the FER is dependent on other reports, a document map is to be provided identifying the linkages. All documents are to be issued before final approval can be obtained; and <code>/SM-CSW-MP-SWTC-A43-2841</code>
- (xvii) the SFAIRP argument. [SM-CSW-MP-SWTC-A43-285]
- (f) Macquarie must provide the following certificates (and any supporting documentation as required) to tthe Principal's Representative and the Independent Certifier: [SM-CSW-MP-SWTC-A43-286]
  - (i) certification by the QFE of the fire engineering design as documented in the approved FER; [SM-CSW-MP-SWTC-A43-287]
  - (ii) certification by the Proof engineer (fire) of the fire engineering design as documented in the approved FER; [SM-CSW-MP-SWTC-A43-288]

- (iii) certification by the QFE that the installed and commissioned Works meet the requirements of the Sydney Metro City & Southwest fire engineering design as documented in the approved FER; [SM-CSW-MP-SWTC-A43-289]
- (iv) certification by the Proof engineer (fire) that the installed and commissioned Works meet the requirements of the Sydney Metro City & Southwest fire engineering design as documented in the approved FER; [SM-CSW-SPR-A43-137]
- (v) certification of the installed and commissioned Works by the QFE and the Proof Engineer (fire) cannot be conditional on the satisfactory completion of any works, unless agreed in writing with the Principal; and <code>[SM-CSW-SPR-A43-343]</code>
- (vi) certification of the installed and commissioned Works by the QFE and the Proof Engineer (fire) must include sufficient detail and evidence that a thorough inspection has been conducted, including:
  - A. dates of inspections and names of those conducting the inspections; [SM-CSW-MP-SWTC-A43-293]
  - B. a breakdown of the elements of the fire strategy inspected. These may have been verified by various means including visual inspection, witnessing of fire tests in accredited testing facilities, witnessing commissioning of active systems, review of test reports, letters of opinion, and installation certificates prepared by others, active testing of systems including interlocks between systems (including hot or warm smoke tests), and accompanying and witnessing the inspection by others (e.g. FRNSW); and [SM-CSW-MP-SWTC-A43-294]
  - C. active testing is to confirm all system responses as defined in the cause and effect matrix contained in the approved FER. [SM-CSW-MP-SWTC-A43-295]



## Sydney Metro City & Southwest

**Station Delivery Deed** 

Martin Place Metro Station Project

Schedule C1
 Scope of Works and Technical Criteria

Appendix 62 – Agreed Exceptions

PROJECT	Martin Place Metro Station	DATE	11 November 12 2019September 2018
GROUP	Sydney Metro City & Southwest	STATUS	FINAL
AUTHOR	Sydney Metro	REVISION	7. <u>6</u> 4
COMPANY	Sydney Metro	FILE NUMBER	SM-17-00075191
FILE NAME	MPSD Schedule C1 SWTC Appendix 62 - A	greed Exceptions	

## Contents

1	General	1
2	Agreed Exceptions to the SWTC	2
3	Agreed exceptions to the Room Data Sheets	5
4	Agreed Line-wide Design Assumptions	11
4.1	TVS and TES equipment Acoustic Output	11
5	Mandated elements within the Design Stage 1	14
6	Design Elements for further investigation	18
Sche	edule 1 Line-wide cable containment schedule	22

### 1 General

(a) This Appendix 62 defines the exceptions to the SWTC, mandated items and design elements for further investigation that have been agreed between the Principals Representative and Macquarie.

## 2 Agreed Exceptions to the SWTC


- (a) The elements and features of Macquarie's Design Stage 1 that have been agreed as exceptions to the SWTC are noted in Table 1 below.
- (b) Such adoption will not in any way limit or otherwise affect Macquarie's obligations, or the Principal's Representative's rights, under the deed, including the warranty given by Macquarie under clause 20.2 of the deed, and that the Design Stage 1 has been prepared by Macquarie and will be fit for its intended purpose.

 Table 1
 Agreed exceptions to the SWTC

Item	Agreed exceptions to the SWTC
1.	Where the station entry height requirements of section 2.7 of Appendix 11 cannot be met, entry height must be preserved as a minimum to extents indicated in CSWSMP-MAC-SMA-AT-TP-999951 Station Entrance Heights in Schedule C3, including the following conditions:
	i) there must be no encroachment into these minimum heights with the exception of required signage and wayfinding elements;
	ii) the relationship of the reduced heights to areas with larger heights, adjacent voids and atria described in that report must be maintained in order to mitigate the impact of the reduced heights;
	iii) demonstration that the ceiling heights of architectural finishes have been maximised.
2.	Where the headroom requirements of section 2.11.2 of Appendix 11 cannot be met, headroom must be preserved as a minimum to extents indicated in CSWSMP-MAC-SMA-AT-REP-949918 — Station Headroom Report Schedule C3 Rev G, including the following conditions:
	i) there must be no encroachment into these minimum heights with the exception of required signage and wayfinding elements;
	ii) the relationship of the reduced heights to areas with larger heights, adjacent voids and atria described in that report must be maintained in order to mitigate the impact of the reduced heights;
	iii) Macquarie must investigate additional clear heights where possible to public areas below 3.5m in height, even if heights can only be increased in localised areas; and
	iv) demonstration that the ceiling heights of architectural finishes have been maximised.
	v) all proposed non-compliances must be clearly identified in Design Stage 2 and Design Stage 3 design documentation.
3.	Where the headroom requirements of section 2.3 (b) (i) of Appendix 16 cannot be


ltem	Agreed exceptions to the SWTC
	met, headroom must be preserved as a minimum to extents indicated in CSWSMP-MAC-SMA-AT-REP-949918 – Station Headroom Report in Schedule C3 Rev G, including the following conditions:
	<ul> <li>the relationship of the reduced heights to areas with larger heights, adjacent voids and atria described in that report must be maintained in order to mitigate the impact of the reduced heights; and</li> </ul>
	ii) Macquarie must investigate additional clear heights where possible, even if heights can only be increased in localised areas.
4.	Where the requirements of section 2.1 (d) of Appendix 11 cannot be met with respect to avoiding dead ends at the paid connection between Sydney Trains platforms and Metro Martin Place Station, any such dead end must be no worse than the extents provided within Design Stage 1
5.	Where trees are required as a planning condition by the City of Sydney these are to conform to the agreed technical requirements of the City of Sydney and will supersede the requirements stated in the SWTC.
	Subject to the City of Sydney requiring trees in the Primary Plaza or Secondary Plaza, Macquarie shall minimise loss of retail area due to the impact of tree pits on station head height. The required drainage of these pits will be implemented in accordance in the following order of preference:
	i) kerb or gutter on Castlereagh Street
	ii) High level in the retail areas and connect to storm line in Castlereagh Street;
	iii) Connect by gravity to the large oviform in Castlereagh Street; and
	iv) Sumps in the bottom of the south shaft
6.	Where the requirements of section 2.11.1 (e) of Appendix 11 cannot be met with respect to the provision of resting points on intermediate staircase landings, landings must be provided as a minimum to the extents indicated in CSWSMP-MAC-SMA-AT-TP-999952 in Schedule C3 Staircase Non-Compliance Report and CSWSMP-MAC-SMP-AT-SKE-000074 South Site Fire Egress Strategy Report Rev B.
7.	Where the TVS Plenum, OTE, TES are referenced within the SWTC including the IRS, it is noted that this does not form part of the scope of works until a variation is agreed
8.	Lift and Escalator space provisions and vertical configuration in accordance with Schedule C3.
9.	The proposed louvre separations detailed in the Design Stage 1 and the supporting information of Louvre CFD Modelling Proposal Ref TN-ESD-001 dated 12/01/18 is accepted by Metro.
	If the spacing of the identified non-compliant louvers is reduced from the dimensions shown in the approved separations, Appendix 30 Section 2.2.5 is applied.
10.	Electronic Ticketing System Interface for provision of equipment Refer to Figure 1


Item	Agreed exceptions to the SWTC
11.	Macquarie are not required to install any hoarding to the tunnel portals as detailed in SWTC main body, section 6.5.12.





# 3 Agreed exceptions to the Room Data Sheets


(a) The following requirements supersede those stated in Appendix 25(b) Room Data Sheets.















Figure 2 Tunnel Vent Fan Schematic

# 4 Agreed Line-wide Design Assumptions

(a) The following assumptions constraining the Line-wide design are the basis of Metro Martin Place Design Stage 1. Any changes resulting in the maximum parameters described below being exceeded impacting on Macquarie's ability to comply with RDS, shaft provision or cable containment requirements, an instruction shall be required from the Principal.

Category	Reference
TVS and TES equipment Acoustic Output	Refer to section 4.1
Line-wide Electrical Loads and UPS	Refer to Table 3
Line-wide Equipment Room Heat Dissipation Allowances	Refer to Table 4
Space Provision for Line-wide Cable Containment at Martin Place	Refer to Schedule 1

### 4.1 TVS and TES equipment Acoustic Output







## 5 Mandated elements within the Design Stage 1

- (a) The elements and features of Macquarie's Design Stage 1 and associated diagrams must be preserved as noted in Table 3.
- (b) Such adoption will not in any way limit or otherwise affect Macquarie's obligations, or the Principal's Representative's rights, under the deed, including the warranty given by Macquarie under clause 20.2 of the deed, and that the Design Stage 1 has been prepared by Macquarie and will be fit for its intended purpose.

 Table 5
 Mandated elements from the Design Stage 1

Item	Mandated elements from the Design Stage 1
1.	As highlighted on Figure 1 & 2 access to daylight from the northern entry must be preserved as a minimum to that in the Design Stage 1.
2.	The view and sightline, to and from Martin Place to the south entry must be maintained to the extent shown in Figure 3.
3.	The size of the floor void at the south concourse B1 level is to be maintained as a minimum as shown in Figure 3.

Figure 3 Minimum extent of daylight and entry connectivity/activation to be preserved at the Northern Entry



#### Martin Place Metro Station





Minimum extent of daylight access to be preserved

Minimum extent of entry connectivity / activation


Background information shown is taken from Grimshaw Drawings: CSWSMP-MAC-SMN-AT-DRG-DA-509900 (rev H) Sheet 1 of 1

Figure 4 Minimum extent of daylight access to be preserved at the south entry

#### Martin Place Metro Station


DIAGRAM 1 Sheet 1 of 1 (Not to Scale)





Background information shown is taken from Grimshaw Drawing: CSWSMP-MAC-SMN-AT-DRG-DA-

Figure 5 View and sightline into Martin Place required to be provided at the south entry



#### South Entry

#### Martin Place Metro Station

DIAGRAM 5 Sheet 1 of 1 (Not to Scale)

Minimum extent of view / sightline to and from Martin Place from station south entry

Glazing may be frosted subject to final tenancy design solution and requirements


\_\_\_\_\_\_\_ Treatment subject to final tenancy design solution and requirements

Background information shown is taken from Tzannes DRP Presentation given to Metro 07 August 2018


## 6 Design Elements for further investigation


- (a) The elements and features listed in Table 4 and associated diagrams must be investigated by Macquarie for potential enhancement to the Design Stage 1. A report must be produced by Macquarie identifying the customer outcomes and assessing the feasibility of implementing the elements identified in Table 4 for review by the Principal's Representative.
- (b) Subject to this review, the Principal's Representative may instruct these changes to proceed through the variation process in accordance with the deed. Such adoption will not in any way limit or otherwise affect Macquarie's obligations, or the Principal's Representative's rights, under the deed, including the warranty given by Macquarie under clause 20.2 of the deed, including that the Design Stage 1 has been prepared by Macquarie and will be fit for its intended purpose.



























#### SCHEDULE 10

#### Amendments to Schedule E1 of the Initial SDD

With effect from the Effective Date, Schedule E1 of the Initial SDD is deleted and replaced with the version **included** in this Schedule 10, with the amendments to the version included in the Initial SDD shown in mark-up.

### SCHEDULE E1 Payment Schedule










































# Amendments to Schedule E4 of the Initial SDD


With effect from the Effective Date, Schedule E4 of the Initial SDD is deleted and replaced with the version **included** in this Schedule 11, with the amendments to the version included in the Initial SDD shown in mark-up.

# SCHEDULE E4











## New Schedule E9 of the Revised SDD

With effect from the Effective Date, a new Schedule E9 in the form **included** in this Schedule 12 is inserted into the Revised SDD.

# SCHEDULE E9 Optional Conditions

OPTIONS	DESCRIPTION	COST ADJUSTMENT	CRITERIA TO BE MET FOR RELEVANT OPTIONAL CONDITION TO BE REQUIRED
Optional Condition 1	The works required pursuant to section 2.2.9(a)(i) and section 2.2.9(a)(ii) of the SWTC (50 Martin Place Works) can only be carried out between the hours of		



OPTIONS	DESCRIPTION	COST ADJUSTMENT	CRITERIA TO BE MET FOR RELEVANT OPTIONAL CONDITION TO BE REQUIRED
Optional Condition 2	Acceleration to achieve Portion 1 Date for Construction Completion of	Optional Condition 2 Amount:	

## Amendments to Schedule F1 of the Initial SDD

With effect from the Effective Date:

- (a) the cover page for Schedule F1 of the Initial SDD is deleted and replaced with the version **included** in this Schedule 13, with the amendments to the version included in the Initial SDD shown in mark-up;
- (b) the USB drive titled "USP SDD Schedule F1" is being supplemented by the new USB drive titled "SDD DoV amended Schedule F1" to incorporate the Electronic Files being amended or replaced (as applicable) pursuant to this deed; and
- (c) the Electronic Files that are being replaced pursuant to this deed are set out in the table below:

ITEM	SCHEDULE	DESCRIPTION OF INITIAL SDD ELECTRONIC FILE	DESCRIPTION OF REPLACEMENT SDD ELECTRONIC FILE
1.	Schedule A2	08.81.03 Portions Mark up 18 09 06 condensed v2.5	SMCSWSMP-SMD-SMP-CO- PLN-000959.00.INF.00.01
2.	Schedule A2	08.81.01 Milestone Mark up 18 08 17 condensed v2.2	SMCSWSMP-SMD-SMP-CO- PLN-000958.00.INF.00.01
3.	Annexure D	NWRLSRT-RPS-SMP-SR- DWG-000045-A.3-Martin Place USP Site Access Plan	NWRLSRT-RPS-SMP-SR- DWG-000045-B.3-Martin Place USP Site Access Plan

# SCHEDULE F1 Electronic Documents

All electronic files identified below are saved to the USB labelled "USP SDD Schedule F1" or the USB labelled "SDD DoV – amended Schedule F1" (as applicable):

Document Number	Description of Electronic File				
Schedule A2	Drawings referred to in Section 2 of Schedule A2				
	(Refer to "Schedule A2" folder on Schedule F1)				
Schedule A16	Drawings referred to in Attachment A of Schedule A16				
Schedule C1	CSWSMP-MAC-SMP-EN-BRF-999901 Over Track Exhaust System Reverse Brief Rev 29-03-2019				
	SMP-SKE-EL-0033-5 Cable Containment in C7 Adit				
	CSWSMP-MAC-SMP-PD-REP-999901 Station Pedestrian				
	Planning Report Rev I				
	<ul> <li>CSWSMP-MAC-SMA-AT-REP-949918 Station Headroom Report Rev G</li> </ul>				
	• CSWSMP-MAC-SMP-BS-REP-999904 Station Plant Replacement Strategy Rev F				
	<ul> <li>CSWSMP-MAC-SMP-AT-SKE-000074 South Site Fire</li> <li>Egress Strategy Report Rev 17-05-2019</li> </ul>				
Schedule C3	Documents referred to in Section 2 of Schedule C3				
	(Refer to "Schedule C3" folder on Schedule F1)				
Schedule E5	Contract Works Insurance Policy				
	Endorsement 1 to Contract Works Policy				
	Public and Products Liability Insurance Policy				
	Memorandum of Insurance (Excess Liability Insurance – Project Specific issued or				
	Endorsement 1 to Public & Products Liability Policy				
	DSU Insurance Policy				
	(Refer to "Schedule E5" folder on Schedule F1)				
Annexure B	Documents referred to in Annexure B				
	(Refer to "Annexure B" folder on Schedule F1)				
Annexure C	Framework agreement – Schedule 2 (DSI Contracts –     Indicative scope and pricing schedule)				
	<ul> <li>Framework agreement – Schedule 12 (Pre-Agreed Changes), section 4</li> </ul>				
	Schedule 12 (Pre-Agreed Changes), section 5				
	(Refer to "Annexure C" folder on Schedule F1)				
Annexure D	Drawings referred to in Table 1 of Section 1.3				
	(Refer to "Annexure D" folder on Schedule F1)				

# Execution versionSchedule 13 - Amendments to Schedule F1 of the Initial SDD

Annexure F	•	Schedules to the TSE Contract, including the SWTC (Refer to "Annexure F" folder on Schedule F1)
Annexure G		Înitial SDD Program
		Revision: 'Contract Submission')
		(Refer to "Annexure G" folder on Schedule F1)

## **Amendments to Annexure B of the Initial SDD**

With effect from the Effective Date, Annexure B of the Initial SDD is deleted and replaced with the version **included** in this Schedule 14, with the amendments to the version included in the Initial SDD shown in mark-up.

# ANNEXURE B Information Documents

The information set out in the table below, which was provided in the Sydney Metro City & Southwest – Martin Place Station – Stage 3 USP Data Room (**Data Room**) or provided separately by the Principal directly to Macquarie, are Information Documents for the purposes of limb (a) of the "Information Documents" definition in this deed and are included in Schedule F1 as electronic files.

No.	Title of Information Document
1	Engineering Management (SM EM-MM-101) V3
2	Sydney Metro CAD-GIS-BIM Manual (SM EM-PW-304) V4
3	Sydney Metro EIR (SM EM-ST-203) V2.1
4	CMP SM-Sydney Trains Interface Sub-CCB (SM-EM-ST-214) V3
5	Sydney Metro Industry Curriculum (SMIC) Major Contracts Requirements (SM ES-FT-433) V4
6	Major Contracts Workforce Development Profile Template (SM ES-FT-435) NA
7	Sydney Metro City and Southwest Sustainability Reporting Template (SM ES-FT-439) NA
8	Sydney Metro Planning Approval Consistency Assessment Procedure (SM ES-PW-314) V2
9	Sydney Metro CEMF (SM ES-ST-204) V3.1
10	CSW Draft Sustainability Strategy (SM ES-ST-211) July 17-24
11	Principals General Specifications – G10 – Traffic and Transport Management (SM ES-ST-214) V0.2
12	Sydney Metro Audit & Assurance Standard (SM QM-ST-202) V4
13	Sydney Metro Overarching Community Communications Strategy (SM CE-ST-202) V5.4
14	Sydney Metro Program Safety Assurance Plan (SM PS-SG-001) V3
15	Sydney Metro Principal Contractor Health and Safety Standard (SM PS-ST-221) V4
16	Sydney Metro Chain of Responsibility Standard (SM PS-ST-222) V2
17	Sydney Metro Risk Management Standard (SM RM-ST-201) V4
18	CSW Environmental Reporting Template (SM ES-FT-421) NA
19	CSW Workforce Development Report Template (SM ES-FT-423) NA
20	Aboriginal Participation Plan Template (SM ES-FT-426) NA
21	Aboriginal Participation Report Template (SM ES-FT-427) NA

No.	Title of Information Document
22	Training Needs Analysis Template (SM ES-FT-432) NA
23	Sydney Metro Environment and Sustainability Policy (SM ES-MM-102) NA
24	Environmental Incident Classification Procedure (SM ES-PW-303) V4
25	Water Discharge and Reuse Procedure (SM ES-PW-309) V2
26	CSW Construction Noise Vibration Strategy (SM-ES-ST-210) V3
27	Sydney Metro Brand Guidelines March 18
28	Sydney Metro Climate Resilience Report (NWRLSRT-PBA-SRT-SU-REP) C
29	Sydney Metro Construction Complaints Management System (SM-17-00088079) V6.3
30	Sydney Metro Construction Traffic Management Framework V4.5
31	TfNSW Aboriginal Participation in Construction (APIC) Policy June 18
32	Not used
33	Air Emission Data Collection Workbook (TfNSW 9TP-FT-439) NA
34	TfNSW Climate Risk Assessment Guidelines (TfNSW 9TP-SD-081) V3
35	TfNSW Carbon Estimate Reporting Tool Guide (CERT) NA
36	TfNSW Carbon Estimate Reporting Tool (CERT) V1.1
37	TfNSW Use of Social Media Policy (online) (TfNSW CP13003.1) V1.4
38	TfNSW Editorial Style Guidelines (online) June 18
39	Sydney Metro Chatswood to Sydenham Design Guidelines (SRT-UD-REP0000003) E
40	TfNSW Ticketing Self Service Machines Placement Principles (A4683915) V1.2
41	Green Building Council of Australia GS Design & As-Built Sydney Metro Rating Tool Technical Manual – (21072017) NA
42	Wayfinding Planning Guide Sydney Metro V3
43	Northwest Climate Change Risk Assessment and Adaption Study OTS (PIMS-SP-18/03) B
44	TfNSW Safety Change Management Standard (20-ST-006) V4
45	
46	Sydney Metro Customer Centred Design Guidebook V1

# Schedule 14 - Amendments to Annexure B of the Initial SDD Execution version

No.	Title of Information Document
47	
<u>48</u>	

# Amendments to Annexure D of the Initial SDD

With effect from the Effective Date, Annexure D of the Initial SDD is deleted and replaced with the version **included** in this Schedule 15, with the amendments to the version included in the Initial SDD shown in mark-up.

#### ANNEXURE D

#### Site Access Schedule

#### 1. OVERVIEW AND SCOPE

#### 1.1 General

- (a) This Annexure D identifies:
  - (i) the Principal Construction Site;
  - the Early Site Access Date, Site Access Date, Site Access Expiry Date and Construction Licence Sunset Date for each part of the Principal Construction Site to the extent relevant;
  - the restrictions on access, possession and use that will apply to Macquarie's access to or use of each part of the Principal Construction Site; and
  - (iv) the restrictions on the type of Project Works or Temporary Works that may be constructed on each part of the Principal Construction Site.
- (b) This Annexure D is subject to the requirements of:
  - (i) this deed; and
  - (ii) any other document or condition referred to in this Annexure D or in the "Restrictions upon access, possession and use" column of this Annexure D,

and, in particular, must be read in conjunction with clauses 5.1, 10, 11, 12, 13, 17 of this deed.

#### 1.2 References

In this Annexure D, a reference to:

- (a) Martin Place USP Site Access Plan is a reference to the drawings described in Table 1 of section 1.3 of this Annexure D;
- (b) Martin Place Construction Lease has the meaning given to the term "Construction Lease" in clause 17.2(k);
- (c) an Area is a reference to an area of land depicted in the Martin Place USP Site Access Plan with the relevant individual Area reference (e.g. Area "A4"); and
- (d) Lot [No.] DP [No.] are references to land contained in the lots and deposited plans (DPs) registered with LRS as at the Commencement Date under the Real Property Act 1900 (NSW); and
- (d)(e) Bligh Street Construction Lease means sublease registered dealing number AN529079.

#### 1.3 Drawings

This Annexure D contains the drawings identified in Table 1 of this section 1.3, which are included in Schedule F1 as electronic files.

## Table 1 Drawings

Drawing number	Revision	Drawing title (number of sheets)	Electronic file reference
NWRLSRT-RPS-SMP- SR-DWG-000045-B.3- Martin Place USP Site Access PlanNWRLSRT- RPS SMP-SR-DWG- 000045-A.3-Martin Place USP Site Access Plan	A <u>B</u> .3	Sydney Metro City and Southwest Martin Place Metro Station Project Figure 2.1 Principal Construction Site Drawing (Sheets 1 to 2)	NWRLSRT-RPS-SMP-SR- DWG-000045-B.3-Martin Place USP Site Access PlanNWRLSRT-RPS-SMP- SR-DWG-000045-A.3- Martin Place USP Site Access Plan

## 1.4 Explanation of section 2 to section 76

- (a) The tables in sections 2 to 76 of this Annexure D comprise 7 columns as follows:
  - (i) "Area of Principal Construction Site" specifies the specific parcel of land within the Principal Construction Site;
  - (ii) "Early Site Access Date" is the earliest date on which, if the Principal's Representative gives Macquarie a notice under clause 17.2(e), the Construction Licence in respect of the land referred to in the corresponding "Area of Principal Construction Site" column may commence without acceptance by Macquarie pursuant to clause 17.2(g), and must be read in conjunction with the corresponding "Site Access Expiry Date" and "Restrictions upon access, possession and use" columns;
  - (iii) "Site Access Date" is the date on which the Principal will give Macquarie access to the land referred to in the corresponding "Area of Principal Construction Site" column, and must be read in conjunction with the corresponding "Site Access Expiry Date" and "Restrictions upon access, possession and use" columns;
  - (iv) "Site Access Expiry Date" is the date on which the Principal is no longer required to give Macquarie access to the land referred to in the corresponding "Area of Principal Construction Site" column;
  - (v) "Construction Licence Sunset Date" is the date on which, if the Principal has not provided Macquarie with access to the land referred to in the corresponding "Area of Principal Construction Site" column, clause 45.6 applies (if relevant);
  - (vi) "Restrictions upon access, possession and use" either:
    - (A) contains a cross reference to a document; or
    - (B) specifies terms and conditions,

with which Macquarie must comply in accessing or occupying the land referred to in the corresponding "Area of Principal Construction Site" column; and

(vii) "Restrictions on type of work" are the restrictions on the type of work that may be carried out by Macquarie on the land referred to in the corresponding "Area of Principal Construction Site" column.

## 1.5 General terms and restrictions upon access

The "Restrictions upon access, possession and use" columns of sections 2 to  $\underline{76}$  do not limit Macquarie's obligations to comply with this deed (including the SWTC) or the Project Plans.

#### 1.6 Boundaries

- (a) Subject to section 1.6(b), each Area in the Martin Place USP Site Access Plan contains the land enclosed by the plan area represented for that Area in the Martin Place USP Site Access Plan.
- (b) Areas in the Martin Place USP Site Access Plan are unrestricted in height and depth above and below the plan area represented in the Martin Place USP Site Access Plan, unless a limit is specified in the Martin Place USP Site Access Plan or this Annexure D.
- (c) Where boundaries of the Principal Construction Site are identified as curved in the Martin Place USP Site Access Plan, the boundary is defined by the schedule of curved boundaries.

## 2. PRINCIPAL LAND FORMING AREA 1 OF THE PRINCIPAL CONSTRUCTION SITE

No	Area of Principal Construction Site	Early Site Access Date	Site Access Date	Site Access Expiry Date	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on type of work
1.	The part of Lot 1 DP526161 that is above RL 16.05.					Local intrusions and minor benching works beneath RL 16.05 for the purpose of retention works and ground anchoring are permissible.	N/A

## 3. PRINCIPAL LAND FORMING AREA 2 OF THE PRINCIPAL CONSTRUCTION SITE

No	Area of Principal Construction Site	Early Site Access Date	Site Access Date	Site Access Expiry Date	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on type of work
1.	The part of Lot 2 DP929277 that is between RL 16.05 and RL 32.19.					Local intrusions and minor benching works beneath RL 16.05 for the purpose of retention works and ground anchoring are permissible.	N/A

No	Area of Principal Construction Site	Early Site Access Date	Site Access Date	Site Access Expiry Date	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on type of work
2.	The part of Lot 1 DP929277 that is between RL 16.05 and RL 32.19.					Local intrusions and minor benching works beneath RL 16.05 for the purpose of retention works and ground anchoring are permissible.	N/A
3.	The part of Lot 1 DP173027 that is between RL 16.05 and RL 32.19.					Local intrusions and benching works beneath RL 16.05 for the purpose of retention works and ground anchoring are permissible.	N/A
4.	The part of SP13171 that is between RL 16.05 and RL 32.19.					Local intrusions and minor benching works beneath RL 16.05 for the purpose of retention works and ground anchoring are permissible.	N/A

No	Area of Principal Construction Site	Early Site Access Date	Site Access Date	Site Access Expiry Date	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on type of work
5.	The part of Lot 2 DP548142 that is between RL 16.05 and RL 32.19.					Local intrusions and minor benching works beneath RL 16.05 for the purpose of retention works and ground anchoring are permissible.	N/A
6.	The part of Lot 1 DP222356 that is between RL 16.05 and RL 32.19.					Local intrusions and minor benching works beneath RL 16.05 for the purpose of retention works and ground anchoring are permissible.	N/A

## 4. PRINCIPAL LAND FORMING AREA 3 OF THE PRINCIPAL CONSTRUCTION SITE

No	Area of Principal Construction Site	Early Site Access Date	Site Access Date	Site Access Expiry Date	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on type of work
1.	The part of Lot 1 DP526161 that is below RL 16.05 and the part of Lot 131 in DP 1232469 located within Lot 1 DP526161.					N/A	N/A

No	Area of Principal Construction Site	Early Site Access Date	Site Access Date	Site Access Expiry Date	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on type of work
2.	The part of Lot 2 DP929277 that is below RL 16.05.					N/A	N/A
3.	The part of Lot 1 DP929277 that is below RL 16.05.					N/A	N/A
4.	The part of Lot 1 DP173027 that is below RL 16.05.					N/A	N/A
5.	The part of SP13171 that is below RL 16.05.					N/A	N/A
6.	The part of Lot 2 DP548142 that is below RL 16.05.					N/A	N/A
7.	The part of Lot 1 DP222356 that is below RL 16.05.					N/A	N/A

## 5. PRINCIPAL LAND FORMING AREA 4 OF THE PRINCIPAL CONSTRUCTION SITE

No	Area of Principal Construction Site	Early Site Access Date	Site Access Date	Site Access Expiry Date	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on type of work
1.	The part of Lot 2 DP1103195 that is below RL 32.10.					N/A	N/A
2.	The part of Lot 1 DP1103195 that is below RL 32.10.					N/A	N/A
3.	The part of R88056 above Lot 1 DP260232.					Access is subject to the "Permitted Use" (as that term is defined in the Martin Place Construction Lease) and handover obligations of the Martin Place Construction Lease.	The only works that may be constructed in this area are Local Area Works and Service Works
4.	Lot 1 DP260232					N/A	

5.	Lot 5 DP984182		Access is subject to the "Permitted Use" (as that term is defined in the Martin Place Construction Lease) and handover obligations of the Martin Place Construction Lease.	The only works that may be constructed in this area are Local Area Works and Service Works
6.	The area where the concourse link tunnel will be excavated by Macquarie as shown indicatively in the Martin Place USP Site Access Plan to the extent located below Lot 1 DP182023 that is located within the Principal's Land.		N/A	N/A

			 er oron <u>o crreatire</u>	iones to Aimexare B	
7.	To the extent not			N/A	N/A
1.	covered by rows 1-6			IN/A	IVA
	of this table, the				
	areas excavated by				
	the TSE Contractor				
	under the TSE				
	Contract being:				
					1
	(a) the entirety of				
	the adits known				
	as "Adit A5a"				
	and "Adit A5b",				
	from the				
	excavation line				
	of the south				
	shaft to the				
	collar of the				
	intersection				
	with running				
	tunnels known				
	as "RT02" and				
	"RT01",				
	respectively;				
	(b) the entirety of				
	the adit known				1
	as "Adit A4",				
	<u>including</u> the				1
	connection to				
	the Sydney				i i
	<u>Trains</u> <u>Martin</u>				
	Place Station				
	<u>Platform</u> and	A 1			10
	hoarding area;				

(c) the entirety of			
the adit known			
as "Adit A8",		- 110	
including the		111	
elevator shaft;		- 1	
(d) the entirety of			
the adit known			
as "Adit A7", up		1)	
to the point of		1	
intersection			
with the adit			
known as "Adit			
A3"; and			
(e) the escalator			
barrel		1	
excavation			
under 50 Martin		4	
Place, up to			
within 1 metre			
from the			
opening to the			
adit known as			
"Adit A3".			

## 6. PRINCIPAL LAND FORMING AREA 5 OF THE PRINCIPAL CONSTRUCTION SITE

No	Area of Principal Construction Site	Early Site Access Date	Site Access Date	Site Access Expiry Date	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on type of work
1.	The area excavated by the TSE Contractor under the TSE Contract that is shown indicatively as Area 5 in the Martin Place USP Site Access Plan to the extent located within Lot 131 DP1232469 and Lot 132 in DP 1232469 and including:  (a) the entirety of the Martin Place Pedestrian Adits; and  (a) (b) the entirety of Martin Place Platform Caverns, but excluding all areas of the Running Tunnels that extend beyond the northern and southern headwalls for both RT01 and RT02.					N/A	N/A

# 7. AREA 6 OF THE PRINCIPAL CONSTRUCTION SITE

No Area of Principal Construction Site	Early Site Access Date	Site Access Drate	Site Access Exolin-Date	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on Gate of Back
1. Lot 1 DP 626651					Access is subject to the "Permitted Use" (as that term is defined in the Bligh Street Construction Lease)	Except where and to the extent that the Principal directs a Variation requiring Macquarie to undertake works in Construction Site (Area 6), Macquarie is not permitted to carry out any permanent works in Construction Site (Area 6).  Construction Site (Area 6).  Construction Site (Area 6) is to be used solely for:  (a) temporary works but only to the

No. Area of Principal Construction Site	Site Access Date	Site Access Expiry Date	Construction Licence Sunset Date	Restrictions upon access possession and use	Restrictions on type of work
					extent:  (i) required to facilitate the performance of permanent works in Construction Site (Area 3), Construction Site (Area 4) and Construction Site (Area 5); and  (ii) such works do not obstruct the use of Construction Site (Area 6) by the TSE Contractor or other Rail Contractors;  (b) ingress and egress; and

No	Area of Principal Construction Site	Favly Sixe Access Date	Site Access Date	Site Access Ext.in/ bate	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on Type of work
							(c) performing any maintenance to Construction Site (Area 6) required by this deed.
2.	The temporary access adit excavation and primary support between the south-eastern basement wall of Lot 1 DP 626651 and the northern face of the area known as "Area 3" which includes part of the adit known as "Adit A6" but excludes the adit known as "Adit A6a".					N/A	Except where and to the extent that the Principal directs a Variation requiring Macquarie to undertake works in Construction Site (Area 6), Macquarie is not permitted to carry out any permanent works in Construction Site (Area 6).  Construction Site (Area 6).

N <u>o</u>	Area of Principal Construction Site	Early Site Access Date	Site Access Date	Site Access Exploy Date	Construction Licence Sunset Date	Restrictions upon access, possession and use	Restrictions on type of work
							Site (Area 6) is to be used solely for:
							(a) temporary works but only to the extent:
							(i) required to facilitate the performance of
							permanent works in Construction Site (Area 3),
							Construction Site (Area 4) and Construction
							Site (Area 5); and  (ii) such works do not
							obstruct the use of Construction Site (Area
							6) by the TSE


No Area of Principal Construction Site	Early Site Access Date		Construction Licence Sunser Date	Restrictions upon access- gossession and use	Restrictions on type of work
					Contractor or other Rail Contractors;  (b) ingress and egress; and  (c) performing any maintenance to Construction Site (Area 6) required by this deed.

SCHEDULE 16
Interim PC Amount



SCHEDULE 17

Initial Commercially Sensitive Information





# ARDS1 DRAWINGS

Document No	Document No	Title	Revision
1	CSWSMP-MAC-SMP-AT-DRG- 118001	LOWER GROUND (CASTLEREAGH ST)	F
2	CSWSMP-MAC-SMP-AT-DRG- 118101	LEVEL B1 PLAN - UPPER CONCOURSE	F
3	CSWSMP-MAC-SMP-AT-DRG- 118201	LEVEL B2 PLAN - LOWER CONCOURSE	F
4	CSWSMP-MAC-SMP-AT-DRG- 118301	LEVEL B3 PLAN - STATION PLANT	F
5	CSWSMP-MAC-SMP-AT-DRG- 118401	LEVEL B4 PLAN - STATION PLANT	F
6	CSWSMP-MAC-SMP-AT-DRG- 308312	LEVEL B3 PLAN - CONCOURSE (SHEET 2)	К
7	CSWSMP-MAC-SMP-AT-DRG- 308313	LEVEL B3 PLAN - PEDESTRIAN LINK (SHEET 3)	J
8	CSWSMP-MAC-SMP-AT-DRG- 308412	LEVEL B4 PLAN - STATION PLANT (SHEET 2)	J
9	CSWSMP-MAC-SMP-AT-DRG- 308511	LEVEL B5 PLAN - PLATFORM LEVEL (SHEET 1)	J
10	CSWSMP-MAC-SMP-AT-DRG- 308512	LEVEL B5 PLAN - PLATFORM LEVEL (SHEET 2)	К
11	CSWSMP-MAC-SMP-AT-DRG- 308513	LEVEL B5 PLAN - PLATFORM LEVEL (SHEET 3)	К
12	CSWSMP-MAC-SMP-AT-DRG- 308514	LEVEL B5 PLAN - PLATFORM LEVEL (SHEET 4)	К
13	CSWSMP-MAC-SMP-AT-DRG- 308515	LEVEL B5 PLAN - PLATFORM LEVEL (SHEET 5)	К
14	CSWSMP-MAC-SMP-AT-DRG- 308516	LEVEL B5 PLAN - PLATFORM LEVEL (SHEET 6)	J
15	CSWSMP-MAC-SMP-AT-DRG- 308517	LEVEL B5 PLAN - PLATFORM LEVEL (SHEET 7)	J

## **EXECUTED** as a deed.

Each person who executes this deed on behalf of a party under a power of attorney declares that he or she is not aware of any fact or circumstance that might affect his or her authority to do so under that power of attorney.

**SIGNED, SEALED AND DELIVERED** by **SYDNEY METRO** ABN 12 354 063 515, by its authorised delegate, in the presence of:



SIGNED, SEALED AND DELIVERED by MACQUARIE GROUP LIMITED ABN 94 122 169 279 as a deed by its dufy authorised attorneys who hereby state that at the time of executing this instrument they have no notice of the revocation of the Power of Attorney dated 13 June 2019:



